

STH 20, East Troy-Racine **2340-00-79 - STH 20 East Troy-Racine - Predecessor / Successor Listing**

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Predecessors	Successors	23							2024							2025													
									Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O
STH 20 EB, Sta 913+00 to 942+00																																				
A1510	Traffic Control/ Temp PVMT Marking	1	1	0%	11-Mar-24	11-Mar-24	A1410,A1470,A1450,A1500,A1420	A1520,A1550,A1540	Traffic Control/ Temp PVMT Marking																											
A1520	Erosion Control	2	2	0%	11-Mar-24	12-Mar-24	A1510	A1530,A1550	Erosion Control																											
A1530	Saw Cut	1	1	0%	12-Mar-24	12-Mar-24	A1520	A1550	Saw Cut																											
A1540	Sign Removal	1	1	0%	12-Mar-24	12-Mar-24	A1510	A1550	Sign Removal																											
A1550	Removals	7	7	0%	13-Mar-24	25-Mar-24	A1530,A1510,A1520,A1540	A1570,A3280	■ Removals																											
A3280	Sign S-64-223	5	5	0%	26-Mar-24	03-Apr-24	A1550		■ Sign S-64-223																											
A1570	Storm Sewer	7	7	0%	26-Mar-24	04-Apr-24	A1550	A1580,A1580	■ Storm Sewer																											
A1580	Excavate/Breaker/Base Course	7	7	0%	29-Mar-24	06-Apr-24	A1570,A1570	A1640,A1610,A1600,A1610,A1600	■ Excavate/Breaker/Base Course																											
A1600	Inlet/ Manhole Adjust_ Pre Curb	2	2	0%	08-Apr-24	09-Apr-24	A1580,A1580	A1610	Inlet/ Manhole Adjust_ Pre Curb																											
A1610	Curb & Gutter/Median Nose	15	15	0%	10-Apr-24	06-May-24	A1600,A1580,A1580	A1620,A2020	■ Curb & Gutter/Median Nose																											
A1620	HMA_Fine Grade	2	2	0%	08-May-24	10-May-24	A1610	A1640,A1630	HMA_Fine Grade																											
A1630	Inlet/Manhole Adjust_ Pre HMA	2	2	0%	08-May-24	10-May-24	A1620	A1640	Inlet/Manhole Adjust_ Pre HMA																											
A1640	HMA_Lower Layer	2	2	0%	13-May-24	14-May-24	A1620,A1630,A1580	A1650,A1920	HMA_Lower Layer																											
A1650	HMA_Upper Layer	2	2	0%	16-May-24	17-May-24	A1640	A1660,A1680,A1670,A2000,A3210	HMA_Upper Layer																											
A1660	Topsoil	2	2	0%	20-May-24	21-May-24	A1650	A1690	Topsoil																											
A1670	Permanent Signs	2	2	0%	20-May-24	21-May-24	A1650	A3200	Permanent Signs																											
A1680	Permanent Pavement Marking	3	3	0%	20-May-24	23-May-24	A1650	A2160,A3200	Permanent Pavement Marking																											
A1690	Restoration	2	2	0%	23-May-24	28-May-24	A1660	A3200	Restoration																											
STH 20 & ES Median																																				
A2020	Removals	1	1	0%	08-May-24	08-May-24	A1610	A2030	Removals																											
A2030	Storm Sewer	2	2	0%	10-May-24	11-May-24	A2020	A2040	Storm Sewer																											
A2050	Inlet/ Manhole Adjust_ Pre Curb	1	1	0%	13-May-24	13-May-24	A2040	A2070	Inlet/ Manhole Adjust_ Pre Curb																											
A2060	Electrical_Conduit Crossing	1	1	0%	13-May-24	13-May-24	A2040	A2070	Electrical_Conduit Crossing																											
A2040	Excavate/Breaker/Base Aggregate	2	2	0%	13-May-24	14-May-24	A2030	A2070,A2050,A2060	Excavate/Breaker/Base Aggregate																											
A2070	Curb & Gutter/Median Nose	6	6	0%	16-May-24	28-May-24	A2050,A2040,A2060	A2080,A2140,A2090	■ Curb & Gutter/Median Nose																											
A2080	HMA_Fine Grade	1	1	0%	29-May-24	29-May-24	A2070	A2100,A2100	HMA_Fine Grade																											
A2090	Electrical: Base/conduit/Pull Box	3	3	0%	29-May-24	31-May-24	A2070	A2110	Electrical: Base/conduit/Pull Box																											
A2100	HMA Pavement	2	2	0%	30-May-24	31-May-24	A2080,A2080	A2130,A1990,A3210	HMA Pavement																											
A2130	Permanent Pavement Marking	1	1	0%	03-Jun-24	03-Jun-24	A2100	A2160	Permanent Pavement Marking																											
A2110	Backfill & Grade Walk	1	1	0%	03-Jun-24	03-Jun-24	A2090	A2120	Backfill & Grade Walk																											
A2120	Walk & Ramps	3	3	0%	05-Jun-24	07-Jun-24	A2110	A2140,A1720	Walk & Ramps																											
A2140	Topsoil	1	1	0%	10-Jun-24	10-Jun-24	A2070,A2120	A2150	Topsoil																											
A2150	Restoration	1	1	0%	11-Jun-24	11-Jun-24	A2140	A3200	Restoration																											
CTH ES South Leg																																				
A1720	Traffic Control_Close ES	1	1	0%	08-Jun-24	08-Jun-24	A2120	A1740,A1760,A1830	Traffic Control_Close ES																											
A1740	Saw Cut	1	1	0%	08-Jun-24	08-Jun-24	A1720	A1760,A1770	Saw Cut																											
A1830	ES Closure Level of Effort (21 Allowed Days)	21	21	0%	08-Jun-24	28-Jun-24	A1720	A1910	■ ES Closure Level of Effort (21 Allowed Days)																											

STH 20...
 Project ID: 2340-00-79-BL-01
 Data Date: 31-Jul-23
 Page 3 of 8

■ Remaining Level of Effort	■ Remaining Work
■ Actual Level of Effort	■ Critical Remaining Work
■ Actual Work	◆ Milestone

TASK filter: All Activities

STH 20, East Troy-Racine		2340-00-79 - STH 20 East Troy-Racine - Predecessor / Successor Listing																																		
Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Predecessors	Successors	23							2024							2025													
									Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O
A2800	Concrete Barrier Wall (Near Honey Creek)	12	12	0%	11-Jul-24	31-Jul-24	A2780	A2720	<div style="display: flex; justify-content: space-between;"> <div> <ul style="list-style-type: none"> ■ Concrete Barrier Wall (Near Honey Creek) ■ Culvert Replacements ■ Retaining Wall R-51-82, Sta 1155+25 to 1158+50 ■ Restoration ■ Asphaltic Repair/Base Patching </div> <div> <ul style="list-style-type: none"> ■ Milling ■ HMA Pavement ■ Rumble Strips ■ Shoulders Base Aggregate ■ Guardrail ■ HMA Cure for HFST ■ Pavement Marking ■ High Friction Surface Treatment ■ Pavement Marking HFST Areas </div> </div>																											
A2530	Culvert Replacements	15	15	0%	11-Jul-24	05-Aug-24	A2780	A2820,A2570																												
A3270	Retaining Wall R-51-82, Sta 1155+25 to 1158+50	15	15	0%	11-Jul-24	05-Aug-24	A2780	A2570																												
A2820	Restoration	6	6	0%	07-Aug-24	14-Aug-24	A2530	A3220																												
A2570	Asphaltic Repair/Base Patching	10	10	0%	07-Aug-24	22-Aug-24	A2710,A2710,A3270,A2530	A2720																												
A2720	Milling	12	12	0%	23-Aug-24	13-Sep-24	A2570,A2800,A3090	A2730,A2730																												
A2730	HMA Pavement	12	12	0%	27-Aug-24	18-Sep-24	A2720,A2720	A2740,A2810,A2760,A3210,A2840																												
A2810	Rumble Strips	4	4	0%	19-Sep-24	24-Sep-24	A2730	A2750																												
A2740	Shoulders Base Aggregate	6	6	0%	19-Sep-24	27-Sep-24	A2730	A3220																												
A2760	Guardrail	15	15	0%	19-Sep-24	14-Oct-24	A2730	A3220																												
A2840	HMA Cure for HFST	30	30	0%	19-Sep-24	18-Oct-24	A2730	A2790																												
A2750	Pavement Marking	6	6	0%	25-Sep-24	04-Oct-24	A2810	A3220																												
A2790	High Friction Surface Treatment	2	2	0%	18-Oct-24	23-Oct-24	A2840	A2830																												
A2830	Pavement Marking HFST Areas	1	1	0%	23-Oct-24	24-Oct-24	A2790	A3220																												
Completion Milestones																																				
Entire Project																																				
A3210	IC Stage 3 HMA Pavement 10-01-2024	0	0	0%		18-Sep-24*	A1650,A2100,A1840,A1960,A2730,A2660,A3130	A3220	<ul style="list-style-type: none"> ◆ IC Stage 3 HMA Pavement 10-01-2024 																											
A3220	2024,2025 Winter Shutdown	172	172	0%	25-Oct-24	14-Apr-25	A3210,A2830,A2750,A2760,A2740,A2820,A2300,A2310,A2320,A3190,A2680,A2690,A2700,A3260,A3290	A2850	<ul style="list-style-type: none"> ■ 2024,2025 Winter Shutdown 																											
Stage 4																																				
Roadway Reconstruct																																				
STH 20 EB & WB, Sta 901+80 to 906+17																																				
A2850	Traffic Control/Temp PVMT Marking	1	1	0%	15-Apr-25	15-Apr-25	A3220	A2860,A2880,A3050	<ul style="list-style-type: none"> ■ Traffic Control/Temp PVMT 																											
A2860	Erosion Control	2	2	0%	15-Apr-25	16-Apr-25	A2850	A2870,A2880	<ul style="list-style-type: none"> ■ Erosion Control 																											
A2870	Saw Cut	1	1	0%	16-Apr-25	16-Apr-25	A2860	A2880	<ul style="list-style-type: none"> ■ Saw Cut 																											
A3050	East Troy RR Museum RR Crossing (Sta 904+00)	15	15	0%	16-Apr-25	09-May-25	A2850	A2930	<ul style="list-style-type: none"> ■ East Troy RR Museum 																											
A2880	Removals	7	7	0%	17-Apr-25	28-Apr-25	A2870,A2850,A2860	A2890	<ul style="list-style-type: none"> ■ Removals 																											
A2890	Storm Sewer	5	5	0%	30-Apr-25	05-May-25	A2880	A2900,A2900	<ul style="list-style-type: none"> ■ Storm Sewer 																											
A2900	Excavate/Breaker/Base Course	5	5	0%	02-May-25	08-May-25	A2890,A2890	A2950,A2920,A2910,A2920,A2910	<ul style="list-style-type: none"> ■ Excavate/Breaker/Base 																											
A2910	Inlet/Manhole Adjust_Pre Curb	2	2	0%	09-May-25	12-May-25	A2900,A2900	A2920	<ul style="list-style-type: none"> ■ Inlet/Manhole Adjust_P 																											
A2920	Curb & Gutter/Median Nose	8	8	0%	13-May-25	28-May-25	A2910,A2900,A2900	A2930	<ul style="list-style-type: none"> ■ Curb & Gutter/Media 																											
A2930	HMA_Fine Grade	2	2	0%	30-May-25	02-Jun-25	A2920,A3050	A2950,A2940	<ul style="list-style-type: none"> ■ HMA_Fine Grade 																											
A2940	Inlet/Manhole Adjust_Pre HMA	2	2	0%	30-May-25	02-Jun-25	A2930	A2950	<ul style="list-style-type: none"> ■ Inlet/Manhole Adjust 																											

STH 20... Project ID: 2340-00-79-BL-01 Data Date: 31-Jul-23 Page 7 of 8	<table border="0"> <tr> <td>■ Remaining Level of Effort</td> <td>■ Remaining Work</td> </tr> <tr> <td>■ Actual Level of Effort</td> <td>■ Critical Remaining Work</td> </tr> <tr> <td>■ Actual Work</td> <td>◆ Milestone</td> </tr> </table>	■ Remaining Level of Effort	■ Remaining Work	■ Actual Level of Effort	■ Critical Remaining Work	■ Actual Work	◆ Milestone	TASK filter: All Activities
■ Remaining Level of Effort	■ Remaining Work							
■ Actual Level of Effort	■ Critical Remaining Work							
■ Actual Work	◆ Milestone							

