

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)

Added Activities:

| AS-BUILT ACTIVITIES THAT HAVE BEEN ADDED SINCE LAST UPDATE | | | |
|--|------|-------|--------------------------------------|
| ACT | TYPE | FLOAT | TITLE |
| 43-WAF043 | Task | 0 | Highland Road Barrier Wall Bar Steel |

| PLANNED ACTIVITIES THAT HAVE BEEN ADDED SINCE LAST UPDATE | | | |
|---|------|-------|--|
| ACT | TYPE | FLOAT | TITLE |
| 43-5155 | Task | 0 | Install Perm Pvmnt Markings at B-45-111 |
| 43-5165 | Task | 5 | Install Perm Pvmnt Markings at B-45-110 |
| 43-LSF-300 | Task | 1 | Install Living Snow Fence, S of Falls (< 5/15/23) |
| 43-LSF-310 | Task | 1 | Install Living Snow Fence, N of Falls (< 5/15/23) |
| 43-P41-400 | Task | 53 | Demo & Debris Removal, Parcel 41 |
| 43-WAF015 | Task | 5 | Install PRD Culvert Ext. 2x43', STA1645+7 |
| 43-WWF-300 | Task | 28 | Install WW Fence, SPL to HL |
| 43-WWF-310 | Task | 13 | Install WW Fence, HL to PR (South) |
| 43-WWF-320 | Task | 13 | Install WW Fence, HL to PR (North) |
| 43-WWF-330 | Task | 15 | Install WW Fence, PR to LakeF |
| 43-WWF-340 | Task | 0 | Install WW Fence, LakeF to Falls |
| 43-WWF-350 | Task | 1 | Install WW Fence, Falls to NPL |
| 43-WWF-400 | Task | 15 | Install WW Fence, SPL to HL |
| 43-WWF-410 | Task | 2 | Install WW Fence, HL to PR (South) |
| 43-WWF-420 | Task | 1 | Install WW Fence, HL to PR (North) |
| 43-WWF-430 | Task | 1 | Install WW Fence, PR to LakeF |
| 43-WWF-440 | Task | 6 | Install WW Fence, LakeF to Falls |
| 43-WWF-450 | Task | 9 | Install WW Fence, Falls to NPL |
| 43X-2490 | Task | 62 | Install Temp Precast Trench Drain, North X-Over |
| 43X-2600 | Task | 62 | Place HMA Pvmnt, 7.5", North X-Over |
| 43X-3040 | Task | 64 | Clearing & Grubbing (Stage 3, East Side) |
| 43X-3230 | Task | 2 | Place HMA Pvmnt, 7.5", PRC X-Over |
| 43X-3232 | Task | 2 | Install Temp Precast Trench Drain, PRC X-Over |
| 43X-3236 | Task | 9 | Place HMA Pvmnt, 7.5", PRD X-Over |
| 43X-3238 | Task | 9 | Install Temp Precast Trench Drain, PRD X-Over |
| B105-4075 | Task | 21 | Cure Type A Parapet, B-45-105 |
| B105-PST105 | Task | 16 | Cure and Apply PST, B-45-105 |
| B110-4125 | Task | 9 | Cure Type A Parapet, B-45-110 |
| B110-PST110 | Task | 4 | Cure and Apply PST, B-45-110 |
| B111-3115 | Task | 25 | Cure Type A Parapet, B-45-111 |
| B111-PST111 | Task | 10 | Cure and Apply PST, B-45-111 |
| HL-300 | Task | 14 | Place HMA Surface, Highland (Local) |
| HL-310 | Task | 14 | Place Perm Pvmnt Marking, Highland (Local) |
| PROC-LSF-30 | Task | 1 | Procure/Deliver - Living Snow Fence Plantings |
| PS-LSF-30 | Task | 1 | Prepare - Living Snow Fence Source of Mat'l/Submittals |
| RA-LSF-30 | Task | 1 | Submit/Review/Approve - Living Snow Fence |
| RFP012-300 | Task | 14 | Sawcut & Rem Asphalt at Inlet Curb Gaps |
| RFP012-310 | Task | 14 | Adjust, Pour, & Cure the Curb Gaps |
| RFP013-300 | Task | 17 | Rem Asphaltic Surf Milling, HL-East |
| RFP013-310 | Task | 17 | Rem Asphaltic Surf Milling, HL-West |

Modified Original Durations:

| ACTIVITIES WITH MODIFIED ORIGINAL DURATIONS | | | | | | |
|---|------|-------|-------|-------|-------|---|
| ACT | TYPE | OLD-D | NEW-D | OLD-F | NEW-F | TITLE |
| 43-2490 | Task | 12 | 8 | -1 | 5 | Install Temp Precast Trench Drain, North X- |
| 43-3220 | Task | 1 | 3 | 14 | 17 | Install Temp Drainage - Stage 3A |
| 43-3410 | Task | 1 | 3 | 14 | 17 | Install Temp Drainage - Stage 3A |
| 43-3450 | Task | 2 | 5 | -3 | 4 | Install Temp Drainage - Stage 3A |
| 43-4050 | LOE | 84 | 83 | -7 | 0 | Erosion Control - Stage 4 (LOE) |
| B105X-2030 | Task | 10 | 4 | -5 | 1 | Install Pier Shoring, B-45-105 |
| B107-2075 | Task | 0 | 2 | | | Cure Substructure, B-45-107, Pier |
| B107-2150 | Task | 4 | 4 | | | FRP Type A Parapet, B-45-107 |
| IM-2B-2830 | Task | 97 | 71 | -8 | 7 | WINTER SHUTDOWN 2022/2023 |
| IM-4C-4930 | Task | 169 | 179 | 1 | 1 | WINTER SHUTDOWN 2023/2024 |

**1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)**

| ACTIVITIES WITH MODIFIED ORIGINAL DURATIONS | | | | | | |
|---|------|-------|-------|-------|-------|---|
| ACT | TYPE | OLD-D | NEW-D | OLD-F | NEW-F | TITLE |
| R16-2030 | Task | 4 | 7 | 70 | | R-45-16 Install Pipe Railing, Ramp HLA |
| R23-3040 | Task | 2 | 4 | 23 | 17 | R-45-23 FRP Coping |
| R23-4020 | Task | 2 | 4 | 26 | 30 | R-45-23 FRP CIP Moment Slab |
| R23-4030 | Task | 2 | 4 | 5 | 4 | R-45-23 FRP Coping |
| R26-3020 | Task | 2 | 4 | 18 | 12 | R-45-26 FRP Coping |
| R26-3040 | Task | 2 | 4 | 36 | 36 | R-45-26 FRP CIP Moment Slab |
| R26-4020 | Task | 2 | 4 | 24 | 28 | R-45-26 FRP CIP Moment Slab |
| R26-4030 | Task | 2 | 4 | 4 | 3 | R-45-26 FRP Coping |
| R36-4020 | Task | 2 | 4 | 1 | 5 | R-45-36 FRP Coping |
| R37-3020 | Task | 2 | 4 | 36 | 26 | R-45-37 FRP Coping |
| RA-1230 | Task | 14 | 15 | 61 | 23 | Submit/Review/Approve - Demo Plan B-45-23 (|

New Calendar Assignments:

| ACTIVITIES WITH NEW CALENDARS (See Key Below) | | | | |
|---|-----|-----|-------|---|
| ACT | OLD | NEW | FLOAT | TITLE |
| 43-2450 | 2 | 4 | 1 | Install Temp Precast Trench Drain, South X-Over |
| 43-2490 | 2 | 4 | 5 | Install Temp Precast Trench Drain, North X-Over |
| 43-3030 | 2 | 4 | 0 | Install Temp Precast BW (Stage 3A) |
| B105X-2900 | 2 | 4 | 2 | Set Barrier Wall / Establish B-105 Work Zone (Stage 2B) |
| HL-2440 | 2 | 4 | 3 | Energize Traff Signals - Highland & CTH W |
| IM-3A-3020 | 2 | 4 | 0 | Start Work / Setup MOT - Stage 3A (3/15/23) |

KEY TO OLD/NEW CALENDAR NUMBERS:
 OLD/NEW # 2 = p6D10+H&W
 OLD/NEW # 4 = pDemo/Winter

Changed Descriptions:

| ACTIVITIES WITH CHANGED DESCRIPTIONS | | |
|--------------------------------------|--------|--|
| ACT | SCHED. | TITLE |
| 43-T-4070 | TARGET | Restoration, Seed, & Blanket (1686+55to 1739+45) |
| | UPDATE | Restoration, Seed, & Blanket (1686+55 to 1739+45) |
| B105-3000 | TARGET | Abate Asbestos, B-45-22 (CTC C / Pioneer) |
| | UPDATE | Abate Asbestos, B-45-22 (CTH C / Pioneer) |
| B105-3010 | TARGET | Demo/Remove B-45-22 (CTC C / Pioneer, Spans 1&2) |
| | UPDATE | Demo/Remove B-45-22 (CTH C / Pioneer, Spans 1&2) |
| B105-3012 | TARGET | Demo/Remove B-45-22 (CTC C / Pioneer, W Abut) |
| | UPDATE | Demo/Remove B-45-22 (CTH C / Pioneer, W Abut) |
| B105-4020 | TARGET | Install 36W PPC Girders & Diaphragms, B-45-105 (8), Span 2 |
| | UPDATE | Install 36W PPC Girders & Diaphragms, B-45-105 (8), Span 2 |

New Actual Dates Earlier Than Target Data Date:

| NEW ACTUAL DATES EARLIER THAN TARGET DATE (03DEC22) | | | |
|---|---------|---------|---------------------------------------|
| ACT | START | FINISH | TITLE |
| 43-WAF043 | 17OCT22 | 07NOV22 | Highland Road Barrier Wall Bar Steel |
| ADM-1140 | | 30NOV22 | 45-Day Closure Notification - Pioneer |
| FS-T-2090 | 21NOV22 | 25NOV22 | Place Topsoil SPL (Falls) |
| HL-2045 | | 28SEP22 | Install FTMS, CCTV-45-0239 (Highland) |
| HLA-T-2070 | 21NOV22 | 25NOV22 | Restoration Seed & Blanket (Ramp HLA) |
| HLB-T-2070 | 22OCT22 | | Restoration Seed & Blanket (Ramp HLB) |
| PS-1270 | 04NOV22 | | Prepare Shops - S-45-225 |
| PS-1280 | 04NOV22 | | Prepare Shops - S-45-223 |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)

Activities with Modified Actual Start Dates:

| ACTIVITIES WITH MODIFIED ACTUAL START DATES | | | |
|---|---------|---------|---|
| ACT | TARGET | UPDATE | TITLE |
| HL-2130 | 09NOV22 | 10NOV22 | Install Temp Pvmnt Markings, Highland Ramps |

Activities with Modified Actual Finish Dates:

| ACTIVITIES WITH MODIFIED ACTUAL FINISH DATES | | | |
|--|---------|---------|---|
| ACT | TARGET | UPDATE | TITLE |
| HL-2130 | 10NOV22 | 11NOV22 | Install Temp Pvmnt Markings, Highland Ramps |

Active Activities with Zero Percent Complete:

| ACTIVE ACTIVITIES WITH ZERO PERCENT COMPLETE | | | | |
|--|------|-------|-------|---|
| ACT | TYPE | FLOAT | %-CMP | TITLE |
| 43-2450 | Task | 1 | 0.0 | Install Temp Precast Trench Drain, South X-Over |

Activities with No Progress This Period:

| ACTIVE ACTIVITIES WITH NO PROGRESS THIS PERIOD | | | | |
|--|------|-------|-------|---|
| ACT | TYPE | FLOAT | %-CMP | TITLE |
| 43-1670 | Task | 0 | 60.0 | Remove Fence, 1634+00 to 1686+00 |
| 43-1680 | Task | 0 | 80.0 | Remove Fence, 1686+80 to 1739+50 |
| 43-2450 | Task | 1 | 0.0 | Install Temp Precast Trench Drain, South X-Over |

Activities with Diminishing Progress This Period:

| ACTIVITIES WITH DIMINISHING PROGRESS THIS PERIOD | | | | | |
|--|------|------|-------|-------|---|
| ACT | T-RD | U-RD | T%CMP | U%CMP | TITLE |
| 43-2450 | 10 | 12 | 10.0 | 0.0 | Install Temp Precast Trench Drain, South X-Over |
| 43-3220 | 1 | 3 | 0.0 | 0.0 | Install Temp Drainage - Stage 3A |
| 43-3410 | 1 | 3 | 0.0 | 0.0 | Install Temp Drainage - Stage 3A |
| 43-3450 | 2 | 5 | 0.0 | 0.0 | Install Temp Drainage - Stage 3A |
| R23-3040 | 2 | 4 | 0.0 | 0.0 | R-45-23 FRP Coping |
| R23-4020 | 2 | 4 | 0.0 | 0.0 | R-45-23 FRP CIP Moment Slab |
| R23-4030 | 2 | 4 | 0.0 | 0.0 | R-45-23 FRP Coping |
| R26-3020 | 2 | 4 | 0.0 | 0.0 | R-45-26 FRP Coping |
| R26-3040 | 2 | 4 | 0.0 | 0.0 | R-45-26 FRP CIP Moment Slab |
| R26-4020 | 2 | 4 | 0.0 | 0.0 | R-45-26 FRP CIP Moment Slab |
| R26-4030 | 2 | 4 | 0.0 | 0.0 | R-45-26 FRP Coping |
| R36-4020 | 2 | 4 | 0.0 | 0.0 | R-45-36 FRP Coping |
| R37-3020 | 2 | 4 | 0.0 | 0.0 | R-45-37 FRP Coping |
| RA-1230 | 14 | 15 | 0.0 | 0.0 | Submit/Review/Approve - Demo Plan B-45-23 (IH 43 SB |

Activities Scheduled to Start This Period but Did Not:

| ACTIVITIES THAT COULD HAVE STARTED THIS PERIOD | | | | | |
|--|---------|---------|------|---------|--|
| ACT | T-ES | U-ES | LATE | U-FLOAT | TITLE |
| 43-2490 | 05DEC22 | 13FEB23 | 69 | 5 | Install Temp Precast Trench Drain, North X-Ove |
| 43-E-2170 | 05DEC22 | 03MAR23 | 88 | 73 | FTMS x-ing Install, ~STA 1632+00 |
| B105X-2900 | 05DEC22 | 13FEB23 | 70 | 2 | Set Barrier Wall / Establish B-105 Work Zone (|
| B28-2000 | 05DEC22 | 03MAR23 | 88 | 146 | Install Sandbag Cofferdams, B-45-28 |
| B28-2010 | 06DEC22 | 06MAR23 | 90 | 146 | Place Temp Shoring, B-45-28 |
| B28-2020 | 07DEC22 | 07MAR23 | 90 | 146 | Demo & Rem Existing Wing, B-45-28 |
| B28-2030 | 08DEC22 | 15MAR23 | 97 | 146 | Structure Ex, B-45-28 |

**1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)**

| ACTIVITIES THAT COULD HAVE STARTED THIS PERIOD | | | | | |
|--|---------|---------|------|---------|--|
| ACT | T-ES | U-ES | LATE | U-FLOAT | TITLE |
| B28-2040 | 09DEC22 | 16MAR23 | 97 | 146 | FRP Apron & Wing, B-45-28 |
| CULV-1000 | 05DEC22 | 03MAR23 | 88 | 132 | Construct Culvert Pipe 38x60, STA 1762+38 (FULL) |
| CULV-1010 | 05DEC22 | 03MAR23 | 88 | 135 | Construct Culvert Pipe 18, STA 1762+75 (FULL) |
| HL-2440 | 05DEC22 | 13FEB23 | 70 | 3 | Energize Traff Signals - Highland & CTH W |
| HL-2450 | 06DEC22 | 14FEB23 | 70 | 14 | EFU Inspection, Perm Signals - Highland & CTH |
| HLC-2022 | 05DEC22 | 03MAR23 | 88 | 70 | Install Lighting Conduits, Bases, Appurs - Ram |
| HLD-2060 | 05DEC22 | 02JUN23 | 179 | 21 | Install Median Beam Guard, Ramp HLD |
| PROC-1000 | 05DEC22 | 20JAN23 | 46 | 70 | Procure/Deliver - PPC Beams, B-45-105 (CTH C / |
| PROC-1040 | 05DEC22 | 20JAN23 | 46 | 107 | Procure/Deliver - PPC Beams, B-45-110 (IH 43 N |
| PROC-1050 | 05DEC22 | 20JAN23 | 46 | 42 | Procure/Deliver - PPC Beams, B-45-111 (IH 43 S |
| PROC-1130 | 05DEC22 | 20JAN23 | 46 | 26 | Procure/Deliver - MSE Wall, R-45-23 |
| PROC-1140 | 05DEC22 | 20JAN23 | 46 | 44 | Procure/Deliver - MSE Wall, R-45-26 |
| PROC-1150 | 05DEC22 | 20JAN23 | 46 | 97 | Procure/Deliver - MSE Wall, R-45-36 |
| PROC-1160 | 05DEC22 | 20JAN23 | 46 | 62 | Procure/Deliver - MSE Wall, R-45-37 |
| PS-1230 | 05DEC22 | 20JAN23 | 46 | 23 | Prepare - Demo Plan B-45-23 (IH 43 SB over Lak |
| PS-1240 | 05DEC22 | 20JAN23 | 46 | 92 | Prepare - Demo Plan B-45-24 (IH 43 NB over Lak |
| PS-1260 | 05DEC22 | 20JAN23 | 46 | 21 | Prepare Shops - S-45-8 thru S-45-12 (5 ea) |
| PS-1290 | 05DEC22 | 20JAN23 | 46 | 19 | Prepare Shops - S-45-403 |
| RA-1230 | 11JAN23 | 17FEB23 | 37 | 23 | Submit/Review/Approve - Demo Plan B-45-23 (IH |
| RA-1240 | 11JAN23 | 17FEB23 | 37 | 92 | Submit/Review/Approve - Demo Plan B-45-24 (IH |

Activities Scheduled to Finish This Period but Did Not:

| ACTIVITIES THAT COULD HAVE FINISHED BUT DID NOT | | | | | |
|---|---------|---------|------|---------|------------------------------------|
| ACT | T-EF | U-EF | LATE | U-FLOAT | TITLE |
| 43-1670 | 06DEC22 | 06MAR23 | 90 | 0 | Remove Fence, 1634+00 to 1686+00 |
| 43-1680 | 07DEC22 | 07MAR23 | 90 | 0 | Remove Fence, 1686+80 to 1739+50 |
| B110-2040 | 07DEC22 | 03MAR23 | 86 | 2 | Set/Pin Temp Barrier Wall, B-45-24 |

Activities Finished Later Than Expected:

| NEWLY COMPLETED ACTIVITIES WHICH FINISHED LATER THAN EXPECTED | | | | | |
|---|---------|------|---------|--|--|
| ACT | FINISH | LATE | T-FLOAT | TITLE | |
| 43-2020 | 13DEC22 | 5 | -7 | Erosion Control - Stage 2 (LOE) | |
| 43-2230 | 06DEC22 | 0 | -6 | Install Temp Asphaltic Shldrs, 5" | |
| 43-2260 | 06DEC22 | 0 | -6 | Install Temp Asphaltic Shldrs, 5" | |
| 43-2380 | 06DEC22 | 0 | -6 | Install Temp Asphaltic Shldrs, 5" | |
| 43-2560 | 07DEC22 | 0 | -7 | Place Base Agg Dense 3/4", 3" (Shldrs) | |
| 43-SUM-200 | 13DEC22 | 5 | -21 | Stage 2A - NB Inside Shoulder & Lane 1, Highland, Fall | |
| B105X-2000 | 09JAN23 | 23 | -7 | Prepare - Pier Shoring, B-45-105 | |
| FS-2080 | 12DEC22 | 5 | -7 | Install MGS Guardrail, Thriebeams, EATS - Falls | |
| FS-T-2100 | 13DEC22 | 6 | -3 | Restoration Seed & Blanket (Falls) | |
| HLB-T-2070 | 13DEC22 | 7 | -2 | Restoration Seed & Blanket (Ramp HLB) | |
| HLC-2055 | 07DEC22 | 0 | -7 | Pour Conc Barrier Trans + Cure, Ramp HLC | |
| HLC-T-2090 | 13DEC22 | 7 | -1 | Restoration Seed & Blanket (Ramp HLC) | |
| HLD-2055 | 07DEC22 | 0 | -7 | Pour Conc Barrier Trans + Cure, Ramp HLD | |
| HLD-T-2080 | 13DEC22 | 7 | -2 | Restoration Seed & Blanket (Ramp HLD) | |
| IM-2A-2025 | 13DEC22 | 4 | -21 | Finish Critical Work (Stage 2A) | |
| RA-1170 | 12DEC22 | 6 | 82 | Submit/Review/Approve - MSE Wall, R-45-26 | |

Milestone Variance:

| MILESTONE VARIANCE | | | | | |
|--------------------|---------|---------|-------|-------|--|
| ACT | TARGET | UPDATE | DELTA | FLOAT | TITLE |
| MIL-1040 | 14NOV23 | 04NOV23 | -10 | 0 | INTERIM COMPLETION - Stage 4 All Work (11/4/2023) |
| MIL-1060 | 22MAY24 | 24MAY24 | 2 | 0 | CONTRACT COMPLETION - Stage 5 All Work (7/31/2024) |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)

Deleted Relationships (Existing Activities):

| DELETED RELATIONSHIPS (ACTIVITIES EXIST) (Rel Key: Relationship/Lag) | | |
|--|------------------------|---|
| PRED | SUCC | FLOAT TITLE |
| 43-3360 | Rel=FS/0 43-3450 | 0*Place Embankment / Breaker Run [1481+00 to 1575+00] 4 Install Temp Drainage - Stage 3A |
| B105-4060 | Rel=FS/0 IM-4A-4025 | 21 FRP Sidewalks & Median, B-45-105 1*Finish Critical Work (Stage 4A) |
| B105-4070 | Rel=FS/0 IM-4A-4025 | 15 FRP Type A Parapet, B-45-105 1*Finish Critical Work (Stage 4A) |
| B105-4080 | Rel=FS/0 IM-4A-4025 | 13 Install Railing Tubular Screen, B-45-105 1*Finish Critical Work (Stage 4A) |
| B105-4100 | Rel=FS/0 IM-4A-4025 | 10 Install Long. Grooving, B-45-105 1*Finish Critical Work (Stage 4A) |
| ULC-3020 | Rel=FS/0 ULC-3040 | 5 Install Lighting Conduits, Bases, Appurts - Ramp ULC (HL-4) 8 Place Breaker Run, 16"/PUD, Ramp ULC |

Added Relationships (Existing Activities):

| ADDED RELATIONSHIPS (ACTIVITIES EXISTED) (Rel Key: Relationship/Lag) | | |
|--|----------------------|---|
| PRED | SUCC | FLOAT TITLE |
| 43-3360 | Rel=FF/0 43-3450 | 0 Place Embankment / Breaker Run [1481+00 to 1575+00] 4 Install Temp Drainage - Stage 3A |
| 43-3360 | Rel=SS/3 43-3450 | 0 Place Embankment / Breaker Run [1481+00 to 1575+00] 4 Install Temp Drainage - Stage 3A |
| 43-3420 | Rel=FS/0 43-3520 | 57 Install Median Beam Guard (I) 57 Install Median Beam Guard (I) |
| 43-3520 | Rel=FS/0 43-3560 | 57 Install Median Beam Guard (I) 57 Install Median Beam Guard (I) |
| 43-3560 | Rel=FS/0 43-3620 | 57 Install Median Beam Guard (I) 57 Install Median Beam Guard (I) |
| 43-3620 | Rel=FS/0 43-3640 | 57 Install Median Beam Guard (I) 57 Install Median Beam Guard (I) |
| 43-4370 | Rel=FS/0 43-4580 | 1 Install Median Beam Guard (I) 1 Install Median Beam Guard (I) |
| 43-4580 | Rel=FS/0 43-4610 | 1 Install Median Beam Guard (I) 1 Install Median Beam Guard (I) |
| 43-4610 | Rel=FS/0 43-4630 | 1 Install Median Beam Guard (I) 1 Install Median Beam Guard (I) |
| 43-4630 | Rel=FS/0 43-4670 | 1 Install Median Beam Guard (I) 1 Install Median Beam Guard (I) |
| 43-4670 | Rel=FS/0 43-4710 | 1 Install Median Beam Guard (I) 1 Install Median Beam Guard (I) |
| 43-4710 | Rel=FS/0 43-4720 | 1 Install Median Beam Guard (I) 1 Install Median Beam Guard (I) |
| B105-3035 | Rel=FS/0 R37-3030 | 26 FRP Substructure, B-45-105, W Abut 33 R-45-37 Install Fence |

**1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)**

| ADDED RELATIONSHIPS (ACTIVITIES EXISTED) (Rel Key: Relationship/Lag) | | |
|--|------------------------|--|
| PRED | SUCC | FLOAT TITLE |
| B105-3070 | Rel=FS/0 IM-4A-4020 | 32 Install 36W PPC Girders & Diaphragms, B-45-105 (8), Span 1 0 Start Work / Setup MOT (Stage 4A) |
| B105-4060 | Rel=FS/0 IM-4B-4825 | 21 FRP Sidewalks & Median, B-45-105 1 Finish Critical Work (Stage 4B) |
| B105-4070 | Rel=FS/0 IM-4B-4825 | 15 FRP Type A Parapet, B-45-105 1 Finish Critical Work (Stage 4B) |
| B105-4080 | Rel=FS/0 IM-4B-4825 | 13 Install Railing Tubular Screen, B-45-105 1 Finish Critical Work (Stage 4B) |
| B105-4100 | Rel=FS/0 IM-4B-4825 | 10 Install Long. Grooving, B-45-105 1 Finish Critical Work (Stage 4B) |
| IM-3B-3020 | Rel=FS/0 HLD-2060 | 2 Start Work / Setup MOT (Stage 3B) 21 Install Median Beam Guard, Ramp HLD |
| R23-3010 | Rel=FS/0 B111-3050 | 8 R-45-23 Set/Backfill MSE Panels 13 FRP Substructure, B-45-111, N Abut |
| R26-3010 | Rel=FS/0 B111-3060 | 8 R-45-26 Set/Backfill MSE Panels 8 FRP Substructure, B-45-111, S Abut |
| R37-3020 | Rel=FS/0 B105-3035 | 26 R-45-37 FRP Coping 26 FRP Substructure, B-45-105, W Abut |
| ULC-3010 | Rel=FS/0 ULC-3040 | 5 Place Embankment, Ramp ULC 8 Place Breaker Run, 16"/PUD, Ramp ULC |
| ULC-3020 | Rel=FS/0 IM-3B-3025 | 5 Install Lighting Conduits, Bases, Appurts - Ramp ULC (HL-4) 1 Finish Critical Work (Stage 3B) |

Added Relationships to New Activities:

| RELATIONSHIP ADDED WHEN ACTIVITY ADDED (Rel Key: Relationship/Lag) | | |
|--|-------------------------------------|--|
| PRED | SUCC | FLOAT TITLE |
| 43-3040 | Rel=FS/0 43X-3040 | 9 Clearing & Grubbing (Stage 3) 64 Clearing & Grubbing (Stage 3, East Side) |
| 43-5155 *LP* | Rel=FS/0 IM-5-5025 | 0 Install Perm Pvmnt Markings at B-45-111 0 Finish Critical Work (Stage 5) |
| 43-5165 | Rel=FS/0 IM-5-5025 | 5 Install Perm Pvmnt Markings at B-45-110 0 Finish Critical Work (Stage 5) |
| 43-C-3502 | Rel=FS/0 43X-3236 | 17 Cure Conc Pvmnt, 10.5" - Shldr & Ln 1 9 Place HMA Pvmnt, 7.5", PRD X-Over |
| 43-C-3572 | Rel=FS/0 43X-3230 | 6 Cure Conc Pvmnt, 10.5" - Shldr & Ln 1 2 Place HMA Pvmnt, 7.5", PRC X-Over |
| 43-LSF-300 | Rel=FS/0 43-LSF-310 | 1 Install Living Snow Fence, S of Falls (< 5/15/23) 1 Install Living Snow Fence, N of Falls (< 5/15/23) |
| 43-LSF-310 | Rel=FS/0 43-T-3300 | 1 Install Living Snow Fence, N of Falls (< 5/15/23) 1 Place Topsoil SPL (1739+50 to 1785+00) |
| 43-P41-400 | Rel=FS/0 43-WWF-440 | 53 Demo & Debris Removal, Parcel 41 6 Install WW Fence, LakeF to Falls |
| 43-T-3300 | Rel=FF/5 43-WWF-350 | 1 Place Topsoil SPL (1739+50 to 1785+00) 1 Install WW Fence, Falls to NPL |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)

| RELATIONSHIP ADDED WHEN ACTIVITY ADDED (Rel Key: Relationship/Lag) | | |
|--|--------------------------------------|--|
| PRED | SUCC | FLOAT TITLE |
| 43-T-3300 | Rel=SS/0 43-WWF-350 | 1 Place Topsoil SPL (1739+50 to 1785+00) 1 Install WW Fence, Falls to NPL |
| 43-T-3320 *LP* | Rel=FF/5 43-WWF-340 | 0 Place Topsoil SPL (1688+10 to 1739+50) 0 Install WW Fence, LakeF to Falls |
| 43-T-3320 *LP* | Rel=SS/0 43-WWF-340 | 0 Place Topsoil SPL (1688+10 to 1739+50) 0 Install WW Fence, LakeF to Falls |
| 43-T-3340 | Rel=FF/8 43-WWF-330 | 15 Place Topsoil SPL (1633+00 to 1688+00) 15 Install WW Fence, PR to LakeF |
| 43-T-3340 | Rel=SS/0 43-WWF-330 | 15 Place Topsoil SPL (1633+00 to 1688+00) 15 Install WW Fence, PR to LakeF |
| 43-T-3360 | Rel=FF/5 43-WWF-320 | 13 Place Topsoil SPL (1534+15 to 1633+00) Cx2 13 Install WW Fence, HL to PR (North) |
| 43-T-3360 | Rel=SS/0 43-WWF-320 | 13 Place Topsoil SPL (1534+15 to 1633+00) Cx2 13 Install WW Fence, HL to PR (North) |
| 43-T-3380 | Rel=FF/0 43-WWF-300 | 18 Place Topsoil SPL (1480+00 to 1534+15) 28 Install WW Fence, SPL to HL |
| 43-T-3380 | Rel=SS/0 43-WWF-300 | 18 Place Topsoil SPL (1480+00 to 1534+15) 28 Install WW Fence, SPL to HL |
| 43-T-4000 | Rel=FF/5 43-WWF-400 | 15 Place Topsoil SPL (1481+00 to 1523+78) 15 Install WW Fence, SPL to HL |
| 43-T-4000 | Rel=SS/0 43-WWF-400 | 15 Place Topsoil SPL (1481+00 to 1523+78) 15 Install WW Fence, SPL to HL |
| 43-T-4020 | Rel=FF/0 43-WWF-410 | 1 Place Topsoil SPL (1523+78 to 1633+00) 2 Install WW Fence, HL to PR (South) |
| 43-T-4020 | Rel=SS/0 43-WWF-410 | 1 Place Topsoil SPL (1523+78 to 1633+00) 2 Install WW Fence, HL to PR (South) |
| 43-T-4020 | Rel=FF/0 43-WWF-420 | 1 Place Topsoil SPL (1523+78 to 1633+00) 1 Install WW Fence, HL to PR (North) |
| 43-T-4020 | Rel=SS/0 43-WWF-420 | 1 Place Topsoil SPL (1523+78 to 1633+00) 1 Install WW Fence, HL to PR (North) |
| 43-T-4040 | Rel=FF/0 43-WWF-430 | 1 Place Topsoil SPL (1633+00 to 1686+30) 1 Install WW Fence, PR to LakeF |
| 43-T-4040 | Rel=SS/0 43-WWF-430 | 1 Place Topsoil SPL (1633+00 to 1686+30) 1 Install WW Fence, PR to LakeF |
| 43-T-4060 | Rel=FF/8 43-WWF-440 | 6 Place Topsoil SPL (1686+55to 1739+45) 6 Install WW Fence, LakeF to Falls |
| 43-T-4060 | Rel=SS/0 43-WWF-440 | 6 Place Topsoil SPL (1686+55to 1739+45) 6 Install WW Fence, LakeF to Falls |
| 43-T-4080 | Rel=FF/5 43-WWF-450 | 9 Place Topsoil SPL (1739+75 to 1785+00) 9 Install WW Fence, Falls to NPL |
| 43-T-4080 | Rel=SS/0 43-WWF-450 | 9 Place Topsoil SPL (1739+75 to 1785+00) 9 Install WW Fence, Falls to NPL |
| 43-WAF015 | Rel=FS/0 IM-3A-3020 | 5 Install PRD Culvert Ext. 2x43', STA1645+7 0 Start Work / Setup MOT - Stage 3A (3/15/23) |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)

| RELATIONSHIP ADDED WHEN ACTIVITY ADDED (Rel Key: Relationship/Lag) | | | |
|--|------------------------|-------|---|
| PRED | SUCC | FLOAT | TITLE |
| 43-WAF043 *LP* | Rel=FS/0 HLA-2055 | | Highland Road Barrier Wall Bar Steel Pour Conc Barrier Trans + Cure, Ramp HLA |
| 43-WAF043 *LP* | Rel=FS/0 HLB-2055 | | Highland Road Barrier Wall Bar Steel Pour Conc Barrier Trans + Cure, Ramp HLB |
| 43-WAF043 *LP* | Rel=FS/0 HLC-2055 | | Highland Road Barrier Wall Bar Steel Pour Conc Barrier Trans + Cure, Ramp HLC |
| 43-WAF043 *LP* | Rel=FS/0 HLD-2055 | | Highland Road Barrier Wall Bar Steel Pour Conc Barrier Trans + Cure, Ramp HLD |
| 43-WWF-300 | Rel=FS/0 IM-3B-3025 | 28 | Install WW Fence, SPL to HL 1 Finish Critical Work (Stage 3B) |
| 43-WWF-310 | Rel=FS/0 IM-3B-3025 | 13 | Install WW Fence, HL to PR (South) 1 Finish Critical Work (Stage 3B) |
| 43-WWF-320 | Rel=FS/0 43-WWF-310 | 13 | Install WW Fence, HL to PR (North) 13 Install WW Fence, HL to PR (South) |
| 43-WWF-320 | Rel=FS/0 IM-3B-3025 | 13 | Install WW Fence, HL to PR (North) 1 Finish Critical Work (Stage 3B) |
| 43-WWF-330 | Rel=FS/0 IM-3B-3025 | 15 | Install WW Fence, PR to LakeF 1 Finish Critical Work (Stage 3B) |
| 43-WWF-340 *LP* | Rel=FS/0 IM-3B-3025 | | 0 Install WW Fence, LakeF to Falls 1 Finish Critical Work (Stage 3B) |
| 43-WWF-350 | Rel=FS/0 IM-3B-3025 | 1 | Install WW Fence, Falls to NPL 1 Finish Critical Work (Stage 3B) |
| 43-WWF-400 | Rel=FS/0 IM-4B-4825 | 15 | Install WW Fence, SPL to HL 1 Finish Critical Work (Stage 4B) |
| 43-WWF-410 | Rel=FS/0 IM-4B-4825 | 2 | Install WW Fence, HL to PR (South) 1 Finish Critical Work (Stage 4B) |
| 43-WWF-420 | Rel=FS/0 IM-4B-4825 | 1 | Install WW Fence, HL to PR (North) 1 Finish Critical Work (Stage 4B) |
| 43-WWF-430 | Rel=FS/0 IM-4B-4825 | 1 | Install WW Fence, PR to LakeF 1 Finish Critical Work (Stage 4B) |
| 43-WWF-440 | Rel=FS/0 IM-4C-4925 | 6 | Install WW Fence, LakeF to Falls 0 Finish Critical Work (Stage 4C) |
| 43-WWF-450 | Rel=FS/0 IM-4C-4925 | 9 | Install WW Fence, Falls to NPL 0 Finish Critical Work (Stage 4C) |
| 43X-2490 | Rel=FS/0 IM-4A-4020 | 62 | Install Temp Precast Trench Drain, North X-Over 0 Start Work / Setup MOT (Stage 4A) |
| 43X-2600 | Rel=FS/0 43X-2490 | 62 | Place HMA Pvmnt, 7.5", North X-Over 62 Install Temp Precast Trench Drain, North X-Over |
| 43X-3040 | Rel=FS/0 43-4142 | 64 | Clearing & Grubbing (Stage 3, East Side) 2 Strip Topsoil [1481+00 to 1575+00] |
| 43X-3230 | Rel=FS/0 43X-3232 | 2 | Place HMA Pvmnt, 7.5", PRC X-Over 2 Install Temp Precast Trench Drain, PRC X-Over |
| 43X-3232 | Rel=FS/0 IM-3B-3020 | 2 | Install Temp Precast Trench Drain, PRC X-Over 2 Start Work / Setup MOT (Stage 3B) |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)

| RELATIONSHIP ADDED WHEN ACTIVITY ADDED (Rel Key: Relationship/Lag) | | |
|--|-------------------------------|---|
| PREL | SUCC | FLOAT TITLE |
| 43X-3236 | Rel=FS/0 43X-3238 | 9 Place HMA Pvmnt, 7.5", PRD X-Over 9 Install Temp Precast Trench Drain, PRD X-Over |
| 43X-3238 | Rel=FS/0 IM-3B-3020 | 9 Install Temp Precast Trench Drain, PRD X-Over 2 Start Work / Setup MOT (Stage 3B) |
| ADM-2000 *IP* | Rel=FS/0 43-WAF043 | NOTICE TO PROCEED (NTP) Highland Road Barrier Wall Bar Steel |
| B105-4070 | Rel=FS/0 B105-4075 | 15 FRP Type A Parapet, B-45-105 21 Cure Type A Parapet, B-45-105 |
| B105-4075 | Rel=FS/0 B105-4080 | 21 Cure Type A Parapet, B-45-105 13 Install Railing Tubular Screen, B-45-105 |
| B105-4075 | Rel=FS/0 IM-4C-4925 | 21 Cure Type A Parapet, B-45-105 0 Finish Critical Work (Stage 4C) |
| B105-4100 | Rel=FS/0 B105-PST105 | 10 Install Long. Grooving, B-45-105 16 Cure and Apply PST, B-45-105 |
| B105-PST105 | Rel=FS/0 IM-4B-4825 | 16 Cure and Apply PST, B-45-105 1 Finish Critical Work (Stage 4B) |
| B105X-3112 | Rel=FS/0 43X-2600 | 0 Switch Traffic to Stage 3A Config 62 Place HMA Pvmnt, 7.5", North X-Over |
| B110-4090 | Rel=FS/0 B110-PST110 | 8 Cure HPC Superstructure, B-45-110 4 Cure and Apply PST, B-45-110 |
| B110-4110 | Rel=FS/0 B110-PST110 | 4 Cure HPC Approach, B-45-110 4 Cure and Apply PST, B-45-110 |
| B110-4120 | Rel=FS/0 B110-4125 | 6 FRP Type A Parapet, B-45-110 9 Cure Type A Parapet, B-45-110 |
| B110-4125 | Rel=FS/0 IM-4B-4825 | 9 Cure Type A Parapet, B-45-110 1 Finish Critical Work (Stage 4B) |
| B110-5000 | Rel=FS/0 43-5165 | 0 Place Polymer Overlay, B-45-110 5 Install Perm Pvmnt Markings at B-45-110 |
| B110-PST110 | Rel=FS/0 IM-4B-4825 | 4 Cure and Apply PST, B-45-110 1 Finish Critical Work (Stage 4B) |
| B111-3090 | Rel=FS/0 B111-PST111 | 16 Cure HPC Superstructure, B-45-111 10 Cure and Apply PST, B-45-111 |
| B111-3110 | Rel=FS/0 B111-3115 | 18 FRP Type A Parapet, B-45-111 25 Cure Type A Parapet, B-45-111 |
| B111-3115 | Rel=FS/0 IM-3B-3025 | 25 Cure Type A Parapet, B-45-111 1 Finish Critical Work (Stage 3B) |
| B111-3120 | Rel=FS/0 B111-PST111 | 10 Cure HPC Approach, B-45-111 10 Cure and Apply PST, B-45-111 |
| B111-5000 *IP* | Rel=FS/0 43-5155 | 0 Place Polymer Overlay, B-45-111 0 Install Perm Pvmnt Markings at B-45-111 |
| B111-PST111 | Rel=FS/0 IM-3B-3025 | 10 Cure and Apply PST, B-45-111 1 Finish Critical Work (Stage 3B) |
| HL-300 | Rel=FS/0 HL-310 | 14 Place HMA Surface, Highland (Local) 14 Place Perm Pvmnt Marking, Highland (Local) |

**1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)**

| RELATIONSHIP ADDED WHEN ACTIVITY ADDED (Rel Key: Relationship/Lag) | | | |
|--|-------------------------|-------|--|
| PRED | SUCC | FLOAT | TITLE |
| HL-310 | Rel=FS/0 IM-3B-3025 | | 14 Place Perm Pvmnt Marking, Highland (Local) 1 Finish Critical Work (Stage 3B) |
| IM-3A-3020 | Rel=FS/0 43-LSF-300 | | 0 Start Work / Setup MOT - Stage 3A (3/15/23) 1 Install Living Snow Fence, S of Falls (< 5/15/23) |
| IM-3B-3020 | Rel=FS/0 RFP012-300 | | 2 Start Work / Setup MOT (Stage 3B) 14 Sawcut & Rem Asphalt at Inlet Curb Gaps |
| IM-3B-3020 | Rel=FS/0 RFP013-300 | | 2 Start Work / Setup MOT (Stage 3B) 17 Rem Asphaltic Surf Milling, HL-East |
| IM-3B-3020 | Rel=FS/0 RFP013-310 | | 2 Start Work / Setup MOT (Stage 3B) 17 Rem Asphaltic Surf Milling, HL-West |
| IM-4A-4020 | Rel=FS/0 43-P41-400 | | 0 Start Work / Setup MOT (Stage 4A) 53 Demo & Debris Removal, Parcel 41 |
| MIL-1000 | Rel=FS/0 PS-LSF-30 | | CONTRACT AWARD (12/2/2021) 1 Prepare - Living Snow Fence Source of Mat'l/Submittals |
| MIL-1020 | Rel=FS/0 43-WAF015 | | INTERIM COMPLETION - Highland Ramps (11/4/2022; \$2.5K/DAY) 5 Install PRD Culvert Ext. 2x43', STA1645+7 |
| PROC-LSF-30 | Rel=FS/0 43-LSF-300 | | 1 Procure/Deliver - Living Snow Fence Plantings 1 Install Living Snow Fence, S of Falls (< 5/15/23) |
| PROC-LSF-30 | Rel=FS/0 43-LSF-310 | | 1 Procure/Deliver - Living Snow Fence Plantings 1 Install Living Snow Fence, N of Falls (< 5/15/23) |
| PS-LSF-30 | Rel=FS/0 RA-LSF-30 | | 1 Prepare - Living Snow Fence Source of Mat'l/Submittals 1 Submit/Review/Approve - Living Snow Fence |
| RA-LSF-30 | Rel=FS/0 PROC-LSF-30 | | 1 Submit/Review/Approve - Living Snow Fence 1 Procure/Deliver - Living Snow Fence Plantings |
| RFP012-300 | Rel=FS/0 RFP012-310 | | 14 Sawcut & Rem Asphalt at Inlet Curb Gaps 14 Adjust, Pour, & Cure the Curb Gaps |
| RFP012-310 | Rel=FS/0 HL-300 | | 14 Adjust, Pour, & Cure the Curb Gaps 14 Place HMA Surface, Highland (Local) |
| RFP013-300 | Rel=FS/0 HL-300 | | 17 Rem Asphaltic Surf Milling, HL-East 14 Place HMA Surface, Highland (Local) |
| RFP013-310 | Rel=FS/0 HL-300 | | 17 Rem Asphaltic Surf Milling, HL-West 14 Place HMA Surface, Highland (Local) |
| RFP013-310 | Rel=FS/0 RFP013-300 | | 17 Rem Asphaltic Surf Milling, HL-West 17 Rem Asphaltic Surf Milling, HL-East |

Modified Relationships:

| MODIFIED RELATIONSHIPS (Rel Key: Old Rel/Lag to New Rel/Lag) | | | |
|--|-----------------------------|-------|---|
| PRED | SUCC | FLOAT | TITLE |
| 43-3360 | Rel=FS/0 to FF/0 43-3450 | | Place Embankment / Breaker Run [1481+00 to 1575+00] 4 Install Temp Drainage - Stage 3A |
| 43-3360 | Rel=FS/0 to SS/3 43-3450 | | Place Embankment / Breaker Run [1481+00 to 1575+00] 4 Install Temp Drainage - Stage 3A |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)

Modified Lags:

| MODIFIED LAGS (Rel Key: Relationship/Old Lag to New Lag) | | | |
|--|----------------------------|-------|---|
| PRED | SUCC | FLOAT | TITLE |
| 43-3030 | Rel=SS/2 to 2.5 43-3202 | 17 | Install Temp Precast BW (Stage 3A) Strip Topsoil [1715+00 to 1785+04] |
| 43-3030 | Rel=SS/4 to 5 43-3282 | 0 | Install Temp Precast BW (Stage 3A) Strip Topsoil [1575+00 to 1660+00] |
| 43-3490 | Rel=SS/7 to 6 43-3570 | 0 | Place Base Agg Dense 1.25", 6" Slip Conc Pvmnt, 10.5" - Ln 2&3 |
| ULC-3010 | Rel=SS/2 to 1 ULC-3020 | 5 | Place Embankment, Ramp ULC Install Lighting Conduits, Bases, Appurts - Ramp ULC (HL-4) |

Constraints to Added Activities:

| CONSTRAINTS TO ADDED ACTIVITIES | | | |
|---------------------------------|------------------|---------|--|
| ACT | CONSTRAINT | DATE | TITLE |
| 43-LSF-310 | Finish On/Before | 14MAY23 | Install Living Snow Fence, N of Falls (< 5/15/23) |

Added Expected Finish Dates:

| ADDED EXPECTED FINISH DATES | | | |
|-----------------------------|-----------------|---------|--|
| ACT | CONSTRAINT | DATE | TITLE |
| 43X-3040 | Expected Finish | 13APR23 | Clearing & Grubbing (Stage 3, East Side) |
| IM-2B-2830 | Expected Finish | 01MAR23 | WINTER SHUTDOWN 2022/2023 |

Added Activity Notes:

| ADDED ACTIVITY NOTES | | |
|----------------------|--------|--|
| ACT | STATUS | TITLE |
| 43-WWF-440 | Task | Install WW Fence, LakeF to Falls Memo Type: Schedule Notes Based on Update#07 and production rate of 350LF/day, anticipate this WW Fence Segment will require access after Stage 4B competition. Successor linked accordingly |
| 43-WWF-450 | Task | Install WW Fence, Falls to NPL Memo Type: Schedule Notes Based on Update#07 and production rate of 350LF/day, anticipate this WW Fence Segment will require access after Stage 4B competition. Successor linked accordingly |
| 43X-3230 | Task | Place HMA Pvmnt, 7.5", PRC X-Over Memo Type: Schedule Notes WAF0023 Placeholder duration of 1-day used for CPM Update#07. Anticipated duration = 2 day |
| 43X-3232 | Task | Install Temp Precast Trench Drain, PRC X-Over Memo Type: Schedule Notes WAF0023 added 936 lf Temp Precast Trench Drain. Placeholder duration of 1-day used for CPM Update#07. Based on 100 lf/day, anticipated duration = 10 day |
| 43X-3236 | Task | Place HMA Pvmnt, 7.5", PRD X-Over Memo Type: Schedule Notes WAF0023 Placeholder duration of 1-day used for CPM Update#07. Anticipated duration = 2 day |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP06 vs. UP07)

| ADDED ACTIVITY NOTES | | |
|----------------------|--------|--|
| ACT | STATUS | TITLE |
| 43X-3238 | Task | Install Temp Precast Trench Drain, PRD X-Over Memo Type: Schedule Notes WAF0023 added 1100 lf Temp Precast Trench Drain. Placeholder duration of 1-day used for CPM Update#07. Based on 100 lf/day, anticipated duration = 11 day |
| ADM-1140 | Task | 45-Day Closure Notification - Pioneer Memo Type: Schedule Notes Contractor notification under MR&S_22246400. 047_Long Term Closure Notification - Pioneer Rd dated 10/26/22 for closure commencing on 12/2/22. The Department responded 11/30/22 under Letter Log No. 0060 with "closure will not commence on this date. " This activity will be reflected as complete in the CPM as of 11/30/22 |
| B105X-2000 | Task | Prepare - Pier Shoring, B-45-105 Memo Type: Schedule Notes Actual Start plugged at 04Jan2023. Subcontractor Lunda conducted preliminary analysis prior to investigate cantilever sheeting, pinning, blocking of temp barrier wall, etc. . . WAF049 regarding acceptance of temp shoring pricing and diection to proceed recieved 06Jan2023. Also note, response letter to WAF049 under Ltr 059 dated 06Jan2023 |
| FS-T-2090 | Task | Place Topsoil SPL (Falls) Memo Type: Schedule Notes Actuals dates are plugged. Actual dates in field not captured by scheduler |
| HL-2045 | Task | Install FTMS, CCTV-45-0239 (Highland) Memo Type: Schedule Notes Actuals finsh date is plugged. Actual date in field not captured by scheduler. Infrastructure in place and awaits ODL final hook-up in Stage 3B |
| HLA-T-2070 | Task | Restoration Seed & Blanket (Ramp HLA) Memo Type: Schedule Notes Actuals dates are plugged. Actual dates in field not captured by scheduler |
| HLB-T-2070 | Task | Restoration Seed & Blanket (Ramp HLB) Memo Type: Schedule Notes Actuals dates are plugged. Actual dates in field not captured by scheduler. No further 2022 construction season restoration/seed will be completed at this location |
| HLC-T-2090 | Task | Restoration Seed & Blanket (Ramp HLC) Memo Type: Schedule Notes Actuals Finish dates is plugged. Actual dates in field not captured by scheduler. No further 2022 construction season restoration/seed will be completed at this location |
| HLD-T-2080 | Task | Restoration Seed & Blanket (Ramp HLD) Memo Type: Schedule Notes Actuals Finish dates is plugged. Actual dates in field not captured by scheduler. No further 2022 construction season restoration/seed will be completed at this location |
| IM-2B-2830 | Task | WINTER SHUTDOWN 2022/2023 Memo Type: Schedule Notes Actual Start plug date 20DEC202 |
| PS-1270 | Task | Prepare Shops - S-45-225 Memo Type: Schedule Notes Actual Start = Plug Dat |
| PS-1280 | Task | Prepare Shops - S-45-223 Memo Type: Schedule Notes Actual Start = Plug Dat |