

**I-43 URT (Capitol to Hampton) Baseline R4** | **1228-22-71 - IH 43 N-S Capitol Dr to Hampton Ave - Activities with Constraints**

Activity ID	Activity Name	Start	Finish	Primary Constraint	Primary Constraint Date	Expected Finish	2021												2022												2023												2024											
							A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M										
<b>I-43 URT (Capitol to Hampton) Baseline R4</b>																																																						
<b>Project Controls</b>																																																						
PC-0000	Let Date	13-Apr-21*		Start On or After	13-Apr-21		▶ Let Date																																															
PC-1020	Utility Relocation Start	01-May-21*		Start On or After	01-May-21		◆ Utility Relocation Start																																															
PC-0001	Contract Award	12-May-21*		Start On or After	12-May-21		◆ Contract Award																																															
PC-0010	Pre-Construction	12-May-21	13-Jun-21			13-Jun-21	■ Pre-Construction																																															
PC-2d10	Winter Shutdown (2021-2022) - Excluding Demo	10-Dec-21	28-Feb-22			28-Feb-22	■ Winter Shutdown (2021-2022) - Excluding Demo																																															
PC-4010	Winter Shutdown (2022-2023)	17-Dec-22	28-Feb-23			28-Feb-23	■ Winter Shutdown (2022-2023)																																															
PC-9000	Project Completion (11/30/2023) - \$2,000/CD		30-Nov-23*	Finish On or Before	30-Nov-23		◆ Project Completion																																															
<b>Intermediate Milestones</b>																																																						
PC-MS9010	NB Exit Ramp to Green Bay Ave. / Capitol Dr. (10/14/21) - \$3,000/CD		20-Aug-21*	Finish On or Before	15-Oct-21		◆ NB Exit Ramp to Green Bay Ave. / Capitol Dr. (10/14/21) - \$3,000/CD																																															
PC-MS9020	IH 43 NB Entrance Ramp from Fiebrantz Ave. (12/9/21) - \$3,000/CD		09-Dec-21*	Finish On or Before	10-Dec-21		◆ IH 43 NB Entrance Ramp from Fiebrantz Ave. (12/9/21) - \$3,000/CD																																															
PC-MS9030	IH 43 NB Lanes (12/9/21) - \$40,000/CD		09-Dec-21*	Finish On or Before	10-Dec-21		◆ IH 43 NB Lanes (12/9/21) - \$40,000/CD																																															
PC-MS9040	IH 43 NB Lanes (12/16/22) - \$40,000/CD		16-Dec-22*	Finish On or Before	17-Dec-22		◆ IH 43 NB Lanes (12/16/22) - \$40,000/CD																																															
PC-MS9050	IH 43 SB Lanes (12/16/22) - \$40,000/CD		16-Dec-22*	Finish On or Before	17-Dec-22		◆ IH 43 SB Lanes (12/16/22) - \$40,000/CD																																															
PC-MS9060	SB Exit Ramp to Green Bay Ave. / Capitol Dr. (12/16/22) - \$2,000/CD		16-Dec-22*	Finish On or Before	17-Dec-22		◆ SB Exit Ramp to Green Bay Ave. / Capitol Dr. (12/16/22) - \$2,000/CD																																															
PC-MS9070	IH 43 NB Entrance Ramp from Fiebrantz Ave (12/16/22) - \$3,000/CD		16-Dec-22*	Finish On or Before	17-Dec-22		◆ IH 43 NB Entrance Ramp from Fiebrantz Ave (12/16/22) - \$3,000/CD																																															
PC-MS9080	SB Entrance Ramp from Hampton Ave. (12/16/22) - \$4,000/CD		16-Dec-22*	Finish On or Before	17-Dec-22		◆ SB Entrance Ramp from Hampton Ave. (12/16/22) - \$4,000/CD																																															
PC-MS9090	SB Exit Ramp to Green Bay Ave. / Capitol Drive (11/8/23) - \$2,000/CD		30-Aug-23*	Finish On or Before	09-Nov-23		◆ SB Exit Ramp to Green Bay Ave. / Capitol Drive (11/8/23) - \$2,000/CD																																															
PC-MS9100	IH 43 NB Entrance Ramp from Fiebrantz Ave (11/8/23) - \$3,000/CD		30-Aug-23*	Finish On or Before	09-Nov-23		◆ IH 43 NB Entrance Ramp from Fiebrantz Ave (11/8/23) - \$3,000/CD																																															
PC-MS9110	IH 43 NB Exit Ramp to Port Washington Rd / Hampton Ave (11/8/23) - \$3,000/CD		30-Aug-23*	Finish On or Before	09-Nov-23		◆ IH 43 NB Exit Ramp to Port Washington Rd / Hampton Ave (11/8/23) - \$3,000/CD																																															
<b>Utilities</b>																																																						
UT-1120	Clear Channel - Cell Tower Relocation - Clear by 8/1/2021		01-Aug-21*	Finish On	01-Aug-21		◆ Clear Channel - Cell Tower Relocation - Clear by 8/1/2021																																															
<b>Submittals</b>																																																						
SUBM-1000	Submit/Review/Approve B-40-1016 Bearings	13-May-21	02-Jun-21	As Late As Possible			■ Submit/Review/Approve B-40-1016 Bearings																																															
SUBM-1010	Submit/Review/Approve B-40-116 Structural Steel Carbon	13-May-21	02-Jun-21	As Late As Possible			■ Submit/Review/Approve B-40-116 Structural Steel Carbon																																															
SUBM-1020	Submit/Review/Approve N-40-95 Noise Wall	13-May-21	02-Jun-21	As Late As Possible			■ Submit/Review/Approve N-40-95 Noise Wall																																															
SUBM-1080	Submit/Review/Approve N-40-96 Noise Wall	21-May-21	10-Jun-21	As Late As Possible			■ Submit/Review/Approve N-40-96 Noise Wall																																															
SUBM-1070	Submit/Review/Approve B-40-1016 Steel Diaphragms	29-May-21	18-Jun-21	As Late As Possible			■ Submit/Review/Approve B-40-1016 Steel Diaphragms																																															
SUBM-1050	Submit/Review/Approve R-40-712 MSE Wall Panels	07-Jun-21	27-Jun-21	As Late As Possible			■ Submit/Review/Approve R-40-712 MSE Wall Panels																																															
SUBM-1090	Submit/Review/Approve R-40-713 MSE Wall Panels	07-Jun-21	27-Jun-21	As Late As Possible			■ Submit/Review/Approve R-40-713 MSE Wall Panels																																															
SUBM-1060	Submit/Review/Approve R-40-712 MSE Temp Wire Wall	07-Jun-21	27-Jun-21	As Late As Possible			■ Submit/Review/Approve R-40-712 MSE Temp Wire Wall																																															
SUBM-1100	Submit/Review/Approve R-40-713 MSE Temp Wire Wall	07-Jun-21	27-Jun-21	As Late As Possible			■ Submit/Review/Approve R-40-713 MSE Temp Wire Wall																																															
SUBM-1120	Submit/Review/Approve B-40-1016 Girders	12-Jun-21	02-Jul-21	As Late As Possible			■ Submit/Review/Approve B-40-1016 Girders																																															
SUBM-1040	Submit/Review/Approve R-40-726 MSE Temp Wire Wall	14-Jun-21	04-Jul-21	As Late As Possible			■ Submit/Review/Approve R-40-726 MSE Temp Wire Wall																																															
SUBM-1140	Submit/Review/Approve B-40-1016 Expansion Joint	25-Jun-21	15-Jul-21	As Late As Possible			■ Submit/Review/Approve B-40-1016 Expansion Joint																																															
SUBM-1110	Submit/Review/Approve R-40-707 MSE Wall Panels	25-Jun-21	15-Jul-21	As Late As Possible			■ Submit/Review/Approve R-40-707 MSE Wall Panels																																															
SUBM-1130	Submit/Review/Approve B-40-1021 Steel Diaphragms	25-Jun-21	15-Jul-21	As Late As Possible			■ Submit/Review/Approve B-40-1021 Steel Diaphragms																																															
SUBM-1030	Submit/Review/Approve R-40-709 MSE Wall Panels	30-Jun-21	20-Jul-21	As Late As Possible			■ Submit/Review/Approve R-40-709 MSE Wall Panels																																															
SUBM-1150	Submit/Review/Approve B-40-1021 Girders	09-Jul-21	29-Jul-21	As Late As Possible			■ Submit/Review/Approve B-40-1021 Girders																																															
SUBM-1160	Submit/Review/Approve S-40-3021 Sign Structure	21-Dec-21	10-Jan-22	As Late As Possible			■ Submit/Review/Approve S-40-3021 Sign Structure																																															
SUBM-1170	Submit/Review/Approve B-40-116 Bearings	10-Feb-22	02-Mar-22	As Late As Possible			■ Submit/Review/Approve B-40-116 Bearings																																															
SUBM-1180	Submit/Review/Approve B-40-116 Expansion Joint	04-Mar-22	24-Mar-22	As Late As Possible			■ Submit/Review/Approve B-40-116 Expansion Joint																																															
SUBM-1200	Submit/Review/Approve R-40-710 MSE Wall Panels	05-Apr-22	25-Apr-22	As Late As Possible			■ Submit/Review/Approve R-40-710 MSE Wall Panels																																															
SUBM-1210	Submit/Review/Approve R-40-711 MSE Wall Panels	05-Apr-22	25-Apr-22	As Late As Possible			■ Submit/Review/Approve R-40-711 MSE Wall Panels																																															
SUBM-1230	Submit/Review/Approve B-40-1018 Bearings	07-Apr-22	27-Apr-22	As Late As Possible			■ Submit/Review/Approve B-40-1018 Bearings																																															
SUBM-1250	Submit/Review/Approve R-40-727 MSE Temp Wire Wall	18-Apr-22	08-May-22	As Late As Possible			■ Submit/Review/Approve R-40-727 MSE Temp Wire Wall																																															
SUBM-1240	Submit/Review/Approve B-40-1014 Steel Diaphragms	28-Apr-22	18-May-22	As Late As Possible			■ Submit/Review/Approve B-40-1014 Steel Diaphragms																																															
SUBM-1190	Submit/Review/Approve B-40-1018 Steel Diaphragms	30-Apr-22	20-May-22	As Late As Possible			■ Submit/Review/Approve B-40-1018 Steel Diaphragms																																															
SUBM-1270	Submit/Review/Approve B-40-1020 Steel Diaphragms	09-May-22	29-May-22	As Late As Possible			■ Submit/Review/Approve B-40-1020 Steel Diaphragms																																															
SUBM-1260	Submit/Review/Approve B-40-1014 Girders	12-May-22	01-Jun-22	As Late As Possible			■ Submit/Review/Approve B-40-1014 Girders																																															

**I-43 URT (Capitol to Hampton) Baseline R4** | **1228-22-71 - IH 43 N-S Capitol Dr to Hampton Ave - Activities with Constraints**

Activity ID	Activity Name	Start	Finish	Primary Constraint	Primary Constraint Date	Expected Finish	2021												2022												2023												2024											
							A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M										
							<div style="display: flex; flex-wrap: wrap; gap: 5px;"> <div style="width: 50%;"> <span style="color: green;">█</span> Submit/Review/Approve B-40-1018 Girders  <span style="color: green;">█</span> Submit/Review/Approve B-40-1020 Girders  <span style="color: green;">█</span> Submit/Review/Approve N-40-94 Noise Wall  <span style="color: green;">█</span> Submit/Review/Approve S-40-3020 Sign Structure  <span style="color: green;">█</span> Submit/Review/Approve B-40-1018 Expansion Joint  <span style="color: green;">█</span> Submit/Review/Approve B-40-1019 Steel Diaphragms  <span style="color: green;">█</span> Submit/Review/Approve R-40-706 MSE Wall Panels  <span style="color: green;">█</span> Submit/Review/Approve B-40-1019 Girders  <span style="color: green;">█</span> Submit/Review/Approve S-40-3019 Sign Structure  <span style="color: green;">█</span> Submit/Review/Approve S-40-3018 Sign Structure  <span style="color: green;">█</span> Submit/Review/Approve S-40-3022 Sign Structure  <span style="color: green;">█</span> Submit/Review/Approve S-40-3023 Sign Structure                 </div> <div style="width: 50%;"> <span style="color: green;">█</span> Submit/Review/Approve B-40-1018 Girders  <span style="color: green;">█</span> Submit/Review/Approve B-40-1020 Girders  <span style="color: green;">█</span> Submit/Review/Approve N-40-94 Noise Wall  <span style="color: green;">█</span> Submit/Review/Approve S-40-3020 Sign Structure  <span style="color: green;">█</span> Submit/Review/Approve B-40-1018 Expansion Joint  <span style="color: green;">█</span> Submit/Review/Approve B-40-1019 Steel Diaphragms  <span style="color: green;">█</span> Submit/Review/Approve R-40-706 MSE Wall Panels  <span style="color: green;">█</span> Submit/Review/Approve B-40-1019 Girders  <span style="color: green;">█</span> Submit/Review/Approve S-40-3019 Sign Structure  <span style="color: green;">█</span> Submit/Review/Approve S-40-3018 Sign Structure  <span style="color: green;">█</span> Submit/Review/Approve S-40-3022 Sign Structure  <span style="color: green;">█</span> Submit/Review/Approve S-40-3023 Sign Structure                 </div> </div>																																															
<b>Procurement</b>																																																						
PROC-1020a	N40-95 Noise Wall Posts	03-Jun-21	14-Jul-21	As Late As Possible			<span style="color: green;">█</span> N40-95 Noise Wall Posts																																															
PROC-1010	B40-116 Structural Steel Carbon	03-Jun-21	28-Jul-21	As Late As Possible			<span style="color: green;">█</span> B40-116 Structural Steel Carbon																																															
PROC-1000	B40-1016 Bearings	03-Jun-21	25-Aug-21	As Late As Possible			<span style="color: green;">█</span> B40-1016 Bearings																																															
PROC-1020b	N40-95 Noise Wall Panels	11-Jun-21	22-Jul-21	As Late As Possible			<span style="color: green;">█</span> N40-95 Noise Wall Panels																																															
PROC-1080a	N40-96 Noise Wall Posts	11-Jun-21	22-Jul-21	As Late As Possible			<span style="color: green;">█</span> N40-96 Noise Wall Posts																																															
PROC-1080b	N40-96 Noise Wall Panels	16-Jun-21	27-Jul-21	As Late As Possible			<span style="color: green;">█</span> N40-96 Noise Wall Panels																																															
PROC-1070	B40-1016 Steel Diaphragms	19-Jun-21	13-Aug-21	As Late As Possible			<span style="color: green;">█</span> B40-1016 Steel Diaphragms																																															
PROC-1050	R40-712 MSE Wall Panels	28-Jun-21	08-Aug-21	As Late As Possible			<span style="color: green;">█</span> R40-712 MSE Wall Panels																																															
PROC-1090	R40-713 MSE Wall Panels	28-Jun-21	08-Aug-21	As Late As Possible			<span style="color: red;">█</span> R40-713 MSE Wall Panels																																															
PROC-1060	R40-712 MSE Temp Wire Wall	28-Jun-21	08-Aug-21	As Late As Possible			<span style="color: green;">█</span> R40-712 MSE Temp Wire Wall																																															
PROC-1100	R40-713 MSE Temp Wire Wall	28-Jun-21	08-Aug-21	As Late As Possible			<span style="color: green;">█</span> R40-713 MSE Temp Wire Wall																																															
PROC-1120	B40-1016 Girders	03-Jul-21	13-Aug-21	As Late As Possible			<span style="color: green;">█</span> B40-1016 Girders																																															
PROC-1040	R40-726 MSE Temp Wire Wall	05-Jul-21	15-Aug-21	As Late As Possible			<span style="color: green;">█</span> R40-726 MSE Temp Wire Wall																																															
PROC-1110	R40-707 MSE Wall Panels	16-Jul-21	26-Aug-21	As Late As Possible			<span style="color: red;">█</span> R40-707 MSE Wall Panels																																															
PROC-1140	B40-1016 Expansion Joint	16-Jul-21	09-Sep-21	As Late As Possible			<span style="color: green;">█</span> B40-1016 Expansion Joint																																															
PROC-1130	B40-1021 Steel Diaphragms	16-Jul-21	09-Sep-21	As Late As Possible			<span style="color: red;">█</span> B40-1021 Steel Diaphragms																																															
PROC-1030	R40-709 MSE Wall Panels	21-Jul-21	31-Aug-21	As Late As Possible			<span style="color: green;">█</span> R40-709 MSE Wall Panels																																															
PROC-1150	B40-1021 Girders	30-Jul-21	09-Sep-21	As Late As Possible			<span style="color: red;">█</span> B40-1021 Girders																																															
PROC-1160	S40-3021 Sign Structure	11-Jan-22	04-Apr-22	As Late As Possible			<span style="color: green;">█</span> S40-3021 Sign Structure																																															
PROC-1170	B40-116 Bearings	03-Mar-22	25-May-22	As Late As Possible			<span style="color: green;">█</span> B40-116 Bearings																																															
PROC-1180	B40-116 Expansion Joint	25-Mar-22	19-May-22	As Late As Possible			<span style="color: green;">█</span> B40-116 Expansion Joint																																															
PROC-1200	R40-710 MSE Wall Panels	26-Apr-22	06-Jun-22	As Late As Possible			<span style="color: green;">█</span> R40-710 MSE Wall Panels																																															
PROC-1210	R40-711 MSE Wall Panels	26-Apr-22	06-Jun-22	As Late As Possible			<span style="color: green;">█</span> R40-711 MSE Wall Panels																																															
PROC-1230	B40-1018 Bearings	28-Apr-22	20-Jul-22	As Late As Possible			<span style="color: green;">█</span> B40-1018 Bearings																																															
PROC-1250	R40-727 MSE Temp Wire Wall	09-May-22	19-Jun-22	As Late As Possible			<span style="color: green;">█</span> R40-727 MSE Temp Wire Wall																																															
PROC-1240	B40-1014 Steel Diaphragms	19-May-22	13-Jul-22	As Late As Possible			<span style="color: green;">█</span> B40-1014 Steel Diaphragms																																															
PROC-1190	B40-1018 Steel Diaphragms	21-May-22	15-Jul-22	As Late As Possible			<span style="color: green;">█</span> B40-1018 Steel Diaphragms																																															
PROC-1270	B40-1020 Steel Diaphragms	30-May-22	24-Jul-22	As Late As Possible			<span style="color: green;">█</span> B40-1020 Steel Diaphragms																																															
PROC-1260	B40-1014 Girders	02-Jun-22	13-Jul-22	As Late As Possible			<span style="color: green;">█</span> B40-1014 Girders																																															
PROC-1220	B40-1018 Girders	04-Jun-22	15-Jul-22	As Late As Possible			<span style="color: green;">█</span> B40-1018 Girders																																															
PROC-1290	B40-1020 Girders	13-Jun-22	24-Jul-22	As Late As Possible			<span style="color: green;">█</span> B40-1020 Girders																																															
PROC-1280a	N40-94 Noise Wall Posts	14-Jun-22	22-Aug-22	As Late As Possible			<span style="color: green;">█</span> N40-94 Noise Wall Posts																																															
PROC-1300	S40-3020 Sign Structure	16-Jun-22	07-Sep-22	As Late As Possible			<span style="color: green;">█</span> S40-3020 Sign Structure																																															
PROC-1280b	N40-94 Noise Wall Panels	18-Jun-22	09-Sep-22	As Late As Possible			<span style="color: green;">█</span> N40-94 Noise Wall Panels																																															
PROC-1310	B40-1018 Expansion Joint	21-Jun-22	15-Aug-22	As Late As Possible			<span style="color: green;">█</span> B40-1018 Expansion Joint																																															
PROC-1330	B40-1019 Steel Diaphragms	13-Mar-23	07-May-23	As Late As Possible			<span style="color: green;">█</span> B40-1019 Steel Diaphragms																																															
PROC-1320	R40-706 MSE Wall Panels	17-Mar-23	27-Apr-23	As Late As Possible			<span style="color: green;">█</span> R40-706 MSE Wall Panels																																															
PROC-1350	B40-1019 Girders	27-Mar-23	07-May-23	As Late As Possible			<span style="color: green;">█</span> B40-1019 Girders																																															
PROC-1340	S40-3019 Sign Structure	17-Apr-23	09-Jul-23	As Late As Possible			<span style="color: green;">█</span> S40-3019 Sign Structure																																															

I-43 URT (Capitol to Hampton) Baseline R4		1228-22-71 - IH 43 N-S Capitol Dr to Hampton Ave - Activities with Constraints																																																				
Activity ID	Activity Name	Start	Finish	Primary Constraint	Primary Constraint Date	Expected Finish	2021				2022				2023				2024																																			
							A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M																						
PROC-1360	S-40-3018 Sign Structure	04-May-23	26-Jul-23	As Late As Possible																																																		
PROC-1370	S-40-3022 Sign Structure	23-Jun-23	14-Sep-23	As Late As Possible																																																		
PROC-1380	S-40-3023 Sign Structure	03-Jul-23	24-Sep-23	As Late As Possible																																																		
<b>Construction</b>																																																						
<b>2022</b>																																																						
<b>Stage 2D</b>																																																						
<b>Bridge Structures</b>																																																						
<b>B-40-1018 (IH-43 SB over Milwaukee River &amp; Hampton Ave)</b>																																																						
<b>Substructure</b>																																																						
<b>Pier 1</b>																																																						
CB.1018-2D.1090	Remove Causeway	17-Oct-22	24-Oct-22*	Finish On or Before	14-Dec-22																											Remove Causeway																						
<b>Pier 2</b>																																																						
CB.1018-2D.2090	Remove Causeway	17-Oct-22	24-Oct-22*	Finish On or Before	14-Dec-22																											Remove Causeway																						

<span style="background-color: lightgreen; border: 1px solid black; display: inline-block; width: 20px; height: 10px;"></span> Remaining Level of Effort	<span style="background-color: blue; border: 1px solid black; display: inline-block; width: 20px; height: 10px;"></span> Actual Work
<span style="background-color: yellow; border: 1px solid black; display: inline-block; width: 20px; height: 10px;"></span> Actual Level of Effort	<span style="background-color: lightyellow; border: 1px solid black; display: inline-block; width: 20px; height: 10px;"></span> Remaining Work

**Activities with Constraints**

TASK filter: Constraints.