

STH 50 Kenosha 2021-2023 **1310-10-70 - STH 50 - Longest Path**

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023														
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
6C1 1190	Breaker Run, Base Course, and Crossing (2 ZC Crews)	2	2	0%	10-Nov-22	14-Nov-22	-46															
6C1 1010	Concrete Handpours HES (ZC)	7	7	0%	14-Nov-22	23-Nov-22	-46															
6C1 1020	Temp HMA on (Stark)	1	1	0%	28-Nov-22	28-Nov-22	-46															
Stage 6C2		8	8	0%	29-Nov-22	08-Dec-22	-46															
6C2 1000	Traffic Switch to 6C2 (CTC)	1	1	0%	29-Nov-22	29-Nov-22	-46															
6C2 1010	STH 31 - Saw, Remove, Excavate, Backfill, HES Concrete	7	7	0%	30-Nov-22	08-Dec-22	-46															
Stage 8		23	23	0%	09-Dec-22	18-Jan-23	-46															
STH 31 Median		23	23	0%	09-Dec-22	18-Jan-23	-46															
7ASTH31 1000	Removing Pavement, 900 SY (Musson)	2	2	0%	09-Dec-22	12-Dec-22	-46															
7ASTH31 1010	Common X, 680 CY (Musson)	2	2	0%	13-Dec-22	14-Dec-22	-46															
7ASTH31 1020	Breaker Run and Underdrain, 720 T (ZC)	2	2	0%	15-Dec-22	16-Dec-22	-46															
7ASTH31 1030	Base Course, 300 T (ZC)	2	2	0%	19-Dec-22	20-Dec-22	-46															
7ASTH31 1050	Curb and Gutter, 5,800' (ZC)	6	6	0%	21-Dec-22	05-Jan-23	-46															
7ASTH31 1060	Median Sidewalk, 300 CY (ZC)	6	6	0%	05-Jan-23	13-Jan-23	-46															
7ASTH31 1070	Topsoil, Restoration, and Signs 3000 SY (Musson/Arbor)	3	3	0%	13-Jan-23	18-Jan-23	-46															
Spring 2023		40	40	0%	01-Mar-23	25-Apr-23	0															
Spring 2023 1000	Traffic Control (CTC)	10	10	0%	01-Mar-23	14-Mar-23	0															
Spring 2023 1010	Final Restoration (Arbor)	15	15	0%	15-Mar-23	04-Apr-23	0															
Spring 2023 1020	Final Pavement Marking (Mega)	15	15	0%	05-Apr-23	25-Apr-23	0															

■ Actual Work ■ Critical Remaining Work
■ Remaining Work ◆ Milestone