

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	Gantt Chart																											
								2019														2020													
								Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct
West Waukesha Bypass 2019																																			
Construction																																			
Stage 2A (2019)																																			
Southbound Waukesha Bypass																																			
STA 272 to 242																																			
C6791 1070	Backfill C-91 Structure West (Musson)	2	0	100%	09-May-19 A	10-May-19 A		█ Backfill C-91 Structure West (Musson)																											
C-67-91																																			
C6791 1050	Install Temp Shoring (Kenny)	3	0	100%	19-Dec-18 A	21-Dec-18 A		█ Install Temp Shoring (Kenny)																											
C6791 1000	Rem. Old Structure/Temporary Bypass Channel (Musson)	3	0	100%	02-Jan-19 A	03-Jan-19 A		█ Rem. Old Structure/Temporary Bypass Channel (Musson)																											
C6791 1040	Install Cofferdam (Musson)	2	0	100%	02-Jan-19 A	03-Jan-19 A		█ Install Cofferdam (Musson)																											
C6791 1060	Structure Excavation (Musson)	2	0	100%	02-Jan-19 A	03-Jan-19 A		█ Structure Excavation (Musson)																											
C6791 1010	Temporary Erosion Control (Westland)	2	0	100%	07-Jan-19 A	07-Jan-19 A		█ Temporary Erosion Control (Westland)																											
C6791 1020	West Side Structure: Form, Rebar, Pour Bottoms (Kenny)	10	0	100%	08-Jan-19 A	18-Jan-19 A		█ West Side Structure: Form, Rebar, Pour Bottoms (Kenny)																											
C6791 1030	West Side Structure: Form, Rebar, Pour Sides (Kenny)	10	0	100%	22-Jan-19 A	21-Feb-19 A		█ West Side Structure: Form, Rebar, Pour Sides (Kenny)																											
C6791 1080	West Side Structure: Form, Rebar, Pour Tops (Kenny)	10	0	100%	22-Feb-19 A	08-Mar-19 A		█ West Side Structure: Form, Rebar, Pour Tops (Kenny)																											
C6791 1090	Cure Time/EQ Demobilization (Kenny)	3	0	100%	09-Mar-19 A	25-Mar-19 A		█ Cure Time/EQ Demobilization (Kenny)																											
Stage 2E																																			
North Leg Tie-Ins STA 240 to 272																																			
C-67-91																																			
C6791 East 1030	Rem. Old Structure/Temporary Bypass Channel (Musson)	2	0	100%	18-Oct-19 A	25-Oct-19 A		█ Rem. Old Structure/Temporary Bypass Channel (Musson)																											
C6791 East 1060	Structure Excavation (Musson)	1	0	100%	24-Oct-19 A	24-Oct-19 A		█ Structure Excavation (Musson)																											
C6791 East 1040	Install Cofferdam (Musson)	1	0	100%	29-Oct-19 A	29-Oct-19 A		█ Install Cofferdam (Musson)																											
C6791 East 1000	East Side Structure: Form, Rebar, Pour Bottoms (Kenny)	7	0	100%	01-Nov-19 A	09-Nov-19 A		█ East Side Structure: Form, Rebar, Pour Bottoms (Kenny)																											
C6791 East 1010	Temporary Erosion Control (Westland)	1	0	100%	08-Nov-19 A	08-Nov-19 A		█ Temporary Erosion Control (Westland)																											
C6791 East 1020	East Side Structure: Form, Rebar, Pour Sides (Kenny)	7	0	100%	13-Nov-19 A	22-Nov-19 A		█ East Side Structure: Form, Rebar, Pour Sides (Kenny)																											
C6791 East 1080	East Side Structure: Form, Rebar, Pour Tops (Kenny)	7	0	100%	25-Nov-19 A	06-Dec-19 A		█ East Side Structure: Form, Rebar, Pour Tops (Kenny)																											
C6791 East 1090	Cure Time/EQ Demobilization (Kenny)	3	0	100%	07-Dec-19 A	12-Dec-19 A		█ Cure Time/EQ Demobilization (Kenny)																											
C6791 East 1100	Backfill Structure (Musson)	1	0	100%	09-Dec-19 A	13-Dec-19 A		█ Backfill Structure (Musson)																											
C6791 East 1070	Abandon Sewer (Musson)	3	3	0%	31-Mar-20	03-Apr-20	-16	█ Abandon Sewer (Musson)																											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ ◆ Milestone

TASK filter: Activity Name Contains.