

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2019												2020					2021		
								Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	J	F
West Waukesha Bypass 2019																											
Construction																											
Stage 3																											
North Leg Tie-Ins STA 215 to 272																											
NB STA 242 to 272																											
R-67-129 (NB STA 255 to 260)																											
R67129 1000	Structure Excavation 1 (Musson)	1	0	100%	20-Nov-19 A	26-Nov-19 A																					
R67129 1010	Modified Foundation Drilling & Steel 1 (Kenny)	3	0	100%	25-Nov-19 A	05-Dec-19 A																					
R67129 1030	Concrete Footing (Kenny)	10	0	100%	26-Nov-19 A	18-Dec-19 A																					
R67129 1020	Modified Foundation Drilling & Steel 2 (Kenny)	15	0	100%	10-Dec-19 A	18-Dec-19 A																					
R67129 1090	Structure Excavation 2 (Musson)	3	0	100%	10-Dec-19 A	19-Dec-19 A																					
R67129 1060	Install MSE Panels (Kenny)	13	0	100%	18-Dec-19 A	17-Jan-20 A																					
R67129 1100	Low Strength Concrete Elastizell (Kenny)	5	5	0%	06-Apr-20	13-Apr-20	8																				
R67129 1070	Concrete Masonry Coping: 161 CY (Kenny)	8	8	0%	13-Apr-20	23-Apr-20	8																				
R67129 1080	Install Fencing (C.Fence)	2	2	0%	23-Apr-20	27-Apr-20	8																				

- Structure Excavation 1 (Musson)
- Modified Foundation Drilling & Steel 1 (Kenny)
- Concrete Footing (Kenny)
- Modified Foundation Drilling & Steel 2 (Kenny)
- Structure Excavation 2 (Musson)
- Install MSE Panels (Kenny)
- Low Strength Concrete Elastizell (Kenny)
- Concrete Masonry Coping: 161 CY (Kenny)
- Install Fencing (C.Fence)

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone