

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2021												2022												2023												2024					
								D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
ZOO IC NORTH LEG - Flash Butt Weld Fragnet																																																	
PROJECT DATES																																																	
PROJECT DELAYS																																																	
BRIDGE STRUCTURE B-40-878, UPRR SHOOFLY																																																	
DEL1001	SOUTH PIER DELAY (STORM SEWER CONFLICT)	1	0	100%	24-Jun-21 A	11-Jul-21 A		■ SOUTH PIER DELAY (STORM SEWER CONFLICT)																																									
CONSTRUCTION 1060-33-84, 1060-34-77																																																	
STAGE 1A CONSTRUCTION																																																	
SITework ACTIVITIES																																																	
UPRR TRACK LINES																																																	
1A.UPTL1005	REMOVE FENCE	3	0	100%	15-Mar-21 A	17-Mar-21 A		I REMOVE FENCE																																									
1A.UPTL1015	SAFETY FENCE	3	0	100%	15-Mar-21 A	17-Mar-21 A		I SAFETY FENCE																																									
1A.UPTL1010	EROSION CONTROL	4	0	100%	15-Mar-21 A	18-Mar-21 A		I EROSION CONTROL																																									
1A.UPTL1020	CLEARING & GRUBBING	10	0	100%	15-Mar-21 A	17-May-21 A		■ CLEARING & GRUBBING																																									
1A.UPTL1040	REMOVE WOODEN POLES	2	0	100%	19-Mar-21 A	20-Mar-21 A		I REMOVE WOODEN POLES																																									
1A.UPTL1025	PLUG & FILL CULVERT (MP 91.81)	5	0	100%	22-Mar-21 A	26-Mar-21 A		I PLUG & FILL CULVERT (MP 91.81)																																									
1A.UPTL1035	EMBANKMENT	15	0	100%	26-Mar-21 A	21-Jun-21 A		■ EMBANKMENT																																									
1A.UPTL1030	COMMON EXCAVATION / TOPSOIL STRIPING	5	0	100%	26-Mar-21 A	21-Jun-21 A		■ COMMON EXCAVATION / TOPSOIL STRIPING																																									
1A.UPTL1050	PLUG & FILL CULVERT (MP 91.93)	5	0	100%	27-Mar-21 A	07-Jul-21 A		■ PLUG & FILL CULVERT (MP 91.93)																																									
1A.UPTL1065	UPRR 90 DAY NOTICE, 1st TRACK THROW	90	42	53.33%	15-Jun-21 A	13-Sep-21	0	■ UPRR 90 DAY NOTICE, 1st TRACK THROW																																									
1A.UPTL1070	UPRR 60 DAY NOTICE, 1st TRACK THROW	60	42	30%	19-Jul-21 A	13-Sep-21	0	■ UPRR 60 DAY NOTICE, 1st TRACK THROW																																									
1A.UPTL1045	RAILWAY SUBBALLAST	10	10	0%	30-Jul-21 A	12-Aug-21	0	■ RAILWAY SUBBALLAST																																									
1A.UPTL1075	UPRR 30 DAY NOTICE, 1st TRACK THROW	30	30	0%	15-Aug-21	13-Sep-21	0	■ UPRR 30 DAY NOTICE, 1st TRACK THROW																																									
1A.UPTL1095	Railway Track Ballast	4	4	0%	03-Sep-21	10-Sep-21	-16	■ Railway Track Ballast																																									
1A.UPTL1100	Flash Butt Welding of the Rail Track (South to North)	12	12	0%	11-Sep-21	27-Sep-21	-16	■ Flash Butt Welding of the Rail Track (South to North)																																									
1A.UPTL1105	Flash Butt Weld Testing of the Rail Track	9	9	0%	18-Sep-21	30-Sep-21	-16	■ Flash Butt Weld Testing of the Rail Track																																									
1A.UPTL1110	Anchor, Surface & Line, Adjust, Regulate Track	6	6	0%	28-Sep-21	07-Oct-21	-16	■ Anchor, Surface & Line, Adjust, Regulate Track																																									
1A.UPTL1060	1st TRACK THROW - WORK BY UPRR	2	2	0%	08-Oct-21	09-Oct-21	-16	I 1st TRACK THROW - WORK BY UPRR																																									
BRIDGE STRUCTURE ACTIVITIES																																																	
B-40-878, UPRR SHOOFLY																																																	
B-40-878, SHOOFLY SOUTH ABUTMENT																																																	
1A.BS3020	EXCAVATION	5	0	100%	16-Mar-21 A	02-Apr-21 A		■ EXCAVATION																																									
1A.BS3060	DRIVE ABUTMENT PILING	6	0	100%	12-Apr-21 A	19-May-21 A		■ DRIVE ABUTMENT PILING																																									
1A.BS3030	SOLDIER PILES	40	0	100%	21-Apr-21 A	11-Jun-21 A		■ SOLDIER PILES																																									
1A.BS3075	INSTALL LAGGING	3	0	100%	17-May-21 A	22-Jun-21 A		■ INSTALL LAGGING																																									
1A.BS3105	BACKFILL	8	0	100%	21-May-21 A	21-Jul-21 A		■ BACKFILL																																									
1A.BS3080	WHALERS & BRACING	8	0	100%	25-May-21 A	21-Jul-21 A		■ WHALERS & BRACING																																									
1A.BS3115	ABUTMENT BODY (FRP)	2	0	100%	23-Jun-21 A	28-Jun-21 A		■ ABUTMENT BODY (FRP)																																									
B-40-878, SHOOFLY PIER 2 (NORTH PIER)																																																	
1A.BS3000	SAW PAVEMENT	2	0	100%	15-Mar-21 A	16-Mar-21 A		I SAW PAVEMENT																																									
1A.BS3005	REMOVE PAVEMENT	2	0	100%	17-Mar-21 A	18-Mar-21 A		I REMOVE PAVEMENT																																									
1A.BS3010	TEMP SHORING	3	0	100%	19-Mar-21 A	22-Mar-21 A		I TEMP SHORING																																									
1A.BS3015	DRIVE PILING	6	0	100%	23-Mar-21 A	29-Mar-21 A		■ DRIVE PILING																																									
1A.BS3025	COLUMN WALL (FRP)	7	0	100%	30-Mar-21 A	08-Apr-21 A		■ COLUMN WALL (FRP)																																									
1A.BS3040	REMOVE TEMP SHORING, BACKFILL	2	0	100%	09-Apr-21 A	10-Apr-21 A		I REMOVE TEMP SHORING, BACKFILL																																									
1A.BS3045	TEMP STORM SEWER	2	0	100%	12-Apr-21 A	13-Apr-21 A		I TEMP STORM SEWER																																									
1A.BS3050	BASE COURSE	1	0	100%	15-Apr-21 A	15-Apr-21 A		I BASE COURSE																																									
1A.BS3055	TEMP ASPHALT	1	0	100%	16-Apr-21 A	16-Apr-21 A		I TEMP ASPHALT																																									
B-40-878, SHOOFLY PIER 1 (SOUTH PIER, STAGE 1C1, 28D CLOSURE)																																																	
1A.BS3125	SWITCH TRAFFIC INTO STAGE 1C1 (2 LANES SB)	1	0	100%	23-Jun-21 A	23-Jun-21 A		I SWITCH TRAFFIC INTO STAGE 1C1 (2 LANES SB)																																									
1A.BS3140	REMOVE PAVEMENT	1	0	100%	24-Jun-21 A	24-Jun-21 A		I REMOVE PAVEMENT																																									

