

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2021												2022												2023												2024																	
								D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	Jul	A	S	O	N	D	D	J	F	M											
<b>ZOO IC NORTH LEG</b>								381	258	32.28%	15-Mar-21 A	13-Aug-22	15																																																
<b>PROJECT DATES</b>								65	7	89.23%	24-Jun-21 A	20-Sep-21	-34																																																
<b>PROJECT DELAYS</b>								65	7	89.23%	24-Jun-21 A	20-Sep-21	-34																																																
<b>BRIDGE STRUCTURE B-40-878, UPRR TEMP SHOOFLY</b>								65	7	89.23%	24-Jun-21 A	20-Sep-21	-34																																																
DEL1001	SOUTH PIER DELAY (STORM SEWER CONFLICT)	1	0	100%	24-Jun-21 A	11-Jul-21 A		■ SOUTH PIER DELAY (STORM SEWER CONFLICT)																																																					
DEL1002	NORTH TRACK - TEMPORARY SHORING (DESIGN, CONSTRUCTION)	16	7	56.25%	30-Aug-21 A	20-Sep-21	-34	■ NORTH TRACK - TEMPORARY SHORING (DESIGN, CONSTRUCTION)																																																					
<b>CONSTRUCTION 1060-33-84, 1060-34-77</b>								381	258	32.28%	15-Mar-21 A	13-Aug-22	15																																																
<b>STAGE 1A CONSTRUCTION</b>								376	253	32.71%	15-Mar-21 A	07-Aug-22	5																																																
<b>SITework ACTIVITIES</b>								168	45	73.21%	15-Mar-21 A	05-Nov-21	-34																																																
<b>UPRR TEMP SHOOFLY TRACK LINES</b>								168	45	73.21%	15-Mar-21 A	05-Nov-21	-34																																																
1A.UPTL1015	SAFETY FENCE	3	0	100%	15-Mar-21 A	17-Mar-21 A		■ SAFETY FENCE																																																					
1A.UPTL1005	REMOVE FENCE	3	0	100%	15-Mar-21 A	17-Mar-21 A		■ REMOVE FENCE																																																					
1A.UPTL1010	EROSION CONTROL	4	0	100%	15-Mar-21 A	18-Mar-21 A		■ EROSION CONTROL																																																					
1A.UPTL1020	CLEARING & GRUBBING	10	0	100%	15-Mar-21 A	17-May-21 A		■ CLEARING & GRUBBING																																																					
1A.UPTL1040	REMOVE WOODEN POLES	2	0	100%	19-Mar-21 A	20-Mar-21 A		■ REMOVE WOODEN POLES																																																					
1A.UPTL1025	PLUG & FILL CULVERT (MP 91.81)	5	0	100%	22-Mar-21 A	26-Mar-21 A		■ PLUG & FILL CULVERT (MP 91.81)																																																					
1A.UPTL1030	COMMON EXCAVATION / TOPSOIL STRIPING	5	0	100%	26-Mar-21 A	21-Jun-21 A		■ COMMON EXCAVATION / TOPSOIL STRIPING																																																					
1A.UPTL1035	SOUTH TRACK - PLACE EMBANKMENT AT SUBGRADE	15	0	100%	26-Mar-21 A	21-Jun-21 A		■ SOUTH TRACK - PLACE EMBANKMENT AT SUBGRADE																																																					
1A.UPTL1050	PLUG & FILL CULVERT (MP 91.93)	5	0	100%	27-Mar-21 A	07-Jul-21 A		■ PLUG & FILL CULVERT (MP 91.93)																																																					
1A.UPTL1065	UPRR 90 DAY NOTICE, 1st TRACK THROW (SHOOFLY)	90	0	100%	15-Jun-21 A	31-Aug-21 A		■ UPRR 90 DAY NOTICE; 1st TRACK THROW (SHOOFLY)																																																					
1A.UPTL1070	UPRR 60 DAY NOTICE, 1st TRACK THROW (SHOOFLY)	60	0	100%	19-Jul-21 A	31-Aug-21 A		■ UPRR 60 DAY NOTICE; 1st TRACK THROW (SHOOFLY)																																																					
1A.UPTL1045	SOUTH TRACK - PLACE SUBBALLAST, BALLAST	15	6	60%	30-Jul-21 A	10-Sep-21	-34	■ SOUTH TRACK - PLACE SUBBALLAST, BALLAST																																																					
1A.UPTL1115	NORTH TRACK - PLACE EMBANKMENT AT SUBGRADE	6	0	100%	24-Aug-21 A	31-Aug-21 A		■ NORTH TRACK - PLACE EMBANKMENT AT SUBGRADE																																																					
1A.UPTL1080	NORTH TRACK - PLACE SUBBALLAST	2	2	0%	18-Sep-21	20-Sep-21	-34	■ NORTH TRACK - PLACE SUBBALLAST																																																					
1A.UPTL1085	NORTH TRACK - PLACE BALLAST	2	2	0%	22-Sep-21	23-Sep-21	-34	■ NORTH TRACK - PLACE BALLAST																																																					
1A.UPTL1090	SOUTH TRACK - SPREAD BALLAST, BUILD, ROCK/LIFT TRACK TO GRADE	2	2	0%	22-Sep-21	23-Sep-21	-34	■ SOUTH TRACK - SPREAD BALLAST, BUILD, ROCK/LIFT TRACK TO GRADE																																																					
1A.UPTL1095	NORTH TRACK - SPREAD BALLAST, BUILD, ROCK/LIFT TRACK TO GRADE (B-878)	12	12	0%	22-Sep-21	08-Oct-21	-34	■ NORTH TRACK - SPREAD BALLAST, BUILD, ROCK/LIFT TRACK TO GRADE (B-878)																																																					
1A.UPTL1075	UPRR 30 DAY NOTICE, 1st TRACK THROW (SHOOFLY)	30	30	0%	22-Sep-21	21-Oct-21	-37	■ UPRR 30 DAY NOTICE, 1st TRACK THROW (SHOOFLY)																																																					
1A.UPTL1100	FLASH BUTT WELDING OF THE RAIL TRACK (SOUTH TO NORTH)	12	12	0%	09-Oct-21	25-Oct-21	-34	■ FLASH BUTT WELDING OF THE RAIL TRACK (SOUTH TO NORTH)																																																					
1A.UPTL1105	FLASH BUTT WELD TESTING OF THE RAIL TRACK	9	9	0%	16-Oct-21	28-Oct-21	-30	■ FLASH BUTT WELD TESTING OF THE RAIL TRACK																																																					
1A.UPTL1110	ANCHOR, SURFACE & LINE, ADJUST, REGULATE TRACK	6	6	0%	26-Oct-21	03-Nov-21	-34	■ ANCHOR, SURFACE & LINE, ADJUST, REGULATE TRACK																																																					
1A.UPTL1060	1st TRACK THROW - WORK BY UPRR	2	2	0%	04-Nov-21	05-Nov-21	-34	■ 1st TRACK THROW - WORK BY UPRR																																																					
<b>BRIDGE STRUCTURE ACTIVITIES</b>								376	253	32.71%	15-Mar-21 A	07-Aug-22	5																																																
<b>B-40-878, UPRR TEMP SHOOFLY</b>								376	253	32.71%	15-Mar-21 A	07-Aug-22	5																																																
<b>B-40-878, SHOOFLY SOUTH ABUTMENT</b>								64	0	100%	16-Mar-21 A	21-Jul-21 A																																																	
1A.BS3020	EXCAVATION	5	0	100%	16-Mar-21 A	02-Apr-21 A		■ EXCAVATION																																																					
1A.BS3060	DRIVE ABUTMENT PILING	6	0	100%	12-Apr-21 A	19-May-21 A		■ DRIVE ABUTMENT PILING																																																					
1A.BS3030	SOLDIER PILES	40	0	100%	21-Apr-21 A	11-Jun-21 A		■ SOLDIER PILES																																																					
1A.BS3075	INSTALL LAGGING	3	0	100%	17-May-21 A	22-Jun-21 A		■ INSTALL LAGGING																																																					
1A.BS3105	BACKFILL	8	0	100%	21-May-21 A	21-Jul-21 A		■ BACKFILL																																																					
1A.BS3080	WHALERS & BRACING	8	0	100%	25-May-21 A	21-Jul-21 A		■ WHALERS & BRACING																																																					
1A.BS3115	ABUTMENT BODY (FRP)	2	0	100%	23-Jun-21 A	28-Jun-21 A		■ ABUTMENT BODY (FRP)																																																					
<b>B-40-878, SHOOFLY PIER 2 (NORTH PIER)</b>								26	0	100%	15-Mar-21 A	16-Apr-21 A																																																	
1A.BS3000	SAW PAVEMENT	2	0	100%	15-Mar-21 A	16-Mar-21 A		■ SAW PAVEMENT																																																					
1A.BS3005	REMOVE PAVEMENT	2	0	100%	17-Mar-21 A	18-Mar-21 A		■ REMOVE PAVEMENT																																																					
1A.BS3010	TEMP SHORING	3	0	100%	19-Mar-21 A	22-Mar-21 A		■ TEMP SHORING																																																					
1A.BS3015	DRIVE PILING	6	0	100%	23-Mar-21 A	29-Mar-21 A		■ DRIVE PILING																																																					
1A.BS3025	COLUMN WALL (FRP)	7	0	100%	30-Mar-21 A	08-Apr-21 A		■ COLUMN WALL (FRP)																																																					
1A.BS3040	REMOVE TEMP SHORING, BACKFILL	2	0	100%	09-Apr-21 A	10-Apr-21 A		■ REMOVE TEMP SHORING, BACKFILL																																																					
1A.BS3045	TEMP STORM SEWER	2	0	100%	12-Apr-21 A	13-Apr-21 A		■ TEMP STORM SEWER																																																					