

I-43 Ramp (SB over Milwaukee River) 1228-22-74		1228-22-74 - IH 43 N-S Hampton Ave. SB Ramp - All Activities						2023												2024	
Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
<b>I-43 Ramp (SB over Milwaukee River) 1228-22-74</b>																					
<b>Project Controls</b>																					
PC.1000	LetDate	0	0	0%	10-Jan-23		63														
PC.1010	ContractAward	0	0	0%	01-Feb-23*		41														
PC.1020	Construction Start	0	0	0%	20-Feb-23*		22														
PC.1040	Project Completion (11/30/2023) - \$2,000/CD	0	0	0%		30-Nov-23*	0														
<b>Intermediate Milestones</b>																					
INTR.1000	Vacate Causeway (8/14/2023) - \$2,000/CD	0	0	0%		11-Aug-23*	3														
INTR.1010	Reopen SB Entrance Ramp (11/7/2023) - \$4,000/CD	0	0	0%		07-Nov-23*	0														
<b>Utilities</b>																					
UTLI.1000	City of Glendale Manhole Adjustment (STA 975+10HAB)	1	1	0%	12-Jun-23	12-Jun-23	39														
UTLI.1010	AT&T Wisconsin Manhole Adjustment (STA 13+70HA)	1	1	0%	16-Oct-23	16-Oct-23	8														
<b>Submittals</b>																					
SUBM.1000	Submit/Review/Approve B-40-893 Bearings	21	21	0%	01-Feb-23	21-Feb-23	49														
SUBM.1010	Submit/Review/Approve B-40-893 Steel Diaphragms	21	21	0%	01-Feb-23	21-Feb-23	77														
SUBM.1020	Submit/Review/Approve B-40-893 Expansion Joints	21	21	0%	01-Feb-23	21-Feb-23	103														
SUBM.1030	Submit/Review/Approve B-40-893 Girders	21	21	0%	01-Feb-23	21-Feb-23	91														
SUBM.1040	Submit/Review/Approve R-40-728 MSE Wall Panels	21	21	0%	01-Feb-23	21-Feb-23	65														
SUBM.1050	Submit/Review/Approve N-40-104 Noise Wall	21	21	0%	01-Feb-23	21-Feb-23	153														
SUBM.1060	Submit/Review/Approve S-40-3103 Sign Structure	21	21	0%	01-Feb-23	21-Feb-23	125														
<b>Procurement</b>																					
PRO.1030	B-40-893 Girders	42	42	0%	22-Feb-23	04-Apr-23	91														
PRO.1040	R-40-728 MSE Wall Panels	42	42	0%	22-Feb-23	04-Apr-23	65														
PRO.1050	N-40-104 Noise Wall Posts	42	42	0%	22-Feb-23	04-Apr-23	153														
PRO.1060	N-40-104 Noise Wall Panels	42	42	0%	22-Feb-23	04-Apr-23	195														
PRO.1010	B-40-893 Steel Diaphragms	56	56	0%	22-Feb-23	18-Apr-23	77														
PRO.1020	B-40-893 Expansion Joints	56	56	0%	22-Feb-23	18-Apr-23	103														
PRO.1000	B-40-893 Bearings	84	84	0%	22-Feb-23	16-May-23	49														
PRO.1070	S-40-3103 Sign Structure	84	84	0%	22-Feb-23	16-May-23	125														
<b>Construction</b>																					
<b>Traffic Control</b>																					
TC.1000	Install Stage 1/2 Traffic Control	1	1	0%	20-Feb-23	20-Feb-23	11														
TC.1010	Install Stage 1 Barrier Block	1	1	0%	21-Feb-23	21-Feb-23	95														
TC.1020	Remove Stage 1 Barrier Block	1	1	0%	21-Sep-23	21-Sep-23	0														
TC.1030	Install Stage 3/4 Traffic Control	1	1	0%	22-Sep-23	22-Sep-23	0														
<b>Sitework</b>																					
SW.1000	Install Erosion Control	1	1	0%	21-Feb-23	21-Feb-23	121														
SW.1010	Clearing and Grubbing	4	4	0%	21-Feb-23	28-Feb-23	41														
SW.1020	Remove ROW Fence	2	2	0%	02-Mar-23	03-Mar-23	41														
SW.1030	Remove Existing Signs	1	1	0%	06-Mar-23	06-Mar-23	41														
SW.1040	Install Permanent Lighting	7	7	0%	12-Jun-23	22-Jun-23	37														
SW.1050	Install FTMS	10	10	0%	12-Jun-23	27-Jun-23	37														
SW.1060	SHES Concrete Base Patching Hampton Ave	7	7	0%	23-Oct-23	03-Nov-23	0														
SW.1090	Install Permanent Signing	2	2	0%	26-Oct-23	27-Oct-23	5														
SW.1070	Install Permanent Fence	3	3	0%	30-Oct-23	03-Nov-23	12														
SW.1080	Install Permanent Pavement Markings	2	2	0%	06-Nov-23	07-Nov-23	0														
SW.1100	Remove Erosion Control	2	2	0%	28-Nov-23	30-Nov-23	0														
<b>Hampton Ave</b>																					
<b>Stage 1 &amp; 2</b>																					
HAM.1000	Sawing Pavement	1	1	0%	14-Aug-23	14-Aug-23	1														

■ Remaining Level of Effort   
 ■ Actual Work   
 ■ Critical Remaining Work  
■ Actual Level of Effort   
 ■ Remaining Work   
 ◆ Milestone

I-43 Ramp (SB over Milwaukee River) 1228-22-74			1228-22-74 - IH 43 N-S Hampton Ave. SB Ramp - All Activities					2023												2024			
Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb		
HAM.1010	Demo / Remove Existing Pavement	3	3	0%	15-Aug-23	18-Aug-23	1									■	Demo / Remove Existing Pavement						
HAM.1020	Earth Ex / Embankment	2	2	0%	21-Aug-23	22-Aug-23	1									■	Earth Ex / Embankment						
HAM.1030	Install / Backfill Storm Sewer	2	2	0%	24-Aug-23	25-Aug-23	1									■	Install / Backfill Storm Sewer						
HAM.1040	Place Base Aggregate	3	3	0%	28-Aug-23	30-Aug-23	1									■	Place Base Aggregate						
HAM.1050	Place Curb and Gutter	2	2	0%	31-Aug-23	01-Sep-23	1									■	Place Curb and Gutter						
HAM.1060	Place Concrete Pavement	2	2	0%	05-Sep-23	07-Sep-23	1									■	Place Concrete Pavement						
HAM.1070	Cure Concrete Pavement	5	5	0%	08-Sep-23	12-Sep-23	1									■	Cure Concrete Pavement						
HAM.1080	Place Sidewalks	2	2	0%	14-Sep-23	15-Sep-23	0									■	Place Sidewalks						
HAM.1090	Grade Slopes	2	2	0%	18-Sep-23	19-Sep-23	0									■	Grade Slopes						
<b>Stage 3 &amp; 4</b>																							
HAM.2000	Sawing Pavement	1	1	0%	25-Sep-23	25-Sep-23	0										■	Sawing Pavement					
HAM.2010	Remove / Demo Existing Pavement	2	2	0%	26-Sep-23	28-Sep-23	0										■	Remove / Demo Existing Pavement					
HAM.2020	Remove Storm Sewer	2	2	0%	29-Sep-23	02-Oct-23	0										■	Remove Storm Sewer					
HAM.2030	Earth Ex / Embankment	2	2	0%	03-Oct-23	05-Oct-23	0										■	Earth Ex / Embankment					
HAM.2040	Install / Backfill Storm Sewer	2	2	0%	06-Oct-23	09-Oct-23	0										■	Install / Backfill Storm Sewer					
HAM.2050	Place Base Aggregate	1	1	0%	10-Oct-23	10-Oct-23	0										■	Place Base Aggregate					
HAM.2060	Place Curb and Gutter	2	2	0%	12-Oct-23	13-Oct-23	0										■	Place Curb and Gutter					
HAM.2070	Place Concrete Pavement	2	2	0%	16-Oct-23	17-Oct-23	0										■	Place Concrete Pavement					
HAM.2080	Cure Concrete Pavement	5	5	0%	18-Oct-23	22-Oct-23	0										■	Cure Concrete Pavement					
HAM.2090	Grade Slopes	2	2	0%	23-Oct-23	24-Oct-23	5										■	Grade Slopes					
HAM.2100	Install Beam Guard	2	2	0%	26-Oct-23	27-Oct-23	5										■	Install Beam Guard					
HAM.2110	Restoration	2	2	0%	26-Oct-23	27-Oct-23	12										■	Restoration					
<b>Ramp HAB</b>																							
HAB.1000	Sawing Pavement	1	1	0%	21-Feb-23	21-Feb-23	47		■	Sawing Pavement													
HAB.1010	Demo / Remove Existing Pavement	2	2	0%	04-May-23	05-May-23	11										■	Demo / Remove Existing Pavement					
HAB.1020	Remove Storm Sewer	2	2	0%	08-May-23	09-May-23	11										■	Remove Storm Sewer					
HAB.1030	Remove Signal System S-40-1432	2	2	0%	08-May-23	09-May-23	77										■	Remove Signal System S-40-1432					
HAB.1040	Earth Ex / Embankment	3	3	0%	11-May-23	15-May-23	11										■	Earth Ex / Embankment					
HAB.1050	Install / Backfill Storm Sewer	3	3	0%	16-May-23	19-May-23	11										■	Install / Backfill Storm Sewer					
HAB.1060	Place Select Crushed Material	2	2	0%	06-Jun-23	08-Jun-23	37										■	Place Select Crushed Material					
HAB.1070	Place Base Aggregate	1	1	0%	09-Jun-23	09-Jun-23	37										■	Place Base Aggregate					
HAB.1080	Place Concrete Pavement	4	4	0%	21-Aug-23	25-Aug-23	0										■	Place Concrete Pavement					
HAB.1090	Cure Concrete Pavement	5	5	0%	26-Aug-23	30-Aug-23	0										■	Cure Concrete Pavement					
HAB.1100	Place Concrete Pavement Approach Slabs	2	2	0%	31-Aug-23	01-Sep-23	3										■	Place Concrete Pavement Approach Slabs					
HAB.1110	Cure Concrete Pavement Approach Slabs	5	5	0%	02-Sep-23	06-Sep-23	8										■	Cure Concrete Pavement Approach Slabs					
HAB.1120	Slip Barrier Wall	2	2	0%	15-Sep-23	18-Sep-23	0										■	Slip Barrier Wall					
HAB.1130	Place Curb and Gutter	2	2	0%	19-Sep-23	21-Sep-23	0										■	Place Curb and Gutter					
HAB.1140	Install Signal System S-40-1432	2	2	0%	22-Sep-23	25-Sep-23	0										■	Install Signal System S-40-1432					
HAB.1150	Grade Slopes	2	2	0%	26-Sep-23	28-Sep-23	0										■	Grade Slopes					
HAB.1160	Restoration	1	1	0%	29-Sep-23	29-Sep-23	28										■	Restoration					
<b>IH 43 NB (STA 920 - STA 1004)</b>																							
NB43.1010	Landscaping	10	10	0%	29-Sep-23	16-Oct-23	0										■	Landscaping					
NB43.1000	Permanent Seeding	10	10	0%	17-Oct-23	03-Nov-23	0										■	Permanent Seeding					
<b>IH 43 SB (STA 920 - STA 1004)</b>																							
SB43.1010	Landscaping	10	10	0%	17-Oct-23	03-Nov-23	12										■	Landscaping					
SB43.1000	Permanent Seeding	10	10	0%	06-Nov-23	27-Nov-23	0										■	Permanent Seeding					
<b>Structures</b>																							
<b>Bridge</b>																							
<b>B-40-893 (I43 SB On Ramp over Milw River)</b>																							
<b>Removals</b>																							
BR-893.1460	Install Silt Screen and Waterway Buoys	1	1	0%	21-Feb-23	21-Feb-23	11										■	Install Silt Screen and Waterway Buoys					
BR-893.1000	Demo Existing Structure B-40-67	12	12	0%	23-Feb-23	17-Mar-23	11										■	Demo Existing Structure B-40-67					

**I-43 Ramp (SB over Milwaukee River) 1228-22-74** **1228-22-74 - IH 43 N-S Hampton Ave. SB Ramp - All Activities**

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024	
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
<b>Substructure</b>																					
<b>South Abutment</b>																					
BR-893.1010	Structure Excavation	2	2	0%	20-Mar-23	21-Mar-23	11														
BR-893.1020	Pre-Bore Piling Abutment	4	4	0%	23-Mar-23	30-Mar-23	11														
BR-893.1040	FRP Barrel	4	4	0%	31-Mar-23	06-Apr-23	11														
BR-893.1060	FRP Backwall	2	2	0%	10-Apr-23	11-Apr-23	11														
BR-893.1070	FRP Wingwalls	3	3	0%	13-Apr-23	17-Apr-23	11														
BR-893.1140	Structure Backfill	3	3	0%	01-Jun-23	05-Jun-23	11														
BR-893.1150	Install Slope Paving Crushed Aggregate	2	2	0%	06-Jun-23	08-Jun-23	11														
BR-893.1170	Install Heavy Riprap	2	2	0%	09-Jun-23	12-Jun-23	11														
<b>Pier 1</b>																					
BR-893.1160	Install Cofferdam	3	3	0%	02-Jun-23	06-Jun-23	0														
BR-893.1180	Structure Excavation	3	3	0%	08-Jun-23	12-Jun-23	2														
BR-893.1200	FRP Footing	3	3	0%	13-Jun-23	16-Jun-23	2														
BR-893.1220	FRP Column	2	2	0%	19-Jun-23	20-Jun-23	2														
BR-893.1240	FRP Hammerhead Pier Cap	4	4	0%	22-Jun-23	27-Jun-23	2														
BR-893.1270	Remove Cofferdam	3	3	0%	29-Jun-23	05-Jul-23	24														
<b>Pier 2</b>																					
BR-893.1190	Install Cofferdam	3	3	0%	08-Jun-23	12-Jun-23	0														
BR-893.1210	Structure Excavation	3	3	0%	13-Jun-23	16-Jun-23	0														
BR-893.1230	FRP Footing	3	3	0%	19-Jun-23	22-Jun-23	0														
BR-893.1250	FRP Column	2	2	0%	23-Jun-23	26-Jun-23	0														
BR-893.1260	FRP Hammerhead Pier Cap	4	4	0%	27-Jun-23	05-Jul-23	0														
BR-893.1290	Remove Cofferdam	3	3	0%	06-Jul-23	10-Jul-23	21														
<b>North Abutment</b>																					
BR-893.1030	Structure Excavation	2	2	0%	23-Mar-23	27-Mar-23	18														
BR-893.1050	Pre-Bore Piling Abutment	4	4	0%	28-Mar-23	03-Apr-23	18														
BR-893.1080	FRP Barrel	4	4	0%	18-Apr-23	24-Apr-23	11														
BR-893.1090	FRP Backwall	2	2	0%	25-Apr-23	27-Apr-23	11														
BR-893.1100	FRP Wingwalls	3	3	0%	28-Apr-23	02-May-23	11														
BR-893.1110	Structure Backfill	2	2	0%	04-May-23	05-May-23	30														
BR-893.1120	Install Slope Paving Crushed Aggregate	2	2	0%	08-May-23	09-May-23	30														
BR-893.1130	Install Heavy Riprap	2	2	0%	11-May-23	12-May-23	30														
<b>Superstructure</b>																					
BR-893.1280	Set Span 1 Prestressed Girders	1	1	0%	29-Jun-23	29-Jun-23	2														
BR-893.1390	Grade Approach Slab	2	2	0%	30-Jun-23	05-Jul-23	19														
BR-893.1300	Set Span 2 Prestressed Girders	1	1	0%	06-Jul-23	06-Jul-23	0														
BR-893.1400	FRP Sleeper Slab	2	2	0%	06-Jul-23	07-Jul-23	19														
BR-893.1310	Set Span 3 Prestressed Girders	1	1	0%	07-Jul-23	07-Jul-23	0														
BR-893.1320	Form Deck Span 1	5	5	0%	08-Jul-23	14-Jul-23	1														
BR-893.1330	Form Deck Span 2	5	5	0%	15-Jul-23	21-Jul-23	1														
BR-893.1340	Form Deck Span 3	5	5	0%	22-Jul-23	28-Jul-23	1														
BR-893.1350	Install Expansion Joint	2	2	0%	31-Jul-23	01-Aug-23	0														
BR-893.1360	Install Rebar	5	5	0%	02-Aug-23	08-Aug-23	0														
BR-893.1370	Pour Deck	2	2	0%	10-Aug-23	11-Aug-23	0														
BR-893.1410	FRP Approach Slab	2	2	0%	10-Aug-23	11-Aug-23	0														
BR-893.1380	Cure Deck	7	7	0%	12-Aug-23	18-Aug-23	2														
BR-893.1420	Cure Approach Slab	7	7	0%	12-Aug-23	18-Aug-23	2														
BR-893.1430	FRP Parapet	8	8	0%	21-Aug-23	31-Aug-23	23														
BR-893.1440	PST Parapet and Deck	4	4	0%	01-Sep-23	08-Sep-23	31														
BR-893.1450	Strip Deck	14	14	0%	01-Sep-23	26-Sep-23	23														
<b>Retaining Wall</b>																					
<b>R-40-728 (MSE Wall Along I43 SB Ramp)</b>																					

■ Remaining Level of Effort   
 ■ Actual Work   
 ■ Critical Remaining Work  
■ Actual Level of Effort   
 ■ Remaining Work   
 ◆ ◆ Milestone

TASK filter: All Activities

**I-43 Ramp (SB over Milwaukee River) 1228-22-74**      **1228-22-74 - IH 43 N-S Hampton Ave. SB Ramp - All Activities**

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024							
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb						
RW-728.1000	Structure Excavation	2	2	0%	18-Apr-23	20-Apr-23	25					█															
RW-728.1010	FP Level Pad	3	3	0%	21-Apr-23	25-Apr-23	25					█															
RW-728.1020	Set/Backfill MSE Panels	6	6	0%	22-May-23	31-May-23	11						█														
RW-728.1030	FRP Anchor Slab	5	5	0%	01-Jun-23	08-Jun-23	37						█														
RW-728.1040	FRP Parapet	6	6	0%	31-Aug-23	11-Sep-23	30																				
RW-728.1050	PST Anchor Slab and Parapet	2	2	0%	12-Sep-23	14-Sep-23	30																				
<b>Noise Wall</b>																											
<b>N-40-104 (Noise Wall Along I43 SB Ramp)</b>																											
NW-104.1000	Grade Drilling Bench	2	2	0%	31-Aug-23	01-Sep-23	0																				
NW-104.1010	Drill and Install Noise Wall Posts	5	5	0%	05-Sep-23	12-Sep-23	0																				
NW-104.1050	Remove Drilling Bench	1	1	0%	14-Sep-23	14-Sep-23	0																				
NW-104.1020	Install Noise Wall Panels	6	6	0%	14-Sep-23	22-Sep-23	19																				
NW-104.1030	Install Clear Stone	5	5	0%	25-Sep-23	02-Oct-23	19																				
NW-104.1040	Touch Up Paint Posts	1	1	0%	03-Oct-23	03-Oct-23	19																				
<b>Sign Structure</b>																											
<b>S-40-3103 (I43 SB Ramp Meter)</b>																											
S-3103.1000	Prep for Drilling	1	1	0%	31-Aug-23	31-Aug-23	9																				
S-3103.1010	Drill and Pour Shafts	3	3	0%	01-Sep-23	07-Sep-23	9																				
S-3103.1020	Install Sign Structure	1	1	0%	08-Sep-23	08-Sep-23	9																				