

Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025											
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S
<b>Glendale IH 43 UD-04 Sep 1, 2023</b>																																													
<b>1229-04-71 I-43 N-S - N Port Washington Rd</b>																																													
<b>Administration</b>																																													
<b>Project Milestones</b>																																													
A1000	Project Letting	0	0	11-Oct-22 A			11-Oct-22		0	Project Letting																																			
A1010	Contract Award	35	0	12-Oct-22 A	14-Nov-22 A		11-Oct-22	14-Nov-22	0	Contract Award																																			
A1040	Project Kickoff and Workshops	15	0	15-Nov-22 A	29-Nov-22 A		15-Nov-22	29-Nov-22	0	Project Kickoff and Workshops																																			
A1020	ECIP Submission	18	0	15-Nov-22 A	02-Dec-22 A		15-Nov-22	02-Dec-22	0	ECIP Submission																																			
A1030	DCIP Submission	18	0	15-Nov-22 A	02-Dec-22 A		15-Nov-22	02-Dec-22	0	DCIP Submission																																			
A1047	UPRR Right of Way Procurement	1	0	15-Nov-22 A	06-Mar-23 A		15-Nov-22	15-Nov-22	-111	UPRR Right of Way Procurement																																			
A1045	Contract Execution	1	0	30-Nov-22 A	30-Nov-22 A		30-Nov-22	30-Nov-22	0	Contract Execution																																			
A1050	Pre Construction Meeting	14	0	03-Dec-22 A	16-Dec-22 A		03-Dec-22	16-Dec-22	0	Pre Construction Meeting																																			
A1060	Notice to Proceed	23	0	17-Dec-22 A	08-Jan-23 A		17-Dec-22	08-Jan-23	0	Notice to Proceed																																			
A1065	Begin Clearing and Grubbing 2023	1	0	09-Jan-23 A	09-Jan-23 A		09-Jan-23	09-Jan-23	0	Begin Clearing and Grubbing 2023																																			
A1070	Start Construction 2023	1	0	09-Jan-23 A	10-Jan-23 A		09-Jan-23	05-Mar-23	55	Start Construction 2023																																			
A1067	Begin Early Work	30	0	09-Jan-23 A	07-Feb-23 A		09-Jan-23	07-Feb-23	0	Begin Early Work																																			
A1075	Range Line Rd Closure S. of Green Bay Rd (21 Days)	9	0	22-Mar-23 A	12-Apr-23 A		07-Mar-23	15-Mar-23	-28	Range Line Rd Closure S. of Green Bay Rd (21 Days)																																			
A1066	Complete Clearing and Grubbing NLB 2023	1	0	31-Mar-23 A	31-Mar-23 A		15-Mar-23	15-Mar-23	-12	Complete Clearing and Grubbing NLB 2023																																			
A1077	Range Line Rd Closure N. of Green Bay Rd (21 Days)	13	0	13-Apr-23 A	13-Apr-23 A		17-Mar-23	29-Mar-23	-14	Range Line Rd Closure N. of Green Bay Rd (21 Days)																																			
A1090	Good Hope to Port Washington Rd Intersection East Leg	82	0	11-May-23 A	18-Aug-23 A		30-May-23	16-Aug-23	-1	Good Hope to Port Washington Rd Intersection East Leg Stage 2A (100 Days)																																			
A1080	Complete Geen Bay and Range Line Intersection (5/30/22)	0	0		31-May-23 A			29-Mar-23	-62	Complete Geen Bay and Range Line Intersection (5/30/22)																																			
A1085	Brown Deer C and D Ramps (3 Days)	3	0	10-Jun-23 A	12-Jun-23 A		17-Apr-23	19-Apr-23	-54	Brown Deer C and D Ramps (3 Days)																																			
A1082	Good Hope C and D Ramps (3 Days)	3	0	13-Jun-23 A	15-Jun-23 A		20-Apr-23	22-Apr-23	-54	Good Hope C and D Ramps (3 Days)																																			
A1100	Bender Rd - Jean Nicolet to N Port Washington Rd Stage	52	30	20-Jun-23 A	12-Oct-23	60	02-Jun-23	31-Jul-23	-73	Bender Rd - Jean Nicolet to N Port Washington Rd Stage 2A (60 Days)																																			
A1125	Fairfield Inn and Suites Parking Lot (155 Days) 2A R-40-6	150	119	10-Jul-23 A	09-Jan-24	0	02-Jun-23	11-Sep-23	-120	Fairfield Inn and Suites Parking Lot (155 Days) 2A R-40-641																																			
A1110	Indian Creek Fish Spawning (3/1 to 6/1) 2023	1	0	04-Sep-23 A	04-Sep-23 A		14-Feb-23	14-Feb-23	-24	Indian Creek Fish Spawning (3/1 to 6/1) 2023																																			
A1120	Indian Creek Endangered Species (6/1 to 8/15) 2023	1	0	04-Sep-23 A	04-Sep-23 A		15-Feb-23	15-Feb-23	-100	Indian Creek Endangered Species (6/1 to 8/15) 2023																																			
A1160	Port Washington Rd - Karl Campus to Brentwood (2 Days)	2	2	30-Nov-23	01-Dec-23	18	08-Oct-23	09-Oct-23	-53	Port Washington Rd - Karl Campus to Brentwood (2 Days)																																			
A1130	Jean Nicolet Rd - Bender to Brentwood (9/24/23)	0	0		16-Dec-23*	-83		23-Sep-23	-84	Jean Nicolet Rd - Bender to Brentwood (9/24/23)																																			
A1140	Fairfield Court - Elm Tree to Jean Nicolet (9/24/23)	0	0		16-Dec-23*	-83		23-Sep-23	-84	Fairfield Court - Elm Tree to Jean Nicolet (9/24/23)																																			
A1150	Union Pacific Railroad (9/24/23)	0	0		16-Dec-23*	-83		23-Sep-23	-84	Union Pacific Railroad (9/24/23)																																			
A1170	IH 43 NB (11/14/23)	0	0		18-Dec-23*	-34		11-Nov-23	-37	IH 43 NB (11/14/23)																																			
A1165	Winter Shutdown 2023	40	40	10-Jan-24	18-Feb-24	0	12-Nov-23	19-Feb-24	1	Winter Shutdown 2023																																			
A1172	Indian Creek Fish Spawning (3/1 to 6/15) 2024	1	1	29-Feb-24	29-Feb-24	0	17-Jun-24	17-Jun-24	1	Indian Creek Fish Spawning (3/1 to 6/15) 2024																																			
A1174	Indian Creek Endangered Species (6/15 to 8/15) 2024	1	1	01-Mar-24	01-Mar-24	75	16-Aug-24	16-Aug-24	76	Indian Creek Endangered Species (6/15 to 8/15) 2024																																			
A1180	Jean Nicolet - High School South Drive to Green Tree (75	50	50	22-Jul-24	09-Sep-24	19	25-Jul-24	12-Sep-24	3	Jean Nicolet - High School South Drive to Green Tree																																			
A1190	Jean Nicolet - Bender Rd to High School South Drive (11/	0	0		14-Oct-24*	25		17-Oct-24	3	Jean Nicolet - Bender Rd to High School																																			
A1200	Complete All Roads (11/14/2024)	0	0		07-Nov-24*	1		14-Nov-24	7	Complete All Roads (11/14/2024)																																			
A1205	Winter Shutdown 2024	170	170	08-Nov-24	26-Apr-25	1	15-Nov-24	03-May-25	7	Winter Shutdown 2024																																			
A1210	Project Completion (6/30/2025)	0	0		04-Jun-25*	0		09-Jun-25	5	Project Completion																																			
<b>Procurement</b>																																													
<b>Submittals</b>																																													
SBMT4336	Secant Piles Submittal	60	0	30-Nov-22 A	23-Jan-23 A		01-Dec-22	29-Jan-23	6	Secant Piles Submittal																																			
SBMT4330	QMP Drilled Shaft Submittal	60	0	30-Nov-22 A	10-Feb-23 A		01-Dec-22	29-Jan-23	-12	QMP Drilled Shaft Submittal																																			
SBMT4310	QMP Subgrade - Plan Submittal	60	0	15-Dec-22 A	02-Feb-23 A		01-Dec-22	29-Jan-23	-4	QMP Subgrade - Plan Submittal																																			
SBMT4337	Secant Piles Review and Approval	21	0	23-Jan-23 A	18-May-23 A		30-Jan-23	19-Feb-23	-87	Secant Piles Review and Approval																																			
SBMT4335	QMP Drilled Shaft Review and Approval	60	0	10-Feb-23 A	17-Apr-23 A		30-Jan-23	30-Mar-23	-18	QMP Drilled Shaft Review and Approval																																			
SBMT4350	QMP Concrete Structures Submittal	60	0	13-Feb-23 A	26-Apr-23 A		01-Dec-22	29-Jan-23	-87	QMP Concrete Structures Submittal																																			
SBMT4320	QMP HMA Submittal	60	0	13-Mar-23 A	13-Apr-23 A		01-Dec-22	29-Jan-23	-74	QMP HMA Submittal																																			
SBMT4340	Tieback Anchor Submittal	60	0	01-May-23 A	30-Jun-23 A		01-Dec-22	29-Jan-23	-152	Tieback Anchor Submittal																																			

Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025												
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	
SBMT4345	Tieback Anchor Review and Approval	21	0	01-Jul-23 A	21-Jul-23 A		30-Jan-23	19-Feb-23	-152	Tieback Anchor Review and Approval																																				
<b>UPRR Submittals</b>																																														
SBMT1830	Tieback Anchor Submittal UPRR	60	0	11-Nov-22 A	27-Feb-23 A		01-Dec-22	29-Jan-23	-29	Tieback Anchor Submittal UPRR																																				
SBMT1840	Secant Piles Submittal UPRR	60	0	30-Nov-22 A	23-Jan-23 A		01-Dec-22	29-Jan-23	6	Secant Piles Submittal UPRR																																				
SBMT1798	Temporary Shoring Railroad Submittal UPRR	35	0	30-Nov-22 A	07-Feb-23 A		01-Dec-22	04-Jan-23	-34	Temporary Shoring Railroad Submittal UPRR																																				
SBMT1810	QMP Drilled Shaft Submittal UPRR (Secant Pile)	50	0	30-Nov-22 A	17-Apr-23 A		01-Dec-22	19-Jan-23	-88	QMP Drilled Shaft Submittal UPRR (Secant Pile)																																				
SBMT1800	QMP Subgrade Plan Submittal UPRR	60	0	15-Dec-22 A	02-Feb-23 A		01-Dec-22	29-Jan-23	-4	QMP Subgrade Plan Submittal UPRR																																				
SBMT4370	Contractor Right of Entry	35	0	20-Dec-22 A	26-Jan-23 A		16-Nov-22	20-Dec-22	-37	Contractor Right of Entry																																				
SBMT1805	QMP Subgrade Review and Approval UPRR	35	0	12-Jan-23 A	02-Feb-23 A		30-Jan-23	05-Mar-23	31	QMP Subgrade Review and Approval UPRR																																				
SBMT4380	UPRR railroad Flagging Procurement	35	0	26-Jan-23 A	02-Feb-23 A		21-Dec-22	24-Jan-23	-9	UPRR railroad Flagging Procurement																																				
SBMT4450	Precast Modular Wingwalls	35	0	26-Jan-23 A	14-Apr-23 A		01-Dec-22	04-Jan-23	-100	Precast Modular Wingwalls																																				
SBMT4460	Geotechnical Instrumentation	35	0	30-Jan-23 A	09-Mar-23 A		01-Dec-22	04-Jan-23	-64	Geotechnical Instrumentation																																				
SBMT4360	Secant Piles Review and Approval UPRR	35	0	30-Jan-23 A	09-May-23 A		30-Jan-23	05-Mar-23	-64	Secant Piles Review and Approval UPRR																																				
SBMT1799	Temporary Shoring Railroad Review and Approval UPRR	35	0	07-Feb-23 A	10-May-23 A		05-Jan-23	08-Feb-23	-90	Temporary Shoring Railroad Review and Approval UPRR																																				
SBMT4420	QMP Concrete Masonry	35	0	08-Feb-23 A	19-Apr-23 A		01-Dec-22	04-Jan-23	-105	QMP Concrete Masonry																																				
SBMT1815	QMP Drilled Shaft Review and Approval UPRR (Secant Pile)	35	0	10-Feb-23 A	17-Apr-23 A		20-Jan-23	23-Feb-23	-53	QMP Drilled Shaft Review and Approval UPRR (Secant Pile)																																				
SBMT1820	Structure Monitoring Plan UPRR	60	0	22-Feb-23 A	10-Apr-23 A		01-Dec-22	29-Jan-23	-71	Structure Monitoring Plan UPRR																																				
SBMT4430	Track Shoring	35	0	22-Feb-23 A	14-Apr-23 A		01-Dec-22	04-Jan-23	-100	Track Shoring																																				
SBMT4440	Existing Structure Monitoring	35	0	22-Feb-23 A	14-Apr-23 A		01-Dec-22	04-Jan-23	-100	Existing Structure Monitoring																																				
SBMT1835	Tieback Anchor Review and Approval UPRR	35	0	27-Feb-23 A	19-May-23 A		30-Jan-23	05-Mar-23	-74	Tieback Anchor Review and Approval UPRR																																				
SBMT4410	Deck Drain System	35	0	26-Mar-23 A	05-Jun-23 A		01-Dec-22	04-Jan-23	-152	Deck Drain System																																				
SBMT4390	Structure Steel Erection Diagrams	35	0	17-May-23 A	07-Jul-23 A		01-Dec-22	04-Jan-23	-183	Structure Steel Erection Diagrams																																				
SBMT4480	Ties	35	0	26-Jun-23 A	18-Jul-23 A		01-Dec-22	04-Jan-23	-194	Ties																																				
SBMT4490	OTM	35	0	26-Jun-23 A	24-Jul-23 A		01-Dec-22	04-Jan-23	-200	OTM																																				
SBMT4510	Inside Guardrail	35	0	26-Jun-23 A	27-Jul-23 A		01-Dec-22	04-Jan-23	-203	Inside Guardrail																																				
SBMT4470	Rail	35	0	10-Jul-23 A	28-Jul-23 A		01-Dec-22	04-Jan-23	-204	Rail																																				
SBMT4500	Ballast	5	0	21-Aug-23 A	25-Aug-23 A		01-Dec-22	04-Jan-23	-233	Ballast																																				
SBMT4400	Structure Demo Plan	15	5	11-Sep-23 A	17-Sep-23	-27	01-Dec-22	04-Jan-23	-256	Structure Demo Plan																																				
<b>Storm Sewer Submittal</b>																																														
SBMT1640	Submittal - Stage 1	40	0	30-Nov-22 A	12-Jan-23 A		01-Dec-22	09-Jan-23	-3	Submittal - Stage 1																																				
SBMT1650	Review and Approval - Stage 1	21	0	12-Jan-23 A	24-Feb-23 A		10-Jan-23	30-Jan-23	-25	Review and Approval - Stage 1																																				
SBMT1660	Fabrication - Stage 1	20	0	24-Feb-23 A	01-Mar-23 A		31-Jan-23	19-Feb-23	-10	Fabrication - Stage 1																																				
SBMT1680	Submittal - Stage 2	40	0	24-Feb-23 A	13-Apr-23 A		01-Dec-22	10-Mar-23	-34	Submittal - Stage 2																																				
SBMT1670	Delivery - Stage 1	10	0	01-Mar-23 A	26-Apr-23 A		20-Feb-23	01-Mar-23	-56	Delivery - Stage 1																																				
SBMT1690	Review and Approval - Stage 2	21	0	13-Apr-23 A	25-May-23 A		11-Mar-23	31-Mar-23	-54	Review and Approval - Stage 2																																				
SBMT1700	Fabrication - Stage 2	3	0	04-May-23 A	31-May-23 A		01-Apr-23	30-Apr-23	-30	Fabrication - Stage 2																																				
SBMT1710	Delivery - Stage 2	2	0	07-May-23 A	24-Jul-23 A		01-May-23	10-May-23	-74	Delivery - Stage 2																																				
SBMT1720	Submittal - Stage 3	100	100	13-Sep-23	21-Dec-23	31	01-Dec-22	04-Jan-24	14	Submittal - Stage 3																																				
SBMT1760	Submittal - Stage 4	300	300	13-Sep-23	08-Jul-24	1	01-Dec-22	02-Jun-24	-36	Submittal - Stage 4																																				
SBMT1730	Review and Approval - Stage 3	21	21	22-Dec-23	11-Jan-24	31	05-Jan-24	25-Jan-24	14	Review and Approval - Stage 3																																				
SBMT1740	Fabrication - Stage 3	30	30	12-Jan-24	10-Feb-24	31	26-Jan-24	24-Feb-24	14	Fabrication - Stage 3																																				
SBMT1750	Delivery - Stage 3	10	10	11-Feb-24	20-Feb-24	31	25-Feb-24	05-Mar-24	14	Delivery - Stage 3																																				
SBMT1770	Review and Approval - Stage 4	21	21	09-Jul-24	29-Jul-24	1	03-Jun-24	23-Jun-24	-36	Review and Approval - Stage 4																																				
SBMT1780	Fabrication - Stage 4	30	30	30-Jul-24	28-Aug-24	1	24-Jun-24	23-Jul-24	-36	Fabrication - Stage 4																																				
SBMT1790	Delivery - Stage 4	10	10	29-Aug-24	07-Sep-24	1	24-Jul-24	02-Aug-24	-36	Delivery - Stage 4																																				
<b>Retaining Wall Submittal</b>																																														
SBMT1010	Submittal - Misc Materials	50	0	30-Nov-22 A	08-Dec-22 A		01-Dec-22	19-Jan-23	42	Submittal - Misc Materials																																				
SBMT1020	Review and Approval - Misc Materials	21	0	08-Dec-22 A	25-Jan-23 A		20-Jan-23	09-Feb-23	15	Review and Approval - Misc Materials																																				
SBMT1030	Fabrication - Misc Materials	60	0	25-Jan-23 A	10-Apr-23 A		10-Feb-23	10-Apr-23	0	Fabrication - Misc Materials																																				
SBMT1040	Delivery - Misc Materials	1	0	11-Apr-23 A	18-Apr-23 A		11-Apr-23	11-Apr-23	-4	Delivery - Misc Materials																																				

R-40-412

- Project Baseline Bar
- Critical Remaining Work
- Actual Work
- Baseline Milestone
- Remaining Work
- Milestone

TASK filter: All Activities

Comparison to Baseline Schedule  
Project ID: 1228-04-71-BL-04





Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025												
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	
<b>B-40-734</b>																																														
SBMT2090	Submittal - Piling	50	0	11-Nov-22 A	17-Jan-23 A		01-Dec-22	19-Jan-23	2	Submittal - Piling																																				
SBMT2170	Submittal - Bearing Pads Non-Laminated	60	0	11-Nov-22 A	08-Feb-23 A		01-Dec-22	29-Jan-23	-10	Submittal - Bearing Pads Non-Laminated																																				
SBMT2130	Submittal - Girders	60	0	11-Nov-22 A	27-Feb-23 A		01-Dec-22	29-Jan-23	-29	Submittal - Girders																																				
SBMT2210	Submittal - Bearing Assemblies Fixed	60	0	01-Dec-22 A	27-Jan-23 A		01-Dec-22	29-Jan-23	2	Submittal - Bearing Assemblies Fixed																																				
SBMT2100	Review and Approval - Piling	21	0	17-Jan-23 A	30-Jan-23 A		20-Jan-23	09-Feb-23	10	Review and Approval - Piling																																				
SBMT2220	Review and Approval - Bearing Assemblies Fixed	21	0	27-Jan-23 A	28-Apr-23 A		30-Jan-23	19-Feb-23	-68	Review and Approval - Bearing Assemblies Fixed																																				
SBMT2110	Fabrication - Piling	20	0	30-Jan-23 A	14-Apr-23 A		10-Feb-23	01-Mar-23	-44	Fabrication - Piling																																				
SBMT2180	Review and Approval - Bearing Pads Non-Laminated	21	0	08-Feb-23 A	28-Feb-23 A		30-Jan-23	19-Feb-23	-9	Review and Approval - Bearing Pads Non-Laminated																																				
SBMT2140	Review and Approval - Girders	21	0	27-Feb-23 A	23-Mar-23 A		30-Jan-23	19-Feb-23	-32	Review and Approval - Girders																																				
SBMT2190	Fabrication - Bearing Pads Non-Laminated	60	0	28-Feb-23 A	20-Jun-23 A		20-Feb-23	20-Apr-23	-61	Fabrication - Bearing Pads Non-Laminated																																				
SBMT2150	Fabrication - Girders	60	0	23-Mar-23 A	20-May-23 A		20-Feb-23	20-Apr-23	-30	Fabrication - Girders																																				
SBMT2120	Delivery - Piling	1	0	28-Apr-23 A	28-Apr-23 A		02-Mar-23	02-Mar-23	-37	Delivery - Piling																																				
SBMT2230	Fabrication - Bearing Assemblies Fixed	60	0	01-Jun-23 A	30-Jul-23 A		20-Feb-23	20-Apr-23	-101	Fabrication - Bearing Assemblies Fixed																																				
SBMT2200	Delivery - Bearing Pads Non-Laminated	1	0	21-Jun-23 A	21-Jun-23 A		21-Apr-23	21-Apr-23	-41	Delivery - Bearing Pads Non-Laminated																																				
SBMT2240	Delivery - Bearing Assemblies Fixed	1	0	31-Jul-23 A	31-Jul-23 A		21-Apr-23	21-Apr-23	-63	Delivery - Bearing Assemblies Fixed																																				
SBMT2160	Delivery - Girders	1	0	01-Aug-23 A	07-Aug-23 A		21-Apr-23	21-Apr-23	-68	Delivery - Girders																																				
<b>B-40-921</b>																																														
SBMT2330	Submittal - Bearing Assemblies UPRR	30	0	11-Nov-22 A	27-Feb-23 A		01-Dec-22	30-Dec-22	-59	Submittal - Bearing Assemblies UPRR																																				
SBMT2370	Submittal - Bearing Assemblies Fixed	30	0	11-Nov-22 A	27-Feb-23 A		01-Dec-22	30-Dec-22	-59	Submittal - Bearing Assemblies Fixed																																				
SBMT2290	Submittal - Girders	40	0	11-Nov-22 A	24-Mar-23 A		05-Jan-23	13-Feb-23	-39	Submittal - Girders																																				
SBMT2250	Submittal - Piling	40	0	11-Nov-22 A	06-Apr-23 A		01-Dec-22	09-Jan-23	-87	Submittal - Piling																																				
SBMT2410	Submittal - Handrail	60	0	11-Nov-22 A	01-May-23 A		01-Dec-22	29-Jan-23	-92	Submittal - Handrail																																				
SBMT2340	Review and Approval - Bearing Assemblies UPRR	35	0	27-Feb-23 A	01-May-23 A		31-Dec-22	03-Feb-23	-87	Review and Approval - Bearing Assemblies UPRR																																				
SBMT2380	Review and Approval - Bearing Assemblies Fixed UPRR	35	0	27-Feb-23 A	01-May-23 A		31-Dec-22	03-Feb-23	-87	Review and Approval - Bearing Assemblies Fixed UPRR																																				
SBMT2300	Review and Approval - Girders UPRR	35	0	24-Mar-23 A	25-May-23 A		14-Feb-23	20-Mar-23	-65	Review and Approval - Girders UPRR																																				
SBMT2260	Review and Approval - Piling UPRR	35	0	06-Apr-23 A	17-Apr-23 A		10-Jan-23	13-Feb-23	-63	Review and Approval - Piling UPRR																																				
SBMT2270	Fabrication - Piling	50	0	17-Apr-23 A	17-Apr-23 A		14-Feb-23	04-Apr-23	-13	Fabrication - Piling																																				
SBMT2280	Delivery - Piling	1	0	17-Apr-23 A	17-Apr-23 A		05-Apr-23	05-Apr-23	-8	Delivery - Piling																																				
SBMT2390	Fabrication - Bearing Assemblies Fixed	130	0	01-May-23 A	10-Jun-23 A		04-Feb-23	13-Jun-23	3	Fabrication - Bearing Assemblies Fixed																																				
SBMT2350	Fabrication - Bearing Assemblies UPRR	130	0	01-May-23 A	20-Jun-23 A		04-Feb-23	13-Jun-23	-6	Fabrication - Bearing Assemblies UPRR																																				
SBMT2420	Review and Approval - Handrail UPRR	35	0	02-May-23 A	05-Jun-23 A		30-Jan-23	05-Mar-23	-92	Review and Approval - Handrail UPRR																																				
SBMT2310	Fabrication - Girders	40	0	17-May-23 A	12-Sep-23 A		21-Mar-23	11-Jun-23	-93	Fabrication - Girders																																				
SBMT2400	Delivery - Bearing Assemblies Fixed	1	0	12-Jun-23 A	12-Jun-23 A		15-Jun-23	15-Jun-23	2	Delivery - Bearing Assemblies Fixed																																				
SBMT2360	Delivery - Bearing Assemblies UPRR	1	0	03-Jul-23 A	10-Jul-23 A		15-Jun-23	15-Jun-23	-12	Delivery - Bearing Assemblies UPRR																																				
SBMT2430	Fabrication - Handrail	30	0	17-Jul-23 A	31-Jul-23 A		06-Mar-23	13-Jul-23	-17	Fabrication - Handrail																																				
SBMT2440	Delivery - Handrail	2	2	13-Sep-23	15-Sep-23	-33	14-Jul-23	15-Jul-23	-43	Delivery - Handrail																																				
SBMT2320	Delivery - Girders	5	5	13-Sep-23	19-Sep-23	-50	12-Jun-23	17-Jun-23	-60	Delivery - Girders																																				
<b>B-40-1026</b>																																														
SBMT2450	Submittal - Piling	50	0	01-Jun-23 A	20-Jul-23 A		01-Dec-22	19-Jan-23	-182	Submittal - Piling																																				
SBMT2490	Submittal - Girders	50	0	01-Jun-23 A	20-Jul-23 A		01-Dec-22	19-Jan-23	-182	Submittal - Girders																																				
SBMT2530	Submittal - Bearing Pads Non-Laminated	50	0	01-Jun-23 A	20-Jul-23 A		01-Dec-22	19-Jan-23	-182	Submittal - Bearing Pads Non-Laminated																																				
SBMT2570	Submittal - Steel Diaphragms	50	0	01-Jun-23 A	20-Jul-23 A		01-Dec-22	19-Jan-23	-182	Submittal - Steel Diaphragms																																				
SBMT2470	Fabrication - Piling	30	0	20-Jun-23 A	14-Jul-23 A		10-Feb-23	11-Mar-23	-124	Fabrication - Piling																																				
SBMT2540	Review and Approval - Bearing Pads Non-Laminated	21	0	21-Jul-23 A	25-Jul-23 A		20-Jan-23	09-Feb-23	-166	Review and Approval - Bearing Pads Non-Laminated																																				
SBMT2580	Review and Approval - Steel Diaphragms	21	0	21-Jul-23 A	25-Jul-23 A		20-Jan-23	09-Feb-23	-166	Review and Approval - Steel Diaphragms																																				
SBMT2500	Review and Approval - Girders	21	0	21-Jul-23 A	30-Jul-23 A		20-Jan-23	09-Feb-23	-171	Review and Approval - Girders																																				
SBMT2460	Review and Approval - Piling	21	0	21-Jul-23 A	31-Jul-23 A		20-Jan-23	09-Feb-23	-171	Review and Approval - Piling																																				
SBMT2510	Fabrication - Girders	15	0	21-Aug-23 A	11-Sep-23 A		10-Feb-23	11-Mar-23	-183	Fabrication - Girders																																				
SBMT2480	Delivery - Piling	1	0	05-Sep-23 A	05-Sep-23 A		14-Mar-23	14-Mar-23	-113	Delivery - Piling																																				
SBMT2550	Fabrication - Bearing Pads Non-Laminated	15	0	05-Sep-23 A	11-Sep-23 A		10-Feb-23	11-Mar-23	-183	Fabrication - Bearing Pads Non-Laminated																																				



Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025											
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S
<b>Sign Structures</b>																																													
<b>S-40-461</b>																																													
SBMT3020	Submittal - Footing and Truss	50	0	01-Dec-22 A	04-Jan-23 A		01-Dec-22	19-Jan-23	15	Submittal - Footing and Truss																																			
SBMT3030	Review and Approval	21	0	04-Jan-23 A	30-Mar-23 A		20-Jan-23	09-Feb-23	-49	Review and Approval																																			
SBMT3040	Fabrication - Truss	30	10	21-Aug-23 A	22-Sep-23	31	10-Feb-23	11-Mar-23	-195	Fabrication - Truss																																			
SBMT3050	Delivery - Footing Material	1	1	23-Sep-23	23-Sep-23	22	14-Mar-23	14-Mar-23	-126	Delivery - Footing Material																																			
SBMT3060	Delivery - Truss	1	1	23-Sep-23	23-Sep-23	32	14-Mar-23	14-Mar-23	-126	Delivery - Truss																																			
<b>S-40-3033</b>																																													
SBMT3320	Submittal - Footing and Truss/Cantilever	50	0	01-Dec-22 A	04-Jan-23 A		01-Dec-22	19-Jan-23	15	Submittal - Footing and Truss/Cantilever																																			
SBMT3330	Review and Approval	21	21	04-Jan-23 A	03-Oct-23	171	20-Jan-23	09-Feb-23	-236	Review and Approval																																			
SBMT3340	Fabrication - Truss/Cantilever	30	30	04-Oct-23	02-Nov-23	171	10-Feb-23	11-Mar-23	-236	Fabrication - Truss/Cantilever																																			
SBMT3350	Delivery - Footing Material	1	1	03-Nov-23	03-Nov-23	110	14-Mar-23	14-Mar-23	-154	Delivery - Footing Material																																			
SBMT3360	Delivery - Truss/Cantilever	1	1	03-Nov-23	03-Nov-23	125	14-Mar-23	14-Mar-23	-154	Delivery - Truss/Cantilever																																			
<b>S-40-3034</b>																																													
SBMT3270	Submittal - Footing and Butterfly 2 Chord Truss	50	0	01-Dec-22 A	04-Jan-23 A		01-Dec-22	19-Jan-23	15	Submittal - Footing and Butterfly 2 Chord Truss																																			
SBMT3280	Review and Approval	21	21	04-Jan-23 A	03-Oct-23	237	20-Jan-23	09-Feb-23	-236	Review and Approval																																			
SBMT3290	Fabrication - Butterfly 2 Chord Truss	30	30	04-Oct-23	02-Nov-23	237	10-Feb-23	11-Mar-23	-236	Fabrication - Butterfly 2 Chord Truss																																			
SBMT3300	Delivery - Footing Material	1	1	03-Nov-23	03-Nov-23	154	14-Mar-23	14-Mar-23	-154	Delivery - Footing Material																																			
SBMT3310	Delivery - Butterfly 2 Chord Truss	1	1	03-Nov-23	03-Nov-23	166	14-Mar-23	14-Mar-23	-154	Delivery - Butterfly 2 Chord Truss																																			
<b>S-40-3035</b>																																													
SBMT3220	Submittal - Footing and Truss/Cantilever	50	0	01-Dec-22 A	04-Jan-23 A		01-Dec-22	19-Jan-23	15	Submittal - Footing and Truss/Cantilever																																			
SBMT3230	Review and Approval	21	0	04-Jan-23 A	03-Feb-23 A		20-Jan-23	09-Feb-23	6	Review and Approval																																			
SBMT3240	Fabrication - Truss/Cantilever	30	30	13-Sep-23	12-Oct-23	378	10-Feb-23	11-Mar-23	-215	Fabrication - Truss/Cantilever																																			
SBMT3250	Delivery - Footing Material	1	1	13-Oct-23	13-Oct-23	248	14-Mar-23	14-Mar-23	-140	Delivery - Footing Material																																			
SBMT3260	Delivery - Truss/Cantilever	1	1	13-Oct-23	13-Oct-23	256	14-Mar-23	14-Mar-23	-140	Delivery - Truss/Cantilever																																			
<b>S-40-3036</b>																																													
SBMT3170	Submittal - Footing and Truss/Cantilever	50	0	01-Dec-22 A	04-Jan-23 A		01-Dec-22	19-Jan-23	15	Submittal - Footing and Truss/Cantilever																																			
SBMT3180	Review and Approval	21	0	04-Jan-23 A	21-Jun-23 A		20-Jan-23	09-Feb-23	-132	Review and Approval																																			
SBMT3190	Fabrication - Truss/Cantilever	30	0	21-Aug-23 A	07-Sep-23 A		10-Feb-23	11-Mar-23	-179	Fabrication - Truss/Cantilever																																			
SBMT3200	Delivery - Footing Material	1	1	13-Sep-23	13-Sep-23	32	14-Mar-23	14-Mar-23	-119	Delivery - Footing Material																																			
SBMT3210	Delivery - Truss/Cantilever	1	1	13-Sep-23	13-Sep-23	41	14-Mar-23	14-Mar-23	-119	Delivery - Truss/Cantilever																																			
<b>S-40-3037</b>																																													
SBMT3120	Submittal - Footing and Truss/Cantilever	50	0	01-Dec-22 A	04-Jan-23 A		01-Dec-22	19-Jan-23	15	Submittal - Footing and Truss/Cantilever																																			
SBMT3130	Review and Approval	21	0	04-Jan-23 A	26-Jan-23 A		20-Jan-23	09-Feb-23	14	Review and Approval																																			
SBMT3140	Fabrication - Truss/Cantilever	30	0	14-Aug-23 A	07-Sep-23 A		10-Feb-23	11-Mar-23	-179	Fabrication - Truss/Cantilever																																			
SBMT3150	Delivery - Footing Material	1	1	13-Sep-23	13-Sep-23	34	14-Mar-23	14-Mar-23	-119	Delivery - Footing Material																																			
SBMT3160	Delivery - Truss/Cantilever	1	1	13-Sep-23	13-Sep-23	41	14-Mar-23	14-Mar-23	-119	Delivery - Truss/Cantilever																																			
<b>S-40-3038</b>																																													
SBMT3370	Submittal - Footing and Truss	50	0	01-Dec-22 A	12-Jan-23 A		01-Dec-22	19-Jan-23	7	Submittal - Footing and Truss																																			
SBMT3380	Review and Approval	21	0	12-Jan-23 A	03-Feb-23 A		20-Jan-23	09-Feb-23	6	Review and Approval																																			
SBMT3390	Fabrication - Truss	30	0	01-May-23 A	30-May-23 A		10-Feb-23	11-Mar-23	-80	Fabrication - Truss																																			
SBMT3400	Delivery - Footing Material	1	0	31-May-23 A	31-May-23 A		14-Mar-23	14-Mar-23	-51	Delivery - Footing Material																																			
SBMT3410	Delivery - Truss	1	1	13-Sep-23	13-Sep-23	27	14-Mar-23	14-Mar-23	-119	Delivery - Truss																																			
<b>S-40-3039</b>																																													
SBMT3070	Submittal - Footing and Butterfly 2 Chord Truss	50	0	01-Dec-22 A	04-Jan-23 A		01-Dec-22	19-Jan-23	15	Submittal - Footing and Butterfly 2 Chord Truss																																			
SBMT3080	Review and Approval	21	0	04-Jan-23 A	09-Jan-23 A		20-Jan-23	09-Feb-23	31	Review and Approval																																			
SBMT3090	Fabrication - Butterfly 2 Chord Truss	30	0	07-Aug-23 A	31-Aug-23 A		10-Feb-23	11-Mar-23	-172	Fabrication - Butterfly 2 Chord Truss																																			
SBMT3100	Delivery - Footing Material	1	1	13-Sep-23	13-Sep-23	32	14-Mar-23	14-Mar-23	-119	Delivery - Footing Material																																			
SBMT3110	Delivery - Butterfly 2 Chord Truss	1	1	13-Sep-23	13-Sep-23	41	14-Mar-23	14-Mar-23	-119	Delivery - Butterfly 2 Chord Truss																																			
<b>S-40-3040</b>																																													
SBMT3420	Submittal - Footing and Truss	50	0	01-Dec-22 A	12-Jan-23 A		01-Dec-22	19-Jan-23	7	Submittal - Footing and Truss																																			







Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025												
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	
SBMT4520	PW Temporary Power Service Permitting (We Energy and DOT)	21	0	11-Nov-22 A	17-May-23 A					[Gantt bar for SBMT4520]																																				
SBMT4280	Reveiw and Approval	21	0	08-Dec-22 A	27-Jan-23 A		31-Dec-22	20-Jan-23	-7	[Gantt bar for SBMT4280]																																				
SBMT4290	Fabrication	25	0	28-Jan-23 A	06-Feb-23 A		21-Jan-23	14-Feb-23	8	[Gantt bar for SBMT4290]																																				
SBMT4300	DOT Materials Delivery	5	0	06-Feb-23 A	22-May-23 A		15-Feb-23	22-Feb-23	-58	[Gantt bar for SBMT4300]																																				
SBMT4540	GH Temporary Power Service Permitting (We Energy and DOT)	21	0	24-Apr-23 A	24-Apr-23 A					[Gantt bar for SBMT4540]																																				
SBMT4550	BD Temporary Power Service Permitting (We Energy and DOT)	21	0	01-May-23 A	14-Jul-23 A					[Gantt bar for SBMT4550]																																				
SBMT4530	Green Bay/Range Line DOT Supplied Signal Poles	18	0	18-May-23 A	31-May-23 A					[Gantt bar for SBMT4530]																																				
<b>Utilities (1229-04-71)</b>																																														
UTL1110	We Energies Gas - Relocate Prior to Construction	1	0	30-Nov-22 A	01-Feb-23 A		17-Dec-22	17-Dec-22	-26	[Gantt bar for UTL1110]																																				
UTL1010	Fox Point Water - Relocate Prior to Construction	1	0	30-Nov-22 A	23-Feb-23 A		17-Dec-22	17-Dec-22	-39	[Gantt bar for UTL1010]																																				
UTL1020	Glendale Water - Relocate Prior to Construction	1	0	30-Nov-22 A	23-Feb-23 A		17-Dec-22	17-Dec-22	-39	[Gantt bar for UTL1020]																																				
UTL1070	Verizon Business - Relocate Prior to Construction	0	0	30-Nov-22 A	13-Mar-23 A		17-Dec-22	17-Dec-22	-50	[Gantt bar for UTL1070]																																				
UTL1030	Glendale Water - Relocate During Constrcution 103+54P	2	0	30-Nov-22 A	13-Mar-23 A		07-Mar-23	09-Mar-23	-2	[Gantt bar for UTL1030]																																				
UTL1080	We Energies Elec - Relocate Prior to Construction	1	0	30-Nov-22 A	26-May-23 A		17-Dec-22	17-Dec-22	-100	[Gantt bar for UTL1080]																																				
UTL1000	AT&T Wisconsin - Relocate Prior to Construction	1	0	30-Nov-22 A	02-Jun-23 A		17-Dec-22	17-Dec-22	-103	[Gantt bar for UTL1000]																																				
UTL1060	Spectrum - Relocate Prior to Construction	1	0	30-Nov-22 A	01-Jul-23 A		17-Dec-22	17-Dec-22	-123	[Gantt bar for UTL1060]																																				
UTL1120	We Energies Gas - Adjust Valves 119 to 135 PS (2 Days)	2	0	02-Jun-23 A	03-Jun-23 A		01-Dec-22	02-Dec-22	-117	[Gantt bar for UTL1120]																																				
UTL1040	Midwest Fiber - Relocate During to Construction 99+62 P	3	0	13-Jun-23 A	16-Jun-23 A		05-Apr-23	08-Apr-23	-46	[Gantt bar for UTL1040]																																				
UTL1050	Milwaukee Metro Sewer - Relocate During to Construction Bender Rd	2	0	28-Jun-23 A	29-Jun-23 A		02-Jun-23	03-Jun-23	-19	[Gantt bar for UTL1050]																																				
UTL1090	We Energies Elec - Relocate During to Construction Bender Rd	2	0	19-Jul-23 A	20-Jul-23 A		30-May-23	31-May-23	-29	[Gantt bar for UTL1090]																																				
UTL1100	We Energies Elec - Relocate During to Construction 136+11	2	0	05-Sep-23 A	06-Sep-23 A		26-Jun-23	27-Jun-23	-44	[Gantt bar for UTL1100]																																				
<b>Construction</b>																																														
<b>Stage 1 Construction</b>																																														
<b>Roadwork</b>																																														
<b>Clearing and Grubbing</b>																																														
C&G-1000	Erosion Control for Clearing UPRR and Fairfield	1	0	09-Jan-23 A	13-Jan-23 A		09-Jan-23	09-Jan-23	-2	[Gantt bar for C&G-1000]																																				
C&G-1040	Clearing and Grubbing JN Stage 2 (7 sta)	1	0	12-Jan-23 A	12-Jan-23 A		12-Jan-23	12-Jan-23	0	[Gantt bar for C&G-1040]																																				
C&G-1050	Clearing and Grubbing JN Stage 4 (2 sta)	1	0	12-Jan-23 A	12-Jan-23 A		12-Jan-23	12-Jan-23	0	[Gantt bar for C&G-1050]																																				
C&G-1030	Erosion Control for Clearing JN, Brentwood, Daphne	1	0	12-Jan-23 A	12-Jan-23 A		12-Jan-23	12-Jan-23	0	[Gantt bar for C&G-1030]																																				
C&G-1060	Clearing and Grubbing Brentwood Stage 2 (1 sta)	1	0	13-Jan-23 A	16-Jan-23 A		12-Jan-23	12-Jan-23	-2	[Gantt bar for C&G-1060]																																				
C&G-1055	Permenant Seeding for Clearing JN Stage 4	1	0	14-Jan-23 A	14-Jan-23 A		14-Jan-23	14-Jan-23	0	[Gantt bar for C&G-1055]																																				
C&G-1075	Temp Seeding for Clearing Brentwood and Daphne	1	0	14-Jan-23 A	14-Jan-23 A		14-Jan-23	14-Jan-23	0	[Gantt bar for C&G-1075]																																				
C&G-1080	Erosion Control for Clearing PW	1	0	16-Jan-23 A	16-Jan-23 A		16-Jan-23	16-Jan-23	0	[Gantt bar for C&G-1080]																																				
C&G-1070	Clearing and Grubbing Daphne Rd Stage 2 (1 sta)	1	0	17-Jan-23 A	19-Jan-23 A		12-Jan-23	12-Jan-23	-4	[Gantt bar for C&G-1070]																																				
C&G-1090	Clearing and Grubbing PW Stage 1A (28 sta)	3	0	18-Jan-23 A	21-Jan-23 A		14-Jan-23	18-Jan-23	-2	[Gantt bar for C&G-1090]																																				
C&G-1100	Clearing and Grubbing PW Stage 2A (3 sta)	1	0	19-Jan-23 A	19-Jan-23 A		19-Jan-23	19-Jan-23	0	[Gantt bar for C&G-1100]																																				
C&G-1110	Erosion Control for Clearing IH 43	1	0	21-Jan-23 A	21-Jan-23 A		21-Jan-23	21-Jan-23	0	[Gantt bar for C&G-1110]																																				
C&G-1120	Clearing and Grubbing IH 43 Stage 1A (85 sta)	10	0	21-Jan-23 A	04-Feb-23 A		21-Jan-23	04-Feb-23	0	[Gantt bar for C&G-1120]																																				
C&G-1010	Clearing and Grubbing UPRR (41 sta)	5	0	02-Feb-23 A	31-Mar-23 A		25-Jan-23	01-Feb-23	-36	[Gantt bar for C&G-1010]																																				
C&G-1130	Clearing and Grubbing IH 43 Stage 2 (149 sta)	17	0	06-Feb-23 A	04-Mar-23 A		06-Feb-23	04-Mar-23	0	[Gantt bar for C&G-1130]																																				
C&G-1140	Erosion Control for Clearing GH and BD	1	0	06-Mar-23 A	06-Mar-23 A		06-Mar-23	06-Mar-23	0	[Gantt bar for C&G-1140]																																				
C&G-1150	Clearing and Grubbing GHA and B Ramps (23 sta)	2	0	06-Mar-23 A	07-Mar-23 A		06-Mar-23	07-Mar-23	0	[Gantt bar for C&G-1150]																																				
C&G-1160	Clearing and Grubbing GH Temp Ramp Stage 1A (30 sta)	3	0	09-Mar-23 A	11-Mar-23 A		09-Mar-23	11-Mar-23	0	[Gantt bar for C&G-1160]																																				
C&G-1170	Clearing and Grubbing BD Stage 1A (3 sta)	1	0	14-Mar-23 A	14-Mar-23 A		14-Mar-23	14-Mar-23	0	[Gantt bar for C&G-1170]																																				
C&G-1180	Clearing and Grubbing BD Stage 2 (6 sta)	1	0	15-Mar-23 A	15-Mar-23 A		15-Mar-23	15-Mar-23	0	[Gantt bar for C&G-1180]																																				
C&G-1020	Clearing and Grubbing Fairfield CT Stage 2 (5 sta)	1	0	20-Mar-23 A	20-Mar-23 A		11-Jan-23	11-Jan-23	-42	[Gantt bar for C&G-1020]																																				
<b>Stage 1A</b>																																														
PWS1A-0900	Crack and Damage Survey	30	0	14-Nov-22 A	02-Feb-23 A		09-Jan-23	25-Feb-23	15	[Gantt bar for PWS1A-0900]																																				
PWS1A-1000	Traffic Control	1	0	24-Feb-23 A	06-Mar-23 A		06-Mar-23	06-Mar-23	0	[Gantt bar for PWS1A-1000]																																				
PWS1A-1110	Storm Sewer (3,542 lf)	9	0	24-Feb-23 A	24-Apr-23 A		16-Mar-23	29-Mar-23	-17	[Gantt bar for PWS1A-1110]																																				
PWS1A-1010	Erosion Control	1	0	27-Feb-23 A	07-Mar-23 A		07-Mar-23	07-Mar-23	0	[Gantt bar for PWS1A-1010]																																				





Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025											
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S
BNS2AW-1110	Pavement Marking	1	1	12-Oct-23	12-Oct-23	41	29-Jul-23	29-Jul-23	-52																																				
BNS2AW-1120	Open Bender Road	0	0		12-Oct-23	41		31-Jul-23	-51																																				
<b>Stage 2C</b>																																													
PWS2C-2010	Close Port Washington Road Karl Campus to Brentwood	0	0	30-Nov-23		20	08-Oct-23		-53																																				
PWS2C-2000	Traffic Control	1	1	30-Nov-23	30-Nov-23	14	08-Oct-23	08-Oct-23	-53																																				
PWS2C-2020	Erosion Control	1	1	30-Nov-23	30-Nov-23	14	08-Oct-23	08-Oct-23	-53																																				
PWS2C-2050	Common Excavation (181 cy)	1	1	30-Nov-23	30-Nov-23	14	08-Oct-23	08-Oct-23	-53																																				
PWS2C-2060	Embankment (464 cy)	1	1	30-Nov-23	30-Nov-23	14	08-Oct-23	08-Oct-23	-53																																				
PWS2C-2080	Base Course 1-1/4" (895 tons)	1	1	30-Nov-23	30-Nov-23	16	08-Oct-23	08-Oct-23	-53																																				
PWS2C-2070	Storm Sewer (129 lf)	1	1	30-Nov-23	30-Nov-23	16	08-Oct-23	08-Oct-23	-53																																				
PWS2C-2030	Sawing Pavement (22 lf)	1	1	30-Nov-23	30-Nov-23	14	08-Oct-23	08-Oct-23	-53																																				
PWS2C-2040	Removing Pavement (200 sy)	1	1	30-Nov-23	30-Nov-23	14	08-Oct-23	08-Oct-23	-53																																				
PWS2C-2090	Curb and Gutter (200 lf)	1	1	30-Nov-23	30-Nov-23	16	08-Oct-23	08-Oct-23	-53																																				
PWS2C-2100	Aphalt Paving (200 tons)	1	1	01-Dec-23	01-Dec-23	16	09-Oct-23	09-Oct-23	-53																																				
PWS2C-2120	Sidewalk (200 sf)	1	1	01-Dec-23	01-Dec-23	10	09-Oct-23	09-Oct-23	-36																																				
PWS2C-2110	Open Port Washington Road Karl Campus to Brentwood	0	0		01-Dec-23	18		09-Oct-23	-53																																				
PWS2C-2150	Signing and Pavement Marking	1	1	02-Dec-23	02-Dec-23	11	11-Oct-23	11-Oct-23	-36																																				
PWS2C-2130	Topsoil (1000 sy)	1	1	02-Dec-23	02-Dec-23	10	11-Oct-23	11-Oct-23	-36																																				
PWS2C-2140	Landscaping	1	1	04-Dec-23	04-Dec-23	10	12-Oct-23	12-Oct-23	-36																																				
PWS2C-2160	Traffic Switch to Stage 2D	1	1	05-Dec-23	05-Dec-23	10	13-Oct-23	13-Oct-23	-36																																				
<b>Stage 2D</b>																																													
PWS2D-1000	Traffic Control	1	1	06-Dec-23	06-Dec-23	10	14-Oct-23	14-Oct-23	-36																																				
PWS2D-1010	Erosion Control	1	1	06-Dec-23	06-Dec-23	11	14-Oct-23	14-Oct-23	-36																																				
PWS2D-1020	Sawing Pavement	1	1	08-Dec-23	08-Dec-23	10	16-Oct-23	16-Oct-23	-36																																				
PWS2D-1030	Common Excavation (1681cy)	1	1	09-Dec-23	09-Dec-23	10	17-Oct-23	17-Oct-23	-36																																				
PWS2D-1040	Embankment (627 cy)	1	1	09-Dec-23	09-Dec-23	10	17-Oct-23	17-Oct-23	-36																																				
PWS2D-1050	Storm Sewer (58 lf)	1	1	09-Dec-23	09-Dec-23	11	17-Oct-23	17-Oct-23	-36																																				
PWS2D-1060	Base Course 1-1/4" (1,820 tons)	1	1	11-Dec-23	11-Dec-23	11	18-Oct-23	18-Oct-23	-36																																				
PWS2D-1090	Sidewalk (2000 sf)	2	2	11-Dec-23	12-Dec-23	10	18-Oct-23	20-Oct-23	-36																																				
PWS2D-1070	Curb and Gutter (400 lf)	1	1	12-Dec-23	12-Dec-23	11	20-Oct-23	20-Oct-23	-36																																				
PWS2D-1080	Aphalt Paving (400 tons)	1	1	14-Dec-23	14-Dec-23	11	21-Oct-23	21-Oct-23	-36																																				
PWS2D-1100	Topsoil (1000 sy)	1	1	14-Dec-23	14-Dec-23	10	21-Oct-23	21-Oct-23	-36																																				
PWS2D-1110	Landscaping	1	1	15-Dec-23	15-Dec-23	10	23-Oct-23	23-Oct-23	-36																																				
PWS2D-1120	Signing and Pavement Marking	1	1	16-Dec-23	16-Dec-23	10	24-Oct-23	24-Oct-23	-36																																				
<b>Retaining Walls</b>																																													
<b>R-40-639</b>																																													
R639-1000	Excavate for Footing	1	0	17-Jul-23 A	24-Jul-23 A		31-May-23	31-May-23	-32																																				
R639-1010	Form and Pour Footing (1,255 lf)	3	0	25-Jul-23 A	03-Aug-23 A		02-Jun-23	05-Jun-23	-37																																				
R639-1020	Set Panels and Backfill (8,604 sf)	20	0	31-Jul-23 A	30-Aug-23 A		06-Jun-23	11-Jul-23	-36																																				
R639-1040	Anchor Slab	27	10	05-Sep-23 A	27-Sep-23	32	03-Aug-23	11-Sep-23	-11																																				
R639-1030	Set Panels and Backfill (5,346 sf)	16	16	13-Sep-23	04-Oct-23	28	12-Jul-23	02-Aug-23	-44																																				
R639-1050	Parapet	14	14	05-Oct-23	24-Oct-23	28	12-Sep-23	30-Sep-23	-17																																				
R639-1060	Install Railing (1,255 lf)	4	4	25-Oct-23	30-Oct-23	28	02-Oct-23	05-Oct-23	-17																																				
<b>Stage 3 Construction</b>																																													
<b>Roadwork</b>																																													
<b>Stage 3A</b>																																													
PWS3A-1000	Removing Fence (374 lf)	1	1	19-Feb-24	19-Feb-24	164	21-Feb-24	21-Feb-24	1																																				
PWS3A-1010	Common Excavation (540 cy)	1	1	21-Feb-24	21-Feb-24	164	22-Feb-24	22-Feb-24	1																																				
PWS3A-1030	Embankment (74 cy)	1	1	22-Feb-24	22-Feb-24	164	23-Feb-24	23-Feb-24	1																																				
PWS3A-1020	Removing Storm Sewer (116 lf)	1	1	22-Feb-24	22-Feb-24	164	23-Feb-24	23-Feb-24	1																																				
PWS3A-1040	Base Course 1-1/4" (381 tons)	1	1	23-Feb-24	23-Feb-24	164	24-Feb-24	24-Feb-24	1																																				





Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025												
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	
B921-1450	Temporary Shoring Pier 2 (1,712 sf)	1	0	25-Jul-23 A	25-Jul-23 A		19-May-23	20-May-23	-38	Temporary Shoring Pier 2 (1,712 sf)																																				
B921-1460	Excavate Pier 2	1	0	25-Jul-23 A	28-Jul-23 A		22-May-23	22-May-23	-38	Excavate Pier 2																																				
B921-1470	Pre-Bore Piling Pier 2	3	0	26-Jul-23 A	27-Jul-23 A		23-May-23	30-May-23	-34	Pre-Bore Piling Pier 2																																				
B921-1475	PDA Test Pile	3	0	27-Jul-23 A	29-Jul-23 A		31-May-23	03-Jun-23	-34	PDA Test Pile																																				
B921-1480	Piling Pier 2 (1,425 lf)	3	0	31-Jul-23 A	02-Aug-23 A		05-Jun-23	08-Jun-23	-34	Piling Pier 2 (1,425 lf)																																				
B921-1490	Form and Pour Footing Pier 2	0	0	03-Aug-23 A	03-Aug-23 A		09-Jun-23	10-Jun-23	-32	Form and Pour Footing Pier 2																																				
B921-1500	Form and Pour Stem Pier 2	3	0	03-Aug-23 A	05-Aug-23 A		12-Jun-23	15-Jun-23	-32	Form and Pour Stem Pier 2																																				
B921-1505	Backfill and Remove Shoring	3	0	03-Aug-23 A	05-Aug-23 A		11-Jun-23	13-Jun-23	-53	Backfill and Remove Shoring																																				
B921-1510	Form and Pour Pier Cap Pier 2	3	0	07-Aug-23 A	10-Aug-23 A		16-Jun-23	19-Jun-23	-32	Form and Pour Pier Cap Pier 2																																				
<b>Pier 3</b>																																														
B921-1080	Temporary Shoring Pier 3 (1,797 sf)	2	0	27-Mar-23 A	07-Apr-23 A		24-Apr-23	25-Apr-23	13	Temporary Shoring Pier 3 (1,797 sf)																																				
B921-1090	Excavate Pier 3	1	0	06-Apr-23 A	07-Apr-23 A		27-Apr-23	27-Apr-23	14	Excavate Pier 3																																				
B921-1095	PDA Test Pile	3	0	11-Apr-23 A	13-Apr-23 A		28-Apr-23	01-May-23	13	PDA Test Pile																																				
B921-1100	Piling Pier 3 (1,425 lf)	3	0	17-Apr-23 A	19-Apr-23 A		02-May-23	05-May-23	12	Piling Pier 3 (1,425 lf)																																				
B921-1110	Form and Pour Footings Pier 3	2	0	20-Apr-23 A	24-Apr-23 A		06-May-23	08-May-23	10	Form and Pour Footings Pier 3																																				
B921-1130	Backfill and Remove Shoring Pier 3	2	0	25-Apr-23 A	25-Apr-23 A		09-May-23	11-May-23	11	Backfill and Remove Shoring Pier 3																																				
B921-1120	Form and Pour Stems Pier 3	3	0	25-Apr-23 A	01-May-23 A		09-May-23	12-May-23	8	Form and Pour Stems Pier 3																																				
B921-1140	Form and Pour Pier Cap Pier 3	3	0	02-May-23 A	05-May-23 A		13-May-23	16-May-23	8	Form and Pour Pier Cap Pier 3																																				
<b>Superstructure</b>																																														
B921-1530	Set Girders	12	12	02-Oct-23	17-Oct-23	-58	20-Jun-23	20-Jul-23	-63	Set Girders																																				
B921-1550	Install Ballast Retainer and Handrail	2	2	11-Oct-23	12-Oct-23	-50	17-Jul-23	19-Jul-23	-60	Install Ballast Retainer and Handrail																																				
B921-1540	Install Deck Plate	6	6	11-Oct-23	17-Oct-23	-58	29-Jun-23	21-Jul-23	-62	Install Deck Plate																																				
B921-1555	Bridge Painting	4	4	13-Oct-23	17-Oct-23	-40	20-Jul-23	24-Jul-23	-60	Bridge Painting																																				
B921-1565	Downspouts	3	3	18-Oct-23	21-Oct-23	-49	29-Jul-23	01-Aug-23	-57	Downspouts																																				
B921-1545	Form and Pour East and West Approach Slab	4	4	18-Oct-23	23-Oct-23	-58	22-Jul-23	27-Jul-23	-62	Form and Pour East and West Approach Slab																																				
B921-1560	Install Membrane Waterproofing and Protective Layer	5	5	18-Oct-23	24-Oct-23	-56	17-Jul-23	28-Jul-23	-62	Install Membrane Waterproofing and Protective Layer																																				
B921-1546	Cure East and West Approach Slab	3	3	24-Oct-23	26-Oct-23	-83	28-Jul-23	30-Jul-23	-88	Cure East and West Approach Slab																																				
B921-1570	Install Ballast (800 tons)	1	1	28-Oct-23	28-Oct-23	-58	31-Jul-23	31-Jul-23	-63	Install Ballast (800 tons)																																				
B921-1580	Install Tracks	5	5	28-Oct-23	04-Nov-23	-58	01-Aug-23	05-Aug-23	-62	Install Tracks																																				
B921-1590	UPRR Activities - Tie-ins to Shift Rail	7	7	06-Nov-23	14-Nov-23	-58	07-Aug-23	15-Aug-23	-62	UPRR Activities - Tie-ins to Shift Rail																																				
B921-1600	Switch to New Tracks	1	1	14-Nov-23	14-Nov-23	-58	15-Aug-23	15-Aug-23	-62	Switch to New Tracks																																				
<b>Stage 2 Construction</b>																																														
<b>Roadwork</b>																																														
<b>Stage 2B</b>																																														
UPRRST2B-1000	Common Excavation Solid Waste (9,374 cy)	5	5	15-Nov-23	20-Nov-23	-58	16-Aug-23	22-Aug-23	-62	Common Excavation Solid Waste (9,374 cy)																																				
UPRRST2B-0900	Jack and Bore Storm Sewer (156 lf)	10	10	15-Nov-23	30-Nov-23	-49	16-Aug-23	29-Aug-23	-62	Jack and Bore Storm Sewer (156 lf)																																				
UPRRST2B-1020	Common Excavation (24,092 cy)	12	12	21-Nov-23	09-Dec-23	-58	23-Aug-23	11-Sep-23	-62	Common Excavation (24,092 cy)																																				
UPRRST2B-1022	Embankment (776 cy)	1	1	11-Dec-23	11-Dec-23	-58	12-Sep-23	12-Sep-23	-62	Embankment (776 cy)																																				
UPRRST2B-1025	Backfill Granular Grade 1 (1,324 cy)	1	1	11-Dec-23	11-Dec-23	-58	12-Sep-23	12-Sep-23	-62	Backfill Granular Grade 1 (1,324 cy)																																				
UPRRST2B-1030	Storm Sewer (65 lf)	1	1	12-Dec-23	12-Dec-23	-58	13-Sep-23	13-Sep-23	-62	Storm Sewer (65 lf)																																				
UPRRST2B-1040	Topsoil (8,060 sy)	3	3	14-Dec-23	16-Dec-23	-58	21-Sep-23	23-Sep-23	-58	Topsoil (8,060 sy)																																				
<b>Bridge Structures</b>																																														
<b>B-40-24 Demo</b>																																														
B24-1000	Remove Existing Span 2 and 3	2	2	15-Nov-23	16-Nov-23	-58	16-Aug-23	17-Aug-23	-62	Remove Existing Span 2 and 3																																				
B24-1010	Remove Existing Pier 2	2	2	17-Nov-23	18-Nov-23	-58	18-Aug-23	19-Aug-23	-62	Remove Existing Pier 2																																				
B24-1020	Shift Traffic to Inside	1	1	20-Nov-23	20-Nov-23	-58	22-Aug-23	22-Aug-23	-62	Shift Traffic to Inside																																				
B24-1030	Remove Existing Span 1 and 4	2	2	20-Nov-23	21-Nov-23	-58	22-Aug-23	23-Aug-23	-62	Remove Existing Span 1 and 4																																				
B24-1040	Remove Existing Pier 1 and 3	3	3	27-Nov-23	29-Nov-23	-58	24-Aug-23	28-Aug-23	-62	Remove Existing Pier 1 and 3																																				
B24-1050	Shift Port Washington Road	1	1	30-Nov-23	30-Nov-23	-58	29-Aug-23	29-Aug-23	-62	Shift Port Washington Road																																				
B24-1060	Remove East Abutment	2	2	30-Nov-23	01-Dec-23	-58	29-Aug-23	05-Sep-23	-60	Remove East Abutment																																				
B24-1070	Remove West Abutment	2	2	02-Dec-23	04-Dec-23	-58	06-Sep-23	11-Sep-23	-58	Remove West Abutment																																				



Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025											
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S
<b>1229-04-77 I-43 N-S - Green Bay Rd and Range Line Rd Intersection</b>																																													
<b>Utilities (1229-04-77)</b>																																													
UTL2030	Spectrum - Relocate Prior to Construction	1	0	30-Nov-22 A	13-Mar-23 A		15-Nov-22	15-Nov-22	-74	• Spectrum - Relocate Prior to Construction																																			
UTL2040	We Energies Elec - Relocate Prior to Construction	1	0	30-Nov-22 A	13-Mar-23 A		15-Nov-22	15-Nov-22	-74	• We Energies Elec - Relocate Prior to Construction																																			
UTL2050	We Energies Gas - Relocate Prior to Construction	1	0	30-Nov-22 A	13-Mar-23 A		15-Nov-22	15-Nov-22	-74	• We Energies Gas - Relocate Prior to Construction																																			
<b>Construction</b>																																													
<b>Stage 1 Construction</b>																																													
<b>Roadwork</b>																																													
<b>Phase 1</b>																																													
GB P1-1060	Cabinet Base	2	0	23-Feb-23 A	24-Feb-23 A		06-Mar-23	07-Mar-23	7	I Cabinet Base																																			
GB P1-1005	Close Range Line South	0	0	22-Mar-23 A			07-Mar-23		-15	◆ Close Range Line South																																			
GB P1-1000	Setup Traffic Control	1	0	22-Mar-23 A	22-Mar-23 A		06-Mar-23	06-Mar-23	-10	I Setup Traffic Control																																			
GB P1-1020	Sawcutting	1	0	22-Mar-23 A	22-Mar-23 A		07-Mar-23	07-Mar-23	-9	I Sawcutting																																			
GB P1-1010	Install Erosion Control	1	0	22-Mar-23 A	23-Mar-23 A		06-Mar-23	06-Mar-23	-11	I Install Erosion Control																																			
GB P1-1040	Removing Pavements and C&G (145 sy)	1	0	23-Mar-23 A	29-Mar-23 A		07-Mar-23	07-Mar-23	-14	I Removing Pavements and C&G (145 sy)																																			
GB P1-1050	Common Excavation (598 cy)	1	0	23-Mar-23 A	03-Apr-23 A		07-Mar-23	07-Mar-23	-17	I Common Excavation (598 cy)																																			
GB P1-1080	Storm Sewer/Culvert Pipe (76 lf)	1	0	24-Mar-23 A	24-Mar-23 A		09-Mar-23	09-Mar-23	-10	I Storm Sewer/Culvert Pipe (76 lf)																																			
GB P1-1058	Embankment (13 cy)	1	0	24-Mar-23 A	24-Mar-23 A		07-Mar-23	07-Mar-23	-11	I Embankment (13 cy)																																			
GB P1-1090	Base Course 1-1/4" (312tons)	1	0	24-Mar-23 A	05-Apr-23 A		10-Mar-23	10-Mar-23	-16	I Base Course 1-1/4" (312tons)																																			
GB P1-1062	Electrical Conduit (1,200 lf)	1	0	03-Apr-23 A	03-Apr-23 A		10-Mar-23	10-Mar-23	-14	I Electrical Conduit (1,200 lf)																																			
GB P1-1061	Electrical Pull Boxes (9 ea)	1	0	03-Apr-23 A	04-Apr-23 A		09-Mar-23	09-Mar-23	-16	I Electrical Pull Boxes (9 ea)																																			
GB P1-1100	Curb and Gutter (249 lf)	2	0	04-Apr-23 A	04-Apr-23 A		11-Mar-23	14-Mar-23	-13	I Curb and Gutter (249 lf)																																			
GB P1-1120	Curb and Gutter Cure Time	2	0	04-Apr-23 A	07-Apr-23 A		15-Mar-23	16-Mar-23	-13	I Curb and Gutter Cure Time																																			
GB P1-1130	Adjusting Sanitary MH and Water Valves (3 ea)	1	0	07-Apr-23 A	07-Apr-23 A		10-Mar-23	10-Mar-23	-17	I Adjusting Sanitary MH and Water Valves (3 ea)																																			
GB P1-1160	Finishing Topsoil (761 sy)	1	0	10-Apr-23 A	10-Apr-23 A		09-Mar-23	09-Mar-23	-20	I Finishing Topsoil (761 sy)																																			
GB P1-1063	Electrical Concrete Bases (5 ea)	1	0	10-Apr-23 A	01-May-23 A		09-Mar-23	09-Mar-23	-35	I Electrical Concrete Bases (5 ea)																																			
GB P1-1170	Landscaping and Permanent Seeding	1	0	11-Apr-23 A	11-Apr-23 A		14-Mar-23	14-Mar-23	-18	I Landscaping and Permanent Seeding																																			
GB P1-1180	Permenent Signing	1	0	11-Apr-23 A	11-Apr-23 A		14-Mar-23	14-Mar-23	-18	I Permenent Signing																																			
GB P1-1200	Open to Traffic	1	0	12-Apr-23 A	12-Apr-23 A		15-Mar-23	15-Mar-23	-17	I Open to Traffic																																			
GB P1-1210	Open Range Line South	0	0		12-Apr-23 A			15-Mar-23	-28	◆ Open Range Line South																																			
GB P1-1110	Sidewalk (214 sf) (Removed from Contract)	1	0	01-May-23 A	01-May-23 A		11-Mar-23	11-Mar-23	-33	I Sidewalk (214 sf) (Removed from Contract)																																			
GB P1-1070	Install Traffic Signals	4	0	19-May-23 A	23-May-23 A		11-Mar-23	11-Mar-23	-49	I Install Traffic Signals																																			
<b>Phase 2</b>																																													
GB P2-1071	Electrical Pull Boxes (9 ea)	1	0	17-Mar-23 A	28-Mar-23 A		22-Mar-23	22-Mar-23	-4	I Electrical Pull Boxes (9 ea)																																			
GB P2-1110	Sidewalk (214 sf) (Removed from Contract)	1	0	24-Mar-23 A	24-Mar-23 A		24-Mar-23	24-Mar-23	0	I Sidewalk (214 sf) (Removed from Contract)																																			
GB P2-1160	Finishing Topsoil (761 sy)	1	0	08-Apr-23 A	25-May-23 A		22-Mar-23	22-Mar-23	-43	I Finishing Topsoil (761 sy)																																			
GB P2-1170	Landscaping and Permanent Seeding	0	0	08-Apr-23 A	30-May-23 A		25-Mar-23	25-Mar-23	-41	I Landscaping and Permanent Seeding																																			
GB P2-1210	Open Range Line North	0	0		12-Apr-23 A			29-Mar-23	-14	◆ Open Range Line North																																			
GB P2-1000	Setup Traffic Control	1	0	13-Apr-23 A	13-Apr-23 A		16-Mar-23	16-Mar-23	-16	I Setup Traffic Control																																			
GB P2-1010	Install Erosion Control	1	0	13-Apr-23 A	13-Apr-23 A		16-Mar-23	16-Mar-23	-16	I Install Erosion Control																																			
GB P2-1020	Sawcutting	1	0	13-Apr-23 A	13-Apr-23 A		18-Mar-23	18-Mar-23	-15	I Sawcutting																																			
GB P2-1180	Permenent Signing	0	0	13-Apr-23 A	13-Apr-23 A		28-Mar-23	28-Mar-23	-9	I Permenent Signing																																			
GB P2-1200	Open to Traffic	0	0	13-Apr-23 A	13-Apr-23 A		29-Mar-23	29-Mar-23	-8	I Open to Traffic																																			
GB P2-1005	Close Range Line North	0	0	13-Apr-23 A			17-Mar-23		-27	◆ Close Range Line North																																			
GB P2-1085	Storm Sewer/Culvert Pipe (76 lf)	1	0	13-Apr-23 A	14-Apr-23 A		20-Mar-23	20-Mar-23	-16	I Storm Sewer/Culvert Pipe (76 lf)																																			
GB P2-1040	Removing Pavements and C&G (145sy)	1	0	13-Apr-23 A	24-Apr-23 A		18-Mar-23	18-Mar-23	-23	I Removing Pavements and C&G (145sy)																																			
GB P2-1050	Common Excavation (598 cy)	1	0	13-Apr-23 A	24-Apr-23 A		20-Mar-23	20-Mar-23	-22	I Common Excavation (598 cy)																																			
GB P2-1072	Electrical Conduit (1,300 lf)	1	0	18-Apr-23 A	19-Apr-23 A		23-Mar-23	23-Mar-23	-17	I Electrical Conduit (1,300 lf)																																			
GB P2-1073	Electrical Concrete Bases (7 ea)	1	0	18-Apr-23 A	19-Apr-23 A		22-Mar-23	22-Mar-23	-18	I Electrical Concrete Bases (7 ea)																																			
GB P2-1070	Embankment (13 cy)	1	0	21-Apr-23 A	21-Apr-23 A		20-Mar-23	20-Mar-23	-20	I Embankment (13 cy)																																			
GB P2-1100	Curb and Gutter (249 lf)	1	0	24-Apr-23 A	24-Apr-23 A		24-Mar-23	24-Mar-23	-20	I Curb and Gutter (249 lf)																																			











Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025												
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	
B732-1180	Backfill East Abutment and Place MSE Straps	1	0	15-Aug-23 A	15-Aug-23 A		24-Jun-23	24-Jun-23	-32	Backfill East Abutment and Place MSE Straps																																				
<b>Superstructure</b>																																														
B732-1210	Set Girders	2	0	16-Aug-23 A	17-Aug-23 A		26-Jun-23	27-Jun-23	-32	Set Girders																																				
B732-1220	Form Deck	5	0	18-Aug-23 A	24-Aug-23 A		28-Jun-23	12-Jul-23	-32	Form Deck																																				
B732-1230	Rebar	5	5	26-Aug-23 A	19-Sep-23	49	14-Jul-23	20-Jul-23	-43	Rebar																																				
B732-1240	Pour Deck	1	1	21-Sep-23	21-Sep-23	49	21-Jul-23	21-Jul-23	-43	Pour Deck																																				
B732-1255	Electrical Conduit and Junction Boxes	2	2	22-Sep-23	23-Sep-23	54	22-Jul-23	24-Jul-23	-43	Electrical Conduit and Junction Boxes																																				
B732-1250	Cure Deck	7	7	22-Sep-23	28-Sep-23	71	22-Jul-23	28-Jul-23	-62	Cure Deck																																				
B732-1260	Form Parapets Wall	2	2	29-Sep-23	30-Sep-23	49	29-Jul-23	31-Jul-23	-43	Form Parapets Wall																																				
B732-1270	Pour Parapet Wall	1	1	02-Oct-23	02-Oct-23	49	01-Aug-23	01-Aug-23	-43	Pour Parapet Wall																																				
B732-1280	Cure Parapet Wall	4	4	03-Oct-23	06-Oct-23	72	02-Aug-23	05-Aug-23	-62	Cure Parapet Wall																																				
B732-1330	Pour Sidewalk and Median	3	3	07-Oct-23	11-Oct-23	49	07-Aug-23	10-Aug-23	-42	Pour Sidewalk and Median																																				
B732-1340	Cure Sidewalk and Median	14	14	12-Oct-23	25-Oct-23	72	11-Aug-23	24-Aug-23	-62	Cure Sidewalk and Median																																				
B732-1350	Stripping Deck	3	3	26-Oct-23	30-Oct-23	42	26-Aug-23	29-Aug-23	-42	Stripping Deck																																				
<b>B-40-733</b>																																														
B733-0900	Remove Median Stage 1A (This work is included with B-4	2	0	15-Mar-23 A	16-Mar-23 A		06-Mar-23	07-Mar-23	-6	Remove Median Stage 1A (This work is included with B-40-732)																																				
<b>B-40-734</b>																																														
<b>West Abutment</b>																																														
B734-1000	Temporary Shoring	2	0	21-Apr-23 A	27-Apr-23 A		09-Mar-23	10-Mar-23	-31	Temporary Shoring																																				
B734-1010	West Abutment Piling	2	0	01-May-23 A	01-May-23 A		14-Mar-23	15-Mar-23	-30	West Abutment Piling																																				
B734-1020	Form West Abutment	2	0	22-May-23 A	23-May-23 A		07-Apr-23	08-Apr-23	-32	Form West Abutment																																				
B734-1030	Pour West Abutment (17 cy)	1	0	25-May-23 A	25-May-23 A		10-Apr-23	10-Apr-23	-32	Pour West Abutment (17 cy)																																				
B734-1040	Cure West Abutment	3	0	26-May-23 A	28-May-23 A		11-Apr-23	13-Apr-23	-45	Cure West Abutment																																				
B734-1050	Backfill West Abutment and Place MSE Straps	1	0	30-May-23 A	30-May-23 A		14-Apr-23	14-Apr-23	-30	Backfill West Abutment and Place MSE Straps																																				
<b>East Abutment</b>																																														
B734-1115	East Abutment Piling	2	0	19-Jun-23 A	20-Jun-23 A		16-Jun-23	17-Jun-23	-2	East Abutment Piling																																				
B734-1120	Form East Abutment	2	0	26-Jun-23 A	11-Jul-23 A		27-Jul-23	28-Jul-23	13	Form East Abutment																																				
B734-1130	Pour East Abutment (17 cy)	1	0	11-Jul-23 A	14-Jul-23 A		29-Jul-23	29-Jul-23	12	Pour East Abutment (17 cy)																																				
B734-1140	Cure East Abutment	3	0	15-Jul-23 A	21-Jul-23 A		30-Jul-23	01-Aug-23	12	Cure East Abutment																																				
B734-1150	Backfill East Abutment and Place MSE Straps	1	0	23-Aug-23 A	23-Aug-23 A		02-Aug-23	02-Aug-23	-16	Backfill East Abutment and Place MSE Straps																																				
<b>Pier 1</b>																																														
B734-1060	Excavate for Pier Footing	1	0	20-Jun-23 A	20-Jun-23 A		15-May-23	15-May-23	-23	Excavate for Pier Footing																																				
B734-1070	Pier Piling	1	0	21-Jun-23 A	21-Jun-23 A		16-May-23	17-May-23	-22	Pier Piling																																				
B734-1075	PDA Testing	3	0	23-Jun-23 A	26-Jun-23 A		19-May-23	22-May-23	-22	PDA Testing																																				
B734-1080	Form and Pour Pier Footing	2	0	27-Jun-23 A	28-Jun-23 A		23-May-23	25-May-23	-22	Form and Pour Pier Footing																																				
B734-1090	Backfill Pier Footing	1	0	29-Jun-23 A	29-Jun-23 A		30-May-23	30-May-23	-22	Backfill Pier Footing																																				
B734-1100	Form and Pour Pier Stem	3	0	10-Jul-23 A	12-Jul-23 A		31-May-23	03-Jun-23	-22	Form and Pour Pier Stem																																				
B734-1110	Form and Pour Pier Cap	3	0	14-Jul-23 A	17-Jul-23 A		05-Jun-23	08-Jun-23	-22	Form and Pour Pier Cap																																				
<b>Superstructure</b>																																														
B734-1159	Remove Median	2	0	05-Apr-23 A	11-Apr-23 A		07-Mar-23	09-Mar-23	-21	Remove Median																																				
B734-1160	Form Bridge Deck Connection	3	0	12-Apr-23 A	25-Apr-23 A		10-Mar-23	14-Mar-23	-28	Form Bridge Deck Connection																																				
B734-1162	Rebar	3	0	26-Apr-23 A	27-Apr-23 A		15-Mar-23	18-Mar-23	-26	Rebar																																				
B734-1164	Pour Bridge Deck Connection	1	0	27-Apr-23 A	27-Apr-23 A		20-Mar-23	20-Mar-23	-25	Pour Bridge Deck Connection																																				
B734-1166	Cure Bridge Deck Connection	7	0	28-Apr-23 A	03-May-23 A		21-Mar-23	27-Mar-23	-37	Cure Bridge Deck Connection																																				
B734-1170	Set Girders	2	0	01-Aug-23 A	03-Aug-23 A		03-Aug-23	04-Aug-23	2	Set Girders																																				
B734-1180	Form Deck	5	0	07-Aug-23 A	11-Aug-23 A		05-Aug-23	11-Aug-23	1	Form Deck																																				
B734-1190	Rebar	5	0	14-Aug-23 A	14-Aug-23 A		12-Aug-23	17-Aug-23	4	Rebar																																				
B734-1200	Pour Deck	1	0	15-Aug-23 A	17-Aug-23 A		18-Aug-23	18-Aug-23	2	Pour Deck																																				
B734-1210	Cure Deck	7	0	18-Aug-23 A	24-Aug-23 A		19-Aug-23	25-Aug-23	2	Cure Deck																																				
B734-1212	Electrical Conduit and Junction Boxes	5	0	21-Aug-23 A	21-Aug-23 A		19-Aug-23	26-Aug-23	4	Electrical Conduit and Junction Boxes																																				
B734-1290	Pour Sidewalk and Median	3	0	28-Aug-23 A	30-Aug-23 A		08-Sep-23	11-Sep-23	7	Pour Sidewalk and Median																																				







Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025											
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
GHRamps2A-1210	Concrete Barrier S56 (68 lf) A Ramp	2	2	06-Nov-23	07-Nov-23	-5	25-Sep-23	27-Sep-23	-29													Concrete Barrier S56 (68 lf) A Ramp																							
GHRamps2A-1190	Concrete Curb and Gutter (765 lf) A Ramp	2	2	06-Nov-23	07-Nov-23	-10	25-Sep-23	27-Sep-23	-29													Concrete Curb and Gutter (765 lf) A Ramp																							
GHRamps2A-1163	Concrete Paving 8" (6,445 sy) B Ramp	2	2	06-Nov-23	07-Nov-23	-11	14-Aug-23	15-Aug-23	-57													Concrete Paving 8" (6,445 sy) B Ramp																							
GHRamps2A-1200	Concrete Barrier S42 (2,191 lf)	3	3	06-Nov-23	09-Nov-23	-6	25-Sep-23	28-Sep-23	-29													Concrete Barrier S42 (2,191 lf)																							
GHRamps2A-1166	Concrete Cure 8" B Ramp	3	3	08-Nov-23	10-Nov-23	-17	16-Aug-23	18-Aug-23	-84													Concrete Cure 8" B Ramp																							
GHRamps2A-1230	Shouldering	1	1	09-Nov-23	09-Nov-23	-7	28-Sep-23	28-Sep-23	-29													Shouldering																							
GHRamps2A-1090	Electrical Concrete Bases	3	3	09-Nov-23	11-Nov-23	-10	28-Sep-23	30-Sep-23	-29													Electrical Concrete Bases																							
GHRamps2A-1240	Beam Guard (89 lf)	1	1	10-Nov-23	10-Nov-23	-7	29-Sep-23	29-Sep-23	-29													Beam Guard (89 lf)																							
GHRamps2A-1195	Concrete Curb and Gutter (747 lf) B Ramp	2	2	11-Nov-23	13-Nov-23	-11	19-Aug-23	22-Aug-23	-56													Concrete Curb and Gutter (747 lf) B Ramp																							
GHRamps2A-1091	Install Traffic Signals	2	2	13-Nov-23	14-Nov-23	-10	02-Oct-23	03-Oct-23	-29													Install Traffic Signals																							
GHRamps2A-1215	Concrete Barrier S56 (792 lf) B Ramp	2	2	14-Nov-23	15-Nov-23	-11	23-Aug-23	24-Aug-23	-56													Concrete Barrier S56 (792 lf) B Ramp																							
GHRamps2A-1280	Pavement Marking	1	1	16-Nov-23	16-Nov-23	-11	29-Sep-23	29-Sep-23	-34													Pavement Marking																							
GHRamps2A-1290	Open to Traffic	1	1	05-Dec-23	05-Dec-23	-23	23-Oct-23	23-Oct-23	-29													Open to Traffic																							
<b>Brown Deer A and B Ramps</b>																																													
BDRamps2A-1000	Traffic Control	1	1	13-Sep-23	13-Sep-23	-21	08-May-23	08-May-23	-82													Traffic Control																							
BDRamps2A-1010	Erosion Control	1	1	13-Sep-23	13-Sep-23	-21	08-May-23	08-May-23	-82													Erosion Control																							
BDRamps2A-1030	Removing Concrete Pavement (2,453 sy)	2	2	15-Sep-23	16-Sep-23	-19	09-May-23	11-May-23	-82													Removing Concrete Pavement (2,453 sy)																							
BDRamps2A-1020	Removing Electrical	3	3	15-Sep-23	18-Sep-23	-20	09-May-23	12-May-23	-82													Removing Electrical																							
BDRamps2A-1040	Removing Concrete Barrier (7,954 lf)	4	4	15-Sep-23	19-Sep-23	-21	09-May-23	13-May-23	-82													Removing Concrete Barrier (7,954 lf)																							
BDRamps2A-1050	Common Excavation (11,987 cy)	6	6	21-Sep-23	28-Sep-23	-21	15-May-23	22-May-23	-82													Common Excavation (11,987 cy)																							
BDRamps2A-1060	Embankment (28,818 cy) A ramp	15	15	21-Sep-23	11-Oct-23	-21	15-May-23	08-Jun-23	-82													Embankment (28,818 cy) A ramp																							
BDRamps2A-1090	Breaker Run (18,391 tons)	9	9	29-Sep-23	11-Oct-23	-7	23-May-23	08-Jun-23	-82													Breaker Run (18,391 tons)																							
BDRamps2A-1080	Storm Sewer (260 lf)	2	2	12-Oct-23	13-Oct-23	-10	09-Jun-23	10-Jun-23	-82													Storm Sewer (260 lf)																							
BDRamps2A-1085	Full Closure for Storm Sewer	3	3	12-Oct-23	14-Oct-23	-10	09-Jun-23	12-Jun-23	-82													Full Closure for Storm Sewer																							
BDRamps2A-1110	FTMS & ITS Removal and New Install	5	5	12-Oct-23	17-Oct-23	17	09-Jun-23	15-Jun-23	-82													FTMS & ITS Removal and New Install																							
BDRamps2A-1065	Embankment (26,229 cy) B Ramp	14	14	12-Oct-23	30-Oct-23	-21	09-Jun-23	27-Jun-23	-82													Embankment (26,229 cy) B Ramp																							
BDRamps2A-1066	Cabinet Base	2	2	01-Nov-23	03-Nov-23	0	28-Jun-23	29-Jun-23	-82													Cabinet Base																							
BDRamps2A-1100	Base Course 1-1/4" (6,891 tons)	4	4	01-Nov-23	06-Nov-23	-21	28-Jun-23	11-Jul-23	-82													Base Course 1-1/4" (6,891 tons)																							
BDRamps2A-1067	Electrical Pull Boxes	3	3	04-Nov-23	07-Nov-23	0	10-Jul-23	12-Jul-23	-82													Electrical Pull Boxes																							
BDRamps2A-1120	Concrete Paving 8" (10,258 sy) 6 locations	2	2	07-Nov-23	09-Nov-23	-21	12-Jul-23	14-Jul-23	-82													Concrete Paving 8" (10,258 sy) 6 locations																							
BDRamps2A-1068	Electrical Conduit	2	2	09-Nov-23	10-Nov-23	0	14-Jul-23	15-Jul-23	-82													Electrical Conduit																							
BDRamps2A-1130	Concrete Cure 8"	3	3	10-Nov-23	12-Nov-23	-31	15-Jul-23	17-Jul-23	-118													Concrete Cure 8"																							
BDRamps2A-1140	Concrete Paving 10-1/2" (4,238 sy)	1	1	13-Nov-23	13-Nov-23	-21	19-Jul-23	19-Jul-23	-82													Concrete Paving 10-1/2" (4,238 sy)																							
BDRamps2A-1150	Concrete Cure 10-1/2"	3	3	14-Nov-23	16-Nov-23	-31	20-Jul-23	22-Jul-23	-117													Concrete Cure 10-1/2"																							
BDRamps2A-1160	Concrete Curb and Gutter (1,384 lf)	2	2	17-Nov-23	18-Nov-23	-10	24-Jul-23	25-Jul-23	-82													Concrete Curb and Gutter (1,384 lf)																							
BDRamps2A-1170	Concrete Barrier S42 (3,669 lf)	5	5	17-Nov-23	27-Nov-23	-9	24-Jul-23	29-Jul-23	-82													Concrete Barrier S42 (3,669 lf)																							
BDRamps2A-1190	Shouldering	1	1	20-Nov-23	20-Nov-23	-9	27-Jul-23	27-Jul-23	-82													Shouldering																							
BDRamps2A-1069	Electrical Concrete Bases	3	3	20-Nov-23	27-Nov-23	-10	27-Jul-23	29-Jul-23	-82													Electrical Concrete Bases																							
BDRamps2A-1200	Beam Guard (89 lf)	1	1	21-Nov-23	21-Nov-23	-7	28-Jul-23	28-Jul-23	-82													Beam Guard (89 lf)																							
BDRamps2A-1230	Pavement Marking	1	1	21-Nov-23	21-Nov-23	-6	28-Jul-23	28-Jul-23	-82													Pavement Marking																							
BDRamps2A-1210	Finishing Topsoil (10,867 sy)	2	2	21-Nov-23	27-Nov-23	-9	28-Jul-23	29-Jul-23	-82													Finishing Topsoil (10,867 sy)																							
BDRamps2A-1220	Landscaping	1	1	28-Nov-23	28-Nov-23	-9	31-Jul-23	31-Jul-23	-82													Landscaping																							
BDRamps2A-1180	Concrete Barrier S56 (706 lf)	1	1	28-Nov-23	28-Nov-23	-9	31-Jul-23	31-Jul-23	-82													Concrete Barrier S56 (706 lf)																							
BDRamps2A-1070	Install Traffic Signals	2	2	28-Nov-23	29-Nov-23	-10	31-Jul-23	01-Aug-23	-82													Install Traffic Signals																							
BDRamps2A-1240	Open to Traffic	1	1	12-Dec-23	12-Dec-23	-19	18-Aug-23	18-Aug-23	-78													Open to Traffic																							
<b>Stage 2A Local Roads, JN, Fairfield, GH, and BD</b>																																													
<b>Good Hope Road and Port Washington</b>																																													
GHS2A-1000	Traffic Control Close NB Ramps	1	0	09-May-23 A	09-May-23 A		25-May-23	25-May-23	11													Traffic Control Close NB Ramps																							
GHS2A-1003	Close Good Hope to Port Washington Rd Intersection East Leg	0	0	11-May-23 A			30-May-23		11													Close Good Hope to Port Washington Rd Intersection East Leg																							
GHS2A-1010	Set Barrier Wall (290 lf) Port Washington Rd	1	0	11-May-23 A	11-May-23 A		30-May-23	30-May-23	11													Set Barrier Wall (290 lf) Port Washington Rd																							
GHS2A-1060	Removing Fence (74 lf)	1	0	11-May-23 A	11-May-23 A		30-May-23	30-May-23	11													Removing Fence (74 lf)																							





















Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025												
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	
<b>S-40-3048</b>																																														
S3048-1000	Drill/Form Foundation	2	2	17-Nov-23	18-Nov-23	-13	24-Jul-23	25-Jul-23	-82																																					
S3048-1010	Pour Foundation	2	2	20-Nov-23	21-Nov-23	-13	27-Jul-23	28-Jul-23	-82																																					
S3048-1020	Cure Foundation	7	7	22-Nov-23	28-Nov-23	-16	29-Jul-23	04-Aug-23	-116																																					
S3048-1030	Set Truss	1	1	29-Nov-23	29-Nov-23	-10	05-Aug-23	05-Aug-23	-78																																					
<b>S-40-3049</b>																																														
S3046-1090	Drill/Form East Footing	2	2	17-Nov-23	18-Nov-23	-22	24-Jul-23	25-Jul-23	-82																																					
S3046-1120	Drill/Form West Footin	2	2	17-Nov-23	18-Nov-23	-14	24-Jul-23	25-Jul-23	-82																																					
S3046-1100	Pour East Footing	1	1	20-Nov-23	20-Nov-23	-22	27-Jul-23	27-Jul-23	-82																																					
S3046-1130	Pour West Footing	1	1	20-Nov-23	20-Nov-23	-14	27-Jul-23	27-Jul-23	-82																																					
S3046-1110	Cure East Footing	7	7	21-Nov-23	27-Nov-23	-31	28-Jul-23	03-Aug-23	-116																																					
S3046-1140	Cure West Footing	7	7	21-Nov-23	02-Dec-23	-14	28-Jul-23	04-Aug-23	-82																																					
S3046-1150	Form and Pour East Column	3	3	28-Nov-23	30-Nov-23	-19	04-Aug-23	07-Aug-23	-78																																					
S3046-1160	Cure East Column	7	7	01-Dec-23	09-Dec-23	-19	08-Aug-23	16-Aug-23	-78																																					
S3046-1170	Install Truss	1	1	11-Dec-23	11-Dec-23	-19	17-Aug-23	17-Aug-23	-78																																					
<b>Noise Walls</b>																																														
<b>N-40-99</b>																																														
N99-1000	Structure Excavation (Drill Bench)	5	0	28-Aug-23 A	11-Sep-23 A		22-Jul-23	28-Jul-23	-30																																					
N99-1010	Drill and Set Posts	20	20	25-Sep-23	21-Oct-23	-8	29-Jul-23	29-Aug-23	-36																																					
N99-1020	Set Noise Wall Panels	18	18	23-Oct-23	16-Nov-23	-8	30-Aug-23	29-Sep-23	-34																																					
N99-1030	Final Grade and Backfill	5	5	17-Nov-23	27-Nov-23	-8	30-Sep-23	05-Oct-23	-34																																					
<b>N-40-100</b>																																														
N100-1000	Structure Excavation (Drill Bench)	3	0	31-Jul-23 A	04-Sep-23 A		09-Jun-23	15-Jun-23	-51																																					
N100-1010	Drill and Set Posts	16	0	21-Aug-23 A	04-Sep-23 A		16-Jun-23	21-Jul-23	-31																																					
N100-1012	Drill and Set Posts	18	12	05-Sep-23 A	29-Sep-23	-2	22-Jul-23	16-Aug-23	-29																																					
N100-1020	Set Noise Wall Panels	15	15	28-Sep-23	17-Oct-23	-15	22-Jul-23	16-Aug-23	-42																																					
N100-1014	Drill and Set Posts	18	18	30-Sep-23	24-Oct-23	0	17-Aug-23	16-Sep-23	-27																																					
N100-1022	Set Noise Wall Panels	20	20	18-Oct-23	15-Nov-23	-15	17-Aug-23	16-Sep-23	-42																																					
N100-1040	Drill and Set Posts 1209 to 1212	2	2	16-Nov-23	17-Nov-23	-7	27-Sep-23	28-Sep-23	-36																																					
N100-1024	Set Noise Wall Panels	10	10	16-Nov-23	01-Dec-23	-15	18-Sep-23	30-Sep-23	-42																																					
N100-1030	Final Grade and Backfill	1	1	02-Dec-23	02-Dec-23	-13	02-Oct-23	07-Oct-23	-38																																					
N100-1050	Set Noise Wall Panels 1209 to 1212	2	2	02-Dec-23	04-Dec-23	-15	02-Oct-23	03-Oct-23	-42																																					
N100-1060	Final Grade and Backfill 1209 to 1212	1	1	05-Dec-23	05-Dec-23	-15	04-Oct-23	04-Oct-23	-42																																					
<b>N-40-103</b>																																														
N103-1000	Structure Excavation (Drill Bench)	5	0	26-Jun-23 A	20-Jul-23 A		22-Jul-23	28-Jul-23	7																																					
N103-1010	Drill and Set Posts	22	0	10-Jul-23 A	15-Aug-23 A		29-Jul-23	26-Aug-23	8																																					
N103-1020	Set Noise Wall Panels	18	2	07-Aug-23 A	15-Sep-23	39	28-Aug-23	23-Sep-23	6																																					
N103-1030	Final Grade and Backfill	5	2	28-Aug-23 A	18-Sep-23	39	25-Sep-23	30-Sep-23	9																																					
<b>Stage 3 Construction</b>																																														
<b>Roadwork</b>																																														
<b>Stage 3A</b>																																														
<b>Stage 3A Local Roads Brown Deer and Pheasant Lane</b>																																														
<b>Brown Deer</b>																																														
BD3A-1000	Traffic Control	1	1	19-Feb-24	19-Feb-24	111	21-Feb-24	21-Feb-24	1																																					
BD3A-1005	Adjust Temporary Traffic Signal Heads	1	1	19-Feb-24	19-Feb-24	111	21-Feb-24	21-Feb-24	1																																					
BD3A-1010	Sawing Pavement (420 lf)	1	1	21-Feb-24	21-Feb-24	111	22-Feb-24	22-Feb-24	1																																					
BD3A-1020	Remvoing Concrete Pavement (12,418 sy)	6	6	22-Feb-24	28-Feb-24	111	23-Feb-24	01-Mar-24	1																																					
BD3A-1030	Removing Curb and Gutter (25 lf)	1	1	01-Mar-24	01-Mar-24	111	02-Mar-24	02-Mar-24	1																																					
BD3A-1073	Full Closure for Storm Sewer Crossing	2	2	01-Mar-24	02-Mar-24	128	02-Mar-24	04-Mar-24	1																																					
BD3A-1070	Storm Sewer (926 lf)	3	3	01-Mar-24	04-Mar-24	127	02-Mar-24	06-Mar-24	1																																					
BD3A-1075	Santiary Sewer Adjustments	3	3	01-Mar-24	04-Mar-24	127	02-Mar-24	06-Mar-24	1																																					



















Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Baseline Start	Baseline Finish	Variance - Finish Date	2023												2024												2025												
										O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	
JNS4B-1020	Remvoing Concrete Pavement (7,000 sy)	2	2	16-Sep-24	17-Sep-24	14	18-Sep-24	20-Sep-24	2																																					
JNS4B-1040	Embankment (275 cy)	1	1	18-Sep-24	18-Sep-24	20	21-Sep-24	21-Sep-24	2																																					
JNS4B-1030	Excavation Common (4,595 cy)	3	3	18-Sep-24	21-Sep-24	14	21-Sep-24	24-Sep-24	2																																					
JNS4B-1050	Storm Sewer (1,386 lf)	4	4	23-Sep-24	27-Sep-24	14	26-Sep-24	30-Sep-24	2																																					
JNS4B-1060	Base Course 1-1/4" (5,279 tons)	3	3	28-Sep-24	01-Oct-24	14	01-Oct-24	04-Oct-24	2																																					
JNS4B-1090	Concrete Curb and Gutter (2,100 lf)	3	3	02-Oct-24	05-Oct-24	14	05-Oct-24	08-Oct-24	2																																					
JNS4B-1120	Sidewalk (8,500sf)	3	3	02-Oct-24	05-Oct-24	17	05-Oct-24	08-Oct-24	2																																					
JNS4B-1070	Concrete Driveway 6" HES (21 sy)	1	1	07-Oct-24	07-Oct-24	14	10-Oct-24	10-Oct-24	2																																					
JNS4B-1100	Asphalt Paving (1,140 tons)	2	2	07-Oct-24	08-Oct-24	17	10-Oct-24	11-Oct-24	2																																					
JNS4B-1080	Concrete Driveway 6" HES Cure	1	1	08-Oct-24	08-Oct-24	20	11-Oct-24	11-Oct-24	3																																					
JNS4B-1110	Asphalt Driveways (4 tons)	1	1	10-Oct-24	10-Oct-24	14	12-Oct-24	12-Oct-24	2																																					
JNS4B-1130	Topsoil (2,258 sy)	2	2	11-Oct-24	12-Oct-24	14	14-Oct-24	16-Oct-24	2																																					
JNS4B-1140	Shouldering	1	1	14-Oct-24	14-Oct-24	14	17-Oct-24	17-Oct-24	2																																					
<b>Stage 4B Jean Nicolet Final Surface</b>																																														
JNS4B-1150	Concrete Curb and Gutter (800 lf)	2	2	01-Oct-24	02-Oct-24	22	04-Oct-24	05-Oct-24	2																																					
JNS4B-1160	Echelon Paving (1,280 tons)	1	1	16-Oct-24	16-Oct-24	14	18-Oct-24	18-Oct-24	2																																					
JNS4B-1170	Asphalt Driveways (3 tons)	1	1	17-Oct-24	17-Oct-24	14	19-Oct-24	19-Oct-24	2																																					
JNS4B-1180	Shouldering	1	1	18-Oct-24	18-Oct-24	14	21-Oct-24	21-Oct-24	2																																					
JNS4B-1190	Pavement Marking	1	1	19-Oct-24	19-Oct-24	14	22-Oct-24	22-Oct-24	2																																					
<b>Retaining Walls</b>																																														
<b>R-40-414 North Section</b>																																														
R414-1000	Excavate for Footing	1	0	28-Apr-23 A	28-Apr-23 A		11-Mar-23	11-Mar-23	-31																																					
R414-1010	Form and Pour Footing (188 lf)	1	0	01-May-23 A	01-May-23 A		18-Mar-23	18-Mar-23	-29																																					
R414-1020	Set Panels and Backfill (1,084 sf)	3	0	03-May-23 A	06-May-23 A		29-Mar-23	01-Apr-23	-24																																					
R414-1030	Removing Structure Panels	1	1	13-Sep-23	13-Sep-23	274	03-Apr-23	03-Apr-23	-106																																					
R414-1040	Set Panels and Backfill (100 sf) around abutment	1	1	15-Sep-23	15-Sep-23	274	05-Apr-23	05-Apr-23	-106																																					
R414-1050	Coping Wall	3	3	16-Sep-23	19-Sep-23	274	07-Apr-23	10-Apr-23	-106																																					
R414-1060	Install Railing (90 lf)	1	1	21-Sep-23	21-Sep-23	274	11-Apr-23	11-Apr-23	-106																																					
<b>R-40-636</b>																																														
R636-1000	Excavate for Footing	1	1	24-Jul-24	24-Jul-24	22	26-Jul-24	26-Jul-24	2																																					
R636-1010	Form and Pour Footing (786 lf)	2	2	25-Jul-24	26-Jul-24	22	27-Jul-24	29-Jul-24	2																																					
R636-1020	Set Panels and Backfill (7,295 sf)	18	18	27-Jul-24	20-Aug-24	22	30-Jul-24	22-Aug-24	2																																					
R636-1030	Temporary Wire Wall (95 sf)	1	1	21-Aug-24	21-Aug-24	22	23-Aug-24	23-Aug-24	2																																					
R636-1040	Anchor Slab	17	17	22-Aug-24	17-Sep-24	22	24-Aug-24	20-Sep-24	2																																					
R636-1050	Parapet	9	9	18-Sep-24	30-Sep-24	22	21-Sep-24	02-Oct-24	2																																					
<b>R-40-640</b>																																														
R640-1000	Excavate for Footing	1	1	24-Jul-24	24-Jul-24	0	26-Jul-24	26-Jul-24	2																																					
R640-1010	Form and Pour Footing (1,575 lf)	2	2	25-Jul-24	26-Jul-24	0	27-Jul-24	29-Jul-24	2																																					
R640-1020	Set Panels and Backfill (9,725 sf) First	20	20	27-Jul-24	22-Aug-24	0	30-Jul-24	24-Aug-24	2																																					
R640-1040	Anchor Slab First	18	18	10-Aug-24	06-Sep-24	2	13-Aug-24	09-Sep-24	2																																					
R640-1030	Set Panels and Backfill (9,725 sf) Second	20	20	23-Aug-24	23-Sep-24	0	26-Aug-24	26-Sep-24	2																																					
R640-1050	Anchor Slab Second	18	18	10-Sep-24	04-Oct-24	0	13-Sep-24	07-Oct-24	2																																					
R640-1060	Parapet	17	17	05-Oct-24	28-Oct-24	7	08-Oct-24	30-Oct-24	2																																					
<b>R-40-642</b>																																														
<b>Unit 1 MSE</b>																																														
R642-0900	Temporary Shoring	1	1	24-Jul-24	24-Jul-24	22	26-Jul-24	26-Jul-24	2																																					
R642-1000	Excavate for Footing	1	1	29-Jul-24	29-Jul-24	19	01-Aug-24	01-Aug-24	2																																					
R642-1010	Form and Pour Footing (200 lf)	1	1	30-Jul-24	30-Jul-24	19	02-Aug-24	02-Aug-24	2																																					
R642-1020	Set Panels and Backfill (1,800 lf)	5	5	08-Aug-24	13-Aug-24	14	03-Aug-24	09-Aug-24	-3																																					
R642-1030	Anchor Slab	6	6	14-Aug-24	21-Aug-24	14	10-Aug-24	17-Aug-24	-3																																					
R642-1040	Parapet	4	4	22-Aug-24	26-Aug-24	47	19-Aug-24	22-Aug-24	-3																																					









