

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024												2025											
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S
Glendale IH 43 Baseline Rev2 3.27.23																																											
1229-04-71 I-43 N-S - N Port Washington Rd																																											
Administration																																											
Project Milestones																																											
A1000	Project Letting	0	0	0%	11-Oct-22		0																																				
A1010	Contract Award	35	35	0%	11-Oct-22	14-Nov-22	0																																				
A1040	Project Kickoff and Workshops	15	15	0%	15-Nov-22	29-Nov-22	1																																				
A1020	ECIP Submission	18	18	0%	15-Nov-22	02-Dec-22	0																																				
A1030	DCIP Submission	18	18	0%	15-Nov-22	02-Dec-22	0																																				
A1045	Contract Execution	1	1	0%	30-Nov-22	30-Nov-22	1																																				
A1050	Pre Construction Meeting	14	14	0%	03-Dec-22	16-Dec-22	0																																				
A1060	Notice to Proceed	23	23	0%	17-Dec-22	08-Jan-23	0																																				
A1070	Start Construction 2023	56	56	0%	09-Jan-23	05-Mar-23	0																																				
A1130	Jean Nicolet Rd - Bender to Brentwood (9/24/23)	0	0	0%		23-Sep-23*	1																																				
A1140	Fairfield Court - Elm Tree to Jean Nicolet (9/24/23)	0	0	0%		23-Sep-23*	1																																				
A1150	Union Pacific Railroad (9/24/23)	0	0	0%		23-Sep-23*	1																																				
A1170	IH 43 NB (11/14/23)	0	0	0%		11-Nov-23*	3																																				
A1165	Winter Shutdown 2023	100	100	0%	12-Nov-23	19-Feb-24	1																																				
A1174	Indian Creek Endangered Species (6/15 to 8/15) 2024	1	1	0%	16-Aug-24	16-Aug-24	0																																				
A1200	Complete All Roads (11/14/2024)	0	0	0%		14-Nov-24*	0																																				
A1205	Winter Shutdown 2024	170	170	0%	15-Nov-24	03-May-25	1																																				
A1210	Project Completion (6/30/2025)	0	0	0%		09-Jun-25*	0																																				
Procurement																																											
UPRR Submittals																																											
SBMT4390	Structure Steel Erection Diagrams	35	35	0%	01-Dec-22	04-Jan-23	1																																				
Bridge Submittal																																											
B-40-921																																											
SBMT2330	Submittal - Bearing Assemblies UPRR	30	30	0%	01-Dec-22	30-Dec-22	5																																				
SBMT2370	Submittal - Bearing Assemblies Fixed	30	30	0%	01-Dec-22	30-Dec-22	5																																				
SBMT2410	Submittal - Handrail	60	60	0%	01-Dec-22	29-Jan-23	1																																				
SBMT2340	Review and Approval - Bearing Assemblies UPRR	35	35	0%	31-Dec-22	03-Feb-23	5																																				
SBMT2380	Review and Approval - Bearing Assemblies Fixed UPRR	35	35	0%	31-Dec-22	03-Feb-23	5																																				
SBMT2290	Submittal - Girders	40	40	0%	05-Jan-23	13-Feb-23	1																																				
SBMT2420	Review and Approval - Handrail UPRR	35	35	0%	30-Jan-23	05-Mar-23	1																																				
SBMT2350	Fabrication - Bearing Assemblies UPRR	130	130	0%	04-Feb-23	13-Jun-23	5																																				
SBMT2390	Fabrication - Bearing Assemblies Fixed	130	130	0%	04-Feb-23	13-Jun-23	5																																				
SBMT2300	Review and Approval - Girders UPRR	35	35	0%	14-Feb-23	20-Mar-23	1																																				
SBMT2430	Fabrication - Handrail	130	130	0%	06-Mar-23	13-Jul-23	1																																				
SBMT2310	Fabrication - Girders	83	83	0%	21-Mar-23	11-Jun-23	1																																				
SBMT2320	Delivery - Girders	5	5	0%	12-Jun-23	17-Jun-23	1																																				
SBMT2360	Delivery - Bearing Assemblies UPRR	1	1	0%	15-Jun-23	15-Jun-23	3																																				
SBMT2400	Delivery - Bearing Assemblies Fixed	1	1	0%	15-Jun-23	15-Jun-23	3																																				
SBMT2440	Delivery - Handrail	2	2	0%	14-Jul-23	15-Jul-23	1																																				
Utilities (1229-04-71)																																											
UTL1030	Glendale Water - Relocate During Construction 103+54PN (2 Days)	2	2	0%	07-Mar-23	09-Mar-23	4																																				
UTL1040	Midwest Fiber - Relocate During to Construction 99+62 PN (3 Days)	3	3	0%	05-Apr-23	08-Apr-23	0																																				
Construction																																											
Stage 1 Construction																																											
Roadwork																																											
Stage 1A																																											

Activity ID, Activity Name, OD, RD, % Comp, Start, Finish, Total Float, 2023 (O, N, D, J, F, M, A, M, J, Jul, A, S, O, N, D), 2024 (J, F, M, A, M, J, Jul, A, S, O, N, D), 2025 (J, F, M, A, M, J, Jul, A, S)

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024												2025											
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S
43S3B-1090	Concrete Paving 11-1/2" Special Cure SB	3	3	0%	27-Jun-24	29-Jun-24	2																																				
43S3B-1100	Concrete Paving 11-1/2" Special (5,860 sy) NB 12' Shoulder	2	2	0%	01-Jul-24	02-Jul-24	1																																				
43S3B-1140	Concrete Barrier (10,277 lf)	14	14	0%	01-Jul-24	22-Jul-24	4																																				
43S3B-1150	Pavement Marking	1	1	0%	24-Jul-24	24-Jul-24	4																																				
Sign Structures																																											
S-40-3034 3B																																											
S-3033-1060	Drill/Form Footing	1	1	0%	08-Jul-24	08-Jul-24	3																																				
S-3033-1070	Pour Footing	1	1	0%	09-Jul-24	09-Jul-24	3																																				
S-3033-1080	Cure Footing	2	2	0%	10-Jul-24	11-Jul-24	5																																				
S-3033-1090	Form and Pour Base	2	2	0%	12-Jul-24	13-Jul-24	4																																				
S-3033-1100	Cure Base	7	7	0%	15-Jul-24	22-Jul-24	4																																				
S-3033-1110	Install Butterfly Truss	1	1	0%	24-Jul-24	24-Jul-24	4																																				
S-40-3039 3B																																											
S-3033-1120	Drill/Form Footing	1	1	0%	08-Jul-24	08-Jul-24	3																																				
S-3033-1130	Pour Footing	1	1	0%	09-Jul-24	09-Jul-24	3																																				
S-3033-1140	Cure Footing	2	2	0%	10-Jul-24	11-Jul-24	5																																				
S-3033-1150	Form and Pour Base	2	2	0%	12-Jul-24	13-Jul-24	4																																				
S-3033-1160	Cure Base	7	7	0%	15-Jul-24	22-Jul-24	4																																				
S-3033-1170	Install Butterfly Truss	1	1	0%	24-Jul-24	24-Jul-24	4																																				
Retaining Walls																																											
R-40-637 3A																																											
R637-1100	Removal Structure R-40-158	8	8	0%	22-Feb-24	02-Mar-24	1																																				
R637-1110	Excavate for Footing	2	2	0%	04-Mar-24	06-Mar-24	1																																				
R637-1120	Form and Pour Footing (705 lf)	2	2	0%	08-Mar-24	09-Mar-24	1																																				
R637-1130	Set Panels and Backfill (7,541 sf)	19	19	0%	11-Mar-24	06-Apr-24	1																																				
R637-1160	Anchor Slab	19	19	0%	02-Apr-24	27-Apr-24	1																																				
R637-1180	Parapet	8	8	0%	29-Apr-24	10-May-24	4																																				
R637-1185	Install Lighting	2	2	0%	11-May-24	14-May-24	4																																				
Bridge Structure																																											
B-40-1027																																											
Removing Existing Box Culvert																																											
B1027-1000	Setup Bypass Pumping	3	3	0%	20-Feb-24	22-Feb-24	1																																				
B1027-1010	Bypass Pump Indian Creek	3	3	0%	23-Feb-24	25-Feb-24	1																																				
B1027-1020	Install Sheeting/Divert Flow to North Box	5	5	0%	23-Feb-24	27-Feb-24	1																																				
B1027-1030	Remove Bypass Pump	2	2	0%	28-Feb-24	29-Feb-24*	1																																				
B1027-1040	Remove South Box Section	5	5	0%	17-Aug-24	21-Aug-24	0																																				
B1027-1050	Setup Bypass Pumping	2	2	0%	22-Aug-24	23-Aug-24	0																																				
B1027-1070	Remove Sheeting	1	1	0%	24-Aug-24	24-Aug-24	0																																				
B1027-1075	Adjust Temporary storm sewer	1	1	0%	24-Aug-24	24-Aug-24	0																																				
B1027-1060	Bypass Pump Indian Creek	3	3	0%	24-Aug-24	26-Aug-24	0																																				
B1027-1080	Install Sheeting/Divert Flow to diversion Channel	2	2	0%	25-Aug-24	26-Aug-24	0																																				
B1027-1090	Remove Bypass Pump	1	1	0%	27-Aug-24	27-Aug-24	0																																				
B1027-1100	Remove North Box Culvert	5	5	0%	28-Aug-24	01-Sep-24	0																																				
B1027-1110	Setup Bypass Pump	2	2	0%	02-Sep-24	03-Sep-24	0																																				
B1027-1130	Remove Center Box Culvert Wall	1	1	0%	04-Sep-24	04-Sep-24	0																																				
B1027-1120	Bypass Pump Indian Creek	3	3	0%	04-Sep-24	06-Sep-24	1																																				
B1027-1140	Remove Sheeting	1	1	0%	05-Sep-24	05-Sep-24	0																																				
B1027-1160	Install Rip Rap	1	1	0%	06-Sep-24	06-Sep-24	1																																				
B1027-1150	Construct Channel	2	2	0%	06-Sep-24	07-Sep-24	0																																				
B1027-1170	Remove Bypass Pump	1	1	0%	08-Sep-24	08-Sep-24	0																																				
North Abutment																																											

█ Remaining Level of Effort █ Remaining Work
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ ◆ Milestone

TASK filter: Critical (TF <= 5).

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024												2025											
								O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S
43S4A-1015	Anchor Temporary Concrete Barrier (18,619 lf)	4	4	0%	25-Jul-24	29-Jul-24	4	Anchor Temporary Concrete Barrier (18,619 lf)																																			
43S4A-1020	Remvoing Concrete Pavement (36,989 sy)	10	10	0%	30-Jul-24	12-Aug-24	4	Remvoing Concrete Pavement (36,989 sy)																																			
43S4A-1040	Excavation Common (37,580 cy) sta 1079 to 1132	19	19	0%	03-Aug-24	27-Aug-24	4	Excavation Common (37,580 cy) sta 1079 to 1132																																			
43S4A-1050	Excavation Common (37,580 cy) sta 1132 to 1185	19	19	0%	29-Aug-24	27-Sep-24	4	Excavation Common (37,580 cy) sta 1132 to 1185																																			
43S4A-1080	Breaker Run (24,073 tons) sta 1132 to 1185	12	12	0%	16-Sep-24	01-Oct-24	4	Breaker Run (24,073 tons) sta 1132 to 1185																																			
43S4A-1110	Base Course 1-1/4" (21,190 tons)	11	11	0%	23-Sep-24	07-Oct-24	4	Base Course 1-1/4" (21,190 tons)																																			
43S4A-1120	Concrete Paving 11-1/2" Special (30,452 sy) Pass 1	3	3	0%	08-Oct-24	11-Oct-24	4	Concrete Paving 11-1/2" Special (30,452 sy)																																			
43S4A-1140	Concrete Paving 11-1/2" Special (15,226 sy) Pass 2	2	2	0%	16-Oct-24	17-Oct-24	4	Concrete Paving 11-1/2" Special (15,226 sy)																																			
43S4A-1150	Concrete Paving 11-1/2" Special Cure Pass 2	3	3	0%	18-Oct-24	20-Oct-24	5	Concrete Paving 11-1/2" Special Cure Pass																																			
43S4A-1160	Concrete Paving 11-1/2" Special (12,226 sy) 10' Shoulder	2	2	0%	21-Oct-24	22-Oct-24	4	Concrete Paving 11-1/2" Special (12,226 sy)																																			
43S4A-1220	Concrete Barrier (10,430 lf)	14	14	0%	21-Oct-24	08-Nov-24	4	Concrete Barrier (10,430 lf)																																			
43S4A-1230	Pavement Marking	1	1	0%	09-Nov-24	09-Nov-24	4	Pavement Marking																																			
Retaining Walls																																											
R-40-640																																											
R640-1000	Excavate for Footing	1	1	0%	26-Jul-24	26-Jul-24	4	Excavate for Footing																																			
R640-1010	Form and Pour Footing (1,575 lf)	2	2	0%	27-Jul-24	29-Jul-24	4	Form and Pour Footing (1,575 lf)																																			
R640-1020	Set Panels and Backfill (9,725 sf) First	20	20	0%	30-Jul-24	24-Aug-24	4	Set Panels and Backfill (9,725 sf) First																																			
R640-1030	Set Panels and Backfill (9,725 sf) Second	20	20	0%	26-Aug-24	26-Sep-24	4	Set Panels and Backfill (9,725 sf) Second																																			
R640-1050	Anchor Slab Second	18	18	0%	13-Sep-24	07-Oct-24	4	Anchor Slab Second																																			
Sign Structure																																											
S-40-3035 4B																																											
S3035-1000	Drill/Form Foundation	2	2	0%	26-Oct-24	28-Oct-24	4	Drill/Form Foundation																																			
S3035-1010	Pour Foundation	2	2	0%	29-Oct-24	30-Oct-24	4	Pour Foundation																																			
S3035-1030	Set Truss	1	1	0%	07-Nov-24	07-Nov-24	5	Set Truss																																			
S-40-3047 4A																																											
S3047-1000	Drill/Form Foundation	2	2	0%	26-Oct-24	28-Oct-24	4	Drill/Form Foundation																																			
S3047-1010	Pour Foundation	2	2	0%	29-Oct-24	30-Oct-24	4	Pour Foundation																																			
S3047-1030	Set Truss	1	1	0%	07-Nov-24	07-Nov-24	5	Set Truss																																			
Stage 5 Construction																																											
Bridge Structures																																											
B-40-1026 Overlay																																											
B1026OL-1000	Traffic Control	1	1	0%	05-May-25	05-May-25	0	Traffic Control																																			
B1026OL-1010	Polymer Overlay First Half	2	2	0%	06-May-25	08-May-25	0	Polymer Overlay																																			
B1026OL-1020	Shift Traffic	1	1	0%	09-May-25	09-May-25	0	Shift Traffic																																			
B1026OL-1030	Polymer Overlay Second Half	2	2	0%	10-May-25	13-May-25	0	Polymer Overlay																																			
B-40-1027 Overlay																																											
B1026OL-1040	Traffic Control	1	1	0%	14-May-25	14-May-25	0	Traffic Control																																			
B1026OL-1050	Polymer Overlay First Half	2	2	0%	16-May-25	17-May-25	0	Polymer Overlay																																			
B1026OL-1060	Shift Traffic	1	1	0%	19-May-25	19-May-25	0	Shift Traffic																																			
B1026OL-1070	Polymer Overlay Second Half	2	2	0%	20-May-25	21-May-25	0	Polymer Overlay																																			
B-40-732 Overlay																																											
B1026OL-1080	Traffic Control	1	1	0%	22-May-25	22-May-25	0	Traffic Control																																			
B1026OL-1090	Polymer Overlay First Half	2	2	0%	27-May-25	28-May-25	0	Polymer Overlay																																			
B1026OL-1100	Shift Traffic	1	1	0%	29-May-25	29-May-25	0	Shift Traffic																																			
B1026OL-1110	Polymer Overlay Second Half	2	2	0%	30-May-25	31-May-25	0	Polymer Overlay																																			
B-40-733 Overlay																																											
B1026OL-1120	Traffic Control	1	1	0%	02-Jun-25	02-Jun-25	0	Traffic Control																																			
B1026OL-1130	Polymer Overlay First Half	2	2	0%	04-Jun-25	05-Jun-25	0	Polymer Overlay																																			
B1026OL-1140	Shift Traffic	1	1	0%	06-Jun-25	06-Jun-25	0	Shift Traffic																																			
B1026OL-1150	Polymer Overlay Second Half	2	2	0%	07-Jun-25	09-Jun-25	0	Polymer Overlay																																			