



Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	Float Path	2023												2024																	
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar									
4.4010	REMOVE PAVEMENT, EXISTING SB ROADWAY	7	0	100%	19-Apr-23 A	21-Jun-23 A		1																														
4.4005	REMOVE CONCRETE BARRIER	2	0	100%	21-Apr-23 A	21-Jun-23 A		1																														
4.4015	EXCAVATION COMMON, I-41 SB	18	0	100%	10-May-23 A	27-Jun-23 A		1																														
4.4035	SELECT CRUSHED MATERIAL, I-41 SB	6	0	100%	16-May-23 A	29-Jun-23 A		1																														
<b>STAGE 5 (FINISH BY 10/02/2023)</b>		<b>46</b>	<b>35</b>	<b>23.91%</b>	<b>07-Sep-23 A</b>	<b>10-Nov-23</b>		<b>-10</b>																														
<b>MILESTONES</b>		<b>64</b>	<b>0</b>	<b>100%</b>	<b>12-Sep-23 A</b>	<b>10-Nov-23</b>		<b>-14</b>																														
5.MS1000	START STAGE 5	0	0	100%	12-Sep-23 A			1																														
5.MS1010	FINISH STAGE 5	0	0	0%		10-Nov-23		-14	1																													
<b>TRAFFIC CONTROL ACTIVITIES</b>		<b>2</b>	<b>0</b>	<b>100%</b>	<b>07-Sep-23 A</b>	<b>12-Sep-23 A</b>																																
5.TC1000	SWITCH TRAFFIC INTO STAGE 5	2	0	100%	07-Sep-23 A	12-Sep-23 A		1																														
<b>ROADWORK ACTIVITIES</b>		<b>44</b>	<b>35</b>	<b>20.45%</b>	<b>12-Sep-23 A</b>	<b>10-Nov-23</b>		<b>-10</b>																														
<b>SPL TO MAYFAIR RD (STA 371+00NS - STA 414+00NS)</b>		<b>1</b>	<b>0</b>	<b>100%</b>	<b>14-Sep-23 A</b>	<b>14-Sep-23 A</b>																																
5.1000	SAW PAVEMENT	1	0	100%	14-Sep-23 A	14-Sep-23 A		1																														
<b>CENTER ST - NPL (STA 462+00NS - STA 486+00NS)</b>		<b>44</b>	<b>35</b>	<b>20.45%</b>	<b>12-Sep-23 A</b>	<b>10-Nov-23</b>		<b>-10</b>																														
5.4000	SAW PAVEMENT	1	0	100%	12-Sep-23 A	14-Sep-23 A		1																														
5.4050	LIGHT BASES, POLES	6	5	16.67%	12-Sep-23 A	30-Oct-23		-10	1																													
5.4005	REMOVE TEMP PAVEMENT / BARRIER	3	2	33.33%	14-Sep-23 A	25-Sep-23		-10	1																													
5.4010	EXCAVATION COMMON	2	1	50%	16-Sep-23 A	23-Sep-23		-10	1																													
5.4015	REMOVE STORM SEWER (INC. PLAN REV 6)	8	8	0%	23-Sep-23	04-Oct-23		-10	1																													
5.4025	PIPE UNDERDRAIN	2	2	0%	05-Oct-23	06-Oct-23		-10	1																													
5.4030	SELECT CRUSHED MATERIAL	2	2	0%	07-Oct-23	09-Oct-23		-10	1																													
5.4035	BASE AGGREGATE	2	2	0%	10-Oct-23	12-Oct-23		-10	1																													
5.4040	CONCRETE INSIDE SHOULDER	8	8	0%	13-Oct-23	23-Oct-23		-10	1																													
5.4055	CONCRETE BARRIER WALL	8	8	0%	01-Nov-23	10-Nov-23		-10	1																													

