

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP13 vs. UP14)

Added Activities:

| IN-PROGRESS ACTIVITIES THAT HAVE BEEN ADDED SINCE LAST UPDATE | | | |
|---|------|-------|----------------------------------|
| ACT | TYPE | FLOAT | TITLE |
| PRCX-3020 | Task | -35 | Rework Lighting Bases - Ramp PRC |

Modified Original Durations:

| ACTIVITIES WITH MODIFIED ORIGINAL DURATIONS | | | | | | |
|---|------|-------|-------|-------|-------|---|
| ACT | TYPE | OLD-D | NEW-D | OLD-F | NEW-F | TITLE |
| 43-4140 | Task | 13 | 11 | -18 | -39 | Earth Ex / EBS [1481+00 to 1575+00] Cx2 |
| 43-4150 | Task | 8 | 7 | -19 | -41 | Earth Ex / EBS [1575+00 to 1660+00] Cx2 |
| 43-4160 | Task | 17 | 15 | -18 | -38 | Earth Ex / EBS [1715+00 to 1785+04] Cx2 |
| 43-4180 | Task | 15 | 12 | -19 | -41 | Place Breaker Run, 16"/PUD |
| 43-4200 | Task | 7 | 6 | -17 | -38 | Earth Ex [1660+00 to 1715+00] Cx2 |
| 43-4240 | Task | 5 | 4 | -17 | -39 | Place Breaker Run, 16"/PUD |
| 43-4290 | Task | 8 | 6 | -18 | -38 | Place Breaker Run, 16"/PUD |
| 43-4310 | Task | 8 | 7 | -15 | -39 | Place Base Agg Dense 1.25", 6" |
| 43-4420 | Task | 7 | 6 | -16 | -35 | Place Breaker Run, 16"/PUD |
| 43-4460 | Task | 6 | 5 | -17 | -38 | Place Breaker Run, 16"/PUD |
| 43-T-4000 | Task | 8 | 7 | -5 | -24 | Place Topsoil SPL (1481+00 to 1523+78) |
| 43-T-4020 | Task | 19 | 16 | -17 | -37 | Place Topsoil SPL (1523+78 to 1633+00) |
| 43-T-4040 | Task | 7 | 6 | -19 | -33 | Place Topsoil SPL (1633+00 to 1686+30) |
| 43-T-4060 | Task | 10 | 9 | -14 | -34 | Place Topsoil SPL (1686+55to 1739+45) |
| 43-T-4080 | Task | 8 | 7 | -10 | -29 | Place Topsoil SPL (1739+75 to 1785+00) |
| CULV-1000 | Task | 4 | 1 | 59 | 24 | Construct Culvert Pipe 38x60, STA 1762+38 |
| IM-4C-4930 | Task | 138 | 8 | 1 | 1 | WINTER SHUTDOWN 2023/2024 |
| ULC-3020 | Task | 15 | 6 | -19 | -39 | Install Lighting Conduits, Bases, Appurts |

New Actual Dates Earlier Than the Target Data Date:

| NEW ACTUAL DATES EARLIER THAN TARGET DATE (01JUL23) | | | |
|---|---------|---------|--|
| ACT | START | FINISH | TITLE |
| 43-3190 | 15MAY23 | | FTMS Removals, W Glen Oaks |
| 43-3472 | | 29JUN23 | Slip Conc Pvmnt, 10.5" - Shldr & Ln 1 |
| 43-3680 | 07JUN23 | 07JUN23 | Place Breaker Run, 16"/PUD |
| 43-3690 | 08JUN23 | 08JUN23 | Place Base Agg Dense 1.25", 6" |
| 43-C-3472 | 30JUN23 | | Cure Conc Pvmnt, 10.5" - Shldr & Ln 1 |
| 76-3A-7382 | 29JUN23 | 29JUN23 | Install Perm Pvmnt Markings, CTH C (West) & SB Ramps |
| PRCX-3020 | 26MAY23 | | Rework Lighting Bases - Ramp PRC |

New Actual Dates On or After the Update Data Date:

| NEW ACTUAL DATES ON OR AFTER THE UPDATE DATE (22AUG23) | | | |
|--|---------|--------|------------------------------------|
| ACT | START | FINISH | TITLE |
| PR-2045 | 22AUG23 | | Install FTMS, CCTV-45-0240 (CTH C) |

Activities with No Progress This Period:

| ACTIVE ACTIVITIES WITH NO PROGRESS THIS PERIOD | | | | |
|--|------|-------|-------|--|
| ACT | TYPE | FLOAT | %-CMP | TITLE |
| 43-SEAL-4000 | Task | -33 | 10.0 | Seal Conc Pvmnt Joints - SB Mainline |
| 43-SEAL-4030 | Task | -28 | 50.0 | Seal Conc Pvmnt Joints - PRC & PRD |
| 43X-3040 | Task | -27 | 50.0 | Clearing & Grubbing (Stage 3, East Side) |
| B105X-3030 | Task | -15 | 50.0 | FR HPC Superstructure, B-45-105, Span 1 |
| PRA-4002 | Task | -17 | 50.0 | Strip Topsoil, Ramp PRA |
| S223-3000 | Task | -34 | 50.0 | D/R/P 36in FDR Shaft |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP13 vs. UP14)

Activities Scheduled to Start This Period but Did Not:

| ACT | T-ES | U-ES | LATE | U-FLOAT | TITLE |
|-------------|---------|---------|------|---------|---|
| 43-1600 | 05AUG23 | 09SEP23 | 35 | -13 | Abandon Well, STA 1633+74, 73 RT |
| 43-1610 | 05AUG23 | 09SEP23 | 35 | -10 | Abandon Well, STA 1684+03, 62 RT |
| 43-1660 | 05AUG23 | 09SEP23 | 35 | -7 | Abandon Well, STA 1688+18, 63 RT |
| 43-3390 | 24JUL23 | 23AUG23 | 30 | -37 | Slip Conc Barrier, S42 |
| 43-3420 | 25JUL23 | 23AUG23 | 29 | 9 | Install Median Beam Guard (I) |
| 43-3422 | 25JUL23 | 23AUG23 | 29 | -34 | Install Beam Guard (O) |
| 43-3610 | 15JUL23 | 23AUG23 | 39 | -42 | Slip Conc Barrier, S42 SPL & S56 SPL |
| 43-3615 | 19JUL23 | 28AUG23 | 40 | -42 | Pour Conc Barrier Trans + Cure |
| 43-3620 | 21AUG23 | 16SEP23 | 26 | 9 | Install Median Beam Guard (I) |
| 43-3650 | 25JUL23 | 25AUG23 | 31 | -38 | Slip Conc Barrier, S42 SPL (O) |
| 43-3660 | 28JUL23 | 23AUG23 | 26 | -39 | Pour Conc Pvmnt, 10.5" |
| 43-3670 | 01AUG23 | 28AUG23 | 27 | -38 | Slip Conc Barrier, S42 SPL (x-Over) |
| 43-3710 | 28JUL23 | 28AUG23 | 31 | 44 | Slip Conc Barrier, S42 SPL (x-Over) |
| 43-4032 | 12AUG23 | 16SEP23 | 35 | -14 | Rem Stage 2 Temp Asphaltic Shldrs, 5" |
| 43-4040 | 05AUG23 | 09SEP23 | 35 | -42 | Install Temp Precast BW (Stage 4A) Cx2 |
| 43-4060 | 05AUG23 | 09SEP23 | 35 | -19 | FTMS Removals, W Pioneer - NB |
| 43-4070 | 05AUG23 | 09SEP23 | 35 | -33 | FTMS Install, W Glen Oaks to Ramp HLB |
| 43-4080 | 05AUG23 | 09SEP23 | 35 | -40 | Install Temp Pavement Markings |
| 43-4090 | 11AUG23 | 15SEP23 | 35 | -7 | FTMS Removals, STH 60 - NB |
| 43-4140 | 14AUG23 | 18SEP23 | 35 | -39 | Earth Ex / EBS [1481+00 to 1575+00] Cx2 |
| 43-4142 | 12AUG23 | 16SEP23 | 35 | -39 | Strip Topsoil [1481+00 to 1575+00] |
| 43-4150 | 14AUG23 | 18SEP23 | 35 | -41 | Earth Ex / EBS [1575+00 to 1660+00] Cx2 |
| 43-4152 | 12AUG23 | 16SEP23 | 35 | -41 | Strip Topsoil [1575+00 to 1660+00] |
| 43-4162 | 18AUG23 | 25SEP23 | 38 | -33 | Strip Topsoil [1715+00 to 1785+04] |
| 43-4170 | 16AUG23 | 22SEP23 | 37 | -41 | Place Embankment / Breaker Run [1575+00 to 16 |
| 43-4180 | 21AUG23 | 02OCT23 | 42 | -41 | Place Breaker Run, 16"/PUD |
| 43-4190 | 21AUG23 | 23SEP23 | 33 | -39 | Place Embankment / Breaker Run [1481+00 to 15 |
| 43-4202 | 16AUG23 | 22SEP23 | 37 | -35 | Strip Topsoil [1660+00 to 1715+00] |
| 43-C-3660 | 28JUL23 | 23AUG23 | 26 | -49 | Cure Conc Pvmnt, 10.5" |
| 43-C-3700 | 24JUL23 | 25AUG23 | 31 | 66 | Cure Conc Pvmnt, 10.5" |
| 43-E-3160 | 11JUL23 | 23AUG23 | 43 | -39 | FTMS x-ing Install, ~STA 1515+22 |
| 43-E-4830 | 17AUG23 | 23SEP23 | 37 | -5 | FTMS Install, Ramp ULB |
| 43-P41-400 | 05AUG23 | 09SEP23 | 35 | 8 | Demo & Debris Removal, Parcel 41 |
| 43-T1-3000 | 20JUL23 | 23AUG23 | 34 | -36 | Drill & Install Signs, Type 1 (x1) |
| 43-T1-3020 | 05JUL23 | 23AUG23 | 48 | -38 | Drill & Install Signs, Type 1 (x4) |
| 43-T1-3040 | 05JUL23 | 23AUG23 | 48 | -36 | Drill & Install Signs, Type 1 (x2) |
| 43-T1-3050 | 31JUL23 | 23AUG23 | 23 | -36 | Drill & Install Signs, Type 1 (x3) |
| 43-T1-3060 | 25JUL23 | 23AUG23 | 29 | -36 | Drill & Install Signs, Type 1 (x1) |
| 43-T1-4090 | 11JUL23 | 30AUG23 | 50 | 26 | Install Signs, Type 1 on S-45-223 |
| 43-T2-3000 | 20JUL23 | 23AUG23 | 34 | -34 | Install Signs, Type 2 |
| 43-T2-3020 | 05JUL23 | 23AUG23 | 48 | -35 | Install Signs, Type 2 |
| 43-T2-3040 | 05JUL23 | 23AUG23 | 48 | -35 | Install Signs, Type 2 |
| 43-T2-3050 | 31JUL23 | 23AUG23 | 23 | -34 | Install Signs, Type 2 |
| 43-T2-3060 | 25JUL23 | 23AUG23 | 29 | -35 | Install Signs, Type 2 |
| 43-TRCH-300 | 24JUL23 | 23AUG23 | 30 | -39 | Install Perm Pcst Trench Drain, STA 1508+49 |
| 43-WWF-300 | 18JUL23 | 23AUG23 | 36 | 30 | Install WW Fence, SPL to HL |
| 43-WWF-310 | 31JUL23 | 22SEP23 | 53 | 0 | Install WW Fence, HL to PR (South) |
| 43-WWF-320 | 05JUL23 | 23AUG23 | 49 | 0 | Install WW Fence, HL to PR (North) |
| 43-WWF-330 | 05JUL23 | 23AUG23 | 48 | 16 | Install WW Fence, PR to LakeF |
| B105-4000 | 05JUL23 | 23AUG23 | 49 | -34 | Install CIP Conc Piling, B-45-105, E Abut (11 |
| B105-4010 | 14AUG23 | 18SEP23 | 35 | -40 | FRP Substructure, B-45-105, E Abut |
| B110-4000 | 12AUG23 | 16SEP23 | 35 | -42 | Abate Asbestos, B-45-24 (IH 43 NB over Lakefi |
| B110-4010 | 15AUG23 | 20SEP23 | 36 | -42 | Demo/Remove B-45-24 (IH 43 NB over Lakefield) |
| CULV-1000 | 05JUL23 | 23AUG23 | 49 | 24 | Construct Culvert Pipe 38x60, STA 1762+38 (FU |
| CULV-1010 | 05JUL23 | 23AUG23 | 49 | 24 | Construct Culvert Pipe 18, STA 1762+75 (FULL |
| HLC-3040 | 24JUL23 | 23AUG23 | 30 | -35 | Slip Conc Barrier, S42, Ramp HLC |
| HLD-2060 | 11JUL23 | 23AUG23 | 43 | -35 | Install Median Beam Guard, Ramp HLD |
| HLD-3050 | 24JUL23 | 23AUG23 | 30 | -39 | Slip Conc Barrier, S42, Ramp HLD |
| HLD-3060 | 25JUL23 | 24AUG23 | 30 | -39 | FRP Transition Ty M3, Ramp HLD |
| IM-3A-3025 | 28JUL23 | 28AUG23 | 30 | -48 | Finish Critical Work (Stage 3A) |
| IM-3B-3025 | 03AUG23 | 06SEP23 | 34 | -57 | Finish Critical Work (Stage 3B) |
| IM-4A-4020 | 04AUG23 | 08SEP23 | 35 | -42 | Start Work / Setup MOT (Stage 4A) |
| LD-2045 | 05JUL23 | 23AUG23 | 49 | 17 | Install FTMS, DMS-45-0038 (Lakefield) |
| PHL-T-2135 | 05JUL23 | 23AUG23 | 49 | 35 | Place Topsoil SPL (Highland ML) |
| PHL-T-2145 | 10JUL23 | 29AUG23 | 50 | 35 | Restoration Seed & Blanket (Highland ML) |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP13 vs. UP14)

| ACTIVITIES THAT COULD HAVE STARTED THIS PERIOD | | | | | |
|--|---------|---------|------|---------|---|
| ACT | T-ES | U-ES | LATE | U-FLOAT | TITLE |
| PR-2000 | 12AUG23 | 13SEP23 | 32 | -6 | Place Base Agg Dense 1.25", 10" |
| PR-2002 | 05AUG23 | 09SEP23 | 35 | -6 | Close CTH C from Park-n-Ride to East Limit |
| PR-2010 | 16AUG23 | 16SEP23 | 31 | -6 | Install C&G |
| PR-2020 | 21AUG23 | 22SEP23 | 32 | -6 | Place HMA Pvmnt, 5" |
| PRB-4020 | 21AUG23 | 20SEP23 | 30 | -17 | FTMS Install, Ramp PRB |
| R36-4000 | 05AUG23 | 09SEP23 | 35 | -40 | R-45-36 FRP Level Pad |
| R36-4010 | 08AUG23 | 12SEP23 | 35 | -40 | R-45-36 Set/Backfill MSE Panels |
| R36-4020 | 14AUG23 | 18SEP23 | 35 | -35 | R-45-36 FRP Coping |
| R36-4030 | 18AUG23 | 25SEP23 | 38 | -5 | R-45-36 Install Fence |
| RFP012-300 | 11JUL23 | 23AUG23 | 43 | 23 | Sawcut & Rem Asphalt at Inlet Curb Gaps |
| RFP012-310 | 12JUL23 | 24AUG23 | 43 | 23 | Adjust, Pour, & Cure the Curb Gaps |
| RFP013-300 | 12JUL23 | 24AUG23 | 43 | 26 | Rem Asphaltic Surf Milling, HL-East |
| RFP013-310 | 11JUL23 | 23AUG23 | 43 | 26 | Rem Asphaltic Surf Milling, HL-West |
| S223-3010 | 06JUL23 | 24AUG23 | 49 | 26 | Install Column & 2-Chord Cant. Truss |
| ULC-3020 | 14JUL23 | 23AUG23 | 40 | -39 | Install Lighting Conduits, Bases, Appurts - R |
| ULC-3070 | 31JUL23 | 23AUG23 | 23 | -34 | Place Base Agg Dense 3/4", 3" (Shldrs), Ramp |

Activities Scheduled to Finish This Period but Did Not:

| ACTIVITIES THAT COULD HAVE FINISHED BUT DID NOT | | | | | |
|---|---------|---------|------|---------|--|
| ACT | T-EF | U-EF | LATE | U-FLOAT | TITLE |
| 43-3190 | 10JUL23 | 24AUG23 | 45 | 30 | FTMS Removals, W Glen Oaks |
| 43-3380 | 24JUL23 | 23AUG23 | 29 | -33 | Install 3/4" Base Agg Shoulders, 3" (I) |
| 43-3520 | 10AUG23 | 11SEP23 | 32 | 9 | Install Median Beam Guard (I) |
| 43-3522 | 01AUG23 | 23AUG23 | 21 | -33 | Install Beam Guard (O) |
| 43-3560 | 18AUG23 | 16SEP23 | 28 | 9 | Install Median Beam Guard (I) |
| 43-3562 | 11JUL23 | 24AUG23 | 44 | -34 | Install Beam Guard (O) |
| 43-3622 | 17JUL23 | 23AUG23 | 36 | -33 | Install Beam Guard (O) |
| 43-3642 | 01AUG23 | 30AUG23 | 29 | -39 | Install Beam Guard (O) |
| 43-3700 | 24JUL23 | 25AUG23 | 31 | 43 | Pour Conc Pvmnt, 10.5" |
| 43-C-3354 | 23JUL23 | 23AUG23 | 30 | -48 | Cure Conc Pvmnt, 10.5" - Shldr |
| 43-T-3310 | 28JUL23 | 24AUG23 | 26 | -34 | Restoration, Seed, & Blanket (1739+50 to 1785 |
| 43-T-3330 | 31JUL23 | 23AUG23 | 22 | -33 | Restoration, Seed, & Blanket (1688+10 to 1739 |
| 43-T-3380 | 19JUL23 | 23AUG23 | 34 | -36 | Place Topsoil SPL (1480+00 to 1534+15) |
| 43-T-3390 | 28JUL23 | 28AUG23 | 30 | -36 | Restoration, Seed, & Blanket (1480+00 to 1534 |
| 43-WWF-340 | 16AUG23 | 29AUG23 | 12 | 28 | Install WW Fence, LakeF to Falls |
| 43-WWF-350 | 07AUG23 | 31AUG23 | 23 | 26 | Install WW Fence, Falls to NPL |
| 43X-3040 | 10JUL23 | 29AUG23 | 50 | -27 | Clearing & Grubbing (Stage 3, East Side) |
| B105X-3030 | 08JUL23 | 28AUG23 | 51 | -15 | FR HPC Superstructure, B-45-105, Span 1 |
| HLC-2022 | 17JUL23 | 23AUG23 | 37 | -33 | Install Lighting Conduits, Bases, Appurts - Ra |
| PR-2004 | 08AUG23 | 11SEP23 | 34 | -6 | Strip Topsoil - CTH C |
| PR-2006 | 10AUG23 | 11SEP23 | 32 | -6 | Earth Ex / EBS - CTH C |
| PR-2008 | 12AUG23 | 13SEP23 | 32 | -6 | Place Embankment - CTH C |
| PR-2045 | 13JUL23 | 29AUG23 | 46 | -38 | Install FTMS, CCTV-45-0240 (CTH C) |
| PR-4000 | 09AUG23 | 09SEP23 | 31 | -16 | Earth Ex - Pioneer, East |
| PR-4010 | 21AUG23 | 13SEP23 | 23 | -13 | Place Embankment - Pioneer, East |
| PRA-4000 | 11AUG23 | 12SEP23 | 32 | -17 | Earth Ex, Ramp PRA |
| PRA-4002 | 08AUG23 | 09SEP23 | 32 | -17 | Strip Topsoil, Ramp PRA |
| PRB-4000 | 16AUG23 | 15SEP23 | 30 | -17 | Earth Ex, Ramp PRB |
| PRB-4002 | 09AUG23 | 11SEP23 | 33 | -15 | Strip Topsoil, Ramp PRB |
| PROC-1040 | 04AUG23 | 22AUG23 | 18 | 4 | Procure/Deliver - PPC Beams, B-45-110 (IH 43 |
| PROC-1150 | 05JUL23 | 22AUG23 | 47 | -25 | Procure/Deliver - MSE Wall, R-45-36 |
| S223-3000 | 05JUL23 | 23AUG23 | 49 | -34 | D/R/P 36in FDR Shaft |

Activities That Finished Later Than Expected:

| NEWLY COMPLETED ACTIVITIES WHICH FINISHED LATER THAN EXPECTED | | | | |
|---|---------|------|---------|--|
| ACT | FINISH | LATE | T-FLOAT | TITLE |
| 43-3025 | 15AUG23 | 26 | -17 | Pour Conc Pvmnt, 8" from Temp - Ramp HLD |
| 43-3035 | 17AUG23 | 25 | -23 | Cure Conc Pvmnt, 8" from Temp - Ramp HLD |
| 43-3210 | 18JUL23 | 11 | -18 | Place Embankment [1715+00 to 1785+04] |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP13 vs. UP14)

| NEWLY COMPLETED ACTIVITIES WHICH FINISHED LATER THAN EXPECTED | | | | |
|---|---------|------|---------|---|
| ACT | FINISH | LATE | T-FLOAT | TITLE |
| 43-3230 | 14JUL23 | 6 | -18 | Install Cultverts & Drainage Str - Stage 3A |
| 43-3250 | 20JUL23 | 7 | -18 | Place Breaker Run, 16"/PUD |
| 43-3300 | 25JUL23 | 11 | -18 | Place Base Agg Dense 1.25", 6" |
| 43-3350 | 31JUL23 | 15 | -18 | Slip Conc Pvmnt, 10.5" - Ln 2&3 |
| 43-3352 | 28JUL23 | 8 | -18 | Slip Conc Pvmnt, 10.5" - Shldr & Ln 1 |
| 43-3354 | 16AUG23 | 26 | -18 | Slip Conc Pvmnt, 10.5" - Shldr |
| 43-3382 | 05AUG23 | 11 | -16 | Install 3/4" Base Agg Shoulders, 3" (O) |
| 43-3480 | 02AUG23 | 20 | -20 | Place Breaker Run, 16"/PUD |
| 43-3532 | 06JUL23 | 0 | -1 | Install 3/4" Base Agg Shoulders, 3" (O) |
| 43-3542 | 07JUL23 | 1 | 3 | Slip Conc Barrier, S56 SPL (CTH C) (O) |
| 43-3545 | 09AUG23 | 29 | -1 | Pour Conc Barrier Trans (S-45-403) |
| 43-3550 | 25JUL23 | 12 | -20 | Install Cultverts & Drainage Str - Stage 3A |
| 43-3570 | 02AUG23 | 25 | -15 | Slip Conc Pvmnt, 10.5" - Ln 2&3 |
| 43-3572 | 09AUG23 | 27 | -14 | Slip Conc Pvmnt, 10.5" - Shldr & Ln 1 |
| 43-3574 | 15AUG23 | 34 | -12 | Slip Conc Pvmnt, 10.5" - Shldr |
| 43-3580 | 02AUG23 | 19 | -20 | Place Base Agg Dense 1.25", 6" |
| 43-3590 | 03AUG23 | 18 | -20 | Slip Conc Pvmnt, 10.5" - Ln 2&3 |
| 43-3592 | 08AUG23 | 18 | -20 | Slip Conc Pvmnt, 10.5" - Shldr & Ln 1 |
| 43-3594 | 12AUG23 | 21 | -20 | Slip Conc Pvmnt, 10.5" - Shldr |
| 43-3600 | 01AUG23 | 14 | -7 | Install 3/4" Base Agg Shoulders, 3" (I) |
| 43-3630 | 17AUG23 | 23 | -12 | Install 3/4" Base Agg Shoulders, 3" (I) |
| 43-3632 | 17AUG23 | 22 | -18 | Install 3/4" Base Agg Shoulders, 3" (O) |
| 43-5145 | 04AUG23 | 19 | -7 | Install 3/4" Base Agg Shoulders, 3" (O) |
| 43-C-3350 | 03AUG23 | 15 | -25 | Cure Conc Pvmnt, 10.5" - Ln 2&3 |
| 43-C-3352 | 02AUG23 | 10 | -15 | Cure Conc Pvmnt, 10.5" - Shldr & Ln 1 |
| 43-C-3570 | 05AUG23 | 25 | -23 | Cure Conc Pvmnt, 10.5" - Ln 2&3 |
| 43-C-3572 | 12AUG23 | 27 | -8 | Cure Conc Pvmnt, 10.5" - Shldr & Ln 1 |
| 43-C-3574 | 18AUG23 | 34 | -18 | Cure Conc Pvmnt, 10.5" - Shldr |
| 43-C-3590 | 07AUG23 | 19 | -28 | Cure Conc Pvmnt, 10.5" - Ln 2&3 |
| 43-C-3592 | 13AUG23 | 20 | -15 | Cure Conc Pvmnt, 10.5" - Shldr & Ln 1 |
| 43-C-3594 | 16AUG23 | 22 | -25 | Cure Conc Pvmnt, 10.5" - Shldr |
| 43-E-2170 | 21JUL23 | 14 | 2 | FTMS x-ing Install, ~STA 1632+00 |
| 43-E-3170 | 21JUL23 | 14 | -15 | FTMS x-ing Install, ~STA 1632+00 |
| 43-LSF-310 | 11JUL23 | 4 | -32 | Install Living Snow Fence, N of Falls (< 5/15/23) |
| 43-T-3350 | 01AUG23 | 25 | 3 | Restoration, Seed, & Blanket (1633+00 to 1688+00) |
| 43-T-3360 | 28JUL23 | 23 | -1 | Place Topsoil SPL (1534+15 to 1633+00) Cx2 |
| 43-T-3370 | 01AUG23 | 23 | 0 | Restoration, Seed, & Blanket (1534+15 to 1633+00) |
| 43X-3440 | 25JUL23 | 12 | -14 | Install Culverts & Drainage Str - Stage 3B ** |
| B111-3110 | 13JUL23 | 6 | -2 | FRP Type A Parapet, B-45-111 |
| B111-3115 | 20JUL23 | 6 | -3 | Cure Type A Parapet, B-45-111 |
| B111-PST111 | 17JUL23 | 5 | -2 | Cure and Apply PST, B-45-111 |
| HL-3000 | 17JUL23 | 3 | -19 | Remove Temp Pvmnt - Ramp HLC & HLD |
| HL-3010 | 01AUG23 | 16 | -19 | Place/Trim BAD - Ramp HLC & HLD |
| HL-3020 | 12AUG23 | 21 | -19 | Pour Conc Pvmnt, 8" from Temp - Ramp HLC |
| HL-3030 | 15AUG23 | 21 | -25 | Cure Conc Pvmnt, 8" from Temp - Ramp HLC |
| PR-4002 | 09AUG23 | 1 | -1 | Strip Topsoil - Pioneer, East |
| PRD-3070 | 06JUL23 | 0 | -15 | Place Base Agg Dense 3/4", 3" (Shldrs), Ramp PRD |
| PS-1240 | 28JUL23 | 17 | -6 | Prepare - Demo Plan B-45-24 (IH 43 NB over Lakefield) |
| R23-3060 | 10JUL23 | 2 | 2 | R-45-23 FRP 42SS Parapet |
| R26-3050 | 13JUL23 | 6 | 0 | R-45-26 FRP Parapet Base |
| R26-3060 | 13JUL23 | 4 | 0 | R-45-26 FRP 42SS Parapet |
| R37-3030 | 27JUL23 | 21 | 3 | R-45-37 Install Fence |
| RA-1240 | 09AUG23 | 8 | -6 | Submit/Review/Approve - Demo Plan B-45-24 (IH 43 NB o |
| S403-3000 | 11JUL23 | 3 | -5 | D/R/P 36in FDR Shaft (x4) |
| S403-3010 | 17JUL23 | 1 | -5 | F/R/P FDN Cap (x2) |
| ULC-3000 | 20JUL23 | 5 | -19 | Earth Ex, Ramp ULC |
| ULC-3010 | 19JUL23 | 0 | -19 | Place Embankment, Ramp ULC |
| ULC-3060 | 10AUG23 | 13 | -18 | Slip Conc Pvmnt, 8", Ramp ULC |
| ULC-C-3060 | 16AUG23 | 16 | -22 | Cure Conc Pvmnt, 8", Ramp ULC |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP13 vs. UP14)

Milestone Variance:

| MILESTONE VARIANCE | | | | | |
|--------------------|---------|---------|-------|-------|---|
| ACT | TARGET | UPDATE | DELTA | FLOAT | TITLE |
| MIL-1040 | 15DEC23 | 23APR24 | 130 | -171 | INTERIM COMPLETION - Stage 4 All Work (11/4/202 |

Modified Activity Codes:

| MODIFIED ACTIVITY CODES (ACTIVITY EXISTS) | | | | |
|---|----------|----------------|----------------|-------------------------------------|
| ACT | CATEGORY | OLD-CODE-VALUE | NEW-CODE-VALUE | TITLE |
| 43-3660 | 43-Stage | Stage 3A | Stage 4C | Pour Conc Pvmnt, 10.5" |
| 43-3670 | 43-Stage | Stage 3A | Stage 4C | Slip Conc Barrier, S42 SPL (x-Over) |
| 43-4720 | 43-Stage | Stage 4A | Stage 4C | Install Median Beam Guard (I) |
| 43-C-3660 | 43-Stage | Stage 3A | Stage 4C | Cure Conc Pvmnt, 10.5" |

Deleted Relationships (Existing Activities):

| DELETED RELATIONSHIPS (ACTIVITIES EXIST) (Rel Key: Relationship/Lag) | | | |
|--|------------------------|-------|--|
| PRED | SUCC | FLOAT | TITLE |
| 43-3190 | Rel=FS/0 43-3100 | 30 | FTMS Removals, W Glen Oaks FTMS Removals, STH 60 - SB |
| 43-3190 | Rel=FS/0 IM-3B-3025 | 30 | FTMS Removals, W Glen Oaks -57*Finish Critical Work (Stage 3B) |
| 43-3354 | Rel=FS/0 43-3474 | | Slip Conc Pvmnt, 10.5" - Shldr Slip Conc Pvmnt, 10.5" - Shldr |
| 43-3592 | Rel=FS/0 43-3594 | | Slip Conc Pvmnt, 10.5" - Shldr & Ln 1 Slip Conc Pvmnt, 10.5" - Shldr |
| 43-4644 | Rel=FS/0 43-4684 | -38 | Slip Conc Pvmnt, 10.5" - Shldr -39 Slip Conc Pvmnt, 10.5" - Shldr |
| 43-4700 | Rel=FS/0 IM-4B-4825 | -25 | Slip Conc Barrier (I) -67*Finish Critical Work (Stage 4B) |
| 43-4730 | Rel=FS/0 IM-4A-4025 | -10 | Install 3/4" Base Agg Shoulders, 3" (I) -56*Finish Critical Work (Stage 4A) |
| 43-WWF-400 | Rel=FS/0 IM-4B-4825 | -9 | Install WW Fence, SPL to HL -67*Finish Critical Work (Stage 4B) |
| 43-WWF-410 | Rel=FS/0 IM-4B-4825 | -20 | Install WW Fence, HL to PR (South) -67*Finish Critical Work (Stage 4B) |
| 43-WWF-420 | Rel=FS/0 IM-4B-4825 | -24 | Install WW Fence, HL to PR (North) -67*Finish Critical Work (Stage 4B) |
| 43-WWF-430 | Rel=FS/0 IM-4B-4825 | -25 | Install WW Fence, PR to LakeF -67*Finish Critical Work (Stage 4B) |

Added Relationships (Existing Activities):

| ADDED RELATIONSHIPS (ACTIVITIES EXISTED) (Rel Key: Relationship/Lag) | | | |
|--|------------------------|-------|---|
| PRED | SUCC | FLOAT | TITLE |
| 43-3190 | Rel=FS/0 IM-4B-4825 | 30 | FTMS Removals, W Glen Oaks -67 Finish Critical Work (Stage 4B) |
| 43-3670 | Rel=FS/0 IM-4C-4925 | -38 | Slip Conc Barrier, S42 SPL (x-Over) -171 Finish Critical Work (Stage 4C) |

**1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP13 vs. UP14)**

| ADDED RELATIONSHIPS (ACTIVITIES EXISTED) (Rel Key: Relationship/Lag) | | | |
|--|------------------------|-------|---|
| PRED | SUCC | FLOAT | TITLE |
| 43-4700 | Rel=FS/0 IM-4C-4925 | -25 | Slip Conc Barrier (I) |
| | | -171 | Finish Critical Work (Stage 4C) |
| 43-4730 | Rel=FS/0 IM-4C-4925 | -10 | Install 3/4" Base Agg Shoulders, 3" (I) |
| | | -171 | Finish Critical Work (Stage 4C) |
| 43-WWF-400 | Rel=FS/0 IM-4C-4925 | -9 | Install WW Fence, SPL to HL |
| | | -171 | Finish Critical Work (Stage 4C) |
| 43-WWF-410 | Rel=FS/0 IM-4C-4925 | -20 | Install WW Fence, HL to PR (South) |
| | | -171 | Finish Critical Work (Stage 4C) |
| 43-WWF-420 | Rel=FS/0 IM-4C-4925 | -24 | Install WW Fence, HL to PR (North) |
| | | -171 | Finish Critical Work (Stage 4C) |
| 43-WWF-430 | Rel=FS/0 IM-4C-4925 | -25 | Install WW Fence, PR to LakeF |
| | | -171 | Finish Critical Work (Stage 4C) |

Relationships Added to Added Activities:

| RELATIONSHIP ADDED WHEN ACTIVITY ADDED (Rel Key: Relationship/Lag) | | | |
|--|------------------------|-------|----------------------------------|
| PRED | SUCC | FLOAT | TITLE |
| PRC-3010 | Rel=FS/0 PRCX-3020 | | Place Embankment, Ramp PRC |
| | | -35 | Rework Lighting Bases - Ramp PRC |
| PRCX-3020 | Rel=FS/0 IM-3B-3025 | -35 | Rework Lighting Bases - Ramp PRC |
| | | -57 | Finish Critical Work (Stage 3B) |

Added Activity Notes:

| ADDED ACTIVITY NOTES | | |
|----------------------|------------|---|
| ACT | STATUS | TITLE |
| 43-1670 | Task | Remove Fence, 1634+00 to 1686+00 |
| | Memo Type: | Schedule Notes |
| | | ACTUAL FINISH previously left open for small portion remaining in this segment. 7/13/2023 field review indicates all removed by actual date not captured. Plugged ACTUAL FINISH |
| 43-1680 | Task | Remove Fence, 1686+80 to 1739+50 |
| | Memo Type: | Schedule Notes |
| | | ACTUAL FINISH previously left open for small portion remaining in this segment. 7/13/2023 field review indicates all removed by actual date not captured. Plugged ACTUAL FINISH |
| 43-3100 | Task | FTMS Removals, STH 60 - SB |
| | Memo Type: | Schedule Notes |
| | | Per 8/22/23 ODL conversation, Activity complete when Ramp ULC was closed. Assume 3-days duration. Actual Start/Finish are "plug" dates |
| 43-3190 | Task | FTMS Removals, W Glen Oaks |
| | Memo Type: | Schedule Notes |
| | | Per 8/22/23 ODL conversation, Activity completed in May timeframe. There remains a 2-day duration bore once entered into Stage 4A. Actual Start is a plug date |
| 43-3560 | Task | Install Median Beam Guard (I) |
| | Memo Type: | Schedule Notes |
| | | Median Post install Lakefield to PGap = 06-Jul-23 to 11-Jul-23 Median post install began in Stage 3A/B PGap 12-Jul-2 |

1229-04-76 – IH 43 N-S North End
Update Schedule Changes (UP13 vs. UP14)

| ADDED ACTIVITY NOTES | | |
|----------------------|------------|--|
| ACT | STATUS | TITLE |
| 43-3680 | Task | Place Breaker Run, 16"/PUD |
| | Memo Type: | Schedule Notes |
| | | Actuals not captured in field. Utilized mid-point date from adjacent mainline placement |
| 43-3690 | Task | Place Base Agg Dense 1.25", 6" |
| | Memo Type: | Schedule Notes |
| | | ? Actuals not captured in field. Utilized mid-point date from adjacent mainline placement |
| 43-WWF-350 | Task | Install WW Fence, Falls to NPL |
| | Memo Type: | Schedule Notes |
| | | Actual Start utilized was when Kuehne returned to drive from ~STA 1752+50 heading North on 8/17/23. Kuehne installed post along backside of the Living Snow Fence previous to this date |
| FS-2080 | Task | Install MGS Guardrail, Thriebeams, EATS - Falls |
| | Memo Type: | Schedule Notes |
| | | Item left open in previous updates for small portion of existing ROW remaining for removal. 7/13/2023 review indicates all removed but ACTUAL FINISH date not captured. Plugged finish as 7/1/2023 |
| PRC-3020 | Task | Install Lighting Conduits, Bases, Appurts - Ramp PRC (HL-45-PC) |
| | Memo Type: | Schedule Notes |
| | | Agg Shouldering work damaged one of the light pole bases which requires rework. PRC-3020 actualized and a separate re-work Activity ID has been created |
| ULC-3030 | Task | Install Cultverts & Drainage Str, Ramp ULC |
| | Memo Type: | Schedule Notes |
| | | Scheduler did not capture these dates in the field. Actual Start/Finish dates are plugged |