

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2013						2014							
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
Swan Blvd - 1060-33-73 - Baseline																					
Administration																					
Construction																					
Stage 1																					
US 45																					
US45-1000	Traffic Control (Community Traffic Control = CTC)	1	1	0%	18-Jul-13	18-Jul-13	92														
US45-1010	Erosion Control (Arbor Green = AG)	1	1	0%	19-Jul-13	19-Jul-13	92														
US45-1020	Joint/Shoulder/Inlet Repair (Payne & Dolan = P + D, Zignego, Heartland)	5	5	0%	22-Jul-13	26-Jul-13	92														
US45-1030	Temporary Pavement Marking (CTC)	2	2	0%	29-Jul-13	30-Jul-13	92														
US45-1040	Temporary Barrier Wall (Zignego = ZC)	2	2	0%	31-Jul-13	01-Aug-13	92														
US45-1050	Pavement Removal (ZC)	1	1	0%	02-Aug-13	02-Aug-13	92														
US45-1060	Drill Secants (Lunda/Malcolm)	10	10	0%	05-Aug-13	16-Aug-13	92														
US45-1160	Temporary Shoring @ Pier (Lunda)	3	3	0%	19-Aug-13	21-Aug-13	92														
US45-1070	Structure Excavation B-40-775 (Lunda)	3	3	0%	22-Aug-13	26-Aug-13	92														
US45-1080	Form & Pour Footings (Lunda)	3	3	0%	27-Aug-13	29-Aug-13	92														
US45-1090	Backfill Footings	2	2	0%	30-Aug-13	03-Sep-13	92														
US45-1100	Storm Sewer-Median USH 45 (Heartland)	3	3	0%	04-Sep-13	06-Sep-13	92														
US45-1110	Form & Pour Piers (Lunda)	5	5	0%	09-Sep-13	13-Sep-13	92														
US45-1120	Backfill Piers	2	2	0%	16-Sep-13	17-Sep-13	92														
US45-1130	Form/Pour Pier Cap (Lunda)	3	3	0%	18-Sep-13	20-Sep-13	92														
US45-1150	Pier Cap Cure Time (Lunda)	3	3	0%	23-Sep-13	25-Sep-13	92														
US45-1140	Set Girders (Lunda)	4	4	0%	26-Sep-13	01-Oct-13	92														
Swan Blvd.																					
East Side																					
Roadway																					
West Side																					
Roadway																					
R-40-485																					
R-40-485-1000	Misc. Removals	1	1	0%	19-Aug-13	19-Aug-13	103														
R-40-485-1010	Water Main & Sanitary Removal (Heartland)	5	5	0%	20-Aug-13	26-Aug-13	103														
R-40-485-1020	B-40-775 Pilings (Lunda/Malcolm)	7	7	0%	27-Aug-13	05-Sep-13	103														
R-40-485-1030	Segment B Footing (ZC)	2	2	0%	06-Sep-13	09-Sep-13	103														
R-40-485-1040	Segment B MSE Panels: 1,500 SF (ZC)	5	5	0%	10-Sep-13	16-Sep-13	103														
R-40-485-1080	B-40-775 West Abutment (Lunda)	3	3	0%	17-Sep-13	19-Sep-13	129														
R-40-485-1050	Segment A/C Footing (ZC)	4	4	0%	17-Sep-13	20-Sep-13	103														
R-40-485-1090	Set Girders (Lunda)	4	4	0%	20-Sep-13	25-Sep-13	129														
R-40-485-1060	Segment A Panels: 9,000 SF (ZC)	14	14	0%	23-Sep-13	10-Oct-13	103														
R-40-485-1070	Segment C Panels: 12,000 SF (ZC)	15	15	0%	11-Oct-13	31-Oct-13	103														
Site Excavation																					
Stage 2																					
US 45																					
B-40-775																					
B-40-775-1000	Bridge Demo (Lunda)	2	2	0%	09-Sep-13	10-Sep-13	69														
Superstructure																					
Super 1000	Decking & Rebar (Lunda)	10	10	0%	11-Sep-13	24-Sep-13	96														
Super 1010	Deck Pour (Lunda)	1	1	0%	25-Sep-13	25-Sep-13	96														
Super 1020	Deck Pour Cure Time (Lunda)	14	14	0%	26-Sep-13	15-Oct-13	96														
Super 1030	Sidewalk/Median (Lunda)	7	7	0%	16-Oct-13	24-Oct-13	96														
Super 1040	Parapet (Lunda)	6	6	0%	25-Oct-13	01-Nov-13	96														
Super 1050	Railing (Lunda)	4	4	0%	04-Nov-13	07-Nov-13	96														
Super 1060	Longitudinal Grooving (Lunda)	2	2	0%	08-Nov-13	11-Nov-13	96														