

Zoo Interchange Addendum #1

1060-33-77 Greenfiled Avenue Bridge - All Activities

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2013											
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		
Zoo Interchange Addendum #1																			
MILWAUKEE COUNTY																			
ZOO INTERCHANGE																			
Greenfield Avenue Bridge																			
Traffic Stages																			
Stage 3																			
T-3910	Open Greenfield Avenue	1	1	0%	06-Aug-13	06-Aug-13	-19												
Construction																			
Greenfield Avenue-West																			
Greenfield Avenue West - STA 495 - 515+55																			
Stage 2A (WB Lanes)																			
ST2-1000	Traffic Control	1	0	100%	06-Feb-13 A	06-Feb-13 A													
ST2-1020	Pavement Removal	3	0	100%	11-Feb-13 A	15-Feb-13 A													
ST2-1030	Grading - Common Excavation/Borrow	7	0	100%	11-Feb-13 A	21-Feb-13 A													
ST2-1040	Sanitary Sewer	15	15	0%	25-Feb-13 A	29-Mar-13	-11												
ST2-1050	Water Pipe Installation & City of West Allis Inspection	5	5	0%	02-Apr-13	08-Apr-13	-11												
ST2-1060	Storm Sewer	5	5	0%	09-Apr-13	15-Apr-13	-11												
ST2-1070	Select Crushed	2	2	0%	16-Apr-13	17-Apr-13	-11												
ST2-1080	Base Course	2	2	0%	19-Apr-13	22-Apr-13	-11												
ST2-1100	Concrete Pavement	10	10	0%	23-Apr-13	08-May-13	-11												
ST2-1120	Electrical-Lighting, ITS, Signals (Outdoor)	5	5	0%	09-May-13	16-May-13	-11												
ST2-1270	Landscaping-Restoration Work (Arbor Green)	5	5	0%	09-May-13	16-May-13	-11												
Stage 2B (EB Lanes)																			
ST2-1160	Grading - Common Excavation/Borrow	7	7	0%	17-May-13	29-May-13	-11												
ST2-1180	Water Pipe Installation & City of West Allis Inspection	5	5	0%	30-May-13	05-Jun-13	-11												
ST2-1190	Storm Sewer	5	5	0%	07-Jun-13	13-Jun-13	-11												
ST2-1200	Select Crushed	2	2	0%	17-Jun-13	19-Jun-13	-11												
ST2-1210	Base Course	2	2	0%	20-Jun-13	21-Jun-13	-11												
ST2-1230	Concrete Pavement	10	10	0%	24-Jun-13	11-Jul-13	-11												
Stage 3 (Median Work)																			
ST2-1260	Traffic Control	1	1	0%	12-Jul-13	12-Jul-13	-11												
ST2-1280	Pavement Removal	1	1	0%	15-Jul-13	15-Jul-13	-11												
ST2-1290	Grading - Common Excavation/Borrow	2	2	0%	16-Jul-13	17-Jul-13	-11												
ST2-1320	Storm Sewer	1	1	0%	18-Jul-13	18-Jul-13	-11												
ST2-1340	Base Course	1	1	0%	19-Jul-13	19-Jul-13	-11												
ST2-1360	Concrete Pavement	9	9	0%	22-Jul-13	05-Aug-13	-11												
Utility Delays																			
A-1000	We Energies/ATT Delays	1	0	100%	17-Jan-13 A	11-Feb-13 A													

