

| STH 50 Kenosha 2021-2023                       |   | 1310-10-70 - STH 50 - All Activities |    |        |            |            |             |   |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
|--|---|--------------------------------------|----|--------|------------|------------|-------------|---|---|---|---|---|---|---|---|-----|---|---|---|------|---|---|---|---|---|---|---|-----|---|---|---|------|---|---|---|
| Activity ID                                    | Activity Name   | OD                                   | RD | % Comp | Start      | Finish     | Total Float | 2021  |   |   |   |   |   |   |   |     |   |   |   | 2022 |   |   |   |   |   |   |   |     |   |   |   | 2023 |   |   |   |
|  |   |                                      |    |        |            |            |             | N   | D | J | F | M | A | M | J | Jul | A | S | O | N    | D | J | F | M | A | M | J | Jul | A | S | O | N    | D | J | F |
| <b>STH 50 Kenosha 2021-2023</b>                |   |                                      |    |        |            |            |             |   |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| <b>Administration</b>                          |   |                                      |    |        |            |            |             |   |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1000                                     | Bid Letting (ZCWisDOT)                                      | 0                                    | 0  | 100%   | 09-Dec-20A |            |             | ◆ Bid Letting (ZCWisDOT)                                      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1010                                     | ContractAward (WisDOT)                                      | 12                                   | 0  | 100%   | 09-Dec-20A | 04-Feb-21A |             | ■ ContractAward (WisDOT)                                      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1100                                     | TDS Telecom 70 ID March 2021 (30 days)                      | 73                                   | 0  | 100%   | 09-Dec-20A | 31-Mar-21A |             | ■ TDS Telecom 70 ID March 2021 (30 days)                      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1110                                     | Midwest Fiber 70 ID Oct2020 (120 days)                      | 51                                   | 0  | 100%   | 09-Dec-20A | 31-Mar-21A |             | ■ Midwest Fiber 70 ID Oct2020 (120 days)                      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1180                                     | ATT Wisc 70 ID Complete West of 94th on 4/1/2021            | 74                                   | 0  | 100%   | 09-Dec-20A | 28-May-21A |             | ■ ATT Wisc 70 ID Complete West of 94th on 4/1/2021            |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1140                                     | WE Electric 70 ID Oct2020 (150 days)                        | 51                                   | 0  | 100%   | 09-Dec-20A | 31-May-21A |             | ■ WE Electric 70 ID Oct2020 (150 days)                        |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1170                                     | Windstream KDL 71 ID Spring 2021 (90 days)                  | 115                                  | 0  | 100%   | 09-Dec-20A | 01-Jun-21A |             | ■ Windstream KDL 71 ID Spring 2021 (90 days)                  |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1090                                     | ATT Wisc 71 ID Dec 2020 (180 days)                          | 171                                  | 0  | 100%   | 09-Dec-20A | 01-Oct-21A |             | ■ ATT Wisc 71 ID Dec 2020 (180 days)                          |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1160                                     | WE Gas 71 ID April 2021 (120 days)                          | 157                                  | 0  | 100%   | 09-Dec-20A | 01-Oct-21A |             | ■ WE Gas 71 ID April 2021 (120 days)                          |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1130                                     | Charter 71 ID June 2021 (180 days)                          | 241                                  | 0  | 100%   | 09-Dec-20A | 29-Oct-21A |             | ■ Charter 71 ID June 2021 (180 days)                          |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1150                                     | WE Electric 71 ID Dec 2020 Start(250 days)                  | 241                                  | 0  | 100%   | 09-Dec-20A | 29-Oct-21A |             | ■ WE Electric 71 ID Dec 2020 Start(250 days)                  |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1050                                     | CPRR Flagging Notification (ZC)                             | 40                                   | 0  | 100%   | 11-Jan-21A | 10-Mar-21A |             | ■ CPRR Flagging Notification (ZC)                             |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1020                                     | ECIP Submittal (ZC)   | 5                                    | 0  | 100%   | 28-Jan-21A | 22-Feb-21A |             | ■ ECIP Submittal (ZC)   |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1030                                     | ECIP Review and Approval (WisDOT/WDNR)                      | 19                                   | 0  | 100%   | 28-Jan-21A | 23-Feb-21A |             | ■ ECIP Review and Approval (WisDOT/WDNR)                      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1070                                     | Notice to Proceed (WisDOT)                                  | 1                                    | 0  | 100%   | 28-Jan-21A | 01-Mar-21A |             | ■ Notice to Proceed (WisDOT)                                  |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1060                                     | Pre-Construction Conference (ZCWisDOT)                      | 1                                    | 0  | 100%   | 04-Feb-21A | 04-Feb-21A |             | ■ Pre-Construction Conference (ZCWisDOT)                      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1040                                     | UPRR Flagging Notification (ZC)                             | 40                                   | 0  | 100%   | 05-Feb-21A | 29-Mar-21A |             | ■ UPRR Flagging Notification (ZC)                             |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1190                                     | UPRR Shoring Design and Details                             | 20                                   | 0  | 100%   | 05-Feb-21A | 31-Mar-21A |             | ■ UPRR Shoring Design and Details                             |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1240                                     | UPRR Shop Drawings  | 20                                   | 0  | 100%   | 05-Feb-21A | 11-May-21A |             | ■ UPRR Shop Drawings  |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1200                                     | UPRR Falsework Design and Details                           | 20                                   | 0  | 100%   | 22-Feb-21A | 26-May-21A |             | ■ UPRR Falsework Design and Details                           |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1220                                     | UPRR Erection Diagrams and Sequence                         | 20                                   | 0  | 100%   | 03-May-21A | 07-May-21A |             | ■ UPRR Erection Diagrams and Sequence                         |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1210                                     | UPRR Drainage Design Provisions                             | 20                                   | 0  | 100%   | 17-May-21A | 27-May-21A |             | ■ UPRR Drainage Design Provisions                             |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1080                                     | ATT Wisc 70 ID 94th to 77th complete on 6/1/2021            | 114                                  | 0  | 100%   | 28-May-21A | 28-May-21A |             | ■ ATT Wisc 70 ID 94th to 77th complete on 6/1/2021            |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1230                                     | UPRR Demo Diagram and Sequence                              | 20                                   | 0  | 100%   | 01-Jun-21A | 30-Jun-21A |             | ■ UPRR Demo Diagram and Sequence                              |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Admin 1120                                     | Midwest Fiber 71 ID (120 days after WE Energies)            | 90                                   | 0  | 100%   | 01-Nov-21A | 01-Feb-22A |             | ■ Midwest Fiber 71 ID (120 days after WE Energies)            |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| <b>Material Procurements</b>                   |   |                                      |    |        |            |            |             |   |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Materials 1020                                 | Girder Production (Lunda)                                   | 84                                   | 0  | 100%   | 05-Feb-21A | 22-Jun-21A |             | ■ Girder Production (Lunda)                                   |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Materials 1030                                 | Sign Structures Procurement (Arbor)                         | 187                                  | 0  | 100%   | 25-Feb-21A | 20-Sep-21A |             | ■ Sign Structures Procurement (Arbor)                         |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Materials 1000                                 | Wire Wall Procurement (Musson)                              | 45                                   | 0  | 100%   | 01-Mar-21A | 31-Mar-21A |             | ■ Wire Wall Procurement (Musson)                              |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Materials 1010                                 | MSE Wall Panel Production (Musson)                          | 45                                   | 0  | 100%   | 15-Mar-21A | 26-Apr-21A |             | ■ MSE Wall Panel Production (Musson)                          |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Materials 1050                                 | Issuing of Plan Rev 2 - 53 Wall Redesign                    | 1                                    | 0  | 100%   | 05-Apr-21A | 05-Apr-21A |             | ■ Issuing of Plan Rev 2 - 53 Wall Redesign                    |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Materials 1040                                 | MSE Wall 53 Panel Production (Musson)                       | 31                                   | 0  | 100%   | 03-May-21A | 21-Jun-21A |             | ■ MSE Wall 53 Panel Production (Musson)                       |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| <b>Milestones</b>                              |   |                                      |    |        |            |            |             |   |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1000                                 | Stage 3A- Close 88th Ave (30 Days)                          | 0                                    | 0  | 100%   | 20-Sep-21A |            |             | ◆ Stage 3A- Close 88th Ave (30 Days)                          |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1040                                 | EB Ramps - 77th Ave Completion (12:01am, August 15th, 2021) | 0                                    | 0  | 100%   |            | 20-Oct-21A |             | ◆ EB Ramps - 77th Ave Completion (12:01am, August 15th, 2021) |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1010                                 | Stage 3A- Open 88th Ave                                     | 0                                    | 0  | 100%   |            | 03-Nov-21A |             | ◆ Stage 3A- Open 88th Ave                                     |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1120                                 | Winter Shutdown 2021 - 2022 Prior to Temp Signal Start-Up   | 0                                    | 0  | 100%   | 20-Dec-21A | 02-Jan-22A |             | ■ Winter Shutdown 2021 - 2022 Prior to Temp Signal Start-Up   |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1110                                 | Winter Shutdown 2021 - 2022                                 | 10                                   | 0  | 100%   | 20-Dec-21A | 14-Mar-22A |             | ■ Winter Shutdown 2021 - 2022                                 |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1150                                 | Winter Shutdown 2021 - 2022 Roadway Start-Up                | 21                                   | 0  | 100%   | 20-Dec-21A | 14-Mar-22A |             | ■ Winter Shutdown 2021 - 2022 Roadway Start-Up                |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1140                                 | Winter Shutdown 2021 - 2022 Roadway Concrete Start-Up       | 44                                   | 0  | 100%   | 20-Dec-21A | 01-Apr-22A |             | ■ Winter Shutdown 2021 - 2022 Roadway Concrete Start-Up       |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1050                                 | Stage 3 Interim Completion (12:01am, April 4, 2022)         | 0                                    | 0  | 100%   |            | 01-Apr-22A |             | ◆ Stage 3 Interim Completion (12:01am, April 4, 2022)         |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1070                                 | Stage 4B - Close 60th Ave (20 Days)                         | 0                                    | 0  | 100%   | 05-Apr-22A |            |             | ◆ Stage 4B - Close 60th Ave (20 Days)                         |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1080                                 | Stage 4B - Open 60th Ave                                    | 0                                    | 0  | 100%   |            | 24-Jun-22A |             | ◆ Stage 4B - Open 60th Ave                                    |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1060                                 | WB Ramps - 77th Ave Completion (12:01, Sept 30th, 2022)     | 0                                    | 0  | 0%     |            | 22-Aug-22* | 39          | ◆ WB Ramps - 77th Ave Completion (12:01, Sept 30th, 2022)     |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1090                                 | Stage 8 Interim Completion (12:01, November 4, 2022)        | 0                                    | 0  | 0%     |            | 08-Dec-22* | -35         | ◆ Stage 8 Interim Completion (12:01, November 4, 2022)        |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1130                                 | Winter Shutdown 2022 - 2023                                 | 83                                   | 83 | 0%     | 08-Dec-22  | 28-Feb-23  | 0           | ■ Winter Shutdown 2022 - 2023                                 |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| Milestone 1100                                 | Project Completion (12:01am, May 1, 2023)                   | 0                                    | 0  | 0%     |            | 25-Apr-23* | 0           | ◆ Project Completion (12:01am, May 1, 2023)                   |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| <b>Construction</b>                            |   |                                      |    |        |            |            |             |   |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |
| <b>1310-10-70 - STH 50 - IH 94 to 74th Ave</b> |   |                                      |    |        |            |            |             |   |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |   |   |   |   |     |   |   |   |      |   |   |   |