

## **Wisconsin Department of Transportation**

02/26/2024 13:32:44

**Daily Work Report** 

Report v1

Contract: 20221213030, Coloma - Wautoma Madison Street to STH 22 Prime Contractor: MASHUDA CONTRACTORS, INC.

DWR Date: 9/21/2023 Day of Week: Thursday Inspector: Ben Project Engineer: Mike

Seq Num: 1 DWR Status: Approved Entered By: Ben Managing Office: North Central Region Wis Rapids office

Last Updated Date: 10/4/2023 Last Updated By: Tim

Weather: Cloudy Low Temp: 56 High Temp: 80 Rainfall Amount:

**Fed. Proj. Num:** wisc 2023114, 123 **State Proj. Num:** 6170-00-70

Work Items: No Contractors: Yes Attachment(s): Yes

#### Remarks

Туре	Remarks
DWRComment	HMA Paving Diary
	Date: 9/21/23
	Location (lane, starts/stop stationing): WB(LT) 182+90-
	Plan lift thickness (in): 1.75
	Lane width / Paving width (ft): 18/12 (17.5 for calcs)
	Underlying surface: 4 MT
	Longitudinal joint type: confined, safety edge
	Start time: 6 AM
	Stop time (paver off, rollers off): paver off 6 PM, rollers off 6:30 PM
	Mix type: 4 MT 58-28S
	Yield check details (summarize yield check spreadsheet): Ended with average depth of 1 11/16".
	HMA temperature checks behind paver (time & temperature): 301 (7:20), 284 (9:00), 290 (11:00), 285 (13:00), 294 (15:00), 271 (17:15)
	HMA temperature checks at truck bed (time & temperature): 305 (7:20), 295 (9:00), 300 (11:00), 295 (13:00), 304 (15:00), 292 (17:15)

Contract: 20221213030 DWR Date: 9/21/2023, Seq. No.: 1 Page: 1 of 5



### **Wisconsin Department of Transportation**

#### 02/26/2024 13:32:44

#### **Daily Work Report**

Report v1

Tack coat temperature (time & temperature): 160 (7:00)

Rolling pattern including types & models: hot (7), tire (8), cold (7)

Tack application description (uniformity & rate): 0.05

Paver speed (ft/min): 25 (7:15), 34 (10:30), 36 (13:00), 34 (15:00), 36 (17:15)

Paver holding thickness or slope: thickness

Using automatics: yes

Factors affecting yield:

Other noteworthy inspection/comments: Here 6 AM, started paving 7 AM. 10 AM rock stuck in safety edge 138+92-138+22, fixed by hand. Industrial Ave brought in second paver for turn lane. Messed up when bringing mainline forward. Had trouble getting to match with turn lane, took three tries, had to pick up 40' of asphalt twice. Final tonnage of 3084.79. 5 ton waste. Ended STA 17+03. Tack up to STA 5+22. 1181' (104 gal) waste. Done by 6:30 PM.

### **Contract Times**

	Contract Time				Contractor	Hours	Hours	Work Start	Work Stop
Time	Description	Charged	Controlling Operation	Delay Reason	Working	Worked	Available	Time	Time

Contract: 20221213030 DWR Date: 9/21/2023, Seq. No.: 1 Page: 2 of 5







# **Daily Work Report**


Report v1

## **Contractor Personnel**

Contractor Name	Title	Count	Total Hours
BROOKSTONE, INC.	Truck Driver 3 or more axles	1	12
EILBES TRUCKING	Truck Driver 3 or more axles	1	12
GREG MARCKS TRUCKING	Truck Driver 3 or more axles	2	12
KEVIN MOODIE TRUCKING	Truck Driver 3 or more axles	1	12
LEROY STAHL TRUCKING	Truck Driver 3 or more axles	1	12
NORTHEAST ASPHALT, INC	Material Tester	2	12
	Truck Driver 3 or more axles	2	12
	Flag Person	3	12
	Heavy Equipment Operator	8	12
	Foreman	1	12
ORT TRANSPORTATION, INC	Truck Driver 3 or more axles	2	12
TDP TRUCKING LLC.	Truck Driver 3 or more axles	1	12
TWIN LAKES TRANSIT, LTD	Truck Driver 3 or more axles	7	12

Contract: 20221213030 DWR Date: 9/21/2023, Seq. No.: 1 Page: 3 of 5







# **Daily Work Report**

Report v1

## **Contractor Equipment**

Contractor Name	Equipment Description	Number On Site	Number Used	Hours Used	Hours Idle
BROOKSTONE, INC.	Dump Truck	1	1	12	
	Comments: 23				
EILBES TRUCKING	Dump Truck	1	1	12	
	Comments: 24				
GREG MARCKS TRUCKING	Dump Truck	2	2	12	
	Comments: 88,23				
KEVIN MOODIE TRUCKING	Dump Truck	1	1	12	
	Comments: 444				
LEROY STAHL TRUCKING	Dump Truck	1	1	12	
	Comments: 725				
NORTHEAST ASPHALT, INC	Dump Truck	2	2	12	
	Comments: Adam Ritchie 725, Majestio	Trucking 17			
	Water Truck	1	1	12	
	Roller	3	3	12	
	Comments: SAKAI SW880 BW27RH BW161ADO Hamm HD12				
	Skid Steer	1	1	12	
	Comments: DEERE 320E				
	Asphalt Transfer Machine	1	1	12	
	Comments: CAT E2850				
	Asphalt Paving Machine	2	2	12	
	Comments: CAT AP1000, IR PF2181				
	Pickup Truck	3	3	12	
	Tack Truck	1	1	12	

Contract: 20221213030 DWR Date: 9/21/2023, Seq. No.: 1 Page: 4 of 5



## **Wisconsin Department of Transportation**

02/26/2024 13:32:44

Daily Work Report	Da	ailv	Wo	rk	Re	por
-------------------	----	------	----	----	----	-----

Report v1

	Comments: Etnyre 315325			
	Broom Sweeper	1	1	12
ORT TRANSPORTATION, INC	Dump Truck	2	2	12
	<b>Comments:</b> 53, 51			
TDP TRUCKING LLC.	Dump Truck	1	1	12
	Comments: 02			
TWIN LAKES TRANSIT, LTD	Dump Truck	7	7	12
	Comments: 264, 263, 121, 151, 232, 474, 113			

# Item Postings

Item Description		Seq.	Cont			Proj	Authorized	Quantity	F	From Station - To Station
Suppl. Description	Item ID	Num	Ln	Project	Category	Ln	Quantity	Posted	Unit	Location

### **Attachments**

File Name	Description	File Size (kb)
DWRReport.pdf	Generated by DWR Report on 10/04/2023 07:23:22	78

## Approvals

Date/Time Approved		Name	Title	
10/2/2023 6:19 AM	Mike	Project Engineer		

Contract: 20221213030 DWR Date: 9/21/2023, Seq. No.: 1 Page: 5 of 5