

## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
<b>STH 20, East Troy-Racine</b>						
<b>A1090</b>	<b>Start Stage 1</b>	<b>Not Started</b>	<b>31-Jul-23</b>			
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1000	Temporary Traffic Signals (install only, not active)	SS	0	31-Jul-23	09-Aug-23	
A1010	Traffic Control/ Temp PVMT Marking	SS	0	31-Jul-23	31-Jul-23	
<b>A1010</b>	<b>Traffic Control/ Temp PVMT Marking</b>	<b>Not Started</b>	<b>31-Jul-23</b>	<b>31-Jul-23</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1090	Start Stage 1	SS	0	31-Jul-23		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1020	Erosion Control	SS	0	31-Jul-23	01-Aug-23	
A1030	Removals	FS	0	02-Aug-23	11-Aug-23	
A1300	Sign Removal	FS	0	01-Aug-23	01-Aug-23	
<b>A1020</b>	<b>Erosion Control</b>	<b>Not Started</b>	<b>31-Jul-23</b>	<b>01-Aug-23</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1010	Traffic Control/ Temp PVMT Marking	SS	0	31-Jul-23	31-Jul-23	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1100	Saw Cut	SS	1	01-Aug-23	01-Aug-23	
A1030	Removals	FS	0	02-Aug-23	11-Aug-23	
<b>A1000</b>	<b>Temporary Traffic Signals (install only, not active)</b>	<b>Not Started</b>	<b>31-Jul-23</b>	<b>09-Aug-23</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1090	Start Stage 1	SS	0	31-Jul-23		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1280	Traffic Control Removal/ Temp PVMT Marking	FS	0	08-Dec-23	11-Dec-23	
<b>A1100</b>	<b>Saw Cut</b>	<b>Not Started</b>	<b>01-Aug-23</b>	<b>01-Aug-23</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1020	Erosion Control	SS	1	31-Jul-23	01-Aug-23	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1030	Removals	FS	0	02-Aug-23	11-Aug-23	
A1240	Saw Cut	FS	0	02-Aug-23	02-Aug-23	
A1430	Saw Cut	FS	0	02-Aug-23	02-Aug-23	
A1460	Saw Cut	FS	0	02-Aug-23	02-Aug-23	
<b>A1300</b>	<b>Sign Removal</b>	<b>Not Started</b>	<b>01-Aug-23</b>	<b>01-Aug-23</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1010	Traffic Control/ Temp PVMT Marking	FS	0	31-Jul-23	31-Jul-23	

## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1030	Removals	FS	0	02-Aug-23		11-Aug-23
<b>A1240</b>	<b>Saw Cut</b>	<b>Not Started</b>		<b>02-Aug-23</b>		<b>02-Aug-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1100	Saw Cut	FS	0	01-Aug-23		01-Aug-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1250	Remove Curb & Grade	FS	0	14-Aug-23		14-Aug-23
<b>A1430</b>	<b>Saw Cut</b>	<b>Not Started</b>		<b>02-Aug-23</b>		<b>02-Aug-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1100	Saw Cut	FS	0	01-Aug-23		01-Aug-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1440	Remove Curb & Excavate	FS	0	14-Aug-23		14-Aug-23
<b>A1460</b>	<b>Saw Cut</b>	<b>Not Started</b>		<b>02-Aug-23</b>		<b>02-Aug-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1100	Saw Cut	FS	0	01-Aug-23		01-Aug-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1470	Remove & Temp Widening	FS	0	03-Nov-23		03-Nov-23
<b>A1030</b>	<b>Removals</b>	<b>Not Started</b>		<b>02-Aug-23</b>		<b>11-Aug-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1100	Saw Cut	FS	0	01-Aug-23		01-Aug-23
A1010	Traffic Control/ Temp PVMT Marking	FS	0	31-Jul-23		31-Jul-23
A1020	Erosion Control	FS	0	31-Jul-23		01-Aug-23
A1300	Sign Removal	FS	0	01-Aug-23		01-Aug-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1040	Watermain & Laterals W to E, 0-33%	SS	4	09-Aug-23		22-Aug-23
A1040	Watermain & Laterals W to E, 0-33%	FF	0	09-Aug-23		22-Aug-23
A1250	Remove Curb & Grade	FS	0	14-Aug-23		14-Aug-23
A1230	Temp Plates Inlets/Manholes	FS	0	14-Aug-23		14-Aug-23
A1440	Remove Curb & Excavate	FS	0	14-Aug-23		14-Aug-23
<b>A1040</b>	<b>Watermain &amp; Laterals W to E, 0-33%</b>	<b>Not Started</b>		<b>09-Aug-23</b>		<b>22-Aug-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1030	Removals	SS	4	02-Aug-23		11-Aug-23
A1030	Removals	FF	0	02-Aug-23		11-Aug-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1050	Storm Sewer W to E, 0-33%	SS	4	14-Aug-23		28-Aug-23

## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
A1560	Watermain & Laterals W to E, 34-67%	FS	0 23-Aug-23	11-Sep-23		
<b>A1230</b>	<b>Temp Plates Inlets/Manholes</b>	<b>Not Started</b>	<b>14-Aug-23</b>	<b>14-Aug-23</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1030	Removals	FS	0 02-Aug-23	11-Aug-23		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1170	HMA_Temporary	FS	0 02-Nov-23	02-Nov-23		
<b>A1250</b>	<b>Remove Curb &amp; Grade</b>	<b>Not Started</b>	<b>14-Aug-23</b>	<b>14-Aug-23</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1240	Saw Cut	FS	0 02-Aug-23	02-Aug-23		
A1030	Removals	FS	0 02-Aug-23	11-Aug-23		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1260	HMA_Temporary	FS	0 02-Nov-23	02-Nov-23		
<b>A1440</b>	<b>Remove Curb &amp; Excavate</b>	<b>Not Started</b>	<b>14-Aug-23</b>	<b>14-Aug-23</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1430	Saw Cut	FS	0 02-Aug-23	02-Aug-23		
A1030	Removals	FS	0 02-Aug-23	11-Aug-23		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1450	HMA Temp Widening	FS	0 03-Nov-23	03-Nov-23		
<b>A1050</b>	<b>Storm Sewer W to E, 0-33%</b>	<b>Not Started</b>	<b>14-Aug-23</b>	<b>28-Aug-23</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1040	Watermain & Laterals W to E, 0-33%	SS	4 09-Aug-23	22-Aug-23		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3230	Storm Sewer W to E, 34-67%	FS	0 29-Aug-23	15-Sep-23		
<b>A1560</b>	<b>Watermain &amp; Laterals W to E, 34-67%</b>	<b>Not Started</b>	<b>23-Aug-23</b>	<b>11-Sep-23</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1040	Watermain & Laterals W to E, 0-33%	FS	0 09-Aug-23	22-Aug-23		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1590	Watermain & Laterals W to E, 67-100%	FS	0 12-Sep-23	28-Sep-23		
<b>A3230</b>	<b>Storm Sewer W to E, 34-67%</b>	<b>Not Started</b>	<b>29-Aug-23</b>	<b>15-Sep-23</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1050	Storm Sewer W to E, 0-33%	FS	0 14-Aug-23	28-Aug-23		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3240	Storm Sewer W to E, 67-100%	FS	0 16-Sep-23	04-Oct-23		
A1060	Excavate & Breaker W to E, 0-50%	SS	5 08-Sep-23	18-Sep-23		

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
<b>A1060</b>	<b>Excavate &amp; Breaker W to E, 0-50%</b>	<b>Not Started</b>	<b>08-Sep-23</b>	<b>18-Sep-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3230	Storm Sewer W to E, 34-67%	SS	5	29-Aug-23	15-Sep-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1700	Excavate & Breaker, W to E 51-100%	FS	0	22-Sep-23	04-Oct-23
<b>A1590</b>	<b>Watermain &amp; Laterals W to E, 67-100%</b>	<b>Not Started</b>	<b>12-Sep-23</b>	<b>28-Sep-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1560	Watermain & Laterals W to E, 34-67%	FS	0	23-Aug-23	11-Sep-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3240	Storm Sewer W to E, 67-100%	FF	0	16-Sep-23	04-Oct-23
<b>A3240</b>	<b>Storm Sewer W to E, 67-100%</b>	<b>Not Started</b>	<b>16-Sep-23</b>	<b>04-Oct-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3230	Storm Sewer W to E, 34-67%	FS	0	29-Aug-23	15-Sep-23
A1590	Watermain & Laterals W to E, 67-100%	FF	0	12-Sep-23	28-Sep-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1700	Excavate & Breaker, W to E 51-100%	FF	0	22-Sep-23	04-Oct-23
<b>A1700</b>	<b>Excavate &amp; Breaker, W to E 51-100%</b>	<b>Not Started</b>	<b>22-Sep-23</b>	<b>04-Oct-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1060	Excavate & Breaker W to E, 0-50%	FS	0	08-Sep-23	18-Sep-23
A3240	Storm Sewer W to E, 67-100%	FF	0	16-Sep-23	04-Oct-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1070	1.25" Base Course	SS	6	30-Sep-23	06-Oct-23
<b>A1210</b>	<b>Inlet/ Manhole Adjust_Pre Curb</b>	<b>Not Started</b>	<b>30-Sep-23</b>	<b>02-Oct-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1070	1.25" Base Course	SS	0	30-Sep-23	06-Oct-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1080	Curb & Gutter/Median Nose	FS	0	07-Oct-23	18-Oct-23
<b>A1070</b>	<b>1.25" Base Course</b>	<b>Not Started</b>	<b>30-Sep-23</b>	<b>06-Oct-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1700	Excavate & Breaker, W to E 51-100%	SS	6	22-Sep-23	04-Oct-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1080	Curb & Gutter/Median Nose	FS	0	07-Oct-23	18-Oct-23
A1210	Inlet/ Manhole Adjust_Pre Curb	SS	0	30-Sep-23	02-Oct-23
<b>A1080</b>	<b>Curb &amp; Gutter/Median Nose</b>	<b>Not Started</b>	<b>07-Oct-23</b>	<b>18-Oct-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
A1070	1.25" Base Course	FS	0 30-Sep-23	06-Oct-23	
A1210	Inlet/ Manhole Adjust_Pre Curb	FS	0 30-Sep-23	02-Oct-23	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1320	Temp Pedestrian Device/Control	FS	0 19-Oct-23	20-Oct-23	
A1130	HMA_Fine Grade	FS	0 19-Oct-23	21-Oct-23	
<b>A1220</b>	<b>Inlet/Manhole Adjust_Pre HMA</b>	<b>Not Started</b>	<b>19-Oct-23</b>	<b>20-Oct-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1130	HMA_Fine Grade	SS	0 19-Oct-23	21-Oct-23	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1150	HMA_Lower Layer & Test Strip	FS	0 23-Oct-23	25-Oct-23	
<b>A1320</b>	<b>Temp Pedestrian Device/Control</b>	<b>Not Started</b>	<b>19-Oct-23</b>	<b>20-Oct-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1080	Curb & Gutter/Median Nose	FS	0 07-Oct-23	18-Oct-23	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1110	Excavate/Base Agg Concrete Walk	FS	0 21-Oct-23	24-Oct-23	
<b>A1130</b>	<b>HMA_Fine Grade</b>	<b>Not Started</b>	<b>19-Oct-23</b>	<b>21-Oct-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1080	Curb & Gutter/Median Nose	FS	0 07-Oct-23	18-Oct-23	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1150	HMA_Lower Layer & Test Strip	FS	0 23-Oct-23	25-Oct-23	
A1220	Inlet/Manhole Adjust_Pre HMA	SS	0 19-Oct-23	20-Oct-23	
<b>A1110</b>	<b>Excavate/Base Agg Concrete Walk</b>	<b>Not Started</b>	<b>21-Oct-23</b>	<b>24-Oct-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1320	Temp Pedestrian Device/Control	FS	0 19-Oct-23	20-Oct-23	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1120	Concrete Walk/Drives/Ramps	FS	0 25-Oct-23	03-Nov-23	
<b>A1150</b>	<b>HMA_Lower Layer &amp; Test Strip</b>	<b>Not Started</b>	<b>23-Oct-23</b>	<b>25-Oct-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1130	HMA_Fine Grade	FS	0 19-Oct-23	21-Oct-23	
A1220	Inlet/Manhole Adjust_Pre HMA	FS	0 19-Oct-23	20-Oct-23	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1160	HMA_Upper Layer & Test Strip	FS	0 27-Oct-23	30-Oct-23	
<b>A1120</b>	<b>Concrete Walk/Drives/Ramps</b>	<b>Not Started</b>	<b>25-Oct-23</b>	<b>03-Nov-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1110	Excavate/Base Agg Concrete Walk	FS	0 21-Oct-23	24-Oct-23	

## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1140	HMA Drives	FS	0	04-Nov-23		04-Nov-23
A1340	Temp Pedestrian Device/Control	FS	0	04-Nov-23		06-Nov-23
A1270	Permanent Signs	FS	0	06-Nov-23		08-Nov-23
A1330	Topsoil (South Walk)	FS	0	04-Nov-23		06-Nov-23
<b>A1160</b>	<b>HMA_Upper Layer &amp; Test Strip</b>	<b>Not Started</b>		<b>27-Oct-23</b>		<b>30-Oct-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1150	HMA_Lower Layer & Test Strip	FS	0	23-Oct-23		25-Oct-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1170	HMA_Temporary	FS	0	02-Nov-23		02-Nov-23
A1180	Topsoil (Median)	FS	0	02-Nov-23		03-Nov-23
A1260	HMA_Temporary	FS	0	02-Nov-23		02-Nov-23
A1310	Permanent Pavement Marking	FS	0	02-Nov-23		07-Nov-23
A1490	IC: Stage 1 HMA Pavement (11-01-2023)	FF	0			30-Oct-23*
<b>A1490</b>	<b>IC: Stage 1 HMA Pavement (11-01-2023)</b>	<b>Not Started</b>				<b>30-Oct-23*</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1160	HMA_Upper Layer & Test Strip	FF	0	27-Oct-23		30-Oct-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1290	2023,2024 Winter Shutdown	FS	0	12-Dec-23		29-Feb-24
<b>A1170</b>	<b>HMA_Temporary</b>	<b>Not Started</b>		<b>02-Nov-23</b>		<b>02-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1160	HMA_Upper Layer & Test Strip	FS	0	27-Oct-23		30-Oct-23
A1230	Temp Plates Inlets/Manholes	FS	0	14-Aug-23		14-Aug-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1280	Traffic Control Removal/ Temp PVMT Marking	FS	0	08-Dec-23		11-Dec-23
<b>A1260</b>	<b>HMA_Temporary</b>	<b>Not Started</b>		<b>02-Nov-23</b>		<b>02-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1250	Remove Curb & Grade	FS	0	14-Aug-23		14-Aug-23
A1160	HMA_Upper Layer & Test Strip	FS	0	27-Oct-23		30-Oct-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1280	Traffic Control Removal/ Temp PVMT Marking	FS	0	08-Dec-23		11-Dec-23
A1410	HMA Temp Widening & Shoulder	FS	0	03-Nov-23		07-Nov-23
A1470	Remove & Temp Widening	FS	0	03-Nov-23		03-Nov-23
A1450	HMA Temp Widening	FS	0	03-Nov-23		03-Nov-23

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
<b>A1180</b>	<b>Topsoil (Median)</b>	<b>Not Started</b>	<b>02-Nov-23</b>	<b>03-Nov-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1160	HMA_Upper Layer & Test Strip	FS	0	27-Oct-23	30-Oct-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1190	Restoration (Median)	FS	0	06-Nov-23	08-Nov-23
<b>A1310</b>	<b>Permanent Pavement Marking</b>	<b>Not Started</b>	<b>02-Nov-23</b>	<b>07-Nov-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1160	HMA_Upper Layer & Test Strip	FS	0	27-Oct-23	30-Oct-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1280	Traffic Control Removal/ Temp PVMT Marking	FS	0	08-Dec-23	11-Dec-23
<b>A1420</b>	<b>HMA Temp Widening &amp; Shoulder</b>	<b>Not Started</b>	<b>03-Nov-23</b>	<b>03-Nov-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1450	HMA Temp Widening	SS	0	03-Nov-23	03-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1510	Traffic Control/ Temp PVMT Marking	FS	0	11-Mar-24	11-Mar-24
<b>A1450</b>	<b>HMA Temp Widening</b>	<b>Not Started</b>	<b>03-Nov-23</b>	<b>03-Nov-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1440	Remove Curb & Excavate	FS	0	14-Aug-23	14-Aug-23
A1260	HMA_Temporary	FS	0	02-Nov-23	02-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1510	Traffic Control/ Temp PVMT Marking	FS	0	11-Mar-24	11-Mar-24
A1420	HMA Temp Widening & Shoulder	SS	0	03-Nov-23	03-Nov-23
<b>A1470</b>	<b>Remove &amp; Temp Widening</b>	<b>Not Started</b>	<b>03-Nov-23</b>	<b>03-Nov-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1460	Saw Cut	FS	0	02-Aug-23	02-Aug-23
A1260	HMA_Temporary	FS	0	02-Nov-23	02-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1510	Traffic Control/ Temp PVMT Marking	FS	0	11-Mar-24	11-Mar-24
<b>A1410</b>	<b>HMA Temp Widening &amp; Shoulder</b>	<b>Not Started</b>	<b>03-Nov-23</b>	<b>07-Nov-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1260	HMA_Temporary	FS	0	02-Nov-23	02-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1510	Traffic Control/ Temp PVMT Marking	FS	0	11-Mar-24	11-Mar-24
<b>A1140</b>	<b>HMA Drives</b>	<b>Not Started</b>	<b>04-Nov-23</b>	<b>04-Nov-23</b>	

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1120	Concrete Walk/Drives/Ramps	FS	0	25-Oct-23	03-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1380	Restoration (South Walk)	FS	0	07-Nov-23	10-Nov-23
<b>A1340</b>	<b>Temp Pedestrian Device/Control</b>	<b>Not Started</b>		<b>04-Nov-23</b>	<b>06-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1120	Concrete Walk/Drives/Ramps	FS	0	25-Oct-23	03-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1350	Excavate/Base Agg Concrete Walk	FS	0	07-Nov-23	10-Nov-23
<b>A1330</b>	<b>Topsoil (South Walk)</b>	<b>Not Started</b>		<b>04-Nov-23</b>	<b>06-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1120	Concrete Walk/Drives/Ramps	FS	0	25-Oct-23	03-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1380	Restoration (South Walk)	FS	0	07-Nov-23	10-Nov-23
<b>A1190</b>	<b>Restoration (Median)</b>	<b>Not Started</b>		<b>06-Nov-23</b>	<b>08-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1180	Topsoil (Median)	FS	0	02-Nov-23	03-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1200	Erosion Control Removal	FS	0	10-Nov-23	10-Nov-23
A1280	Traffic Control Removal/ Temp PVMT Marking	FS	0	08-Dec-23	11-Dec-23
<b>A1270</b>	<b>Permanent Signs</b>	<b>Not Started</b>		<b>06-Nov-23</b>	<b>08-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1120	Concrete Walk/Drives/Ramps	FS	0	25-Oct-23	03-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1290	2023,2024 Winter Shutdown	FS	0	12-Dec-23	29-Feb-24
<b>A1350</b>	<b>Excavate/Base Agg Concrete Walk</b>	<b>Not Started</b>		<b>07-Nov-23</b>	<b>10-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1340	Temp Pedestrian Device/Control	FS	0	04-Nov-23	06-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1710	S-64-222 Foundation	FS	0	13-Nov-23	16-Nov-23
<b>A1380</b>	<b>Restoration (South Walk)</b>	<b>Not Started</b>		<b>07-Nov-23</b>	<b>10-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1330	Topsoil (South Walk)	FS	0	04-Nov-23	06-Nov-23
A1140	HMA Drives	FS	0	04-Nov-23	04-Nov-23



## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1290	2023,2024 Winter Shutdown	FS	0	12-Dec-23		29-Feb-24
<b>A1200</b>	<b>Erosion Control Removal</b>	<b>Not Started</b>		<b>10-Nov-23</b>		<b>10-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1190	Restoration (Median)	FS	0	06-Nov-23		08-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1280	Traffic Control Removal/ Temp PVMT Marking	FF	0	08-Dec-23		11-Dec-23
<b>A1710</b>	<b>S-64-222 Foundation</b>	<b>Not Started</b>		<b>13-Nov-23</b>		<b>16-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1350	Excavate/Base Agg Concrete Walk	FS	0	07-Nov-23		10-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1870	S-64-222 Erect	FS	0	17-Nov-23		20-Nov-23
A1360	Concrete Walk/Drives/Ramps	FS	0	17-Nov-23		29-Nov-23
<b>A1870</b>	<b>S-64-222 Erect</b>	<b>Not Started</b>		<b>17-Nov-23</b>		<b>20-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1710	S-64-222 Foundation	FS	0	13-Nov-23		16-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1290	2023,2024 Winter Shutdown	FS	0	12-Dec-23		29-Feb-24
<b>A1360</b>	<b>Concrete Walk/Drives/Ramps</b>	<b>Not Started</b>		<b>17-Nov-23</b>		<b>29-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1710	S-64-222 Foundation	FS	0	13-Nov-23		16-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1370	HMA Drives	FS	0	30-Nov-23		30-Nov-23
A1400	Topsoil (North Walk)	FS	0	30-Nov-23		01-Dec-23
<b>A1370</b>	<b>HMA Drives</b>	<b>Not Started</b>		<b>30-Nov-23</b>		<b>30-Nov-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1360	Concrete Walk/Drives/Ramps	FS	0	17-Nov-23		29-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1390	Restoration (North Walk)	FS	0	02-Dec-23		06-Dec-23
<b>A1400</b>	<b>Topsoil (North Walk)</b>	<b>Not Started</b>		<b>30-Nov-23</b>		<b>01-Dec-23</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1360	Concrete Walk/Drives/Ramps	FS	0	17-Nov-23		29-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1390	Restoration (North Walk)	FS	0	02-Dec-23		06-Dec-23

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
<b>A1390</b>	<b>Restoration (North Walk)</b>	<b>Not Started</b>	<b>02-Dec-23</b>	<b>06-Dec-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1400	Topsoil (North Walk)	FS	0	30-Nov-23	01-Dec-23
A1370	HMA Drives	FS	0	30-Nov-23	30-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1290	2023,2024 Winter Shutdown	FS	0	12-Dec-23	29-Feb-24
A1280	Traffic Control Removal/ Temp PVMT Marking	FS	0	08-Dec-23	11-Dec-23
<b>A1280</b>	<b>Traffic Control Removal/ Temp PVMT Marking</b>	<b>Not Started</b>	<b>08-Dec-23</b>	<b>11-Dec-23</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1190	Restoration (Median)	FS	0	06-Nov-23	08-Nov-23
A1170	HMA_Temporary	FS	0	02-Nov-23	02-Nov-23
A1260	HMA_Temporary	FS	0	02-Nov-23	02-Nov-23
A1200	Erosion Control_Removal	FF	0	10-Nov-23	10-Nov-23
A1310	Permanent Pavement Marking	FS	0	02-Nov-23	07-Nov-23
A1000	Temporary Traffic Signals (install only, not active)	FS	0	31-Jul-23	09-Aug-23
A1390	Restoration (North Walk)	FS	0	02-Dec-23	06-Dec-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1290	2023,2024 Winter Shutdown	FS	0	12-Dec-23	29-Feb-24
<b>A1290</b>	<b>2023,2024 Winter Shutdown</b>	<b>Not Started</b>	<b>12-Dec-23</b>	<b>29-Feb-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1280	Traffic Control Removal/ Temp PVMT Marking	FS	0	08-Dec-23	11-Dec-23
A1380	Restoration (South Walk)	FS	0	07-Nov-23	10-Nov-23
A1390	Restoration (North Walk)	FS	0	02-Dec-23	06-Dec-23
A1270	Permanent Signs	FS	0	06-Nov-23	08-Nov-23
A1490	IC: Stage 1 HMA Pavement (11-01-2023)	FS	0		30-Oct-23*
A1870	S-64-222 Erect	FS	0	17-Nov-23	20-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1480	Clearing & Grubbing	FS	0	01-Mar-24	18-Mar-24
A1500	Install & Activate Temp Signals	FS	0	01-Mar-24	08-Mar-24
<b>A1500</b>	<b>Install &amp; Activate Temp Signals</b>	<b>Not Started</b>	<b>01-Mar-24</b>	<b>08-Mar-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1290	2023,2024 Winter Shutdown	FS	0	12-Dec-23	29-Feb-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1510	Traffic Control/ Temp PVMT Marking	FS	0	11-Mar-24	11-Mar-24

## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish
<b>A1480</b>	<b>Clearing &amp; Grubbing</b>	<b>Not Started</b>	<b>01-Mar-24</b>	<b>18-Mar-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1290	2023,2024 Winter Shutdown	FS	0 12-Dec-23	29-Feb-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3200	IC Stage 2 Completion (06-30-2024)	FF	0	28-Jun-24*
<b>A1510</b>	<b>Traffic Control/ Temp PVMT Marking</b>	<b>Not Started</b>	<b>11-Mar-24</b>	<b>11-Mar-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1410	HMA Temp Widening & Shoulder	FS	0 03-Nov-23	07-Nov-23
A1470	Remove & Temp Widening	FS	0 03-Nov-23	03-Nov-23
A1450	HMA Temp Widening	FS	0 03-Nov-23	03-Nov-23
A1500	Install & Activate Temp Signals	FS	0 01-Mar-24	08-Mar-24
A1420	HMA Temp Widening & Shoulder	FS	0 03-Nov-23	03-Nov-23
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1520	Erosion Control	SS	0 11-Mar-24	12-Mar-24
A1550	Removals	FS	0 13-Mar-24	25-Mar-24
A1540	Sign Removal	FS	0 12-Mar-24	12-Mar-24
<b>A1520</b>	<b>Erosion Control</b>	<b>Not Started</b>	<b>11-Mar-24</b>	<b>12-Mar-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1510	Traffic Control/ Temp PVMT Marking	SS	0 11-Mar-24	11-Mar-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1530	Saw Cut	SS	1 12-Mar-24	12-Mar-24
A1550	Removals	FS	0 13-Mar-24	25-Mar-24
<b>A1530</b>	<b>Saw Cut</b>	<b>Not Started</b>	<b>12-Mar-24</b>	<b>12-Mar-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1520	Erosion Control	SS	1 11-Mar-24	12-Mar-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1550	Removals	FS	0 13-Mar-24	25-Mar-24
<b>A1540</b>	<b>Sign Removal</b>	<b>Not Started</b>	<b>12-Mar-24</b>	<b>12-Mar-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1510	Traffic Control/ Temp PVMT Marking	FS	0 11-Mar-24	11-Mar-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1550	Removals	FS	0 13-Mar-24	25-Mar-24
<b>A1550</b>	<b>Removals</b>	<b>Not Started</b>	<b>13-Mar-24</b>	<b>25-Mar-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1530	Saw Cut	FS	0 12-Mar-24	12-Mar-24

## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish
A1510	Traffic Control/ Temp PVMT Marking	FS	0 11-Mar-24	11-Mar-24
A1520	Erosion Control	FS	0 11-Mar-24	12-Mar-24
A1540	Sign Removal	FS	0 12-Mar-24	12-Mar-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1570	Storm Sewer	FS	0 26-Mar-24	04-Apr-24
A3280	Sign S-64-223	FS	0 26-Mar-24	03-Apr-24
<b>A3280</b>	<b>Sign S-64-223</b>	<b>Not Started</b>	<b>26-Mar-24</b>	<b>03-Apr-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1550	Removals	FS	0 13-Mar-24	25-Mar-24
<b>A1570</b>	<b>Storm Sewer</b>	<b>Not Started</b>	<b>26-Mar-24</b>	<b>04-Apr-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1550	Removals	FS	0 13-Mar-24	25-Mar-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1580	Excavate/Breaker/Base Course	SS	2 29-Mar-24	06-Apr-24
A1580	Excavate/Breaker/Base Course	FF	0 29-Mar-24	06-Apr-24
<b>A1580</b>	<b>Excavate/Breaker/Base Course</b>	<b>Not Started</b>	<b>29-Mar-24</b>	<b>06-Apr-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1570	Storm Sewer	SS	2 26-Mar-24	04-Apr-24
A1570	Storm Sewer	FF	0 26-Mar-24	04-Apr-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1640	HMA_Lower Layer	FS	0 13-May-24	14-May-24
A1610	Curb & Gutter/Median Nose	SS	0 10-Apr-24	06-May-24
A1600	Inlet/ Manhole Adjust_Pre Curb	SS	0 08-Apr-24	09-Apr-24
A1610	Curb & Gutter/Median Nose	FS	0 10-Apr-24	06-May-24
A1600	Inlet/ Manhole Adjust_Pre Curb	FS	0 08-Apr-24	09-Apr-24
<b>A1600</b>	<b>Inlet/ Manhole Adjust_Pre Curb</b>	<b>Not Started</b>	<b>08-Apr-24</b>	<b>09-Apr-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1580	Excavate/Breaker/Base Course	SS	0 29-Mar-24	06-Apr-24
A1580	Excavate/Breaker/Base Course	FS	0 29-Mar-24	06-Apr-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1610	Curb & Gutter/Median Nose	FS	0 10-Apr-24	06-May-24
<b>A1610</b>	<b>Curb &amp; Gutter/Median Nose</b>	<b>Not Started</b>	<b>10-Apr-24</b>	<b>06-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1600	Inlet/ Manhole Adjust_Pre Curb	FS	0 08-Apr-24	09-Apr-24
A1580	Excavate/Breaker/Base Course	SS	0 29-Mar-24	06-Apr-24

## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish
A1580	Excavate/Breaker/Base Course	FS	0 29-Mar-24	06-Apr-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1620	HMA_Fine Grade	FS	0 08-May-24	10-May-24
A2020	Removals	FS	0 08-May-24	08-May-24
<b>A2020</b>	<b>Removals</b>	<b>Not Started</b>	<b>08-May-24</b>	<b>08-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1610	Curb & Gutter/Median Nose	FS	0 10-Apr-24	06-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2030	Storm Sewer	FS	0 10-May-24	11-May-24
<b>A1620</b>	<b>HMA_Fine Grade</b>	<b>Not Started</b>	<b>08-May-24</b>	<b>10-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1610	Curb & Gutter/Median Nose	FS	0 10-Apr-24	06-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1640	HMA_Lower Layer	FS	0 13-May-24	14-May-24
A1630	Inlet/Manhole Adjust_Pre HMA	SS	0 08-May-24	10-May-24
<b>A1630</b>	<b>Inlet/Manhole Adjust_Pre HMA</b>	<b>Not Started</b>	<b>08-May-24</b>	<b>10-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1620	HMA_Fine Grade	SS	0 08-May-24	10-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1640	HMA_Lower Layer	FS	0 13-May-24	14-May-24
<b>A2030</b>	<b>Storm Sewer</b>	<b>Not Started</b>	<b>10-May-24</b>	<b>11-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2020	Removals	FS	0 08-May-24	08-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2040	Excavate/Breaker/Base Aggregate	FS	0 13-May-24	14-May-24
<b>A1920</b>	<b>Traffic Control</b>	<b>Not Started</b>	<b>13-May-24</b>	<b>13-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1640	HMA_Lower Layer	SS	0 13-May-24	14-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1930	HMA Pavement Repair	FS	0 14-May-24	14-May-24
A2010	STH 83 Level of Effort (14 Allowed Days)	SS	0 13-May-24	23-May-24
<b>A2050</b>	<b>Inlet/ Manhole Adjust_Pre Curb</b>	<b>Not Started</b>	<b>13-May-24</b>	<b>13-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2040	Excavate/Breaker/Base Aggregate	SS	0 13-May-24	14-May-24

## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2070	Curb & Gutter/Median Nose	FS	0 16-May-24	28-May-24
<b>A2060</b>	<b>Electrical_Conduit Crossing</b>	<b>Not Started</b>	<b>13-May-24</b>	<b>13-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2040	Excavate/Breaker/Base Aggregate	SS	0 13-May-24	14-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2070	Curb & Gutter/Median Nose	FS	0 16-May-24	28-May-24
<b>A1640</b>	<b>HMA_Lower Layer</b>	<b>Not Started</b>	<b>13-May-24</b>	<b>14-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1620	HMA_Fine Grade	FS	0 08-May-24	10-May-24
A1630	Inlet/Manhole Adjust_Pre HMA	FS	0 08-May-24	10-May-24
A1580	Excavate/Breaker/Base Course	FS	0 29-Mar-24	06-Apr-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1650	HMA_Upper Layer	FS	0 16-May-24	17-May-24
A1920	Traffic Control	SS	0 13-May-24	13-May-24
<b>A2040</b>	<b>Excavate/Breaker/Base Aggregate</b>	<b>Not Started</b>	<b>13-May-24</b>	<b>14-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2030	Storm Sewer	FS	0 10-May-24	11-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2070	Curb & Gutter/Median Nose	FS	0 16-May-24	28-May-24
A2050	Inlet/ Manhole Adjust_Pre Curb	SS	0 13-May-24	13-May-24
A2060	Electrical_Conduit Crossing	SS	0 13-May-24	13-May-24
<b>A2010</b>	<b>STH 83 Level of Effort (14 Allowed Days)</b>	<b>Not Started</b>	<b>13-May-24</b>	<b>23-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1920	Traffic Control	SS	0 13-May-24	13-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1980	Signs	FF	0 23-May-24	23-May-24
<b>A1930</b>	<b>HMA Pavement Repair</b>	<b>Not Started</b>	<b>14-May-24</b>	<b>14-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1920	Traffic Control	FS	0 13-May-24	13-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1950	Milling	FS	0 16-May-24	16-May-24
<b>A1950</b>	<b>Milling</b>	<b>Not Started</b>	<b>16-May-24</b>	<b>16-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>

## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Lag	Start	Finish	
A1930	HMA Pavement Repair	FS	0	14-May-24	14-May-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1960	HMA Pavement	FS	0	17-May-24	20-May-24	
<b>A1650</b>	<b>HMA_Upper Layer</b>	<b>Not Started</b>		<b>16-May-24</b>	<b>17-May-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1640	HMA_Lower Layer	FS	0	13-May-24	14-May-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1660	Topsoil	FS	0	20-May-24	21-May-24	
A1680	Permanent Pavement Marking	FS	0	20-May-24	23-May-24	
A1670	Permanent Signs	FS	0	20-May-24	21-May-24	
A2000	Temp Pavement	FS	0	20-May-24	20-May-24	
A3210	IC Stage 3 HMA Pavement 10-01-2024	FS	0		18-Sep-24*	
<b>A2070</b>	<b>Curb &amp; Gutter/Median Nose</b>	<b>Not Started</b>		<b>16-May-24</b>	<b>28-May-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2050	Inlet/ Manhole Adjust_Pre Curb	FS	0	13-May-24	13-May-24	
A2040	Excavate/Breaker/Base Aggregate	FS	0	13-May-24	14-May-24	
A2060	Electrical_Conduit Crossing	FS	0	13-May-24	13-May-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2080	HMA_Fine Grade	FS	0	29-May-24	29-May-24	
A2140	Topsoil	FS	0	10-Jun-24	10-Jun-24	
A2090	Electrical: Base/conduit/Pull Box	FS	0	29-May-24	31-May-24	
<b>A1960</b>	<b>HMA Pavement</b>	<b>Not Started</b>		<b>17-May-24</b>	<b>20-May-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1950	Milling	FS	0	16-May-24	16-May-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1940	Base Aggregate Shoulders	FS	0	21-May-24	21-May-24	
A1970	Pavement Marking	FS	0	21-May-24	21-May-24	
A3210	IC Stage 3 HMA Pavement 10-01-2024	FS	0		18-Sep-24*	
<b>A2000</b>	<b>Temp Pavement</b>	<b>Not Started</b>		<b>20-May-24</b>	<b>20-May-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A1650	HMA_Upper Layer	FS	0	16-May-24	17-May-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2160	Traffic Control/ Temp PVMT Marking	FS	0	01-Jul-24	01-Jul-24	
<b>A1660</b>	<b>Topsoil</b>	<b>Not Started</b>		<b>20-May-24</b>	<b>21-May-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	

## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
A1650	HMA_Upper Layer	FS	0 16-May-24	17-May-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1690	Restoration	FS	0 23-May-24	28-May-24		
<hr/>						
<b>A1670</b>	<b>Permanent Signs</b>	<b>Not Started</b>	<b>20-May-24</b>	<b>21-May-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1650	HMA_Upper Layer	FS	0 16-May-24	17-May-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3200	IC Stage 2 Completion (06-30-2024)	FF	0	28-Jun-24*		
<hr/>						
<b>A1680</b>	<b>Permanent Pavement Marking</b>	<b>Not Started</b>	<b>20-May-24</b>	<b>23-May-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1650	HMA_Upper Layer	FS	0 16-May-24	17-May-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2160	Traffic Control/ Temp PVMT Marking	FS	0 01-Jul-24	01-Jul-24		
A3200	IC Stage 2 Completion (06-30-2024)	FF	0	28-Jun-24*		
<hr/>						
<b>A1940</b>	<b>Base Aggregate Shoulders</b>	<b>Not Started</b>	<b>21-May-24</b>	<b>21-May-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1960	HMA Pavement	FS	0 17-May-24	20-May-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1980	Signs	FS	0 23-May-24	23-May-24		
<hr/>						
<b>A1970</b>	<b>Pavement Marking</b>	<b>Not Started</b>	<b>21-May-24</b>	<b>21-May-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1960	HMA Pavement	FS	0 17-May-24	20-May-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2160	Traffic Control/ Temp PVMT Marking	FS	0 01-Jul-24	01-Jul-24		
<hr/>						
<b>A1980</b>	<b>Signs</b>	<b>Not Started</b>	<b>23-May-24</b>	<b>23-May-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1940	Base Aggregate Shoulders	FS	0 21-May-24	21-May-24		
A2010	STH 83 Level of Effort (14 Allowed Days)	FF	0 13-May-24	23-May-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2160	Traffic Control/ Temp PVMT Marking	FS	0 01-Jul-24	01-Jul-24		
A2390	IC: STH 83 Completion (05-31-2024)	FF	0	23-May-24*		
<hr/>						
<b>A1690</b>	<b>Restoration</b>	<b>Not Started</b>	<b>23-May-24</b>	<b>28-May-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A1660	Topsoil	FS	0 20-May-24	21-May-24		



## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start		Finish	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A3200	IC Stage 2 Completion (06-30-2024)	FF	0			28-Jun-24*
<b>A2390</b>	<b>IC: STH 83 Completion (05-31-2024)</b>	<b>Not Started</b>				<b>23-May-24*</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1980	Signs	FF	0	23-May-24		23-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A3200	IC Stage 2 Completion (06-30-2024)	FF	0			28-Jun-24*
<b>A2080</b>	<b>HMA_Fine Grade</b>	<b>Not Started</b>		<b>29-May-24</b>		<b>29-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2070	Curb & Gutter/Median Nose	FS	0	16-May-24		28-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2100	HMA Pavement	FS	0	30-May-24		31-May-24
A2100	HMA Pavement	SS	0	30-May-24		31-May-24
<b>A2090</b>	<b>Electrical: Base/conduit/Pull Box</b>	<b>Not Started</b>		<b>29-May-24</b>		<b>31-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2070	Curb & Gutter/Median Nose	FS	0	16-May-24		28-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2110	Backfill & Grade Walk	FS	0	03-Jun-24		03-Jun-24
<b>A2100</b>	<b>HMA Pavement</b>	<b>Not Started</b>		<b>30-May-24</b>		<b>31-May-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2080	HMA_Fine Grade	FS	0	29-May-24		29-May-24
A2080	HMA_Fine Grade	SS	0	29-May-24		29-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2130	Permanent Pavement Marking	FS	0	03-Jun-24		03-Jun-24
A1990	Temp Pavement	FS	0	03-Jun-24		03-Jun-24
A3210	IC Stage 3 HMA Pavement 10-01-2024	FS	0			18-Sep-24*
<b>A1990</b>	<b>Temp Pavement</b>	<b>Not Started</b>		<b>03-Jun-24</b>		<b>03-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2100	HMA Pavement	FS	0	30-May-24		31-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2160	Traffic Control/ Temp PVTM Marking	FS	0	01-Jul-24		01-Jul-24
<b>A2130</b>	<b>Permanent Pavement Marking</b>	<b>Not Started</b>		<b>03-Jun-24</b>		<b>03-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2100	HMA Pavement	FS	0	30-May-24		31-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
A2160	Traffic Control/ Temp PVMT Marking	FS	0 01-Jul-24	01-Jul-24	
<b>A2110</b>	<b>Backfill &amp; Grade Walk</b>	<b>Not Started</b>	<b>03-Jun-24</b>	<b>03-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A2090	Electrical: Base/conduit/Pull Box	FS	0 29-May-24	31-May-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A2120	Walk & Ramps	FS	0 05-Jun-24	07-Jun-24	
<b>A2120</b>	<b>Walk &amp; Ramps</b>	<b>Not Started</b>	<b>05-Jun-24</b>	<b>07-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A2110	Backfill & Grade Walk	FS	0 03-Jun-24	03-Jun-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A2140	Topsoil	FS	0 10-Jun-24	10-Jun-24	
A1720	Traffic Control_Close ES	FS	0 08-Jun-24	08-Jun-24	
<b>A1720</b>	<b>Traffic Control_Close ES</b>	<b>Not Started</b>	<b>08-Jun-24</b>	<b>08-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A2120	Walk & Ramps	FS	0 05-Jun-24	07-Jun-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1740	Saw Cut	SS	0 08-Jun-24	08-Jun-24	
A1760	Removals	FS	0 10-Jun-24	10-Jun-24	
A1830	ES Closure Level of Effort (21 Allowed Days)	SS	0 08-Jun-24	28-Jun-24	
<b>A1740</b>	<b>Saw Cut</b>	<b>Not Started</b>	<b>08-Jun-24</b>	<b>08-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1720	Traffic Control_Close ES	SS	0 08-Jun-24	08-Jun-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1760	Removals	SS	0 10-Jun-24	10-Jun-24	
A1770	Storm Sewer	FS	0 11-Jun-24	12-Jun-24	
<b>A1830</b>	<b>ES Closure Level of Effort (21 Allowed Days)</b>	<b>Not Started</b>	<b>08-Jun-24</b>	<b>28-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1720	Traffic Control_Close ES	SS	0 08-Jun-24	08-Jun-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1910	Traffic Control_Open ES	FF	0 28-Jun-24	28-Jun-24	
<b>A1760</b>	<b>Removals</b>	<b>Not Started</b>	<b>10-Jun-24</b>	<b>10-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>	
A1740	Saw Cut	SS	0 08-Jun-24	08-Jun-24	
A1720	Traffic Control_Close ES	FS	0 08-Jun-24	08-Jun-24	

## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1770	Storm Sewer	FS	0 11-Jun-24	12-Jun-24
A1850	WaterMain	FS	0 11-Jun-24	12-Jun-24
<b>A2140</b>	<b>Topsoil</b>	<b>Not Started</b>	<b>10-Jun-24</b>	<b>10-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2070	Curb & Gutter/Median Nose	FS	0 16-May-24	28-May-24
A2120	Walk & Ramps	FS	0 05-Jun-24	07-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2150	Restoration	FS	0 11-Jun-24	11-Jun-24
<b>A2150</b>	<b>Restoration</b>	<b>Not Started</b>	<b>11-Jun-24</b>	<b>11-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2140	Topsoil	FS	0 10-Jun-24	10-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3200	IC Stage 2 Completion (06-30-2024)	FF	0	28-Jun-24*
<b>A1770</b>	<b>Storm Sewer</b>	<b>Not Started</b>	<b>11-Jun-24</b>	<b>12-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1760	Removals	FS	0 10-Jun-24	10-Jun-24
A1740	Saw Cut	FS	0 08-Jun-24	08-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1780	Excavate/Breaker/Base Aggregate	FS	0 14-Jun-24	14-Jun-24
<b>A1850</b>	<b>WaterMain</b>	<b>Not Started</b>	<b>11-Jun-24</b>	<b>12-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1760	Removals	FS	0 10-Jun-24	10-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1780	Excavate/Breaker/Base Aggregate	FS	0 14-Jun-24	14-Jun-24
<b>A1780</b>	<b>Excavate/Breaker/Base Aggregate</b>	<b>Not Started</b>	<b>14-Jun-24</b>	<b>14-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1770	Storm Sewer	FS	0 11-Jun-24	12-Jun-24
A1850	WaterMain	FS	0 11-Jun-24	12-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A1810	Curb & Gutter/Median Nose	FS	0 15-Jun-24	19-Jun-24
A1800	Inlet/ Manhole Adjust_Pre Curb	SS	0 14-Jun-24	14-Jun-24
A1900	Electrical_Conduit Crossing	SS	0 14-Jun-24	14-Jun-24
<b>A1800</b>	<b>Inlet/ Manhole Adjust_Pre Curb</b>	<b>Not Started</b>	<b>14-Jun-24</b>	<b>14-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
A1780	Excavate/Breaker/Base Aggregate	SS	0	14-Jun-24	14-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1810	Curb & Gutter/Median Nose	FS	0	15-Jun-24	19-Jun-24
<b>A1900</b>	<b>Electrical_Conduit Crossing</b>	<b>Not Started</b>		<b>14-Jun-24</b>	<b>14-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1780	Excavate/Breaker/Base Aggregate	SS	0	14-Jun-24	14-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1810	Curb & Gutter/Median Nose	FS	0	15-Jun-24	19-Jun-24
<b>A1810</b>	<b>Curb &amp; Gutter/Median Nose</b>	<b>Not Started</b>		<b>15-Jun-24</b>	<b>19-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1800	Inlet/ Manhole Adjust_Pre Curb	FS	0	14-Jun-24	14-Jun-24
A1780	Excavate/Breaker/Base Aggregate	FS	0	14-Jun-24	14-Jun-24
A1900	Electrical_Conduit Crossing	FS	0	14-Jun-24	14-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1820	HMA_Fine Grade	FS	0	20-Jun-24	20-Jun-24
A1860	Topsoil	FS	0	26-Jun-24	26-Jun-24
A1790	Electrical: Base/conduit/Pull Box	FS	0	20-Jun-24	21-Jun-24
<b>A1820</b>	<b>HMA_Fine Grade</b>	<b>Not Started</b>		<b>20-Jun-24</b>	<b>20-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1810	Curb & Gutter/Median Nose	FS	0	15-Jun-24	19-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1840	HMA Pavement	FS	0	21-Jun-24	21-Jun-24
A1840	HMA Pavement	SS	0	21-Jun-24	21-Jun-24
<b>A1790</b>	<b>Electrical: Base/conduit/Pull Box</b>	<b>Not Started</b>		<b>20-Jun-24</b>	<b>21-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1810	Curb & Gutter/Median Nose	FS	0	15-Jun-24	19-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1750	Backfill & Grade Walk	FS	0	22-Jun-24	22-Jun-24
<b>A1840</b>	<b>HMA Pavement</b>	<b>Not Started</b>		<b>21-Jun-24</b>	<b>21-Jun-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1820	HMA_Fine Grade	FS	0	20-Jun-24	20-Jun-24
A1820	HMA_Fine Grade	SS	0	20-Jun-24	20-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1880	Permanent Pavement Marking	FS	0	22-Jun-24	22-Jun-24
A3210	IC Stage 3 HMA Pavement 10-01-2024	FS	0		18-Sep-24*

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
<b>A1880</b>	<b>Permanent Pavement Marking</b>	<b>Not Started</b>	<b>22-Jun-24</b>	<b>22-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1840	HMA Pavement	FS	0	21-Jun-24	21-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1910	Traffic Control_Open ES	FS	0	28-Jun-24	28-Jun-24
<b>A1750</b>	<b>Backfill &amp; Grade Walk</b>	<b>Not Started</b>	<b>22-Jun-24</b>	<b>22-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1790	Electrical: Base/conduit/Pull Box	FS	0	20-Jun-24	21-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1730	Walk & Ramps	SS	0	22-Jun-24	25-Jun-24
A1730	Walk & Ramps	FF	0	22-Jun-24	25-Jun-24
<b>A1730</b>	<b>Walk &amp; Ramps</b>	<b>Not Started</b>	<b>22-Jun-24</b>	<b>25-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1750	Backfill & Grade Walk	SS	0	22-Jun-24	22-Jun-24
A1750	Backfill & Grade Walk	FF	0	22-Jun-24	22-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1860	Topsoil	FS	0	26-Jun-24	26-Jun-24
<b>A1860</b>	<b>Topsoil</b>	<b>Not Started</b>	<b>26-Jun-24</b>	<b>26-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1810	Curb & Gutter/Median Nose	FS	0	15-Jun-24	19-Jun-24
A1730	Walk & Ramps	FS	0	22-Jun-24	25-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1890	Restoration	SS	0	26-Jun-24	26-Jun-24
A1910	Traffic Control_Open ES	FS	0	28-Jun-24	28-Jun-24
<b>A1890</b>	<b>Restoration</b>	<b>Not Started</b>	<b>26-Jun-24</b>	<b>26-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1860	Topsoil	SS	0	26-Jun-24	26-Jun-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1910	Traffic Control_Open ES	FS	0	28-Jun-24	28-Jun-24
<b>A1910</b>	<b>Traffic Control_Open ES</b>	<b>Not Started</b>	<b>28-Jun-24</b>	<b>28-Jun-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A1880	Permanent Pavement Marking	FS	0	22-Jun-24	22-Jun-24
A1830	ES Closure Level of Effort (21 Allowed Days)	FF	0	08-Jun-24	28-Jun-24
A1890	Restoration	FS	0	26-Jun-24	26-Jun-24
A1860	Topsoil	FS	0	26-Jun-24	26-Jun-24

### Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2160	Traffic Control/ Temp PVMT Marking	FS	0	01-Jul-24		01-Jul-24
A3200	IC Stage 2 Completion (06-30-2024)	FF	0			28-Jun-24*
<b>A3200</b>	<b>IC Stage 2 Completion (06-30-2024)</b>	<b>Not Started</b>				<b>28-Jun-24*</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2390	IC: STH 83 Completion (05-31-2024)	FF	0			23-May-24*
A1910	Traffic Control_Open ES	FF	0	28-Jun-24		28-Jun-24
A2150	Restoration	FF	0	11-Jun-24		11-Jun-24
A1690	Restoration	FF	0	23-May-24		28-May-24
A1480	Clearing & Grubbing	FF	0	01-Mar-24		18-Mar-24
A1670	Permanent Signs	FF	0	20-May-24		21-May-24
A1680	Permanent Pavement Marking	FF	0	20-May-24		23-May-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2160	Traffic Control/ Temp PVMT Marking	FS	0	01-Jul-24		01-Jul-24
<b>A2160</b>	<b>Traffic Control/ Temp PVMT Marking</b>	<b>Not Started</b>		<b>01-Jul-24</b>		<b>01-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1990	Temp Pavement	FS	0	03-Jun-24		03-Jun-24
A2000	Temp Pavement	FS	0	20-May-24		20-May-24
A1970	Pavement Marking	FS	0	21-May-24		21-May-24
A1980	Signs	FS	0	23-May-24		23-May-24
A1910	Traffic Control_Open ES	FS	0	28-Jun-24		28-Jun-24
A2130	Permanent Pavement Marking	FS	0	03-Jun-24		03-Jun-24
A1680	Permanent Pavement Marking	FS	0	20-May-24		23-May-24
A3200	IC Stage 2 Completion (06-30-2024)	FS	0			28-Jun-24*
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2170	Erosion Control	SS	0	01-Jul-24		02-Jul-24
A2200	Removals	FS	0	08-Jul-24		17-Jul-24
A2190	Sign Removal	FS	0	02-Jul-24		02-Jul-24
A2770	Traffic Control	SS	0	01-Jul-24		02-Jul-24
A2540	Traffic Control/ Temp PVMT Marking	SS	0	01-Jul-24		01-Jul-24
<b>A2540</b>	<b>Traffic Control/ Temp PVMT Marking</b>	<b>Not Started</b>		<b>01-Jul-24</b>		<b>01-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2160	Traffic Control/ Temp PVMT Marking	SS	0	01-Jul-24		01-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2550	Erosion Control	SS	0	01-Jul-24		02-Jul-24
A2580	Removals	FS	0	18-Jul-24		29-Jul-24

## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish
<b>A2170</b>	<b>Erosion Control</b>	<b>Not Started</b>	<b>01-Jul-24</b>	<b>02-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2160	Traffic Control/ Temp PVMT Marking	SS	0 01-Jul-24	01-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2180	Saw Cut	SS	1 02-Jul-24	02-Jul-24
A2200	Removals	FS	0 08-Jul-24	17-Jul-24
<b>A2550</b>	<b>Erosion Control</b>	<b>Not Started</b>	<b>01-Jul-24</b>	<b>02-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2540	Traffic Control/ Temp PVMT Marking	SS	0 01-Jul-24	01-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2560	Saw Cut	SS	1 02-Jul-24	02-Jul-24
A2580	Removals	FS	0 18-Jul-24	29-Jul-24
<b>A2770</b>	<b>Traffic Control</b>	<b>Not Started</b>	<b>01-Jul-24</b>	<b>02-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2160	Traffic Control/ Temp PVMT Marking	SS	0 01-Jul-24	01-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2780	Erosion Control	FS	0 08-Jul-24	10-Jul-24
A3090	Wisconsin Central Railroad Crossing	FS	0 08-Jul-24	31-Jul-24
<b>A2180</b>	<b>Saw Cut</b>	<b>Not Started</b>	<b>02-Jul-24</b>	<b>02-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2170	Erosion Control	SS	1 01-Jul-24	02-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2200	Removals	FS	0 08-Jul-24	17-Jul-24
<b>A2190</b>	<b>Sign Removal</b>	<b>Not Started</b>	<b>02-Jul-24</b>	<b>02-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2160	Traffic Control/ Temp PVMT Marking	FS	0 01-Jul-24	01-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2200	Removals	FS	0 08-Jul-24	17-Jul-24
<b>A2560</b>	<b>Saw Cut</b>	<b>Not Started</b>	<b>02-Jul-24</b>	<b>02-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2550	Erosion Control	SS	1 01-Jul-24	02-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2580	Removals	FS	0 18-Jul-24	29-Jul-24
<b>A2780</b>	<b>Erosion Control</b>	<b>Not Started</b>	<b>08-Jul-24</b>	<b>10-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
A2770	Traffic Control	FS	0	01-Jul-24	02-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2710	Saw Cut Repair Areas	FS	0	11-Jul-24	26-Jul-24
A2800	Concrete Barrier Wall (Near Honey Creek)	FS	0	11-Jul-24	31-Jul-24
A3270	Retaining Wall R-51-82, Sta 1155+25 to 1158+50	FS	0	11-Jul-24	05-Aug-24
A2530	Culvert Replacements	FS	0	11-Jul-24	05-Aug-24
<b>A2200</b>	<b>Removals</b>	<b>Not Started</b>	<b>08-Jul-24</b>	<b>17-Jul-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2180	Saw Cut	FS	0	02-Jul-24	02-Jul-24
A2160	Traffic Control/ Temp PVMT Marking	FS	0	01-Jul-24	01-Jul-24
A2170	Erosion Control	FS	0	01-Jul-24	02-Jul-24
A2190	Sign Removal	FS	0	02-Jul-24	02-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2210	Storm Sewer	FS	0	18-Jul-24	26-Jul-24
A2340	Traffic Control_Close ES	FS	0	18-Jul-24	18-Jul-24
A2580	Removals	FS	0	18-Jul-24	29-Jul-24
A3290	S-64-224 & 225	FS	0	18-Jul-24	02-Aug-24
<b>A3090</b>	<b>Wisconsin Central Railroad Crossing</b>	<b>Not Started</b>	<b>08-Jul-24</b>	<b>31-Jul-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2770	Traffic Control	FS	0	01-Jul-24	02-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2720	Milling	FS	0	23-Aug-24	13-Sep-24
<b>A2710</b>	<b>Saw Cut Repair Areas</b>	<b>Not Started</b>	<b>11-Jul-24</b>	<b>26-Jul-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2780	Erosion Control	FS	0	08-Jul-24	10-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2570	Asphaltic Repair/ Base Patching	SS	2	07-Aug-24	22-Aug-24
A2570	Asphaltic Repair/ Base Patching	FF	0	07-Aug-24	22-Aug-24
<b>A2800</b>	<b>Concrete Barrier Wall (Near Honey Creek)</b>	<b>Not Started</b>	<b>11-Jul-24</b>	<b>31-Jul-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2780	Erosion Control	FS	0	08-Jul-24	10-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2720	Milling	FS	0	23-Aug-24	13-Sep-24
<b>A2530</b>	<b>Culvert Replacements</b>	<b>Not Started</b>	<b>11-Jul-24</b>	<b>05-Aug-24</b>	



## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2780	Erosion Control	FS	0	08-Jul-24	10-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2820	Restoration	FS	0	07-Aug-24	14-Aug-24
A2570	Asphaltic Repair/ Base Patching	FS	0	07-Aug-24	22-Aug-24
<b>A3270</b>	<b>Retaining Wall R-51-82, Sta 1155+25 to 1158+50</b>	<b>Not Started</b>		<b>11-Jul-24</b>	<b>05-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2780	Erosion Control	FS	0	08-Jul-24	10-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2570	Asphaltic Repair/ Base Patching	FS	0	07-Aug-24	22-Aug-24
<b>A2340</b>	<b>Traffic Control_Close ES</b>	<b>Not Started</b>		<b>18-Jul-24</b>	<b>18-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2200	Removals	FS	0	08-Jul-24	17-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2350	Saw Cut	SS	0	18-Jul-24	18-Jul-24
A2370	Removals	FS	0	19-Jul-24	19-Jul-24
A2360	ES Closure Level of Effort (21 Allowed Days)	SS	0	18-Jul-24	07-Aug-24
<b>A2350</b>	<b>Saw Cut</b>	<b>Not Started</b>		<b>18-Jul-24</b>	<b>18-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2340	Traffic Control_Close ES	SS	0	18-Jul-24	18-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2370	Removals	SS	0	19-Jul-24	19-Jul-24
A2370	Removals	FF	0	19-Jul-24	19-Jul-24
<b>A2210</b>	<b>Storm Sewer</b>	<b>Not Started</b>		<b>18-Jul-24</b>	<b>26-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2200	Removals	FS	0	08-Jul-24	17-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2220	Excavate/Breaker/Base Course	SS	2	20-Jul-24	29-Jul-24
A2220	Excavate/Breaker/Base Course	FF	0	20-Jul-24	29-Jul-24
<b>A2580</b>	<b>Removals</b>	<b>Not Started</b>		<b>18-Jul-24</b>	<b>29-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2560	Saw Cut	FS	0	02-Jul-24	02-Jul-24
A2540	Traffic Control/ Temp PVM T Marking	FS	0	01-Jul-24	01-Jul-24
A2550	Erosion Control	FS	0	01-Jul-24	02-Jul-24

## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
A2200	Removals	FS	0 08-Jul-24	17-Jul-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2590	Storm Sewer	FS	0 31-Jul-24	05-Aug-24		
<b>A3290</b>	<b>S-64-224 &amp; 225</b>	<b>Not Started</b>	<b>18-Jul-24</b>	<b>02-Aug-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2200	Removals	FS	0 08-Jul-24	17-Jul-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3220	2024,2025 Winter Shutdown	FS	0 25-Oct-24	14-Apr-25		
<b>A2360</b>	<b>ES Closure Level of Effort (21 Allowed Days)</b>	<b>Not Started</b>	<b>18-Jul-24</b>	<b>07-Aug-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2340	Traffic Control_Close ES	SS	0 18-Jul-24	18-Jul-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2520	Traffic Control_Open ES	FF	0 07-Aug-24	07-Aug-24		
<b>A2370</b>	<b>Removals</b>	<b>Not Started</b>	<b>19-Jul-24</b>	<b>19-Jul-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2350	Saw Cut	SS	0 18-Jul-24	18-Jul-24		
A2340	Traffic Control_Close ES	FS	0 18-Jul-24	18-Jul-24		
A2350	Saw Cut	FF	0 18-Jul-24	18-Jul-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2380	Storm Sewer	FS	0 20-Jul-24	22-Jul-24		
A2330	Culvert	FS	0 20-Jul-24	22-Jul-24		
A2400	Excavate/Breaker/Base Aggregate	FS	0 23-Jul-24	23-Jul-24		
<b>A2330</b>	<b>Culvert</b>	<b>Not Started</b>	<b>20-Jul-24</b>	<b>22-Jul-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2370	Removals	FS	0 19-Jul-24	19-Jul-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2400	Excavate/Breaker/Base Aggregate	FS	0 23-Jul-24	23-Jul-24		
<b>A2380</b>	<b>Storm Sewer</b>	<b>Not Started</b>	<b>20-Jul-24</b>	<b>22-Jul-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2370	Removals	FS	0 19-Jul-24	19-Jul-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2400	Excavate/Breaker/Base Aggregate	FS	0 23-Jul-24	23-Jul-24		
<b>A2220</b>	<b>Excavate/Breaker/Base Course</b>	<b>Not Started</b>	<b>20-Jul-24</b>	<b>29-Jul-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		

## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish
A2210	Storm Sewer	SS	2 18-Jul-24	26-Jul-24
A2210	Storm Sewer	FF	0 18-Jul-24	26-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2270	HMA_Lower Layer	FS	0 03-Sep-24	04-Sep-24
A2240	Curb & Gutter/Median Nose	SS	0 02-Aug-24	27-Aug-24
A2230	Inlet/ Manhole Adjust_Pre Curb	SS	0 31-Jul-24	01-Aug-24
A2240	Curb & Gutter/Median Nose	FS	0 02-Aug-24	27-Aug-24
A2230	Inlet/ Manhole Adjust_Pre Curb	FS	0 31-Jul-24	01-Aug-24
<b>A2400</b>	<b>Excavate/Breaker/Base Aggregate</b>	<b>Not Started</b>	<b>23-Jul-24</b>	<b>23-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2380	Storm Sewer	FS	0 20-Jul-24	22-Jul-24
A2330	Culvert	FS	0 20-Jul-24	22-Jul-24
A2370	Removals	FS	0 19-Jul-24	19-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2430	Curb & Gutter/Median Nose	FS	0 25-Jul-24	27-Jul-24
A2410	Inlet/ Manhole Adjust_Pre Curb	SS	0 23-Jul-24	23-Jul-24
A2420	Electrical_Conduit Crossing	SS	0 23-Jul-24	23-Jul-24
<b>A2410</b>	<b>Inlet/ Manhole Adjust_Pre Curb</b>	<b>Not Started</b>	<b>23-Jul-24</b>	<b>23-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2400	Excavate/Breaker/Base Aggregate	SS	0 23-Jul-24	23-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2430	Curb & Gutter/Median Nose	FS	0 25-Jul-24	27-Jul-24
<b>A2420</b>	<b>Electrical_Conduit Crossing</b>	<b>Not Started</b>	<b>23-Jul-24</b>	<b>23-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2400	Excavate/Breaker/Base Aggregate	SS	0 23-Jul-24	23-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2430	Curb & Gutter/Median Nose	FS	0 25-Jul-24	27-Jul-24
<b>A2430</b>	<b>Curb &amp; Gutter/Median Nose</b>	<b>Not Started</b>	<b>25-Jul-24</b>	<b>27-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2410	Inlet/ Manhole Adjust_Pre Curb	FS	0 23-Jul-24	23-Jul-24
A2400	Excavate/Breaker/Base Aggregate	FS	0 23-Jul-24	23-Jul-24
A2420	Electrical_Conduit Crossing	FS	0 23-Jul-24	23-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2440	HMA_Fine Grade	FS	0 29-Jul-24	29-Jul-24
A2500	Topsoil	FS	0 05-Aug-24	05-Aug-24
A2450	Electrical: Base/conduit/Pull Box	FS	0 29-Jul-24	31-Jul-24

## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish
<b>A2440</b>	<b>HMA_Fine Grade</b>	<b>Not Started</b>	<b>29-Jul-24</b>	<b>29-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2430	Curb & Gutter/Median Nose	FS	0 25-Jul-24	27-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2460	HMA Pavement	FF	0 29-Jul-24	29-Jul-24
A2460	HMA Pavement	SS	0 29-Jul-24	29-Jul-24
<b>A2460</b>	<b>HMA Pavement</b>	<b>Not Started</b>	<b>29-Jul-24</b>	<b>29-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2440	HMA_Fine Grade	FF	0 29-Jul-24	29-Jul-24
A2440	HMA_Fine Grade	SS	0 29-Jul-24	29-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2470	Permanent Pavement Marking	FS	0 31-Jul-24	31-Jul-24
<b>A2450</b>	<b>Electrical: Base/conduit/Pull Box</b>	<b>Not Started</b>	<b>29-Jul-24</b>	<b>31-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2430	Curb & Gutter/Median Nose	FS	0 25-Jul-24	27-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2480	Backfill & Grade Walk	FS	0 01-Aug-24	01-Aug-24
<b>A2470</b>	<b>Permanent Pavement Marking</b>	<b>Not Started</b>	<b>31-Jul-24</b>	<b>31-Jul-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2460	HMA Pavement	FS	0 29-Jul-24	29-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2520	Traffic Control_Open ES	FS	0 07-Aug-24	07-Aug-24
<b>A2230</b>	<b>Inlet/ Manhole Adjust_Pre Curb</b>	<b>Not Started</b>	<b>31-Jul-24</b>	<b>01-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2220	Excavate/Breaker/Base Course	SS	0 20-Jul-24	29-Jul-24
A2220	Excavate/Breaker/Base Course	FS	0 20-Jul-24	29-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2240	Curb & Gutter/Median Nose	FS	0 02-Aug-24	27-Aug-24
<b>A2590</b>	<b>Storm Sewer</b>	<b>Not Started</b>	<b>31-Jul-24</b>	<b>05-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2580	Removals	FS	0 18-Jul-24	29-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2600	Excavate/Breaker/Base Course	SS	2 02-Aug-24	08-Aug-24
A2600	Excavate/Breaker/Base Course	FF	0 02-Aug-24	08-Aug-24

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
<b>A2480</b>	<b>Backfill &amp; Grade Walk</b>	<b>Not Started</b>	<b>01-Aug-24</b>	<b>01-Aug-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2450	Electrical: Base/conduit/Pull Box	FS	0	29-Jul-24	31-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2490	Walk & Ramps	FS	0	02-Aug-24	03-Aug-24
<b>A2490</b>	<b>Walk &amp; Ramps</b>	<b>Not Started</b>	<b>02-Aug-24</b>	<b>03-Aug-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2480	Backfill & Grade Walk	FS	0	01-Aug-24	01-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2500	Topsoil	FS	0	05-Aug-24	05-Aug-24
<b>A2600</b>	<b>Excavate/Breaker/Base Course</b>	<b>Not Started</b>	<b>02-Aug-24</b>	<b>08-Aug-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2590	Storm Sewer	SS	2	31-Jul-24	05-Aug-24
A2590	Storm Sewer	FF	0	31-Jul-24	05-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2650	HMA_Lower Layer	FS	0	29-Aug-24	29-Aug-24
A2620	Curb & Gutter/Median Nose	SS	0	13-Aug-24	26-Aug-24
A2610	Inlet/ Manhole Adjust_Pre Curb	SS	0	09-Aug-24	12-Aug-24
A2620	Curb & Gutter/Median Nose	FS	0	13-Aug-24	26-Aug-24
A2610	Inlet/ Manhole Adjust_Pre Curb	FS	0	09-Aug-24	12-Aug-24
<b>A2240</b>	<b>Curb &amp; Gutter/Median Nose</b>	<b>Not Started</b>	<b>02-Aug-24</b>	<b>27-Aug-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2230	Inlet/ Manhole Adjust_Pre Curb	FS	0	31-Jul-24	01-Aug-24
A2220	Excavate/Breaker/Base Course	SS	0	20-Jul-24	29-Jul-24
A2220	Excavate/Breaker/Base Course	FS	0	20-Jul-24	29-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2250	HMA_Fine Grade	FS	0	28-Aug-24	29-Aug-24
<b>A2500</b>	<b>Topsoil</b>	<b>Not Started</b>	<b>05-Aug-24</b>	<b>05-Aug-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2430	Curb & Gutter/Median Nose	FS	0	25-Jul-24	27-Jul-24
A2490	Walk & Ramps	FS	0	02-Aug-24	03-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2510	Restoration	SS	0	05-Aug-24	05-Aug-24
A2520	Traffic Control_Open ES	FS	0	07-Aug-24	07-Aug-24
<b>A2510</b>	<b>Restoration</b>	<b>Not Started</b>	<b>05-Aug-24</b>	<b>05-Aug-24</b>	

### Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2500	Topsoil	SS	0	05-Aug-24	05-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2520	Traffic Control_Open ES	FS	0	07-Aug-24	07-Aug-24
<b>A2520</b>	<b>Traffic Control_Open ES</b>	<b>Not Started</b>		<b>07-Aug-24</b>	<b>07-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2470	Permanent Pavement Marking	FS	0	31-Jul-24	31-Jul-24
A2510	Restoration	FS	0	05-Aug-24	05-Aug-24
A2360	ES Closure Level of Effort (21 Allowed Days)	FF	0	18-Jul-24	07-Aug-24
A2500	Topsoil	FS	0	05-Aug-24	05-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3010	Traffic Control_Close CTH L	FS	0	08-Aug-24	08-Aug-24
<b>A2820</b>	<b>Restoration</b>	<b>Not Started</b>		<b>07-Aug-24</b>	<b>14-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2530	Culvert Replacements	FS	0	11-Jul-24	05-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0	25-Oct-24	14-Apr-25
<b>A2570</b>	<b>Asphaltic Repair/ Base Patching</b>	<b>Not Started</b>		<b>07-Aug-24</b>	<b>22-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2710	Saw Cut Repair Areas	SS	2	11-Jul-24	26-Jul-24
A2710	Saw Cut Repair Areas	FF	0	11-Jul-24	26-Jul-24
A3270	Retaining Wall R-51-82, Sta 1155+25 to 1158+50	FS	0	11-Jul-24	05-Aug-24
A2530	Culvert Replacements	FS	0	11-Jul-24	05-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2720	Milling	FS	0	23-Aug-24	13-Sep-24
<b>A3010</b>	<b>Traffic Control_Close CTH L</b>	<b>Not Started</b>		<b>08-Aug-24</b>	<b>08-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2520	Traffic Control_Open ES	FS	0	07-Aug-24	07-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3020	Saw Cut	SS	0	08-Aug-24	08-Aug-24
A3040	Removals	FS	0	09-Aug-24	09-Aug-24
A3030	CTH L Closure Level of Effort (14 allowed days)	SS	0	08-Aug-24	21-Aug-24
<b>A3020</b>	<b>Saw Cut</b>	<b>Not Started</b>		<b>08-Aug-24</b>	<b>08-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>

## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
A3010	Traffic Control_Close CTH L	SS	0 08-Aug-24	08-Aug-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3040	Removals	SS	0 09-Aug-24	09-Aug-24		
A3060	Storm Sewer	FS	0 10-Aug-24	10-Aug-24		
<b>A3030</b>	<b>CTH L Closure Level of Effort (14 allowed days)</b>	<b>Not Started</b>	<b>08-Aug-24</b>	<b>21-Aug-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3010	Traffic Control_Close CTH L	SS	0 08-Aug-24	08-Aug-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3190	Traffic Control_Open ES	FF	0 21-Aug-24	21-Aug-24		
<b>A3040</b>	<b>Removals</b>	<b>Not Started</b>	<b>09-Aug-24</b>	<b>09-Aug-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3020	Saw Cut	SS	0 08-Aug-24	08-Aug-24		
A3010	Traffic Control_Close CTH L	FS	0 08-Aug-24	08-Aug-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3060	Storm Sewer	FS	0 10-Aug-24	10-Aug-24		
A3070	Excavate/Breaker/Base Aggregate	FS	0 12-Aug-24	12-Aug-24		
<b>A2610</b>	<b>Inlet/ Manhole Adjust_Pre Curb</b>	<b>Not Started</b>	<b>09-Aug-24</b>	<b>12-Aug-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2600	Excavate/Breaker/Base Course	SS	0 02-Aug-24	08-Aug-24		
A2600	Excavate/Breaker/Base Course	FS	0 02-Aug-24	08-Aug-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A2620	Curb & Gutter/Median Nose	FS	0 13-Aug-24	26-Aug-24		
<b>A3060</b>	<b>Storm Sewer</b>	<b>Not Started</b>	<b>10-Aug-24</b>	<b>10-Aug-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3040	Removals	FS	0 09-Aug-24	09-Aug-24		
A3020	Saw Cut	FS	0 08-Aug-24	08-Aug-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3070	Excavate/Breaker/Base Aggregate	FS	0 12-Aug-24	12-Aug-24		
<b>A3070</b>	<b>Excavate/Breaker/Base Aggregate</b>	<b>Not Started</b>	<b>12-Aug-24</b>	<b>12-Aug-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3060	Storm Sewer	FS	0 10-Aug-24	10-Aug-24		
A3040	Removals	FS	0 09-Aug-24	09-Aug-24		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>		
A3100	Curb & Gutter/Median Nose	FS	0 13-Aug-24	14-Aug-24		
A3080	Inlet/ Manhole Adjust_Pre Curb	SS	0 12-Aug-24	12-Aug-24		

## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish	
<b>A3080</b>	<b>Inlet/ Manhole Adjust_Pre Curb</b>	<b>Not Started</b>	<b>12-Aug-24</b>	<b>12-Aug-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3070	Excavate/Breaker/Base Aggregate	SS	0	12-Aug-24	12-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3100	Curb & Gutter/Median Nose	SS	0	13-Aug-24	14-Aug-24
A3100	Curb & Gutter/Median Nose	FF	0	13-Aug-24	14-Aug-24
<b>A3100</b>	<b>Curb &amp; Gutter/Median Nose</b>	<b>Not Started</b>	<b>13-Aug-24</b>	<b>14-Aug-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3080	Inlet/ Manhole Adjust_Pre Curb	SS	0	12-Aug-24	12-Aug-24
A3070	Excavate/Breaker/Base Aggregate	FS	0	12-Aug-24	12-Aug-24
A3080	Inlet/ Manhole Adjust_Pre Curb	FF	0	12-Aug-24	12-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3110	HMA_Fine Grade	FS	0	16-Aug-24	16-Aug-24
A3170	Topsoil	FS	0	16-Aug-24	16-Aug-24
A3150	Backfill & Grade Walk	FS	0	16-Aug-24	16-Aug-24
<b>A2620</b>	<b>Curb &amp; Gutter/Median Nose</b>	<b>Not Started</b>	<b>13-Aug-24</b>	<b>26-Aug-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2610	Inlet/ Manhole Adjust_Pre Curb	FS	0	09-Aug-24	12-Aug-24
A2600	Excavate/Breaker/Base Course	SS	0	02-Aug-24	08-Aug-24
A2600	Excavate/Breaker/Base Course	FS	0	02-Aug-24	08-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2630	HMA_Fine Grade	FS	0	27-Aug-24	28-Aug-24
<b>A3110</b>	<b>HMA_Fine Grade</b>	<b>Not Started</b>	<b>16-Aug-24</b>	<b>16-Aug-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3100	Curb & Gutter/Median Nose	FS	0	13-Aug-24	14-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3130	HMA Pavement	FF	0	16-Aug-24	16-Aug-24
A3130	HMA Pavement	SS	0	16-Aug-24	16-Aug-24
<b>A3130</b>	<b>HMA Pavement</b>	<b>Not Started</b>	<b>16-Aug-24</b>	<b>16-Aug-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3110	HMA_Fine Grade	FF	0	16-Aug-24	16-Aug-24
A3110	HMA_Fine Grade	SS	0	16-Aug-24	16-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3140	Permanent Pavement Marking	FS	0	17-Aug-24	17-Aug-24
A3210	IC Stage 3 HMA Pavement 10-01-2024	FS	0		18-Sep-24*



## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish
<b>A3170</b>	<b>Topsoil</b>	<b>Not Started</b>	<b>16-Aug-24</b>	<b>16-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3100	Curb & Gutter/Median Nose	FS	0 13-Aug-24	14-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3180	Restoration	SS	0 16-Aug-24	16-Aug-24
A3190	Traffic Control_Open ES	FS	0 21-Aug-24	21-Aug-24
<b>A3180</b>	<b>Restoration</b>	<b>Not Started</b>	<b>16-Aug-24</b>	<b>16-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3170	Topsoil	SS	0 16-Aug-24	16-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3190	Traffic Control_Open ES	FS	0 21-Aug-24	21-Aug-24
<b>A3150</b>	<b>Backfill &amp; Grade Walk</b>	<b>Not Started</b>	<b>16-Aug-24</b>	<b>16-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3100	Curb & Gutter/Median Nose	FS	0 13-Aug-24	14-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3160	Walk & Ramps	FS	0 17-Aug-24	19-Aug-24
<b>A3140</b>	<b>Permanent Pavement Marking</b>	<b>Not Started</b>	<b>17-Aug-24</b>	<b>17-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3130	HMA Pavement	FS	0 16-Aug-24	16-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3190	Traffic Control_Open ES	FS	0 21-Aug-24	21-Aug-24
<b>A3160</b>	<b>Walk &amp; Ramps</b>	<b>Not Started</b>	<b>17-Aug-24</b>	<b>19-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3150	Backfill & Grade Walk	FS	0 16-Aug-24	16-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3190	Traffic Control_Open ES	FS	0 21-Aug-24	21-Aug-24
<b>A3190</b>	<b>Traffic Control_Open ES</b>	<b>Not Started</b>	<b>21-Aug-24</b>	<b>21-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3140	Permanent Pavement Marking	FS	0 17-Aug-24	17-Aug-24
A3180	Restoration	FS	0 16-Aug-24	16-Aug-24
A3030	CTH L Closure Level of Effort (14 allowed days)	FF	0 08-Aug-24	21-Aug-24
A3170	Topsoil	FS	0 16-Aug-24	16-Aug-24
A3160	Walk & Ramps	FS	0 17-Aug-24	19-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0 25-Oct-24	14-Apr-25

## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish
<b>A2720</b>	<b>Milling</b>	<b>Not Started</b>	<b>23-Aug-24</b>	<b>13-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2570	Asphaltic Repair/ Base Patching	FS	0 07-Aug-24	22-Aug-24
A2800	Concrete Barrier Wall (Near Honey Creek)	FS	0 11-Jul-24	31-Jul-24
A3090	Wisconsin Central Railroad Crossing	FS	0 08-Jul-24	31-Jul-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2730	HMA Pavement	SS	2 27-Aug-24	18-Sep-24
A2730	HMA Pavement	FF	0 27-Aug-24	18-Sep-24
<b>A2630</b>	<b>HMA_Fine Grade</b>	<b>Not Started</b>	<b>27-Aug-24</b>	<b>28-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2620	Curb & Gutter/Median Nose	FS	0 13-Aug-24	26-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2650	HMA_Lower Layer	FS	0 29-Aug-24	29-Aug-24
A2640	Inlet/Manhole Adjust_Pre HMA	SS	0 27-Aug-24	28-Aug-24
<b>A2640</b>	<b>Inlet/Manhole Adjust_Pre HMA</b>	<b>Not Started</b>	<b>27-Aug-24</b>	<b>28-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2630	HMA_Fine Grade	SS	0 27-Aug-24	28-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2650	HMA_Lower Layer	FS	0 29-Aug-24	29-Aug-24
<b>A2730</b>	<b>HMA Pavement</b>	<b>Not Started</b>	<b>27-Aug-24</b>	<b>18-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2720	Milling	SS	2 23-Aug-24	13-Sep-24
A2720	Milling	FF	0 23-Aug-24	13-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2740	Shoulders Base Aggregate	FS	0 19-Sep-24	27-Sep-24
A2810	Rumble Strips	FS	0 19-Sep-24	24-Sep-24
A2760	Guardrail	FS	0 19-Sep-24	14-Oct-24
A3210	IC Stage 3 HMA Pavement 10-01-2024	FS	0	18-Sep-24*
A2840	HMA Cure for HFST	FS	0 19-Sep-24	18-Oct-24
<b>A2250</b>	<b>HMA_Fine Grade</b>	<b>Not Started</b>	<b>28-Aug-24</b>	<b>29-Aug-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2240	Curb & Gutter/Median Nose	FS	0 02-Aug-24	27-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2270	HMA_Lower Layer	FS	0 03-Sep-24	04-Sep-24
A2260	Inlet/Manhole Adjust_Pre HMA	SS	0 28-Aug-24	29-Aug-24

## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
<b>A2260</b>	<b>Inlet/Manhole Adjust_Pre HMA</b>	<b>Not Started</b>	<b>28-Aug-24</b>	<b>29-Aug-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2250	HMA_Fine Grade	SS	0	28-Aug-24	29-Aug-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2270	HMA_Lower Layer	FS	0	03-Sep-24	04-Sep-24	
<b>A2650</b>	<b>HMA_Lower Layer</b>	<b>Not Started</b>	<b>29-Aug-24</b>	<b>29-Aug-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2630	HMA_Fine Grade	FS	0	27-Aug-24	28-Aug-24	
A2640	Inlet/Manhole Adjust_Pre HMA	FS	0	27-Aug-24	28-Aug-24	
A2600	Excavate/Breaker/Base Course	FS	0	02-Aug-24	08-Aug-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2660	HMA_Upper Layer	FS	0	03-Sep-24	03-Sep-24	
<b>A2660</b>	<b>HMA_Upper Layer</b>	<b>Not Started</b>	<b>03-Sep-24</b>	<b>03-Sep-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2650	HMA_Lower Layer	FS	0	29-Aug-24	29-Aug-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2670	Topsoil	FS	0	04-Sep-24	04-Sep-24	
A2690	Permanent Pavement Marking	FS	0	04-Sep-24	05-Sep-24	
A2680	Permanent Signs	FS	0	04-Sep-24	04-Sep-24	
A3210	IC Stage 3 HMA Pavement 10-01-2024	FS	0		18-Sep-24*	
<b>A2270</b>	<b>HMA_Lower Layer</b>	<b>Not Started</b>	<b>03-Sep-24</b>	<b>04-Sep-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2250	HMA_Fine Grade	FS	0	28-Aug-24	29-Aug-24	
A2260	Inlet/Manhole Adjust_Pre HMA	FS	0	28-Aug-24	29-Aug-24	
A2220	Excavate/Breaker/Base Course	FS	0	20-Jul-24	29-Jul-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2280	HMA_Upper Layer	FS	0	05-Sep-24	06-Sep-24	
<b>A2670</b>	<b>Topsoil</b>	<b>Not Started</b>	<b>04-Sep-24</b>	<b>04-Sep-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2660	HMA_Upper Layer	FS	0	03-Sep-24	03-Sep-24	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2700	Restoration	FS	0	05-Sep-24	06-Sep-24	
<b>A2680</b>	<b>Permanent Signs</b>	<b>Not Started</b>	<b>04-Sep-24</b>	<b>04-Sep-24</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2660	HMA_Upper Layer	FS	0	03-Sep-24	03-Sep-24	

## Activities w/ Predecessor Successor

**WBS**

Activity ID	Activity Name	Activity Status	Start	Finish
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0 25-Oct-24	14-Apr-25
<b>A2690</b>	<b>Permanent Pavement Marking</b>	<b>Not Started</b>	<b>04-Sep-24</b>	<b>05-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2660	HMA_Upper Layer	FS	0 03-Sep-24	03-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0 25-Oct-24	14-Apr-25
<b>A2280</b>	<b>HMA_Upper Layer</b>	<b>Not Started</b>	<b>05-Sep-24</b>	<b>06-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2270	HMA_Lower Layer	FS	0 03-Sep-24	04-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2290	Topsoil	FS	0 09-Sep-24	11-Sep-24
A2310	Permanent Pavement Marking	FS	0 09-Sep-24	13-Sep-24
A2300	Permanent Signs	FS	0 09-Sep-24	11-Sep-24
<b>A2700</b>	<b>Restoration</b>	<b>Not Started</b>	<b>05-Sep-24</b>	<b>06-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2670	Topsoil	FS	0 04-Sep-24	04-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0 25-Oct-24	14-Apr-25
<b>A2290</b>	<b>Topsoil</b>	<b>Not Started</b>	<b>09-Sep-24</b>	<b>11-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2280	HMA_Upper Layer	FS	0 05-Sep-24	06-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2320	Restoration	FS	0 13-Sep-24	16-Sep-24
<b>A2300</b>	<b>Permanent Signs</b>	<b>Not Started</b>	<b>09-Sep-24</b>	<b>11-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2280	HMA_Upper Layer	FS	0 05-Sep-24	06-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0 25-Oct-24	14-Apr-25
A3250	Electrical: Install Above Ground Equipment & Wire	FS	0 13-Sep-24	24-Sep-24
A3260	Electrical: Inspect & Activate	FS	0 25-Sep-24	01-Oct-24
<b>A2310</b>	<b>Permanent Pavement Marking</b>	<b>Not Started</b>	<b>09-Sep-24</b>	<b>13-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u> <u>Start</u>	<u>Finish</u>
A2280	HMA_Upper Layer	FS	0 05-Sep-24	06-Sep-24

## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0	25-Oct-24		14-Apr-25
A3260	Electrical: Inspect & Activate	FS	0	25-Sep-24		01-Oct-24
<b>A2320</b>	<b>Restoration</b>	<b>Not Started</b>		<b>13-Sep-24</b>		<b>16-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2290	Topsoil	FS	0	09-Sep-24		11-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0	25-Oct-24		14-Apr-25
<b>A3250</b>	<b>Electrical: Install Above Ground Equipment &amp; Wire</b>	<b>Not Started</b>		<b>13-Sep-24</b>		<b>24-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2300	Permanent Signs	FS	0	09-Sep-24		11-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A3260	Electrical: Inspect & Activate	FS	0	25-Sep-24		01-Oct-24
<b>A3210</b>	<b>IC Stage 3 HMA Pavement 10-01-2024</b>	<b>Not Started</b>				<b>18-Sep-24*</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A1650	HMA_Upper Layer	FS	0	16-May-24		17-May-24
A2100	HMA Pavement	FS	0	30-May-24		31-May-24
A1840	HMA Pavement	FS	0	21-Jun-24		21-Jun-24
A1960	HMA Pavement	FS	0	17-May-24		20-May-24
A2730	HMA Pavement	FS	0	27-Aug-24		18-Sep-24
A2660	HMA_Upper Layer	FS	0	03-Sep-24		03-Sep-24
A3130	HMA Pavement	FS	0	16-Aug-24		16-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0	25-Oct-24		14-Apr-25
<b>A2810</b>	<b>Rumble Strips</b>	<b>Not Started</b>		<b>19-Sep-24</b>		<b>24-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2730	HMA Pavement	FS	0	27-Aug-24		18-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2750	Pavement Marking	FS	0	25-Sep-24		04-Oct-24
<b>A2740</b>	<b>Shoulders Base Aggregate</b>	<b>Not Started</b>		<b>19-Sep-24</b>		<b>27-Sep-24</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2730	HMA Pavement	FS	0	27-Aug-24		18-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0	25-Oct-24		14-Apr-25

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
<b>A2760</b>	<b>Guardrail</b>	<b>Not Started</b>	<b>19-Sep-24</b>	<b>14-Oct-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2730	HMA Pavement	FS	0	27-Aug-24	18-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0	25-Oct-24	14-Apr-25
<b>A2840</b>	<b>HMA Cure for HFST</b>	<b>Not Started</b>	<b>19-Sep-24</b>	<b>18-Oct-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2730	HMA Pavement	FS	0	27-Aug-24	18-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2790	High Friction Surface Treatment	FS	0	18-Oct-24	23-Oct-24
<b>A3260</b>	<b>Electrical: Inspect &amp; Activate</b>	<b>Not Started</b>	<b>25-Sep-24</b>	<b>01-Oct-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3250	Electrical: Install Above Ground Equipment & Wire	FS	0	13-Sep-24	24-Sep-24
A2300	Permanent Signs	FS	0	09-Sep-24	11-Sep-24
A2310	Permanent Pavement Marking	FS	0	09-Sep-24	13-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0	25-Oct-24	14-Apr-25
<b>A2750</b>	<b>Pavement Marking</b>	<b>Not Started</b>	<b>25-Sep-24</b>	<b>04-Oct-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2810	Rumble Strips	FS	0	19-Sep-24	24-Sep-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0	25-Oct-24	14-Apr-25
<b>A2790</b>	<b>High Friction Surface Treatment</b>	<b>Not Started</b>	<b>18-Oct-24</b>	<b>23-Oct-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2840	HMA Cure for HFST	FS	0	19-Sep-24	18-Oct-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2830	Pavement Marking HFST Areas	FS	0	23-Oct-24	24-Oct-24
<b>A2830</b>	<b>Pavement Marking HFST Areas</b>	<b>Not Started</b>	<b>23-Oct-24</b>	<b>24-Oct-24</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2790	High Friction Surface Treatment	FS	0	18-Oct-24	23-Oct-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0	25-Oct-24	14-Apr-25
<b>A3220</b>	<b>2024,2025 Winter Shutdown</b>	<b>Not Started</b>	<b>25-Oct-24</b>	<b>14-Apr-25</b>	
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
A3210	IC Stage 3 HMA Pavement 10-01-2024	FS	0	18-Sep-24*	
A2830	Pavement Marking HFST Areas	FS	0	23-Oct-24	24-Oct-24
A2750	Pavement Marking	FS	0	25-Sep-24	04-Oct-24
A2760	Guardrail	FS	0	19-Sep-24	14-Oct-24
A2740	Shoulders Base Aggregate	FS	0	19-Sep-24	27-Sep-24
A2820	Restoration	FS	0	07-Aug-24	14-Aug-24
A2300	Permanent Signs	FS	0	09-Sep-24	11-Sep-24
A2310	Permanent Pavement Marking	FS	0	09-Sep-24	13-Sep-24
A2320	Restoration	FS	0	13-Sep-24	16-Sep-24
A3190	Traffic Control_ Open ES	FS	0	21-Aug-24	21-Aug-24
A2680	Permanent Signs	FS	0	04-Sep-24	04-Sep-24
A2690	Permanent Pavement Marking	FS	0	04-Sep-24	05-Sep-24
A2700	Restoration	FS	0	05-Sep-24	06-Sep-24
A3260	Electrical: Inspect & Activate	FS	0	25-Sep-24	01-Oct-24
A3290	S-64-224 & 225	FS	0	18-Jul-24	02-Aug-24
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2850	Traffic Control/ Temp PVMT Marking	FS	0	15-Apr-25	15-Apr-25
<b>A2850</b>	<b>Traffic Control/ Temp PVMT Marking</b>	<b>Not Started</b>		<b>15-Apr-25</b>	<b>15-Apr-25</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3220	2024,2025 Winter Shutdown	FS	0	25-Oct-24	14-Apr-25
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2860	Erosion Control	SS	0	15-Apr-25	16-Apr-25
A2880	Removals	FS	0	17-Apr-25	28-Apr-25
A3050	East Troy RR Museum RR Crossing (Sta 904+00)	FS	0	16-Apr-25	09-May-25
<b>A2860</b>	<b>Erosion Control</b>	<b>Not Started</b>		<b>15-Apr-25</b>	<b>16-Apr-25</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2850	Traffic Control/ Temp PVMT Marking	SS	0	15-Apr-25	15-Apr-25
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2870	Saw Cut	SS	1	16-Apr-25	16-Apr-25
A2880	Removals	FS	0	17-Apr-25	28-Apr-25
<b>A2870</b>	<b>Saw Cut</b>	<b>Not Started</b>		<b>16-Apr-25</b>	<b>16-Apr-25</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2860	Erosion Control	SS	1	15-Apr-25	16-Apr-25
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2880	Removals	FS	0	17-Apr-25	28-Apr-25

## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
<b>A3050</b>	<b>East Troy RR Museum RR Crossing (Sta 904+00)</b>	<b>Not Started</b>	<b>16-Apr-25</b>	<b>09-May-25</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2850	Traffic Control/ Temp PVMT Marking	FS	0	15-Apr-25	15-Apr-25	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2930	HMA_Fine Grade	FS	0	30-May-25	02-Jun-25	
<b>A2880</b>	<b>Removals</b>	<b>Not Started</b>	<b>17-Apr-25</b>	<b>28-Apr-25</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2870	Saw Cut	FS	0	16-Apr-25	16-Apr-25	
A2850	Traffic Control/ Temp PVMT Marking	FS	0	15-Apr-25	15-Apr-25	
A2860	Erosion Control	FS	0	15-Apr-25	16-Apr-25	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2890	Storm Sewer	FS	0	30-Apr-25	05-May-25	
<b>A2890</b>	<b>Storm Sewer</b>	<b>Not Started</b>	<b>30-Apr-25</b>	<b>05-May-25</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2880	Removals	FS	0	17-Apr-25	28-Apr-25	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2900	Excavate/Breaker/Base Course	SS	2	02-May-25	08-May-25	
A2900	Excavate/Breaker/Base Course	FF	0	02-May-25	08-May-25	
<b>A2900</b>	<b>Excavate/Breaker/Base Course</b>	<b>Not Started</b>	<b>02-May-25</b>	<b>08-May-25</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2890	Storm Sewer	SS	2	30-Apr-25	05-May-25	
A2890	Storm Sewer	FF	0	30-Apr-25	05-May-25	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2950	HMA_Lower Layer	FS	0	04-Jun-25	04-Jun-25	
A2920	Curb & Gutter/Median Nose	SS	0	13-May-25	28-May-25	
A2910	Inlet/ Manhole Adjust_Pre Curb	SS	0	09-May-25	12-May-25	
A2920	Curb & Gutter/Median Nose	FS	0	13-May-25	28-May-25	
A2910	Inlet/ Manhole Adjust_Pre Curb	FS	0	09-May-25	12-May-25	
<b>A2910</b>	<b>Inlet/ Manhole Adjust_Pre Curb</b>	<b>Not Started</b>	<b>09-May-25</b>	<b>12-May-25</b>		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2900	Excavate/Breaker/Base Course	SS	0	02-May-25	08-May-25	
A2900	Excavate/Breaker/Base Course	FS	0	02-May-25	08-May-25	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>	
A2920	Curb & Gutter/Median Nose	FS	0	13-May-25	28-May-25	
<b>A2920</b>	<b>Curb &amp; Gutter/Median Nose</b>	<b>Not Started</b>	<b>13-May-25</b>	<b>28-May-25</b>		



## Activities w/ Predecessor Successor

WBS						
Activity ID	Activity Name	Activity Status	Start	Finish		
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2910	Inlet/ Manhole Adjust_Pre Curb	FS	0	09-May-25		12-May-25
A2900	Excavate/Breaker/Base Course	SS	0	02-May-25		08-May-25
A2900	Excavate/Breaker/Base Course	FS	0	02-May-25		08-May-25
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2930	HMA_Fine Grade	FS	0	30-May-25		02-Jun-25
<b>A2930</b>	<b>HMA_Fine Grade</b>	<b>Not Started</b>		<b>30-May-25</b>		<b>02-Jun-25</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2920	Curb & Gutter/Median Nose	FS	0	13-May-25		28-May-25
A3050	East Troy RR Museum RR Crossing (Sta 904+00)	FS	0	16-Apr-25		09-May-25
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2950	HMA_Lower Layer	FS	0	04-Jun-25		04-Jun-25
A2940	Inlet/Manhole Adjust_Pre HMA	SS	0	30-May-25		02-Jun-25
<b>A2940</b>	<b>Inlet/Manhole Adjust_Pre HMA</b>	<b>Not Started</b>		<b>30-May-25</b>		<b>02-Jun-25</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2930	HMA_Fine Grade	SS	0	30-May-25		02-Jun-25
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2950	HMA_Lower Layer	FS	0	04-Jun-25		04-Jun-25
<b>A2950</b>	<b>HMA_Lower Layer</b>	<b>Not Started</b>		<b>04-Jun-25</b>		<b>04-Jun-25</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2930	HMA_Fine Grade	FS	0	30-May-25		02-Jun-25
A2940	Inlet/Manhole Adjust_Pre HMA	FS	0	30-May-25		02-Jun-25
A2900	Excavate/Breaker/Base Course	FS	0	02-May-25		08-May-25
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2960	HMA_Upper Layer	FS	0	05-Jun-25		05-Jun-25
<b>A2960</b>	<b>HMA_Upper Layer</b>	<b>Not Started</b>		<b>05-Jun-25</b>		<b>05-Jun-25</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2950	HMA_Lower Layer	FS	0	04-Jun-25		04-Jun-25
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2970	Topsoil	FS	0	06-Jun-25		06-Jun-25
A2990	Permanent Pavement Marking	FS	0	06-Jun-25		09-Jun-25
A2980	Permanent Signs	FS	0	06-Jun-25		06-Jun-25
<b>A2970</b>	<b>Topsoil</b>	<b>Not Started</b>		<b>06-Jun-25</b>		<b>06-Jun-25</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>		<u>Finish</u>
A2960	HMA_Upper Layer	FS	0	05-Jun-25		05-Jun-25

## Activities w/ Predecessor Successor

WBS					
Activity ID	Activity Name	Activity Status	Start	Finish	
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3000	Restoration	FS	0	09-Jun-25	10-Jun-25
<b>A2980</b>	<b>Permanent Signs</b>	<b>Not Started</b>		<b>06-Jun-25</b>	<b>06-Jun-25</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2960	HMA_Upper Layer	FS	0	05-Jun-25	05-Jun-25
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3120	Project Completion (07-20-2025)	FF	0		10-Jun-25*
<b>A2990</b>	<b>Permanent Pavement Marking</b>	<b>Not Started</b>		<b>06-Jun-25</b>	<b>09-Jun-25</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2960	HMA_Upper Layer	FS	0	05-Jun-25	05-Jun-25
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3120	Project Completion (07-20-2025)	FF	0		10-Jun-25*
<b>A3000</b>	<b>Restoration</b>	<b>Not Started</b>		<b>09-Jun-25</b>	<b>10-Jun-25</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2970	Topsoil	FS	0	06-Jun-25	06-Jun-25
<u>Successor ID</u>	<u>Successor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A3120	Project Completion (07-20-2025)	FF	0		10-Jun-25*
<b>A3120</b>	<b>Project Completion (07-20-2025)</b>	<b>Not Started</b>			<b>10-Jun-25*</b>
<u>Predecessor ID</u>	<u>Predecessor Name</u>	<u>Relationship Type</u>	<u>Lag</u>	<u>Start</u>	<u>Finish</u>
A2980	Permanent Signs	FF	0	06-Jun-25	06-Jun-25
A2990	Permanent Pavement Marking	FF	0	06-Jun-25	09-Jun-25
A3000	Restoration	FF	0	09-Jun-25	10-Jun-25
<b>Subtotal</b>				<b>31-Jul-23</b>	<b>10-Jun-25</b>