

Activity ID, Activity Name, OD, RD, % Comp, Start, Finish, Total Float, 2013, 2014, 2015, 2016. Includes a detailed Gantt chart showing project progress across months for various activities like Drive Pile Pier 1, Piling - P1, etc.

Legend: Actual Work (Blue), Remaining Work (Green), Critical Remaining Work (Red), Milestone (Diamond)

TASK filter: Activity Name Contains.

Example: Equipment / Workforce Requirements

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2014												2015								
								g	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
Zoo IC - Watertown Plank Rd. IC - Baseline Accepted																												
Milwaukee County																												
Pre-Core LETs																												
Watertown Plank Rd. IC																												
Construction																												
Stage 1 Construction																												
Bridge Structures																												
B-40-776																												
Pier 2																												
776-1100	Piling - Pier 2 (crew 2)	8	8	0%	30-Dec-13	15-Jan-14	52																					
East Abutment																												
776-1150	Piling - East Abutment (crew 2)	3	3	0%	23-Dec-13	27-Dec-13	34																					
B-40-780																												
North Abutment																												
780-1040	Piling - North Abutment (crew 1)	7	7	0%	25-Nov-13	11-Dec-13	8																					
South Abutment																												
780-1140	Piling - South Abutment (crew 1)	7	7	0%	20-Dec-13	03-Jan-14	8																					
Pier																												
780-1080	Piling - Pier	8	8	0%	19-Feb-14	05-Mar-14	0																					
B-40-781																												
South Abutment																												
781-1110	Piling - South Abutment	3	3	0%	27-Mar-14	31-Mar-14	5																					
North Abutment																												
781-1010	Piling - North Abutment (crew 1)	3	3	0%	13-Dec-13	18-Dec-13	8																					
Pier																												
781-2010	Piling - Pier	5	5	0%	07-Mar-14	17-Mar-14	60																					
B-40-777																												
North Abutment																												
777-1010	Piling - North Abutment (crew 2)	3	3	0%	21-Oct-13	24-Oct-13	39																					
South Abutment																												
777-1110	Piling - South Abutment (crew 2)	3	3	0%	25-Oct-13	29-Oct-13	39																					
B-40-782																												
South Abutment																												
782-1110	Piling - South Abutment (crew 2)	4	4	0%	06-Dec-13	13-Dec-13	22																					
North Abutment																												
782-1010	Piling - North Abutment	4	4	0%	01-Apr-14	07-Apr-14	5																					
Pier																												
782-2010	Piling - Pier	5	5	0%	18-Mar-14	25-Mar-14	62																					
B-40-783																												
East Abutment																												
783-1150	Piling - East Abutment (crew 2)	3	3	0%	16-Dec-13	20-Dec-13	34																					
Stage 1-3 Ped Bridge Work																												
B-40-784 Ped Bridge																												
Unit 1																												
Pier 1																												
784-1010	Drive New Piling - Pier 1 & Stair Tower	10	10	0%	25-Oct-13	11-Nov-13	30																					
Pier 2																												
784-1060	Drive New Piling - Pier 2 & Stair Tower	10	10	0%	07-Nov-13	25-Nov-13	33																					
Unit 2																												
Pier 10																												
784-2230	Drive New Piling - Pier 10	1	1	0%	28-Oct-13	28-Oct-13	29																					
Pier 9																												
784-2180	Drive New Piling - Pier 9	1	1	0%	29-Oct-13	29-Oct-13	31																					