

I-43 URT (Capitol to Hampton) - 1228-22-71 (22.02 - 22.xx)			1228-22-71 - IH 43 N-S Capitol Dr to Hampton Ave - Activities with Constraints																																																		
Activity ID	Activity Name	Activity Count	Primary Constraint	Primary Constraint Date	Expected Finish	2021												2022												2023												2024											
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A							
<b>I-43 URT (Capitol to Hampton) - 1228-22-71 (22.02 - 22.xx)</b>																																																					
<b>Project Controls</b>																																																					
PC-0000	Let Date	1	Start On or After	13-Apr-21		◆ Let Date																																															
PC-0001	Contract Award	1	Start On or After	12-May-21		◆ Contract Award																																															
PC-1020	Utility Relocation Start	1	Start On or After	01-May-21		◆ Utility Relocation Start																																															
PC-4010	Winter Shutdown (2022-2023)	1			28-Feb-23																									Winter Shutdown (2022-2023)																							
PC-9000	Project Completion (11/30/2023) - \$2,000/CD	1	Finish On or Before	30-Nov-23																																						◆ Project Complete											
<b>Intermediate Milestones</b>																																																					
PC-MS9020	IH 43 NB Entrance Ramp from Feibrantz Ave. (12/9/21) - \$3,000/CD	1	Finish On or Before	10-Dec-21														◆ IH 43 NB Entrance Ramp from Feibrantz Ave. (12/9/21) - \$3,000/CD																																			
PC-MS9030	IH 43 NB Lanes (12/9/21) - \$40,000/CD	1	Finish On or Before	10-Dec-21														◆ IH 43 NB Lanes (12/9/21) - \$40,000/CD																																			
PC-MS9040	IH 43 NB Lanes (12/16/22) - \$40,000/CD	1	Finish On or Before	17-Dec-22																										◆ IH 43 NB Lanes (12/16/22) - \$40,000/CD																							
PC-MS9050	IH 43 SB Lanes (12/16/22) - \$40,000/CD	1	Finish On or Before	17-Dec-22																										◆ IH 43 SB Lanes (12/16/22) - \$40,000/CD																							
PC-MS9060	SB Exit Ramp to Green Bay Ave. / Capitol Dr. (12/16/22) - \$2,000/CD	1	Finish On or Before	17-Dec-22																										◆ SB Exit Ramp to Green Bay Ave. / Capitol Dr. (12/16/22) - \$2,000/CD																							
PC-MS9070	IH 43 NB Entrance Ramp from Feibrantz Ave (12/16/22) - \$3,000/CD	1	Finish On or Before	17-Dec-22																										◆ IH 43 NB Entrance Ramp from Feibrantz Ave (12/16/22) - \$3,000/CD																							
PC-MS9080	SB Entrance Ramp from Hampton Ave. (12/16/22) - \$4,000/CD	1	Finish On or Before	17-Dec-22																										◆ SB Entrance Ramp from Hampton Ave. (12/16/22) - \$4,000/CD																							
PC-MS9110	IH 43 NB Exit Ramp to Port Washington Rd / Hampton Ave (MOD #2 09/29/23) - \$2,000/CD	1	Finish On or Before	29-Sep-23																										◆ IH 43 NB Exit Ramp to Port Washington Rd / Hampton Ave (MOD #2 09/29/23) - \$2,000/CD																							
PC-MS9090	SB Exit Ramp to Green Bay Ave. / Capitol Drive (11/8/23) - \$2,000/CD	1	Finish On or Before	09-Nov-23																										◆ SB Exit Ramp to Green Bay Ave. / Capitol Drive (11/8/23) - \$2,000/CD																							
PC-MS9100	IH 43 NB Entrance Ramp from Feibrantz Ave (11/8/23) - \$3,000/CD	1	Finish On or Before	09-Nov-23																										◆ IH 43 NB Entrance Ramp from Feibrantz Ave (11/8/23) - \$3,000/CD																							
PC-MS9010	NB Exit Ramp to Green Bay Ave. / Capitol Dr. (MOD #2 09/29/23) - \$2,000/CD	1	Finish On or Before	29-Sep-23																										◆ NB Exit Ramp to Green Bay Ave. / Capitol Dr. (MOD #2 09/29/23) - \$2,000/CD																							
<b>Utilities</b>																																																					
UT-1120	Clear Channel - Cell Tower Relocation - Clear by 8/1/2021	1	Finish On	01-Aug-21														◆ Clear Channel - Cell Tower Relocation - Clear by 8/1/2021																																			
<b>Submittals</b>																																																					
SUBM-1130	Submit/Review/Approve B-40-1021 Steel Diaphragms	1	As Late As Possible			■ Submit/Review/Approve B-40-1021 Steel Diaphragms																																															
SUBM-1000	Submit/Review/Approve B-40-1016 Bearings	1	As Late As Possible			■ Submit/Review/Approve B-40-1016 Bearings																																															
SUBM-1230	Submit/Review/Approve B-40-1018 Bearings	1	As Late As Possible			■ Submit/Review/Approve B-40-1018 Bearings																																															
SUBM-1070	Submit/Review/Approve B-40-1016 Steel Diaphragms	1	As Late As Possible			■ Submit/Review/Approve B-40-1016 Steel Diaphragms																																															
SUBM-1170	Submit/Review/Approve B-40-116 Bearings	1	As Late As Possible			■ Submit/Review/Approve B-40-116 Bearings																																															
SUBM-1080	Submit/Review/Approve N-40-96 Noise Wall	1	As Late As Possible			■ Submit/Review/Approve N-40-96 Noise Wall																																															
SUBM-1140	Submit/Review/Approve B-40-1016 Expansion Joint	1	As Late As Possible			■ Submit/Review/Approve B-40-1016 Expansion Joint																																															
SUBM-1060	Submit/Review/Approve R-40-712 MSE Temp Wire Wall	1	As Late As Possible			■ Submit/Review/Approve R-40-712 MSE Temp Wire Wall																																															
SUBM-1100	Submit/Review/Approve R-40-713 MSE Temp Wire Wall	1	As Late As Possible			■ Submit/Review/Approve R-40-713 MSE Temp Wire Wall																																															
SUBM-1040	Submit/Review/Approve R-40-726 MSE Temp Wire Wall	1	As Late As Possible			■ Submit/Review/Approve R-40-726 MSE Temp Wire Wall																																															
SUBM-1250	Submit/Review/Approve R-40-727 MSE Temp Wire Wall	1	As Late As Possible			■ Submit/Review/Approve R-40-727 MSE Temp Wire Wall																																															
SUBM-1240	Submit/Review/Approve B-40-1014 Steel Diaphragms	1	As Late As Possible			■ Submit/Review/Approve B-40-1014 Steel Diaphragms																																															
SUBM-1010	Submit/Review/Approve B-40-116 Structural Steel Carbon	1	As Late As Possible			■ Submit/Review/Approve B-40-116 Structural Steel Carbon																																															
SUBM-1150	Submit/Review/Approve B-40-1021 Girders	1	As Late As Possible			■ Submit/Review/Approve B-40-1021 Girders																																															
SUBM-1120	Submit/Review/Approve B-40-1016 Girders	1	As Late As Possible			■ Submit/Review/Approve B-40-1016 Girders																																															
SUBM-1110	Submit/Review/Approve R-40-707 MSE Wall Panels	1	As Late As Possible			■ Submit/Review/Approve R-40-707 MSE Wall Panels																																															
SUBM-1050	Submit/Review/Approve R-40-712 MSE Wall Panels	1	As Late As Possible			■ Submit/Review/Approve R-40-712 MSE Wall Panels																																															
SUBM-1090	Submit/Review/Approve R-40-713 MSE Wall Panels	1	As Late As Possible			■ Submit/Review/Approve R-40-713 MSE Wall Panels																																															
SUBM-1190	Submit/Review/Approve B-40-1018 Steel Diaphragms	1	As Late As Possible			■ Submit/Review/Approve B-40-1018 Steel Diaphragms																																															
SUBM-1360	Submit/Review/Approve S-40-3018 Sign Structure	1	As Late As Possible			■ Submit/Review/Approve S-40-3018 Sign Structure																																															
SUBM-1340	Submit/Review/Approve S-40-3019 Sign Structure	1	As Late As Possible			■ Submit/Review/Approve S-40-3019 Sign Structure																																															
SUBM-1030	Submit/Review/Approve R-40-709 MSE Wall Panels	1	As Late As Possible			■ Submit/Review/Approve R-40-709 MSE Wall Panels																																															
SUBM-1310	Submit/Review/Approve B-40-1018 Expansion Joint	1	As Late As Possible			■ Submit/Review/Approve B-40-1018 Expansion Joint																																															
SUBM-1280	Submit/Review/Approve N-40-94 Noise Wall	1	As Late As Possible			■ Submit/Review/Approve N-40-94 Noise Wall																																															
SUBM-1020	Submit/Review/Approve N-40-95 Noise Wall	1	As Late As Possible			■ Submit/Review/Approve N-40-95 Noise Wall																																															
SUBM-1180	Submit/Review/Approve B-40-116 Expansion Joint	1	As Late As Possible			■ Submit/Review/Approve B-40-116 Expansion Joint																																															
SUBM-1330	Submit/Review/Approve B-40-1019 Steel Diaphragms	1	As Late As Possible			■ Submit/Review/Approve B-40-1019 Steel Diaphragms																																															
SUBM-1270	Submit/Review/Approve B-40-1020 Steel Diaphragms	1	As Late As Possible			■ Submit/Review/Approve B-40-1020 Steel Diaphragms																																															
SUBM-1260	Submit/Review/Approve B-40-1014 Girders	1	As Late As Possible			■ Submit/Review/Approve B-40-1014 Girders																																															



I-43 URT (Capitol to Hampton) - 1228-22-71 (22.02 - 22.xx)		1228-22-71 - IH 43 N-S Capitol Dr to Hampton Ave - Activities with Constraints				2021												2022												2023												2024											
Activity ID	Activity Name	Activity Count	Primary Constraint	Primary Constraint Date	Expected Finish	2021												2022												2023												2024											
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D			
<b>R-40-707 (SB West Side of Widening)</b>																																																					
CW.707-1.0035	IMPACT: Set/Backfill Temp Wire Wall	1	As Late As Possible															■ IMPACT: Set/Backfill Temp Wire Wall																																			
<b>2022</b>																																																					
<b>Stage 2D</b>																																																					
<b>Bridge Structures</b>																																																					
<b>B-40-1018 (IH-43 SB over Milwaukee River &amp; Hampton Ave)</b>																																																					
<b>Substructure</b>																																																					
<b>Pier 1</b>																																																					
CB.1018-2D.1090	Remove Causeway	1	Finish On or Before	14-Dec-22																										■ Remove Causeway																							
<b>Pier 2</b>																																																					
CB.1018-2D.2090	Remove Causeway	1	Finish On or Before	14-Dec-22																										■ Remove Causeway																							
<b>Retaining Wall Structures</b>																																																					
<b>R-40-713 (MSE Retaining Wall along Glendale Ave)</b>																																																					
CW.713-2D.1035-IM	IMPACT: Set/Backfill Temp Wire Wall (West Face)	1	As Late As Possible																											■ IMPACT: Set/Backfill Temp Wire Wall (West Face)																							