

Zoo Interchange Addendum #1...

1060-33-77 Greenfiled Avenue Bridge - Grading Activities

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2013											
								Mar	Apr	May	Jun	Jul	Aug	Sep	Oct				
Zoo Interchange Addendum #1																			
MILWAUKEE COUNTY																			
ZOO INTERCHANGE																			
Greenfield Avenue Bridge																			
Construction																			
Greenfield Avenue East																			
Ramp GB (45 NB Off-Ramp)																			
GB-1020	Pavement & Storm Sewer Removals	4	4	0%	04-Mar-13	08-Mar-13	13												
GB-1040	Cut/Fill (18,100 CY Fill)	20	20	0%	12-Mar-13	15-Apr-13	12												
GB-1045	Storm Sewer	4	4	0%	16-Apr-13	22-Apr-13	12												
GB-1050	Select Crushed/CABC	3	3	0%	23-Apr-13	25-Apr-13	12												
GB-1055	Electrical/FTMS/Traffic Signals	5	5	0%	29-Apr-13	06-May-13	12												
Utility Delays																			
A-1020	Time Warner Cable/Windstream Delays	1	0	100%	17-Jan-13 A	29-Mar-13 A													
Zoo Interchange Addendum #1 - Copy 5																			
MILWAUKEE COUNTY																			
ZOO INTERCHANGE																			
Greenfield Avenue Bridge																			
Construction																			
Greenfield Avenue East																			
Ramp GB (45 NB Off-Ramp)																			
GB-1020	Pavement & Storm Sewer Removals	4	4	0%	02-Apr-13	05-Apr-13	-2												
GB-1040	Cut/Fill (18,100 CY Fill)	20	20	0%	08-Apr-13	08-May-13	-2												
GB-1045	Storm Sewer	4	4	0%	09-May-13	15-May-13	-2												
GB-1050	Select Crushed/CABC	3	3	0%	16-May-13	20-May-13	-2												
GB-1055	Electrical/FTMS/Traffic Signals	5	5	0%	21-May-13	29-May-13	-2												
Utility Delays																			
A-1020	Time Warner Cable/Windstream Delays	1	15	0%	17-Jan-13 A	29-Mar-13	-7												

Schedule update as submitted. Cut / Fill activity is not critical and has 12 days of float.

Modified update to remove future actual date from delay activity. Cut / Fill activity becomes critical with 2 days of negative float.