

| STH 20, East Troy-Racine                   |  |    |    |        | 2340-00-79 - STH 20 East Troy-Racine - All Activities w/ Calendar |           |             |                               |  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
|--|--|----|----|--------|---|-----------|-------------|-------------------------------|--|-----|---|-----|---|-----|-----|---|-----|-----|-----|-----|------|-----|---|-----|---|-----|-----|---|-----|-----|-----|-----|-----|-----|---|-----|--|--|--|
| Activity ID                                | Activity Name  | OD | RD | % Comp | Start   | Finish    | Total Float | Calendar                      | 2024   |     |   |     |   |     |     |   |     |     |     |     | 2025 |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
|  |  |    |    |        |   |           |             |                               | Jul  | Aug | S | Oct | N | Dec | Jan | F | Mar | Apr | May | Jun | Jul  | Aug | S | Oct | N | Dec | Jan | F | Mar | Apr | May | Jun | Jul | Aug | S | Oct |  |  |  |
| <b>Stage 1</b>                             |  |    |    |        |   |           |             |                               |  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| <b>Start Milestones</b>                    |  |    |    |        |   |           |             |                               |  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| <b>STH 20 Sta 884+75 to 913+00</b>         |  |    |    |        |   |           |             |                               |  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1090                                      | Start Stage 1  | 0  | 0  | 0%     | 31-Jul-23   |           | 0           | p5D Exclude Holiday & Weather | ◆ Start Stage 1  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| <b>Temporary Signals</b>                   |  |    |    |        |   |           |             |                               |  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| <b>CTH ES &amp; STH 20</b>                 |  |    |    |        |   |           |             |                               |  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1000                                      | Temporary Traffic Signals (install only, not active) | 6  | 6  | 0%     | 31-Jul-23   | 09-Aug-23 | 65          | p5D Exclude Holiday & Weather | ■ Temporary Traffic Signals (install only, not active) |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| <b>Roadway Reconstruct</b>                 |  |    |    |        |   |           |             |                               |  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| <b>STH 20 Sta 884+75 to 913+00</b>         |  |    |    |        |   |           |             |                               |  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1010                                      | Traffic Control/ Temp PVTM Marking                   | 1  | 1  | 0%     | 31-Jul-23   | 31-Jul-23 | 0           | p6D Exclude Holiday & Weather | Traffic Control/ Temp PVTM Marking                     |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1020                                      | Erosion Control                                      | 2  | 2  | 0%     | 31-Jul-23   | 01-Aug-23 | 0           | p6D Exclude Holiday & Weather | Erosion Control  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1100                                      | Saw Cut  | 1  | 1  | 0%     | 01-Aug-23   | 01-Aug-23 | 0           | p6D Exclude Holiday & Weather | Saw Cut  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1300                                      | Sign Removal   | 1  | 1  | 0%     | 01-Aug-23   | 01-Aug-23 | 0           | p6D Exclude Holiday & Weather | Sign Removal   |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1030                                      | Removals   | 7  | 7  | 0%     | 02-Aug-23   | 11-Aug-23 | 0           | p6D Exclude Holiday & Weather | ■ Removals   |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1040                                      | Watermain & Laterals W to E, 0-33%                   | 12 | 12 | 0%     | 09-Aug-23   | 22-Aug-23 | 0           | p6D Exclude Holiday & Weather | ■ Watermain & Laterals W to E, 0-33%                   |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1050                                      | Storm Sewer W to E, 0-33%                            | 12 | 12 | 0%     | 14-Aug-23   | 28-Aug-23 | 0           | p6D Exclude Holiday & Weather | ■ Storm Sewer W to E, 0-33%                            |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1560                                      | Watermain & Laterals W to E, 34-67%                  | 12 | 12 | 0%     | 23-Aug-23   | 11-Sep-23 | 4           | p6D Exclude Holiday & Weather | ■ Watermain & Laterals W to E, 34-67%                  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A3230                                      | Storm Sewer W to E, 34-67%                           | 12 | 12 | 0%     | 29-Aug-23   | 15-Sep-23 | 0           | p6D Exclude Holiday & Weather | ■ Storm Sewer W to E, 34-67%                           |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1060                                      | Excavate & Breaker W to E, 0-50%                     | 9  | 9  | 0%     | 08-Sep-23   | 18-Sep-23 | 1           | p6D Exclude Holiday & Weather | ■ Excavate & Breaker W to E, 0-50%                     |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1590                                      | Watermain & Laterals W to E, 67-100%                 | 12 | 12 | 0%     | 12-Sep-23   | 28-Sep-23 | 4           | p6D Exclude Holiday & Weather | ■ Watermain & Laterals W to E, 67-100%                 |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A3240                                      | Storm Sewer W to E, 67-100%                          | 12 | 12 | 0%     | 16-Sep-23   | 04-Oct-23 | 0           | p6D Exclude Holiday & Weather | ■ Storm Sewer W to E, 67-100%                          |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1700                                      | Excavate & Breaker, W to E 51-100%                   | 9  | 9  | 0%     | 22-Sep-23   | 04-Oct-23 | 0           | p6D Exclude Holiday & Weather | ■ Excavate & Breaker, W to E 51-100%                   |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1210                                      | Inlet/Manhole Adjust_Pre Curb                        | 2  | 2  | 0%     | 30-Sep-23   | 02-Oct-23 | 3           | p6D Exclude Holiday & Weather | Inlet/Manhole Adjust_Pre Curb                          |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1070                                      | 1.25" Base Course                                    | 5  | 5  | 0%     | 30-Sep-23   | 06-Oct-23 | 0           | p6D Exclude Holiday & Weather | ■ 1.25" Base Course                                    |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1080                                      | Curb & Gutter/Median Nose                            | 8  | 8  | 0%     | 07-Oct-23   | 18-Oct-23 | 0           | p6D Exclude Holiday & Weather | ■ Curb & Gutter/Median Nose                            |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1220                                      | Inlet/Manhole Adjust_Pre HMA                         | 2  | 2  | 0%     | 19-Oct-23   | 20-Oct-23 | 1           | p6D Exclude Holiday & Weather | Inlet/Manhole Adjust_Pre HMA                           |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1130                                      | HMA_Fine Grade                                       | 3  | 3  | 0%     | 19-Oct-23   | 21-Oct-23 | 0           | p6D Exclude Holiday & Weather | HMA_Fine Grade   |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1150                                      | HMA_Lower Layer & Test Strip                         | 3  | 3  | 0%     | 23-Oct-23   | 25-Oct-23 | 0           | p6D Exclude Holiday & Weather | HMA_Lower Layer & Test Strip                           |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1160                                      | HMA_Upper Layer & Test Strip                         | 3  | 3  | 0%     | 27-Oct-23   | 30-Oct-23 | 0           | p6D Exclude Holiday & Weather | HMA_Upper Layer & Test Strip                           |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1180                                      | Topsoil (Median)                                     | 2  | 2  | 0%     | 02-Nov-23   | 03-Nov-23 | 13          | p5D Exclude Holiday & Weather | Topsoil (Median)                                       |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1310                                      | Permanent Pavement Marking                           | 4  | 4  | 0%     | 02-Nov-23   | 07-Nov-23 | 14          | p5D Exclude Holiday & Weather | Permanent Pavement Marking                             |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1190                                      | Restoration (Median)                                 | 3  | 3  | 0%     | 06-Nov-23   | 08-Nov-23 | 13          | p5D Exclude Holiday & Weather | Restoration (Median)                                   |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1270                                      | Permanent Signs                                      | 3  | 3  | 0%     | 06-Nov-23   | 08-Nov-23 | 15          | p5D Exclude Holiday & Weather | Permanent Signs  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1200                                      | Erosion Control_Removal                              | 1  | 1  | 0%     | 10-Nov-23   | 10-Nov-23 | 14          | p5D Exclude Holiday & Weather | Erosion Control_Removal                                |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| <b>Sidewalk Reconstruct</b>                |  |    |    |        |   |           |             |                               |  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| <b>South Sidewalk Sta 884+75 to 913+00</b> |  |    |    |        |   |           |             |                               |  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1320                                      | Temp Pedestrian Device/Control                       | 2  | 2  | 0%     | 19-Oct-23   | 20-Oct-23 | 1           | p6D Exclude Holiday & Weather | Temp Pedestrian Device/Control                         |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1110                                      | Excavate/Base Agg Concrete Walk                      | 3  | 3  | 0%     | 21-Oct-23   | 24-Oct-23 | 1           | p6D Exclude Holiday & Weather | Excavate/Base Agg Concrete Walk                        |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1120                                      | Concrete Walk/Drives/Ramps                           | 6  | 6  | 0%     | 25-Oct-23   | 03-Nov-23 | 1           | p6D Exclude Holiday & Weather | ■ Concrete Walk/Drives/Ramps                           |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1140                                      | HMA Drives   | 1  | 1  | 0%     | 04-Nov-23   | 04-Nov-23 | 19          | p6D Exclude Holiday & Weather | HMA Drives   |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1330                                      | Topsoil (South Walk)                                 | 2  | 2  | 0%     | 04-Nov-23   | 06-Nov-23 | 18          | p6D Exclude Holiday & Weather | Topsoil (South Walk)                                   |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1380                                      | Restoration (South Walk)                             | 3  | 3  | 0%     | 07-Nov-23   | 10-Nov-23 | 18          | p6D Exclude Holiday & Weather | Restoration (South Walk)                               |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| <b>North Sidewalk Sta 884+75 to 913+00</b> |  |    |    |        |   |           |             |                               |  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1340                                      | Temp Pedestrian Device/Control                       | 2  | 2  | 0%     | 04-Nov-23   | 06-Nov-23 | 1           | p6D Exclude Holiday & Weather | Temp Pedestrian Device/Control                         |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1350                                      | Excavate/Base Agg Concrete Walk                      | 3  | 3  | 0%     | 07-Nov-23   | 10-Nov-23 | 1           | p6D Exclude Holiday & Weather | Excavate/Base Agg Concrete Walk                        |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1710                                      | S-64-222 Foundation                                  | 3  | 3  | 0%     | 13-Nov-23   | 16-Nov-23 | 0           | p5D Exclude Holiday & Weather | ■ S-64-222 Foundation                                  |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1870                                      | S-64-222 Erect                                       | 2  | 2  | 0%     | 17-Nov-23   | 20-Nov-23 | 9           | p5D Exclude Holiday & Weather | ■ S-64-222 Erect                                       |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1360                                      | Concrete Walk/Drives/Ramps                           | 6  | 6  | 0%     | 17-Nov-23   | 29-Nov-23 | 0           | p6D Exclude Holiday & Weather | ■ Concrete Walk/Drives/Ramps                           |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1370                                      | HMA Drives   | 1  | 1  | 0%     | 30-Nov-23   | 30-Nov-23 | 1           | p6D Exclude Holiday & Weather | HMA Drives   |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |
| A1400                                      | Topsoil (North Walk)                                 | 2  | 2  | 0%     | 30-Nov-23   | 01-Dec-23 | 0           | p6D Exclude Holiday & Weather | Topsoil (North Walk)                                   |     |   |     |   |     |     |   |     |     |     |     |      |     |   |     |   |     |     |   |     |     |     |     |     |     |   |     |  |  |  |





| STH 20, East Troy-Racine                   |   |    |    |        | 2340-00-79 - STH 20 East Troy-Racine - All Activities w/ Calendar |            |             |                               |   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
|--|---|----|----|--------|---|------------|-------------|-------------------------------|---|-----|---|-----|---|-----|-----|------|-----|-----|-----|-----|-----|-----|------|-----|---|-----|-----|---|-----|-----|-----|-----|-----|-----|---|
| Activity ID                                | Activity Name                                     | OD | RD | % Comp | Start   | Finish     | Total Float | Calendar                      | 2023  |     |   |     |   |     |     | 2024 |     |     |     |     |     |     | 2025 |     |   |     |     |   |     |     |     |     |     |     |   |
|  |   |    |    |        |   |            |             |                               | Jul   | Aug | S | Oct | N | Dec | Jan | F    | Mar | Apr | May | Jun | Jul | Aug | S    | Oct | N | Dec | Jan | F | Mar | Apr | May | Jun | Jul | Aug | S |
| <b>STH 20 Sta 940+05 to 940+45, Median</b> |   |    |    |        |   |            |             |                               |   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2000                                      | Temp Pavement                                     | 1  | 1  | 0%     | 20-May-24   | 20-May-24  | 30          | p5D Exclude Holiday & Weather | Temp Pavement                                       |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| <b>Completion Milestones</b>               |   |    |    |        |   |            |             |                               |   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| <b>Entire Project</b>                      |   |    |    |        |   |            |             |                               |   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A3200                                      | IC Stage 2 Completion (06-30-2024)                | 0  | 0  | 0%     |   | 28-Jun-24* | 0           | p5D Exclude Holiday & Weather | ◆ IC Stage 2 Completion (06-30-2024)                |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| <b>Stage 3</b>                             |   |    |    |        |   |            |             |                               |   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| <b>Roadway Reconstruct</b>                 |   |    |    |        |   |            |             |                               |   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| <b>STH 20 WB, Sta 913+00 to 942+00</b>     |   |    |    |        |   |            |             |                               |   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2160                                      | Traffic Control/ Temp PVM T Marking               | 1  | 1  | 0%     | 01-Jul-24   | 01-Jul-24  | 8           | p5D Exclude Holiday & Weather | Traffic Control/ Temp PVM T Marking                 |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2170                                      | Erosion Control                                   | 2  | 2  | 0%     | 01-Jul-24   | 02-Jul-24  | 15          | p5D Exclude Holiday & Weather | Erosion Control                                     |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2180                                      | Saw Cut   | 1  | 1  | 0%     | 02-Jul-24   | 02-Jul-24  | 15          | p5D Exclude Holiday & Weather | Saw Cut   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2190                                      | Sign Removal                                      | 1  | 1  | 0%     | 02-Jul-24   | 02-Jul-24  | 15          | p5D Exclude Holiday & Weather | Sign Removal  |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2200                                      | Removals  | 7  | 7  | 0%     | 08-Jul-24   | 17-Jul-24  | 15          | p5D Exclude Holiday & Weather | █ Removals:   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2210                                      | Storm Sewer                                       | 7  | 7  | 0%     | 18-Jul-24   | 26-Jul-24  | 38          | p6D Exclude Holiday & Weather | █ Storm Sewer                                       |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A3290                                      | S-64-224 & 225                                    | 10 | 10 | 0%     | 18-Jul-24   | 02-Aug-24  | 64          | p5D Exclude Holiday & Weather | █ S-64-224 & 225                                    |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2220                                      | Excavate/Breaker/Base Course                      | 7  | 7  | 0%     | 20-Jul-24   | 29-Jul-24  | 38          | p6D Exclude Holiday & Weather | █ Excavate/Breaker/Base Course                      |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2230                                      | Inlet/Manhole Adjust_Pre Curb                     | 2  | 2  | 0%     | 31-Jul-24   | 01-Aug-24  | 31          | p5D Exclude Holiday & Weather | Inlet/Manhole Adjust_Pre Curb                       |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2240                                      | Curb & Gutter/Median Nose                         | 15 | 15 | 0%     | 02-Aug-24   | 27-Aug-24  | 31          | p5D Exclude Holiday & Weather | █ Curb & Gutter/Median Nose                         |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2250                                      | HMA_Fine Grade                                    | 2  | 2  | 0%     | 28-Aug-24   | 29-Aug-24  | 31          | p5D Exclude Holiday & Weather | HMA_Fine Grade                                      |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2260                                      | Inlet/Manhole Adjust_Pre HMA                      | 2  | 2  | 0%     | 28-Aug-24   | 29-Aug-24  | 31          | p5D Exclude Holiday & Weather | Inlet/Manhole Adjust_Pre HMA                        |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2270                                      | HMA_Lower Layer                                   | 2  | 2  | 0%     | 03-Sep-24   | 04-Sep-24  | 31          | p5D Exclude Holiday & Weather | █ HMA_Lower Layer                                   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2280                                      | HMA_Upper Layer                                   | 2  | 2  | 0%     | 05-Sep-24   | 06-Sep-24  | 31          | p5D Exclude Holiday & Weather | █ HMA_Upper Layer                                   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2290                                      | Topsoil   | 2  | 2  | 0%     | 09-Sep-24   | 11-Sep-24  | 40          | p5D Exclude Holiday & Weather | Topsoil   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2300                                      | Permanent Signs                                   | 2  | 2  | 0%     | 09-Sep-24   | 11-Sep-24  | 31          | p5D Exclude Holiday & Weather | Permanent Signs                                     |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2310                                      | Permanent Pavement Marking                        | 3  | 3  | 0%     | 09-Sep-24   | 13-Sep-24  | 37          | p5D Exclude Holiday & Weather | Permanent Pavement Marking                          |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2320                                      | Restoration                                       | 2  | 2  | 0%     | 13-Sep-24   | 16-Sep-24  | 40          | p5D Exclude Holiday & Weather | Restoration   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| <b>CTH ES North Leg</b>                    |   |    |    |        |   |            |             |                               |   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2340                                      | Traffic Control_Close ES                          | 1  | 1  | 0%     | 18-Jul-24   | 18-Jul-24  | 31          | p6D Exclude Holiday & Weather | Traffic Control_Close ES                            |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2350                                      | Saw Cut   | 1  | 1  | 0%     | 18-Jul-24   | 18-Jul-24  | 32          | p6D Exclude Holiday & Weather | Saw Cut   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2360                                      | ES Closure Level of Effort(21 Allowed Days)       | 21 | 21 | 0%     | 18-Jul-24   | 07-Aug-24  | 45          | pCalendar Day                 | █ ES Closure Level of Effort(21 Allowed Days)       |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2370                                      | Removals  | 1  | 1  | 0%     | 19-Jul-24   | 19-Jul-24  | 31          | p6D Exclude Holiday & Weather | Removals  |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2330                                      | Culvert   | 2  | 2  | 0%     | 20-Jul-24   | 22-Jul-24  | 31          | p6D Exclude Holiday & Weather | Culvert   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2380                                      | Storm Sewer                                       | 2  | 2  | 0%     | 20-Jul-24   | 22-Jul-24  | 31          | p6D Exclude Holiday & Weather | Storm Sewer   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2400                                      | Excavate/Breaker/Base Aggregate                   | 1  | 1  | 0%     | 23-Jul-24   | 23-Jul-24  | 31          | p6D Exclude Holiday & Weather | Excavate/Breaker/Base Aggregate                     |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2410                                      | Inlet/Manhole Adjust_Pre Curb                     | 1  | 1  | 0%     | 23-Jul-24   | 23-Jul-24  | 31          | p6D Exclude Holiday & Weather | Inlet/Manhole Adjust_Pre Curb                       |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2420                                      | Electrical_Conduit Crossing                       | 1  | 1  | 0%     | 23-Jul-24   | 23-Jul-24  | 31          | p6D Exclude Holiday & Weather | Electrical_Conduit Crossing                         |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2430                                      | Curb & Gutter/Median Nose                         | 3  | 3  | 0%     | 25-Jul-24   | 27-Jul-24  | 31          | p6D Exclude Holiday & Weather | Curb & Gutter/Median Nose                           |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2440                                      | HMA_Fine Grade                                    | 1  | 1  | 0%     | 29-Jul-24   | 29-Jul-24  | 35          | p6D Exclude Holiday & Weather | HMA_Fine Grade                                      |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2460                                      | HMA Pavement                                      | 1  | 1  | 0%     | 29-Jul-24   | 29-Jul-24  | 35          | p6D Exclude Holiday & Weather | HMA Pavement  |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2450                                      | Electrical: Base/conduit/Pull Box                 | 2  | 2  | 0%     | 29-Jul-24   | 31-Jul-24  | 31          | p6D Exclude Holiday & Weather | Electrical: Base/conduit/Pull Box                   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2470                                      | Permanent Pavement Marking                        | 1  | 1  | 0%     | 31-Jul-24   | 31-Jul-24  | 35          | p6D Exclude Holiday & Weather | Permanent Pavement Marking                          |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2480                                      | Backfill & Grade Walk                             | 1  | 1  | 0%     | 01-Aug-24   | 01-Aug-24  | 31          | p6D Exclude Holiday & Weather | Backfill & Grade Walk                               |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2490                                      | Walk & Ramps                                      | 2  | 2  | 0%     | 02-Aug-24   | 03-Aug-24  | 31          | p6D Exclude Holiday & Weather | Walk & Ramps  |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2500                                      | Topsoil   | 1  | 1  | 0%     | 05-Aug-24   | 05-Aug-24  | 31          | p6D Exclude Holiday & Weather | Topsoil   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2510                                      | Restoration                                       | 1  | 1  | 0%     | 05-Aug-24   | 05-Aug-24  | 31          | p6D Exclude Holiday & Weather | Restoration   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A2520                                      | Traffic Control_Open ES                           | 1  | 1  | 0%     | 07-Aug-24   | 07-Aug-24  | 31          | p6D Exclude Holiday & Weather | Traffic Control_Open ES                             |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| <b>CTH ES &amp; STH 20</b>                 |   |    |    |        |   |            |             |                               |   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A3250                                      | Electrical: Install Above Ground Equipment & Wire | 7  | 7  | 0%     | 13-Sep-24   | 24-Sep-24  | 31          | p5D Exclude Holiday & Weather | █ Electrical: Install Above Ground Equipment & Wire |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A3260                                      | Electrical: Inspect & Activate                    | 4  | 4  | 0%     | 25-Sep-24   | 01-Oct-24  | 31          | p5D Exclude Holiday & Weather | █ Electrical: Inspect & Activate                    |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| <b>CTHL</b>                                |   |    |    |        |   |            |             |                               |   |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |
| A3010                                      | Traffic Control_Close CTHL                        | 1  | 1  | 0%     | 08-Aug-24   | 08-Aug-24  | 31          | p6D Exclude Holiday & Weather | Traffic Control_Close CTHL                          |     |   |     |   |     |     |      |     |     |     |     |     |     |      |     |   |     |     |   |     |     |     |     |     |     |   |

Preoject ID: 2340-00-79-BL-01  
Data Date: 31-Jul-23  
Page 4 of 6

Remaining Level of Effort (Green bar) | Actual Work (Blue bar) | Critical Remaining Work (Red bar)  
Actual Level of Effort (Blue bar) | Remaining Work (Green bar) | Milestone (Diamond symbol)

TASK filter: All Activities



| STH 20, East Troy-Racine                        |  |     | 2340-00-79 - STH 20 East Troy-Racine - All Activities w/ Calendar |        |           |            |             |                               |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     |                                    |     |   |     |  |  |  |  |  |  |  |  |
|---|--|-----|---|--------|-----------|------------|-------------|-------------------------------|------|-----|---|-----|---|-----|-----|---|-----|-----|-----|-----|--------------------------------------|-----|---|-----|---|-----|-----|---|-----|-----|-----|-----|------------------------------------|-----|---|-----|--|--|--|--|--|--|--|--|
| Activity ID                                     | Activity Name                                | OD  | RD  | % Comp | Start     | Finish     | Total Float | Calendar                      | 2023 |     |   |     |   |     |     |   |     |     |     |     | 2024                                 |     |   |     |   |     |     |   |     |     |     |     | 2025                               |     |   |     |  |  |  |  |  |  |  |  |
|   |  |     |   |        |           |            |             |                               | Jul  | Aug | S | Oct | N | Dec | Jan | F | Mar | Apr | May | Jun | Jul                                  | Aug | S | Oct | N | Dec | Jan | F | Mar | Apr | May | Jun | Jul                                | Aug | S | Oct |  |  |  |  |  |  |  |  |
| <b>Completion Milestones</b>                    |  |     |   |        |           |            |             |                               |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     |                                    |     |   |     |  |  |  |  |  |  |  |  |
| <b>Entire Project</b>                           |  |     |   |        |           |            |             |                               |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     |                                    |     |   |     |  |  |  |  |  |  |  |  |
| A3210   | IC Stage 3 HMA Pavement 10-01-2024           | 0   | 0   | 0%     |           | 18-Sep-24* | 8           | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     | ♦ IC Stage 3 HMA Pavement 10-01-2024 |     |   |     |   |     |     |   |     |     |     |     |                                    |     |   |     |  |  |  |  |  |  |  |  |
| A3220   | 2024,2025 Winter Shutdown                    | 172 | 172   | 0%     | 25-Oct-24 | 14-Apr-25  | 37          | pCalendar Day                 |      |     |   |     |   |     |     |   |     |     |     |     | 2024,2025 Winter Shutdown            |     |   |     |   |     |     |   |     |     |     |     |                                    |     |   |     |  |  |  |  |  |  |  |  |
| <b>Stage 4</b>                                  |  |     |   |        |           |            |             |                               |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     |                                    |     |   |     |  |  |  |  |  |  |  |  |
| <b>Roadway Reconstruct</b>                      |  |     |   |        |           |            |             |                               |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     |                                    |     |   |     |  |  |  |  |  |  |  |  |
| <b>STH 20 EB &amp; WB, Sta 901+80 to 906+17</b> |  |     |   |        |           |            |             |                               |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     |                                    |     |   |     |  |  |  |  |  |  |  |  |
| A2850   | Traffic Control/ Temp PVTM Marking           | 1   | 1   | 0%     | 15-Apr-25 | 15-Apr-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Traffic Control/ Temp PVTM Marking |     |   |     |  |  |  |  |  |  |  |  |
| A2860   | Erosion Control                              | 2   | 2   | 0%     | 15-Apr-25 | 16-Apr-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Erosion Control                    |     |   |     |  |  |  |  |  |  |  |  |
| A2870   | Saw Cut                                      | 1   | 1   | 0%     | 16-Apr-25 | 16-Apr-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Saw Cut                            |     |   |     |  |  |  |  |  |  |  |  |
| A3050   | East Troy RR Museum RR Crossing (Sta 904+00) | 15  | 15  | 0%     | 16-Apr-25 | 09-May-25  | 31          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | East Troy RR Museum RR Crossing    |     |   |     |  |  |  |  |  |  |  |  |
| A2880   | Removals                                     | 7   | 7   | 0%     | 17-Apr-25 | 28-Apr-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Removals                           |     |   |     |  |  |  |  |  |  |  |  |
| A2890   | Storm Sewer                                  | 5   | 5   | 0%     | 30-Apr-25 | 05-May-25  | 29          | p6D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Storm Sewer                        |     |   |     |  |  |  |  |  |  |  |  |
| A2900   | Excavate/Breaker/Base Course                 | 5   | 5   | 0%     | 02-May-25 | 08-May-25  | 29          | p6D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Excavate/Breaker/Base Course       |     |   |     |  |  |  |  |  |  |  |  |
| A2910   | Inlet/Manhole Adjust_Pre Curb                | 2   | 2   | 0%     | 09-May-25 | 12-May-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Inlet/Manhole Adjust_Pre Curb      |     |   |     |  |  |  |  |  |  |  |  |
| A2920   | Curb & Gutter/Median Nose                    | 8   | 8   | 0%     | 13-May-25 | 28-May-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Curb & Gutter/Median Nose          |     |   |     |  |  |  |  |  |  |  |  |
| A2930   | HMA_Fine Grade                               | 2   | 2   | 0%     | 30-May-25 | 02-Jun-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | HMA_Fine Grade                     |     |   |     |  |  |  |  |  |  |  |  |
| A2940   | Inlet/Manhole Adjust_Pre HMA                 | 2   | 2   | 0%     | 30-May-25 | 02-Jun-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Inlet/Manhole Adjust_Pre HMA       |     |   |     |  |  |  |  |  |  |  |  |
| A2950   | HMA_Lower Layer                              | 1   | 1   | 0%     | 04-Jun-25 | 04-Jun-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | HMA_Lower Layer                    |     |   |     |  |  |  |  |  |  |  |  |
| A2960   | HMA_Upper Layer                              | 1   | 1   | 0%     | 05-Jun-25 | 05-Jun-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | HMA_Upper Layer                    |     |   |     |  |  |  |  |  |  |  |  |
| A2970   | Topsoil                                      | 1   | 1   | 0%     | 06-Jun-25 | 06-Jun-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Topsoil                            |     |   |     |  |  |  |  |  |  |  |  |
| A2980   | Permanent Signs                              | 1   | 1   | 0%     | 06-Jun-25 | 06-Jun-25  | 24          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Permanent Signs                    |     |   |     |  |  |  |  |  |  |  |  |
| A2990   | Permanent Pavement Marking                   | 2   | 2   | 0%     | 06-Jun-25 | 09-Jun-25  | 23          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Permanent Pavement Marking         |     |   |     |  |  |  |  |  |  |  |  |
| A3000   | Restoration                                  | 2   | 2   | 0%     | 09-Jun-25 | 10-Jun-25  | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | Restoration                        |     |   |     |  |  |  |  |  |  |  |  |
| <b>Completion Milestones</b>                    |  |     |   |        |           |            |             |                               |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     |                                    |     |   |     |  |  |  |  |  |  |  |  |
| <b>Entire Project</b>                           |  |     |   |        |           |            |             |                               |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     |                                    |     |   |     |  |  |  |  |  |  |  |  |
| A3120   | Project Completion (07-20-2025)              | 0   | 0   | 0%     |           | 10-Jun-25* | 22          | p5D Exclude Holiday & Weather |      |     |   |     |   |     |     |   |     |     |     |     |                                      |     |   |     |   |     |     |   |     |     |     |     | ♦ Project Completion (07-20-2025)  |     |   |     |  |  |  |  |  |  |  |  |