

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2021														
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
ZOO IC NORTH LEG		87	87	0%	14-Dec-20	23-Apr-21	455															
PROJECT CONTROLS		67	67	0%	14-Dec-20	22-Mar-21	455															
SUBMITTALS		42	42	0%	14-Dec-20	15-Feb-21	0															
PS.1005	ECIP PREPARATION & SUBMITTAL	4	4	0%	14-Dec-20	17-Dec-20	0															
PS.1010	REVISE ECIP	15	15	0%	18-Dec-20	13-Jan-21	0															
PS.1015	ECIP REVIEW 2	7	7	0%	14-Jan-21	22-Jan-21	0															
PS.1030	SUBMIT ELECTRICAL	3	3	0%	25-Jan-21	27-Jan-21	0															
PS.1035	SUBMIT SEWER & WATER MAIN	3	3	0%	28-Jan-21	01-Feb-21	0															
PS.1040	SUBMIT QC PLAN	3	3	0%	02-Feb-21	04-Feb-21	0															
PS.1020	SUBMIT SCHEDULE	7	7	0%	05-Feb-21	15-Feb-21	0															
LUNDA SUBMITTALS		25	25	0%	16-Feb-21	22-Mar-21	455															
BRIDGE STRUCTURES		25	25	0%	16-Feb-21	22-Mar-21	455															
LSBS.1000	DEVELOP & SUBMIT B-40-138 STRUCTURAL STEEL	10	10	0%	16-Feb-21	01-Mar-21	13															
LSBS.1005	DEVELOP & SUBMIT B-40-792 GIRDERS TYPE I 36-W INCH	10	10	0%	16-Feb-21	01-Mar-21	13															
LSBS.1010	DEVELOP & SUBMIT B-40-793 GIRDERS TYPE I 36-W INCH	10	10	0%	16-Feb-21	01-Mar-21	13															
LSBS.1015	DEVELOP & SUBMIT B-40-794 GIRDERS TYPE I 36-W INCH	10	10	0%	16-Feb-21	01-Mar-21	13															
LSBS.1020	DEVELOP & SUBMIT B-40-875 GIRDERS TYPE I 36-W INCH	10	10	0%	16-Feb-21	01-Mar-21	13															
LSBS.1025	DEVELOP & SUBMIT B-40-875 GIRDERS TYPE I 54-W INCH	10	10	0%	16-Feb-21	01-Mar-21	13															
LSBS.1030	DEVELOP & SUBMIT B-40-876 GIRDERS TYPE I 36-W INCH	10	10	0%	16-Feb-21	01-Mar-21	13															
LSBS.1035	DEVELOP & SUBMIT B-40-876 GIRDERS TYPE I 54-W INCH	10	10	0%	16-Feb-21	01-Mar-21	13															
LSBS.1040	DEVELOP & SUBMIT B-40-877 STRUCTURAL STEEL	10	10	0%	16-Feb-21	01-Mar-21	13															
LSBS.1045	DEVELOP & SUBMIT B-40-878 (SHOOFLY) STRUCTURAL STEEL	10	10	0%	16-Feb-21	01-Mar-21	43															
LSBS.1050	DEVELOP & SUBMIT B-40-878 STRUCTURAL STEEL	10	10	0%	16-Feb-21	01-Mar-21	272															
LSBS.1055	DEVELOP & SUBMIT B-40-879 GIRDERS TYPE I 36-W INCH	10	10	0%	16-Feb-21	01-Mar-21	13															
LSBS.1100	REVIEW & APPROVE B-40-138 STRUCTURAL STEEL	15	15	0%	02-Mar-21	22-Mar-21	83															
LSBS.1105	REVIEW & APPROVE B-40-792 GIRDERS TYPE I 36-W INCH	15	15	0%	02-Mar-21	22-Mar-21	445															
LSBS.1110	REVIEW & APPROVE B-40-793 GIRDERS TYPE I 36-W INCH	15	15	0%	02-Mar-21	22-Mar-21	455															
LSBS.1115	REVIEW & APPROVE B-40-794 GIRDERS TYPE I 36-W INCH	15	15	0%	02-Mar-21	22-Mar-21	258															
LSBS.1120	REVIEW & APPROVE B-40-875 GIRDERS TYPE I 36-W INCH	15	15	0%	02-Mar-21	22-Mar-21	278															
LSBS.1125	REVIEW & APPROVE B-40-875 GIRDERS TYPE I 54-W INCH	15	15	0%	02-Mar-21	22-Mar-21	278															
LSBS.1130	REVIEW & APPROVE B-40-876 GIRDERS TYPE I 36-W INCH	15	15	0%	02-Mar-21	22-Mar-21	70															
LSBS.1135	REVIEW & APPROVE B-40-876 GIRDERS TYPE I 54-W INCH	15	15	0%	02-Mar-21	22-Mar-21	67															
LSBS.1140	REVIEW & APPROVE B-40-877 STRUCTURAL STEEL	15	15	0%	02-Mar-21	22-Mar-21	281															
LSBS.1145	REVIEW & APPROVE B-40-878 (SHOOFLY) STRUCTURAL STEEL	15	15	0%	02-Mar-21	22-Mar-21	43															
LSBS.1150	REVIEW & APPROVE B-40-878 STRUCTURAL STEEL	15	15	0%	02-Mar-21	22-Mar-21	272															
LSBS.1155	REVIEW & APPROVE B-40-879 GIRDERS TYPE I 36-W INCH	15	15	0%	02-Mar-21	22-Mar-21	55															
RETAINING WALLS		25	25	0%	16-Feb-21	22-Mar-21	434															
LSRW.1005	DEVELOP & SUBMIT R-40-573 SOLDIER PILE	5	5	0%	16-Feb-21	22-Feb-21	13															
LSRW.1010	DEVELOP & SUBMIT R-40-576 SOLDIER PILE	5	5	0%	16-Feb-21	22-Feb-21	13															
LSRW.1000	DEVELOP & SUBMIT R-40-569 SOLDIER PILE	10	10	0%	16-Feb-21	01-Mar-21	13															
LSRW.1105	REVIEW & APPROVE R-40-573 SOLDIER PILE	15	15	0%	23-Feb-21	15-Mar-21	13															
LSRW.1110	REVIEW & APPROVE R-40-576 SOLDIER PILE	15	15	0%	23-Feb-21	15-Mar-21	13															
LSRW.1100	REVIEW & APPROVE R-40-569 SOLDIER PILE	15	15	0%	02-Mar-21	22-Mar-21	434															
PROCUREMENT		25	25	0%	16-Mar-21	23-Apr-21	455															
LUNDA PROCUREMENT		25	25	0%	16-Mar-21	23-Apr-21	455															
BRIDGE STRUCTURES		20	20	0%	23-Mar-21	23-Apr-21	455															
LPBS.2000	PROCURE B-40-138 STRUCTURAL STEEL	20	20	0%	23-Mar-21	23-Apr-21	83															
LPBS.2005	PROCURE B-40-792 GIRDERS TYPE I 36-W INCH	20	20	0%	23-Mar-21	23-Apr-21	445															
LPBS.2010	PROCURE B-40-793 GIRDERS TYPE I 36-W INCH	20	20	0%	23-Mar-21	23-Apr-21	455															
LPBS.2015	PROCURE B-40-794 GIRDERS TYPE I 36-W INCH	20	20	0%	23-Mar-21	23-Apr-21	258															
LPBS.2020	PROCURE B-40-875 GIRDERS TYPE I 36-W INCH	20	20	0%	23-Mar-21	23-Apr-21	278															

█ Remaining Level of Effort █ Remaining Work
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ ◆ Milestone

TASK filter: WBS - Submittal / Procurement.

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2021													
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
LPBS.2025	PROCURE B-40-875 GIRDERS TYPE I 54-W INCH	20	20	0%	23-Mar-21	23-Apr-21	278														
LPBS.2030	PROCURE B-40-876 GIRDERS TYPE I 36-W INCH	20	20	0%	23-Mar-21	23-Apr-21	70														
LPBS.2035	PROCURE B-40-876 GIRDERS TYPE I 54-W INCH	20	20	0%	23-Mar-21	23-Apr-21	67														
LPBS.2040	PROCURE B-40-877 STRUCTURAL STEEL	20	20	0%	23-Mar-21	23-Apr-21	281														
LPBS.2045	PROCURE B-40-878 (SHOOFLY) STRUCTURAL STEEL	20	20	0%	23-Mar-21	23-Apr-21	43														
LPBS.2050	PROCURE B-40-878 STRUCTURAL STEEL	20	20	0%	23-Mar-21	23-Apr-21	272														
LPBS.2055	PROCURE B-40-879 GIRDERS TYPE I 36-W INCH	20	20	0%	23-Mar-21	23-Apr-21	55														
RETAINING WALLS		25	25	0%	16-Mar-21	23-Apr-21	434														
LPRW.2005	PROCURE R-40-573 SOLDIER PILE	10	10	0%	16-Mar-21	29-Mar-21	13														
LPRW.2010	PROCURE R-40-576 SOLDIER PILE	10	10	0%	16-Mar-21	29-Mar-21	13														
LPRW.2000	PROCURE R-40-569 SOLDIER PILE	20	20	0%	23-Mar-21	23-Apr-21	434														

█ Remaining Level of Effort █ Remaining Work
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ ◆ Milestone

TASK filter: WBS - Submittal / Procurement.