

| Activity ID  | Activity Name                              | OD | RD | % Comp | Start     | Finish    | Total Float | 2021                                       |   |   |   |   |   |   |   |   |   |   |   | 2022 |   |   |   |   |   |   |   |   |   |   |   | 2023 |   |   |   |   |   |   |   |   |     |   |   | 2024 |   |   |   |   |   |   |  |  |  |  |  |
|--|--|----|----|--------|-----------|-----------|-------------|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|-----|---|---|------|---|---|---|---|---|---|--|--|--|--|--|
|  |  |    |    |        |           |           |             | D  | J | F | M | A | M | J | J | A | S | O | N | D    | D | J | F | M | A | M | J | J | A | S | O | N    | D | D | J | F | M | A | M | J | Jul | A | S | O    | N | D | D | J | F | M |  |  |  |  |  |
| <b>ZOO IC NORTH LEG</b>  |  |    |    |        |           |           |             |  |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| <b>CONSTRUCTION 1060-33-84, 1060-34-77</b>                           |  |    |    |        |           |           |             |  |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| <b>STAGE 1A CONSTRUCTION</b>   |  |    |    |        |           |           |             |  |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| <b>SITWORK ACTIVITIES</b>  |  |    |    |        |           |           |             |  |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| <b>UPRR TRACK LINES</b>  |  |    |    |        |           |           |             |  |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1015  | SAFETY FENCE                               | 3  | 3  | 0%     | 15-Mar-21 | 17-Mar-21 | 0           | SAFETY FENCE                               |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1005  | REMOVE FENCE                               | 3  | 3  | 0%     | 15-Mar-21 | 17-Mar-21 | 0           | REMOVE FENCE                               |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1010  | EROSION CONTROL                            | 4  | 4  | 0%     | 15-Mar-21 | 18-Mar-21 | 1           | EROSION CONTROL                            |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1020  | CLEARING & GRUBBING                        | 10 | 10 | 0%     | 15-Mar-21 | 25-Mar-21 | 0           | CLEARING & GRUBBING                        |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1040  | REMOVE WOODEN POLES                        | 2  | 2  | 0%     | 19-Mar-21 | 20-Mar-21 | 1           | REMOVE WOODEN POLES                        |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1025  | PLUG & FILL CULVERT (MP 91.81)             | 5  | 5  | 0%     | 22-Mar-21 | 26-Mar-21 | 1           | PLUG & FILL CULVERT (MP 91.81)             |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1030  | COMMON EXCAVATION / TOPSOIL STRIPING       | 5  | 5  | 0%     | 26-Mar-21 | 31-Mar-21 | 81          | COMMON EXCAVATION / TOPSOIL STRIPING       |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1035  | EMBANKMENT                                 | 15 | 15 | 0%     | 26-Mar-21 | 15-Apr-21 | 81          | EMBANKMENT                                 |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1050  | PLUG & FILL CULVERT (MP 91.93)             | 5  | 5  | 0%     | 27-Mar-21 | 02-Apr-21 | 1           | PLUG & FILL CULVERT (MP 91.93)             |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1045  | RAILWAY SUBBALLAST                         | 10 | 10 | 0%     | 16-Apr-21 | 29-Apr-21 | 81          | RAILWAY SUBBALLAST                         |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1065  | UPRR 90 DAY NOTICE, 1st TRACK THROW        | 90 | 90 | 0%     | 16-Jun-21 | 13-Sep-21 | 0           | UPRR 90 DAY NOTICE, 1st TRACK THROW        |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1070  | UPRR 60 DAY NOTICE, 1st TRACK THROW        | 60 | 60 | 0%     | 16-Jul-21 | 13-Sep-21 | 0           | UPRR 60 DAY NOTICE, 1st TRACK THROW        |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1075  | UPRR 30 DAY NOTICE, 1st TRACK THROW        | 30 | 30 | 0%     | 15-Aug-21 | 13-Sep-21 | 0           | UPRR 30 DAY NOTICE, 1st TRACK THROW        |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1055  | INSTALL TRACK                              | 15 | 15 | 0%     | 21-Aug-21 | 11-Sep-21 | 1           | INSTALL TRACK                              |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.UPTL1060  | 1st TRACK THROW - WORK BY UPRR             | 2  | 2  | 0%     | 14-Sep-21 | 15-Sep-21 | 0           | 1st TRACK THROW - WORK BY UPRR             |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| <b>BRIDGE STRUCTURE ACTIVITIES</b>                                   |  |    |    |        |           |           |             |  |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| <b>B-40-878, UPRR SHOOFLY</b>  |  |    |    |        |           |           |             |  |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| <b>B-40-878, SHOOFLY SOUTH ABUTMENT</b>                              |  |    |    |        |           |           |             |  |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3020  | EXCAVATION                                 | 5  | 5  | 0%     | 26-Mar-21 | 31-Mar-21 | 0           | EXCAVATION                                 |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3030  | SOLDIER PILES                              | 15 | 15 | 0%     | 02-Apr-21 | 22-Apr-21 | 0           | SOLDIER PILES                              |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3060  | DRIVE ABUTMENT PILING                      | 6  | 6  | 0%     | 23-Apr-21 | 30-Apr-21 | 0           | DRIVE ABUTMENT PILING                      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3075  | INSTALL LAGGING                            | 3  | 3  | 0%     | 01-May-21 | 05-May-21 | 0           | INSTALL LAGGING                            |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3080  | WHALERS & BRACING                          | 8  | 8  | 0%     | 06-May-21 | 15-May-21 | 0           | WHALERS & BRACING                          |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3105  | BACKFILL                                   | 8  | 8  | 0%     | 17-May-21 | 27-May-21 | 0           | BACKFILL                                   |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3115  | ABUTMENT BODY (FRP)                        | 7  | 7  | 0%     | 28-May-21 | 07-Jun-21 | 0           | ABUTMENT BODY (FRP)                        |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| <b>B-40-878, SHOOFLY PIER 2 (NORTH PIER)</b>                         |  |    |    |        |           |           |             |  |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3000  | SAW PAVEMENT                               | 2  | 2  | 0%     | 15-Mar-21 | 16-Mar-21 | 4           | SAW PAVEMENT                               |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3005  | REMOVE PAVEMENT                            | 2  | 2  | 0%     | 17-Mar-21 | 18-Mar-21 | 4           | REMOVE PAVEMENT                            |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3010  | TEMP SHORING                               | 3  | 3  | 0%     | 19-Mar-21 | 22-Mar-21 | 4           | TEMP SHORING                               |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3015  | DRIVE PILING                               | 6  | 6  | 0%     | 23-Mar-21 | 29-Mar-21 | 4           | DRIVE PILING                               |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3025  | COLUMN WALL (FRP)                          | 7  | 7  | 0%     | 30-Mar-21 | 08-Apr-21 | 4           | COLUMN WALL (FRP)                          |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3040  | REMOVE TEMP SHORING, BACKFILL              | 2  | 2  | 0%     | 09-Apr-21 | 10-Apr-21 | 4           | REMOVE TEMP SHORING, BACKFILL              |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3045  | TEMP STORM SEWER                           | 2  | 2  | 0%     | 12-Apr-21 | 13-Apr-21 | 4           | TEMP STORM SEWER                           |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3050  | BASE COURSE                                | 1  | 1  | 0%     | 15-Apr-21 | 15-Apr-21 | 4           | BASE COURSE                                |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3055  | TEMP ASPHALT                               | 1  | 1  | 0%     | 16-Apr-21 | 16-Apr-21 | 4           | TEMP ASPHALT                               |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| <b>B-40-878, SHOOFLY PIER 1 (SOUTH PIER, STAGE 1C1, 28D CLOSURE)</b> |  |    |    |        |           |           |             |  |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3125  | SWITCH TRAFFIC INTO STAGE 1C1 (2 LANES SB) | 1  | 1  | 0%     | 27-Jun-21 | 27-Jun-21 | 11          | SWITCH TRAFFIC INTO STAGE 1C1 (2 LANES SB) |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3130  | SAWING PAVEMENT                            | 1  | 1  | 0%     | 27-Jun-21 | 27-Jun-21 | 11          | SAWING PAVEMENT                            |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3140  | REMOVE PAVEMENT                            | 2  | 2  | 0%     | 27-Jun-21 | 28-Jun-21 | 11          | REMOVE PAVEMENT                            |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3145  | STRUCTURE EXCAVATION, TEMP SHORING         | 2  | 2  | 0%     | 29-Jun-21 | 30-Jun-21 | 11          | STRUCTURE EXCAVATION, TEMP SHORING         |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3150  | DRIVE PILING                               | 6  | 6  | 0%     | 01-Jul-21 | 06-Jul-21 | 11          | DRIVE PILING                               |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3165  | COLUMN WALL (FRP)                          | 6  | 6  | 0%     | 07-Jul-21 | 12-Jul-21 | 11          | COLUMN WALL (FRP)                          |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3175  | BACKFILL, REMOVE TEMP SHORING              | 2  | 2  | 0%     | 13-Jul-21 | 14-Jul-21 | 11          | BACKFILL, REMOVE TEMP SHORING              |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3180  | STORM SEWER (REM & TEMP)                   | 2  | 2  | 0%     | 15-Jul-21 | 16-Jul-21 | 11          | STORM SEWER (REM & TEMP)                   |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |
| 1A.BS3185  | BASE COURSE                                | 2  | 2  | 0%     | 17-Jul-21 | 18-Jul-21 | 11          | BASE COURSE                                |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |     |   |   |      |   |   |   |   |   |   |  |  |  |  |  |

█ Remaining Level of Effort    █ Remaining Work  
█ Actual Level of Effort        █ Critical Remaining Work  
█ Actual Work                        ◆ ◆ Milestone

TASK filters: WBS is under, WBS Name contains.