

**I-43 URT (Capitol to Hampton) Baseline R4** | **1228-22-71 - IH 43 N-S Capitol Dr to Hampton Ave - Utility Activities with Pred / Succ**

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Predecessors	Successors	2021												2022												2023					
									pr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun			
<b>I-43 URT (Capitol to Hampton) Baseline R4</b>		238	238	0%	01-May-21	15-Jul-22																																
<b>Project Controls</b>		238	238	0%	01-May-21	15-Jul-22																																
<b>Utilities</b>		238	238	0%	01-May-21	15-Jul-22																																
UT-1190	City of Glendale - Water	3	3	0%	01-May-21	04-May-21	PC-1020	CR.HAA-4.1050																														
UT-1010	ATC - IH-43 Crossing	10	10	0%	01-May-21	12-May-21	PC-1020	CW.707-1.0010																														
UT-1020	We Energies - Noise Wall Crossing	15	15	0%	01-May-21	18-May-21	PC-1020	CNW.96-1.0020, CNW.95-1.0020																														
UT-1030	We Energies - River Crossing	25	25	0%	01-May-21	29-May-21	PC-1020	CB.1016-1.4010, UT-1080, CB.1016-1.1010, CB.1016-1.2010																														
UT-1040	We Energies - Glendale Crossing	25	25	0%	01-May-21	29-May-21	PC-1020	UT-1090																														
UT-1050	We Energies - Sprecher Crossing	30	30	0%	01-May-21	05-Jun-21	PC-1020	CW.707-1.0010																														
UT-1060	We Energies Gas - HAA Ramp Crossing	30	30	0%	01-May-21	05-Jun-21	PC-1020	CR.HAA-4.1000																														
UT-1070	TCA - River Crossing	30	30	0%	01-May-21	05-Jun-21	PC-1020	CB.1016-1.4010, CB.1016-1.3010, CB.1016-1.1010																														
UT-1200	Verizon	30	30	0%	01-May-21	05-Jun-21	PC-1020	CR.PWRd-4.1020																														
UT-1150	AT&T Wisconsin - Glendale Ave	45	45	0%	01-May-21	23-Jun-21	PC-1020	CB.1021-1.0010, CB.1021-1.1010																														
UT-1160	AT&T Wisconsin - URT	45	45	0%	01-May-21	23-Jun-21	PC-1020	CW.707-1.0010																														
UT-1090	Spectrum - Glendale Crossing	43	43	0%	01-Jun-21	21-Jul-21	UT-1040	CB.1021-1.1010, CB.1021-1.0010																														
UT-1080	Spectrum - River Crossing	60	60	0%	01-Jun-21	10-Aug-21	UT-1030	CB.1016-1.6030, CB.1016-1.6050, CB.1016-1.6040, CB.1016-1.6010, CB.1016-1.6060																														
UT-1100	Midwest Fiber Networks - River Crossing (Temp)	11	11	0%	17-Jul-21	29-Jul-21	CR.SW-1.0080	CR.SW-1.0090																														
UT-1110	WIN - River Crossing (Temp)	11	11	0%	17-Jul-21	29-Jul-21	CR.SW-1.0080	CR.SW-1.0090																														
UT-1120	Clear Channel - Cell Tower Relocation - Clear by 8/1/2021	0	0	0%		01-Aug-21*	PC-1020	CW.707-1.0010																														
UT-1170	City of Glendale - Sewer (Stage 1)	5	5	0%	10-Aug-21	14-Aug-21	CR.TC-1.0040	CR.43NB-1.1070																														
UT-1130	WIN - River Crossing (Perm)	10	10	0%	20-Oct-21	30-Oct-21	CR.SW-1.0100	CR.SW-1.0120																														
UT-1140	Midwest Fiber Networks - River Crossing (Perm)	30	30	0%	20-Oct-21	23-Nov-21	CR.SW-1.0100	CR.SW-1.0120																														
UT-1180	City of Glendale - Sewer (Stage 2)	15	15	0%	28-Jun-22	15-Jul-22	CR.43SB-2D.3040	CR.43SB-2D.3070																														

■ Remaining Level of Effort     ■ Remaining Work  
■ Actual Level of Effort     ■ Critical Remaining Work  
■ Actual Work                     ◆ ◆ Milestone

TASK filter: Utility Activities.