

Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Previous Update Start	Previous Update Finish	Variance - Finish Date	2023												2024												2025												
										in	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	Jun	Jul	A	S									
SBMT4260	util2360	1	1	13-Oct-23	13-Oct-23	256	31-Aug-23	31-Aug-23	-28	util2360																																				
Utilities (1229-04-71)																																														
UTL1100	We Energies Elec - Relocate During to Construction 136+	2	0	05-Sep-23 A	06-Sep-23 A		01-Aug-23	02-Aug-23	-24	We Energies Elec - Relocate During to Construction 136+11 PS (2 Days) 2A																																				
Construction																																														
Stage 2 Construction																																														
Roadwork																																														
Stage 2A																																														
PWS2A-1210	Concrete Barrier (513 lf)	1	1	13-Sep-23	13-Sep-23	58	01-Aug-23	01-Aug-23	-30	Concrete Barrier (513 lf)																																				
PWS2A-1150	Base Patching Concrete (48 sy)	3	3	13-Sep-23	16-Sep-23	59	01-Aug-23	03-Aug-23	-30	Base Patching Concrete (48 sy)																																				
PWS2A-1200	Sidewalk (15,305 sf)	4	4	13-Sep-23	18-Sep-23	55	01-Aug-23	04-Aug-23	-30	Sidewalk (15,305 sf)																																				
PWS2A-1143	Traffic Signal Loop Detectors	4	4	13-Sep-23	18-Sep-23	38	01-Aug-23	04-Aug-23	-30	Traffic Signal Loop Detectors																																				
PWS2A-1220	Topsoil (6,849 sy)	2	2	19-Sep-23	21-Sep-23	55	05-Aug-23	07-Aug-23	-30	Topsoil (6,849 sy)																																				
Bender Road Intersection West Leg																																														
BNS2AW-1020	Sawing Pavement (44 lf)	1	1	22-Sep-23	22-Sep-23	39	01-Aug-23	01-Aug-23	-36	Sawing Pavement (44 lf)																																				
BNS2AW-1030	Removing Concrete Pavement (326 sy)	2	2	23-Sep-23	25-Sep-23	39	03-Aug-23	04-Aug-23	-35	Removing Concrete Pavement (326 sy)																																				
BNS2AW-1040	Removing Curb and Sidewalk	1	1	27-Sep-23	27-Sep-23	39	05-Aug-23	05-Aug-23	-35	Removing Curb and Sidewalk																																				
BNS2AW-1050	Storm Sewer (108 lf)	2	2	28-Sep-23	29-Sep-23	39	07-Aug-23	08-Aug-23	-35	Storm Sewer (108 lf)																																				
BNS2AW-1060	Base Course 1-1/4" (90 tons)	1	1	30-Sep-23	30-Sep-23	39	10-Aug-23	10-Aug-23	-35	Base Course 1-1/4" (90 tons)																																				
BNS2AW-1070	Curb and Gutter (171 lf)	2	2	02-Oct-23	03-Oct-23	39	11-Aug-23	12-Aug-23	-35	Curb and Gutter (171 lf)																																				
BNS2AW-1080	Base Patching Concrete (25 sy)	2	2	04-Oct-23	05-Oct-23	39	14-Aug-23	15-Aug-23	-35	Base Patching Concrete (25 sy)																																				
BNS2AW-1090	Base Patching Concrete Cure	5	5	06-Oct-23	10-Oct-23	59	16-Aug-23	20-Aug-23	-51	Base Patching Concrete Cure																																				
BNS2AW-1100	Aphalt Paving (83 tons)	1	1	11-Oct-23	11-Oct-23	41	22-Aug-23	22-Aug-23	-33	Aphalt Paving (83 tons)																																				
BNS2AW-1110	Pavement Marking	1	1	12-Oct-23	12-Oct-23	41	23-Aug-23	23-Aug-23	-33	Pavement Marking																																				
BNS2AW-1120	Open Bender Road	0	0		12-Oct-23	41		28-Aug-23	-30	Open Bender Road																																				
Retaining Walls																																														
R-40-639																																														
R639-1030	Set Panels and Backfill (5,346 sf)	16	16	13-Sep-23	04-Oct-23	28	09-Sep-23	30-Sep-23	-3	Set Panels and Backfill (5,346 sf)																																				
1229-04-72 I-43 N-S - UPRR Bridge																																														
Construction																																														
Stage 1 Construction																																														
Roadwork																																														
Stage 1A																																														
UPRRST1A-1110	Place Sub Ballast	2	2	13-Sep-23	15-Sep-23	-38	01-Aug-23	02-Aug-23	-30	Place Sub Ballast																																				
UPRRST1A-1120	Install Tracks	15	15	16-Sep-23	05-Oct-23	-38	03-Aug-23	22-Aug-23	-30	Install Tracks																																				
Bridge Structures																																														
B-40-921																																														
East Abutment																																														
B921-1180	Drill and Install Secant Shafts East Abutment	5	0	17-Jul-23 A	18-Aug-23 A		17-Jul-23	10-Aug-23	-6	Drill and Install Secant Shafts East Abutment																																				
B921-1187	Excavate/Remove Guide Walls	3	0	21-Aug-23 A	24-Aug-23 A		15-Aug-23	17-Aug-23	-4	Excavate/Remove Guide Walls																																				
B921-1185	CSL and TIP Testing	3	0	21-Aug-23 A	24-Aug-23 A		11-Aug-23	14-Aug-23	-8	CSL and TIP Testing																																				
B921-1190	Form Abutment	4	4	13-Sep-23	18-Sep-23	-52	18-Aug-23	23-Aug-23	-16	Form Abutment																																				
B921-1200	Pour Abutment	2	2	19-Sep-23	21-Sep-23	-52	24-Aug-23	26-Aug-23	-16	Pour Abutment																																				
B921-1210	Cure Abutment	3	3	22-Sep-23	24-Sep-23	-76	27-Aug-23	29-Aug-23	-26	Cure Abutment																																				
B921-1220	Precast Wing Wall West Abutment	2	2	25-Sep-23	27-Sep-23	-50	30-Aug-23	31-Aug-23	-16	Precast Wing Wall West Abutment																																				
B921-1215	Damp Proofing	3	3	25-Sep-23	28-Sep-23	-50	30-Aug-23	05-Sep-23	-16	Damp Proofing																																				
B921-1230	Backfill Abutment	1	1	28-Sep-23	28-Sep-23	-50	05-Sep-23	05-Sep-23	-16	Backfill Abutment																																				
B921-1240	Form Abutment Backwall	2	2	29-Sep-23	30-Sep-23	-50	06-Sep-23	08-Sep-23	-16	Form Abutment Backwall																																				
B921-1250	Pour abutment Backwall	1	1	02-Oct-23	02-Oct-23	-50	09-Sep-23	09-Sep-23	-16	Pour abutment Backwall																																				
B921-1260	Cure Abutment Backwall	3	3	03-Oct-23	05-Oct-23	-71	10-Sep-23	12-Sep-23	-23	Cure Abutment Backwall																																				
B921-1270	Backfill Abutment Backwall	1	1	07-Oct-23	07-Oct-23	-51	13-Sep-23	13-Sep-23	-17	Backfill Abutment Backwall																																				
B921-1274	Wall Drain and Masonry Anchors	10	10	07-Oct-23	20-Oct-23	-30	13-Sep-23	27-Sep-23	-17	Wall Drain and Masonry Anchors																																				

Activity ID	Activity Name	OD	RD	Start	Finish	Total Float	Previous Update Start	Previous Update Finish	Variance - Finish Date	2023							2024							2025																							
										in	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M	Apr	M	Jun	Jul	A	S										
R414-1030	Removing Structure Panels	1	1	13-Sep-23	13-Sep-23	274	01-Aug-23	01-Aug-23	-30																																						
R414-1040	Set Panels and Backfill (100 sf) around abutment	1	1	15-Sep-23	15-Sep-23	274	02-Aug-23	02-Aug-23	-30																																						
R414-1050	Coping Wall	3	3	16-Sep-23	19-Sep-23	274	03-Aug-23	05-Aug-23	-30																																						
R414-1060	Install Railing (90 lf)	1	1	21-Sep-23	21-Sep-23	274	07-Aug-23	07-Aug-23	-30																																						
Sign Structure																																															
S-40-3053 BD North																																															
S3053-1000	Drill/Form Foundation	2	2	04-Nov-23	06-Nov-23	234	22-Sep-23	23-Sep-23	-30																																						
S3053-1010	Pour Foundation	2	2	07-Nov-23	09-Nov-23	234	25-Sep-23	27-Sep-23	-30																																						
S3053-1020	Cure Foundation	7	7	10-Nov-23	16-Nov-23	356	28-Sep-23	04-Oct-23	-43																																						
S3053-1030	Set Truss	1	1	17-Nov-23	17-Nov-23	232	05-Oct-23	05-Oct-23	-30																																						
S-40-3054 BD North																																															
S3054-1000	Drill/Form South Foundation	2	2	14-Oct-23	16-Oct-23	246	05-Sep-23	06-Sep-23	-28																																						
S3054-1010	Pour South Foundation	1	1	17-Oct-23	17-Oct-23	246	08-Sep-23	08-Sep-23	-28																																						
S3054-1020	Cure South Foundation	7	7	18-Oct-23	26-Oct-23	246	09-Sep-23	18-Sep-23	-28																																						