

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024					2025			
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
<b>WisDOT SE Training Update</b>																												
<b>Administration &amp; Milestones</b>																												
A1110	Interim Completion-Stage 2B-November 15, 2023	0	0	0%		05-Dec-23*	-12																					
A1130	Project Completion-November 15, 2024	0	0	0%		15-Nov-24*	0																					
<b>Construction</b>																												
<b>Stage 2A</b>																												
<b>Structures</b>																												
<b>NB IH over Hwy</b>																												
<b>South Abutment</b>																												
NB BrAbut2040	MSE Wall South Panels	15	25	0%	17-Jul-23 A	05-Sep-23	-12																					
NB BrAbut2050	Abutment	7	4	42.86%	26-Jul-23 A	11-Sep-23	-12																					
<b>Stage 2B</b>																												
<b>Structures</b>																												
<b>NB IH over Hwy</b>																												
<b>Superstructure</b>																												
NB Super 1000	Set Girders via Overnight Closures	4	4	0%	12-Sep-23	15-Sep-23	-12																					
NB Super 1010	Decking & Rebar 1	10	10	0%	18-Sep-23	29-Sep-23	-12																					
NB Super 1020	Decking & Rebar 2	10	10	0%	02-Oct-23	13-Oct-23	-12																					
NB Super 1030	Deck Pour	1	1	0%	16-Oct-23	16-Oct-23	-12																					
NB Super 1040	Deck Pour Cure Time	14	14	0%	17-Oct-23	03-Nov-23	-12																					
NB Super 1060	Parapet	5	5	0%	06-Nov-23	10-Nov-23	-12																					
NB Super 1070	Paparpet Cure Time	7	7	0%	13-Nov-23	21-Nov-23	-12																					
NB Super 1080	Stripping	8	8	0%	22-Nov-23	05-Dec-23	-12																					
<b>Stage 3</b>																												
S3 1000	Winter Shutdown: NB/SB IH Lanes Open	81	81	0%	06-Dec-23	29-Mar-24	0																					
<b>Stage 4A</b>																												
<b>NW/SW Ramps</b>																												
S4A Ramps 1000	Close NW, SW Ramps	2	2	0%	01-Apr-24*	02-Apr-24	0																					
S4A Ramps 1010	Erosion Control	2	2	0%	03-Apr-24	04-Apr-24	0																					
S4A Ramps 1020	Sawing	2	2	0%	05-Apr-24	08-Apr-24	0																					
S4A Ramps 1030	Misc. Removals	6	6	0%	09-Apr-24	16-Apr-24	0																					
S4A Ramps 1110	Open NW, SW Ramps for Stage 4B	2	2	0%	21-May-24	22-May-24	0																					
<b>SW Ramp (SB On-Ramp)</b>																												
SW Ramp 1000	Common Excavation: 2,200 CY	3	3	0%	17-Apr-24	19-Apr-24	0																					
SW Ramp 1020	Sewer	3	3	0%	22-Apr-24	24-Apr-24	0																					
SW Ramp 1010	Select Crush: 4,000 Tn	2	2	0%	25-Apr-24	26-Apr-24	0																					
SW Ramp 1030	1.25" Base Course: 4,000 Tn	2	2	0%	29-Apr-24	30-Apr-24	0																					
SW Ramp 1040	10.5" and 12" Concrete Pavement: 3,500 SY	4	4	0%	01-May-24	06-May-24	0																					
SW Ramp 1060	Overhead Sign Support 51-27	10	10	0%	07-May-24	20-May-24	0																					
<b>Stage 4B</b>																												
<b>IHSB</b>																												
S4B 1120	Asphaltic Base	5	5	0%	23-Aug-24	29-Aug-24	0																					
S4B 1140	Landscaping, Restoration, Signing	15	15	0%	02-Oct-24	22-Oct-24	0																					
S4B 1160	Remove B.Wall	10	10	0%	23-Oct-24	05-Nov-24	0																					
S4B 1170	Open NB/SB Traffic to all lanes	8	8	0%	06-Nov-24	15-Nov-24	0																					
<b>STA 222 to 245</b>																												
S4B South 1000	Pavement Removal STA 222-245: ~12,000 SY	5	5	0%	23-May-24	30-May-24	0																					
S4B South 1010	Common Excavation STA 222-245: 16,000 CY	10	10	0%	07-Jun-24	20-Jun-24	0																					
S4B South 1020	Sewer STA 222-245	10	10	0%	08-Jul-24	19-Jul-24	0																					
S4B South 1050	12" Concrete Pavement STA 222-245: 13,000 SY	10	10	0%	30-Aug-24	13-Sep-24	0																					
<b>STA 280 to STA 302</b>																												



