

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024												2025		
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
								ar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
WisDOT SE Training Baseline																																		
Administration & Milestones																																		
A1040	Mobilization Workshops	0	0	0%	27-Mar-23		5	◆ Mobilization Workshops																										
A1010	Contract Execution	0	0	0%	27-Mar-23		0	◆ Contract Execution																										
A1000	Contract Award	0	0	0%	27-Mar-23		0	◆ Contract Award																										
A1020	Contractor Submittals	2	2	0%	27-Mar-23	28-Mar-23	0	■ Contractor Submittals																										
A1070	MSE Wall Shop Drawing Submittal	5	5	0%	27-Mar-23	31-Mar-23	56	■ MSE Wall Shop Drawing Submittal																										
A1030	Preconstruction Conference	0	0	0%	29-Mar-23		3	◆ Preconstruction Conference																										
A1050	Approval of ECIP, DCIP	3	3	0%	29-Mar-23	31-Mar-23	0	■ Approval of ECIP, DCIP																										
A1060	Notice to Proceed	0	0	0%	03-Apr-23		0	◆ Notice to Proceed																										
A1080	MSE Wall Shop Drawing Approval	1	1	0%	03-Apr-23	03-Apr-23	56	■ MSE Wall Shop Drawing Approval																										
A1090	MSE Wall Panel Production	1	1	0%	04-Apr-23	04-Apr-23	56	■ MSE Wall Panel Production																										
A1100	Interim Completion-Stage 2A-July 14, 2023	0	0	0%		12-Jul-23*	2	◆ Interim Completion-Stage 2A-July 14, 2023																										
A1110	Interim Completion-Stage 2B-November 15, 2023	0	0	0%		03-Nov-23*	0	◆ Interim Completion-Stage 2B-November 15, 2023																										
A1120	Interim Completion Stage 4A-June 7, 2024	0	0	0%		03-Jun-24*	4	◆ Interim Completion Stage 4A-June 7, 2024																										
A1130	Project Completion-November 15, 2024	0	0	0%		26-Nov-24*	-8	◆ Project Completion-November 15, 2024																										
Construction																																		
Stage 1A																																		
IHSB Lanes																																		
S1A-1010	Temporary B.Wall	2	2	0%	03-Apr-23	04-Apr-23	0	■ Temporary B.Wall																										
S1A-1000	Traffic Control-Close SB Lane 3	2	2	0%	03-Apr-23*	04-Apr-23	0	■ Traffic Control-Close SB Lane 3																										
S1A-1030	Sawing	1	1	0%	05-Apr-23	05-Apr-23	1	■ Sawing																										
S1A-1020	Erosion Control Mobilizations	1	1	0%	05-Apr-23	05-Apr-23	1	■ Erosion Control Mobilizations																										
S1A-1080	Concrete Shoulder Repair	2	2	0%	05-Apr-23	06-Apr-23	9	■ Concrete Shoulder Repair																										
S1A-1040	Removing Rumble Strips	2	2	0%	05-Apr-23	06-Apr-23	0	■ Removing Rumble Strips																										
S1A-1070	Clearing & Grubbing	5	5	0%	05-Apr-23	11-Apr-23	11	■ Clearing & Grubbing																										
S1A-1090	Asphalt Pavement Repair Special	2	2	0%	07-Apr-23	10-Apr-23	9	■ Asphalt Pavement Repair Special																										
S1A-1050	Temporary Drainage/Widening: 5,000 CY	10	10	0%	07-Apr-23	20-Apr-23	0	■ Temporary Drainage/Widening: 5,000 CY																										
S1A-1100	Joint Repair	1	1	0%	11-Apr-23	11-Apr-23	9	■ Joint Repair																										
S1A-1060	Construct Temporary Widening	2	2	0%	21-Apr-23	24-Apr-23	0	■ Construct Temporary Widening																										
Stage 1B																																		
IHNB Lanes																																		
S1B NB 1010	Temporary B.Wall	2	2	0%	25-Apr-23	26-Apr-23	2	■ Temporary B.Wall																										
S1B NB 1000	Traffic Control-Close NB Lane 1, Temp Paint	2	2	0%	25-Apr-23	26-Apr-23	2	■ Traffic Control-Close NB Lane 1, Temp Paint																										
S1B NB 1020	Erosion Control Mobs	1	1	0%	27-Apr-23	27-Apr-23	2	■ Erosion Control Mobs																										
S1B NB 1030	Sawing	1	1	0%	28-Apr-23	28-Apr-23	2	■ Sawing																										
S1B NB 1040	Construct Stage 2 Crossovers	4	4	0%	01-May-23	04-May-23	2	■ Construct Stage 2 Crossovers																										
S1B NB 1050	Remove Rumble Strips, Median HMA Pavement	3	3	0%	05-May-23	09-May-23	2	■ Remove Rumble Strips, Median HMA Pavement																										
IHSB Lanes																																		
S1B SB 1010	Temporary B.Wall	2	2	0%	25-Apr-23	26-Apr-23	8	■ Temporary B.Wall																										
S1B SB 1000	Traffic Control-Shift SB Traffic, Temp. Paint	2	2	0%	25-Apr-23	26-Apr-23	0	■ Traffic Control-Shift SB Traffic, Temp. Paint																										
S1B SB 1020	Concrete Shoulder Repair in Median	3	3	0%	27-Apr-23	01-May-23	8	■ Concrete Shoulder Repair in Median																										
Stage 2A																																		
IHNB																																		
S2ANB 1010	Temporary B.Wall	3	3	0%	10-May-23	12-May-23	2	■ Temporary B.Wall																										
S2ANB 1000	Traffic Control-Shift NB Traffic onto new 1 B pavement	3	3	0%	10-May-23	12-May-23	2	■ Traffic Control-Shift NB Traffic onto new 1 B pavement																										
S2ANB 1020	Erosion Control	2	2	0%	15-May-23	16-May-23	2	■ Erosion Control																										
S2ANB 1090	Asphaltic Base	4	4	0%	07-Jun-23	12-Jun-23	2	■ Asphaltic Base																										
S2ANB 1080	Temp. B.Wall, Open Segments for Ramps	2	2	0%	11-Jul-23	12-Jul-23	2	■ Temp. B.Wall, Open Segments for Ramps																										
STA 240 to STA 255																																		
S2ANB 1030	Pavement Removal STA240-255: ~12,000 SY	4	4	0%	17-May-23	22-May-23	2	■ Pavement Removal STA240-255: ~12,000 SY																										

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024												2025		
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
S2ANB 1040	Sewer: STA240-255	6	6	0%	17-May-23	24-May-23	6																								█ Sewer: STA240-255			
S2ANB 1150	Common Excavation STA240-255	10	10	0%	17-May-23	31-May-23	10																								█ Common Excavation STA240-255			
S2ANB 1050	Select Crush STA240-255: ~2,500 Tn	2	2	0%	23-May-23	24-May-23	6																								█ Select Crush STA240-255: ~2,500 Tn			
S2ANB 1060	1.25" Base Course STA240-255: ~10,000	4	4	0%	25-May-23	31-May-23	6																								█ 1.25" Base Course STA240-255: ~10,000			
S2ANB 1070	12" Concrete Pavement STA240-255	10	10	0%	13-Jun-23	26-Jun-23	2																								█ 12" Concrete Pavement STA240-255			
STA 272 to STA 302																																		
S2ANB 1110	Sewer STA272-302	9	9	0%	17-May-23	30-May-23	2																								█ Sewer STA272-302			
S2ANB 1100	Pavement Removal STA272-302: ~15,000 SY	5	5	0%	23-May-23	30-May-23	2																								█ Pavement Removal STA272-302: ~15,000 SY			
S2ANB 1120	Select Crush STA272-302: ~14,000 Tn	4	4	0%	24-May-23	30-May-23	2																								█ Select Crush STA272-302: ~14,000 Tn			
S2ANB 1130	1.25" Base Course STA272-302: ~14,000 Tn	5	5	0%	31-May-23	06-Jun-23	2																								█ 1.25" Base Course STA272-302: ~14,000 Tn			
S2ANB 1160	Common Excavation STA272-302	10	10	0%	01-Jun-23	14-Jun-23	10																								█ Common Excavation STA272-302			
S2ANB 1140	12" Concrete Pavement STA872-902	10	10	0%	27-Jun-23	10-Jul-23	2																								█ 12" Concrete Pavement STA872-902			
SENE Ramps																																		
S2ARamps 1000	Close SE, NE Ramps	1	1	0%	27-Apr-23	27-Apr-23	0																								Close SE, NE Ramps			
S2ARamps 1010	Erosion Control	2	2	0%	28-Apr-23	01-May-23	0																								Erosion Control			
S2ARamps 1020	Sawing	1	1	0%	02-May-23	02-May-23	0																								Sawing			
S2ARamps 1030	Misc. Removals	2	2	0%	03-May-23	04-May-23	0																								Misc. Removals			
S2ARamps 1100	Pavement Marking	2	2	0%	30-Jun-23	03-Jul-23	0																								█ Pavement Marking			
S2ARamps 1110	Open SE, NE Ramps for Stage 2B	1	1	0%	04-Jul-23	04-Jul-23	0																								Open SE, NE Ramps for Stage 2B			
SE Ramp (NB Off Ramp)																																		
SE Ramp 1000	Construct Ramp	35	35	0%	03-May-23	21-Jun-23	0																								█ Construct Ramp			
NE Ramp (NB On-Ramp)																																		
NE Ramp 1000	Construct Ramp	35	35	0%	11-May-23	29-Jun-23	0																								█ Construct Ramp			
Structures																																		
NB IH over Hwy																																		
NB 1000	Remove Existing Bridge	4	4	0%	15-May-23	18-May-23	9																								█ Remove Existing Bridge			
North Abutment																																		
NB BrAbut 1010	Structure Excavation	3	3	0%	19-May-23	23-May-23	16																								█ Structure Excavation			
NB BrAbut 1000	Temp. Shoring w/Tiebacks	10	10	0%	19-May-23	02-Jun-23	9																								█ Temp. Shoring w/Tiebacks			
NB BrAbut 1020	Test & Production Pilings	6	6	0%	05-Jun-23	12-Jun-23	9																								█ Test & Production Pilings			
NB BrAbut 1030	MSE Wall North Footing	3	3	0%	13-Jun-23	15-Jun-23	12																								█ MSE Wall North Footing			
NB BrAbut 1040	MSE Wall North Panels	15	15	0%	16-Jun-23	06-Jul-23	12																								█ MSE Wall North Panels			
NB Br. Abut 1050	Abutment	7	7	0%	07-Jul-23	17-Jul-23	12																								█ Abutment			
Pier																																		
NB Br Pier 1000	Temporary Shoring	4	4	0%	13-Jun-23	16-Jun-23	9																								█ Temporary Shoring			
NB Br Pier 1010	Structure Excavation	2	2	0%	19-Jun-23	20-Jun-23	9																								Structure Excavation			
NB Br Pier 1020	Test & Production Pilings	7	7	0%	21-Jun-23	29-Jun-23	9																								█ Test & Production Pilings			
NB Br Pier 1030	Footings	4	4	0%	30-Jun-23	05-Jul-23	9																								█ Footings			
NB Br Pier 1040	Stems	7	7	0%	06-Jul-23	14-Jul-23	9																								█ Stems			
NB Br Pier 1050	Pier Cap & Cure Time	8	8	0%	17-Jul-23	26-Jul-23	9																								█ Pier Cap & Cure Time			
South Abutment																																		
NB BrAbut2010	Structure Excavation	2	2	0%	19-May-23	22-May-23	21																								█ Structure Excavation			
NB BrAbut2000	Temp. Shoring w/Tiebacks	10	10	0%	19-May-23	02-Jun-23	13																								█ Temp. Shoring w/Tiebacks			
NB BrAbut2020	Test & Production Pilings	1	1	0%	05-Jun-23	05-Jun-23	13																								Test & Production Pilings			
NB BrAbut2030	MSE Wall South Footing	7	7	0%	06-Jun-23	14-Jun-23	13																								█ MSE Wall South Footing			
NB BrAbut2040	MSE Wall South Panels	15	15	0%	15-Jun-23	05-Jul-23	13																								█ MSE Wall South Panels			
NB BrAbut2050	Abutment	7	7	0%	06-Jul-23	14-Jul-23	13																								█ Abutment			
Stage 2B																																		
IHNB																																		
S2B NB 1000	Erosion Control	2	2	0%	19-Jul-23	20-Jul-23	0																								Erosion Control			
S2B NB 1050	Asphaltic Base	5	5	0%	12-Sep-23	18-Sep-23	0																								█ Asphaltic Base			
S2B NB 1120	Landscaping, Restoration, Signing	10	10	0%	23-Oct-23	03-Nov-23	0																								█ Landscaping, Restoration, Signing			

Actual Work
 Critical Remaining Work
 Remaining Work
 ◆ Milestone

TASK filter: All Activities

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024												2025		
								Jan	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
S4ARamps 1010	Erosion Control	2	2	0%	03-Apr-24	04-Apr-24	-8													Erosion Control														
S4ARamps 1020	Sawing	2	2	0%	05-Apr-24	08-Apr-24	-8													Sawing														
S4ARamps 1030	Misc. Removals	8	8	0%	09-Apr-24	18-Apr-24	17													Misc. Removals														
S4ARamps 1040	Pavement Marking	4	4	0%	24-May-24	30-May-24	-8													Pavement Marking														
S4ARamps 1110	Open NW, SW Ramps for Stage 4 B	2	2	0%	31-May-24	03-Jun-24	-8													Open NW, SW Ramps for Stage 4 B														
NW Ramp (SB Off Ramp)																																		
NW Ramp 1000	Construct Ramp	35	35	0%	05-Apr-24	23-May-24	-8													Construct Ramp														
SW Ramp (SB On-Ramp)																																		
SW Ramp 1000	Construct Ramp	35	35	0%	05-Apr-24	23-May-24	-8													Construct Ramp														
Structures																																		
SB IH over Hwy																																		
SB 1000	Remove Existing Bridge	4	4	0%	04-Apr-24	09-Apr-24	36													Remove Existing Bridge														
North Abutment																																		
SB Br Abut 1070	Structure Excavation	3	3	0%	10-Apr-24	12-Apr-24	44													Structure Excavation														
SB Br Abut 1060	Temp. Shoring w/Tiebacks	10	10	0%	10-Apr-24	23-Apr-24	37													Temp. Shoring w/Tiebacks														
SB Br Abut 1080	Test & Production Piling	6	6	0%	24-Apr-24	01-May-24	37													Test & Production Piling														
SB Br Abut 1090	MSE Wall North Footing	3	3	0%	02-May-24	06-May-24	44													MSE Wall North Footing														
SB Br Abut 1100	MSE Wall North Panels	15	15	0%	07-May-24	28-May-24	44													MSE Wall North Panels														
SB Br Abut 1110	Abutment	7	7	0%	29-May-24	06-Jun-24	44													Abutment														
Pier																																		
SB Br Pier 1060	Temporary Shoring	4	4	0%	03-May-24	08-May-24	36													Temporary Shoring														
SB Br Pier 1070	Structure Excavation	2	2	0%	09-May-24	10-May-24	36													Structure Excavation														
SB Br Pier 1080	Test & Production Piling	7	7	0%	13-May-24	21-May-24	36													Test & Production Piling														
SB Br Pier 1090	Footings	4	4	0%	22-May-24	28-May-24	36													Footings														
SB Br Pier 1100	Stems	7	7	0%	29-May-24	06-Jun-24	36													Stems														
SB Br Pier 1110	Pier Cap & Cure Time	8	8	0%	07-Jun-24	18-Jun-24	36													Pier Cap & Cure Time														
South Abutment																																		
SB Br Abut 2070	Structure Excavation	2	2	0%	10-Apr-24	11-Apr-24	44													Structure Excavation														
SB Br Abut 2060	Temp. Shoring w/Tiebacks	10	10	0%	10-Apr-24	23-Apr-24	36													Temp. Shoring w/Tiebacks														
SB Br Abut 2080	Test & Production Piling	7	7	0%	24-Apr-24	02-May-24	36													Test & Production Piling														
SB Br Abut 2090	MSE Wall South Footing	3	3	0%	03-May-24	07-May-24	43													MSE Wall South Footing														
SB Br Abut 2100	MSE Wall South Panels	15	15	0%	08-May-24	29-May-24	43													MSE Wall South Panels														
SB Br Abut 2110	Abutment	7	7	0%	30-May-24	07-Jun-24	43													Abutment														
Stage 4B																																		
HSB																																		
S4B 1120	Asphaltic Base	5	5	0%	04-Sep-24	10-Sep-24	-8													Asphaltic Base														
S4B 1150	Permanent Pavement Marking	10	10	0%	11-Oct-24	24-Oct-24	-3													Permanent Pavement Marking														
S4B 1140	Landscaping, Restoration, Signing	15	15	0%	11-Oct-24	31-Oct-24	-8													Landscaping, Restoration, Signing														
S4B 1160	Remove B.Wall	10	10	0%	01-Nov-24	14-Nov-24	-8													Remove B.Wall														
S4B 1170	Open NB/SB Traffic to all lanes	8	8	0%	15-Nov-24	26-Nov-24	-8													Open NB/SB Traffic to all lanes														
STA 222 to 245																																		
S4B South 1000	Pavement Removal STA 222-245: ~12,000 SY	5	5	0%	04-Jun-24	10-Jun-24	-8													Pavement Removal STA 222-245: ~12,000 SY														
S4B South 1010	Common Excavation STA 222-245: 16,000 CY	10	10	0%	18-Jun-24	01-Jul-24	-8													Common Excavation STA 222-245: 16,000 CY														
S4B South 1020	Sewer STA 222-245	10	10	0%	17-Jul-24	30-Jul-24	-8													Sewer STA 222-245														
S4B South 1030	Select Crush STA 222-245: ~13,000 Tn	5	5	0%	31-Jul-24	06-Aug-24	11													Select Crush STA 222-245: ~13,000 Tn														
S4B South 1040	1.25" Base Course STA 222-245: 11,000 Tn	5	5	0%	07-Aug-24	13-Aug-24	11													1.25" Base Course STA 222-245: 11,000 Tn														
S4B South 1050	12" Concrete Pavement STA 222-245: 13,000 SY	10	10	0%	11-Sep-24	24-Sep-24	-8													12" Concrete Pavement STA 222-245: 13,000 SY														
STA 280 to STA 302																																		
S4B North 1000	Pavement Removal STA 280 to 302: 12,000 SY	5	5	0%	11-Jun-24	17-Jun-24	-8													Pavement Removal STA 280 to 302: 12,000 SY														
S4B North 1010	Common Excavation STA 280 to 302: 15,000 CY	10	10	0%	02-Jul-24	16-Jul-24	-8													Common Excavation STA 280 to 302: 15,000 CY														
S4B North 1020	Sewer STA 280 to 302	15	15	0%	31-Jul-24	20-Aug-24	-8													Sewer STA 280 to 302														
S4B North 1030	Select Crush STA 280 to 302: 15,000 Tn	5	5	0%	21-Aug-24	27-Aug-24	-8													Select Crush STA 280 to 302: 15,000 Tn														
S4B North 1040	1.25" Base Course STA 280 to 302: 7,500 Tn	4	4	0%	28-Aug-24	03-Sep-24	-8													1.25" Base Course STA 280 to 302: 7,500 Tn														

