

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024												2025		
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
<b>WisDOT SE Training Baseline Administration &amp; Milestones</b>																																		
A1130	Project Completion-November 15, 2024	0	0	0%		26-Nov-24*	-8																											
<b>Construction</b>																																		
<b>Stage 3</b>																																		
S3 1000	Winter Shutdown: NB/SB IH Lanes Open	93	93	0%	16-Nov-23*	29-Mar-24	-8																											
<b>Stage 4A</b>																																		
<b>NW/SW Ramps</b>																																		
S4ARamps 1000	Close NW,SW Ramps	2	2	0%	01-Apr-24*	02-Apr-24	-8																											
S4ARamps 1010	Erosion Control	2	2	0%	03-Apr-24	04-Apr-24	-8																											
S4ARamps 1020	Sawing	2	2	0%	05-Apr-24	08-Apr-24	-8																											
S4ARamps 1040	Pavement Marking	4	4	0%	24-May-24	30-May-24	-8																											
S4ARamps 1110	Open NW, SW Ramps for Stage 4 B	2	2	0%	31-May-24	03-Jun-24	-8																											
<b>NW Ramp (SB Off Ramp)</b>																																		
NW Ramp 1000	Construct Ramp	35	35	0%	05-Apr-24	23-May-24	-8																											
<b>SW Ramp (SB On-Ramp)</b>																																		
SW Ramp 1000	Construct Ramp	35	35	0%	05-Apr-24	23-May-24	-8																											
<b>Stage 4B</b>																																		
<b>IHSB</b>																																		
S4B 1120	Asphaltic Base	5	5	0%	04-Sep-24	10-Sep-24	-8																											
S4B 1140	Landscaping, Restoration, Signing	15	15	0%	11-Oct-24	31-Oct-24	-8																											
S4B 1160	Remove B.Wall	10	10	0%	01-Nov-24	14-Nov-24	-8																											
S4B 1170	Open NB/SB Traffic to all lanes	8	8	0%	15-Nov-24	26-Nov-24	-8																											
<b>STA 222 to 245</b>																																		
S4B South 1000	Pavement Removal STA222-245: ~12,000 SY	5	5	0%	04-Jun-24	10-Jun-24	-8																											
S4B South 1010	Common Excavation STA222-245: 16,000 CY	10	10	0%	18-Jun-24	01-Jul-24	-8																											
S4B South 1020	Sewer STA222-245	10	10	0%	17-Jul-24	30-Jul-24	-8																											
S4B South 1050	12" Concrete Pavement STA222-245: 13,000 SY	10	10	0%	11-Sep-24	24-Sep-24	-8																											
<b>STA 280 to STA 302</b>																																		
S4B North 1000	Pavement Removal STA280 to 302: 12,000 SY	5	5	0%	11-Jun-24	17-Jun-24	-8																											
S4B North 1010	Common Excavation STA280 to 302: 15,000 CY	10	10	0%	02-Jul-24	16-Jul-24	-8																											
S4B North 1020	Sewer STA280 to 302	15	15	0%	31-Jul-24	20-Aug-24	-8																											
S4B North 1030	Select Crush STA280 to 302: 15,000 Tn	5	5	0%	21-Aug-24	27-Aug-24	-8																											
S4B North 1040	1.25" Base Course STA280 to 302: 7,500 Tn	4	4	0%	28-Aug-24	03-Sep-24	-8																											
S4B North 1050	12" Concrete Pavement STA280 to 302: 15,000 SY	12	12	0%	25-Sep-24	10-Oct-24	-8																											

Preoject ID: SET-BL-01  
Data Date: 27-Mar-23  
Page 1 of 1

■ Actual Work     ■ Critical Remaining Work  
■ Remaining Work     ◆ Milestone

TASK filter: Longest Path.