

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024						2025	
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
<b>WisDOT SE Training Update</b>																											
<b>Administration &amp; Milestones</b>																											
A1000	ContractAward	0	0	100%	27-Mar-23A			◆ ContractAward																			
A1010	ContractExecution	0	0	100%	27-Mar-23A			◆ ContractExecution																			
A1020	Contractor Submittals	2	0	100%	27-Mar-23A	08-Apr-23A		■ Contractor Submittals																			
A1040	Mobilization Workshops	0	0	100%	30-Mar-23A			◆ Mobilization Workshops																			
A1070	MSE Wall Shop Drawing Submittal	5	0	100%	10-Apr-23A	10-Apr-23A		MSE Wall Shop Drawing Submittal																			
A1050	Approval of ECIP, DCIP	3	0	100%	10-Apr-23A	14-Apr-23A		■ Approval of ECIP, DCIP																			
A1080	MSE Wall Shop Drawing Approval	20	0	100%	10-Apr-23A	28-Apr-23A		■ MSE Wall Shop Drawing Approval																			
A1030	Preconstruction Conference	0	0	100%	11-Apr-23A			◆ Preconstruction Conference																			
A1060	Notice to Proceed	0	0	100%	17-Apr-23A			◆ Notice to Proceed																			
A1090	MSE Wall Panel Production	50	0	100%	01-May-23A	14-Jul-23A		■ MSE Wall Panel Production																			
A1100	Interim Completion-Stage 2A-July 14, 2023	0	0	100%		28-Jul-23A		◆ Interim Completion-Stage 2A-July 14, 2023																			
A1110	Interim Completion-Stage 2B-November 15, 2023	0	0	0%		05-Dec-23*	-12													◆ Interim Completion-Stage 2B-November 15, 2023							
A1120	Interim Completion Stage 4A-June 7, 2024	0	0	0%		22-May-24*	11													◆ Interim Completion Stage 4A-June 7, 2024							
A1130	Project Completion-November 15, 2024	0	0	0%		15-Nov-24*	0													◆ Project Completion-Nov							
<b>Construction</b>																											
<b>Stage 1A</b>																											
<b>IHSB Lanes</b>																											
S1A-1030	Sawing	1	0	100%	05-Apr-23A	07-Apr-23A		■ Sawing																			
S1A-1000	Traffic Control-Close SB Lane 3	2	0	100%	17-Apr-23A	18-Apr-23A		Traffic Control-Close SB Lane 3																			
S1A-1010	Temporary B.Wall	2	0	100%	17-Apr-23A	19-Apr-23A		■ Temporary B.Wall																			
S1A-1020	Erosion Control Mobilizations	1	0	100%	19-Apr-23A	19-Apr-23A		Erosion Control Mobilizations																			
S1A-1040	Removing Rumble Strips	2	0	100%	19-Apr-23A	20-Apr-23A		Removing Rumble Strips																			
S1A-1080	Concrete Shoulder Repair	2	0	100%	19-Apr-23A	21-Apr-23A		■ Concrete Shoulder Repair																			
S1A-1090	Asphalt Pavement Repair Special	2	0	100%	20-Apr-23A	20-Apr-23A		Asphalt Pavement Repair Special																			
S1A-1070	Clearing & Grubbing	5	0	100%	20-Apr-23A	26-Apr-23A		■ Clearing & Grubbing																			
S1A-1100	Joint Repair	1	0	100%	21-Apr-23A	21-Apr-23A		Joint Repair																			
S1A-1050	Temporary Drainage/Widening: 5,000 CY	10	0	100%	21-Apr-23A	01-May-23A		■ Temporary Drainage/Widening: 5,000 CY																			
S1A-1060	Construct Temporary Widening	2	0	100%	02-May-23A	05-May-23A		■ Construct Temporary Widening																			
<b>Stage 1B</b>																											
<b>IHNB Lanes</b>																											
S1B NB 1000	Traffic Control-Close NB Lane 1, Temp Paint	2	0	100%	08-May-23A	08-May-23A		Traffic Control-Close NB Lane 1, Temp Paint																			
S1B NB 1010	Temporary B.Wall	2	0	100%	08-May-23A	09-May-23A		■ Temporary B.Wall																			
S1B NB 1020	Erosion Control Mobs	1	0	100%	10-May-23A	10-May-23A		Erosion Control Mobs																			
S1B NB 1030	Sawing	1	0	100%	11-May-23A	12-May-23A		■ Sawing																			
S1B NB 1040	Construct Stage 2 Crossovers	4	0	100%	15-May-23A	18-May-23A		■ Construct Stage 2 Crossovers																			
S1B NB 1050	Remove Rumble Strips, Median HMA Pavement	3	0	100%	17-May-23A	19-May-23A		■ Remove Rumble Strips, Median HMA Pavement																			
<b>IHSB Lanes</b>																											
S1B SB 1000	Traffic Control-Shift SB Traffic, Temp. Paint	2	0	100%	08-May-23A	12-May-23A		■ Traffic Control-Shift SB Traffic, Temp. Paint																			
S1B SB 1010	Temporary B.Wall	2	0	100%	11-May-23A	15-May-23A		■ Temporary B.Wall																			
S1B SB 1020	Concrete Shoulder Repair in Median	3	0	100%	15-May-23A	16-May-23A		■ Concrete Shoulder Repair in Median																			
<b>Stage 2A</b>																											
<b>IHNB</b>																											
S2ANB 1000	Traffic Control-Shift NB Traffic onto new 1B pavement	3	0	100%	20-May-23A	22-May-23A		■ Traffic Control-Shift NB Traffic onto new 1B pavement																			
S2ANB 1010	Temporary B.Wall	3	0	100%	20-May-23A	22-May-23A		■ Temporary B.Wall																			
S2ANB 1020	Erosion Control	2	0	100%	22-May-23A	23-May-23A		Erosion Control																			
S2ANB 1090	Asphaltic Base	4	0	100%	07-Jun-23A	12-Jun-23A		■ Asphaltic Base																			
S2ANB 1080	Temp. B.Wall, Open Segments for Ramps	2	0	100%	27-Jul-23A	28-Jul-23A		Temp. B.Wall, Open Segments for Ramps																			
<b>STA 240 to STA 255</b>																											
S2ANB 1030	Pavement Removal STA240-255: ~12,000 SY	4	0	100%	30-May-23A	01-Jun-23A		■ Pavement Removal STA240-255: ~12,000 SY																			

<span style="display: inline-block; width: 15px; height: 10px; background-color: blue; border: 1px solid black;"></span> Actual Work	<span style="display: inline-block; width: 15px; height: 10px; background-color: red; border: 1px solid black;"></span> Critical Remaining Work
<span style="display: inline-block; width: 15px; height: 10px; background-color: green; border: 1px solid black;"></span> Remaining Work	<span style="display: inline-block; width: 10px; height: 10px; border: 1px solid black; border-radius: 50%;"></span> Milestone



**WisDOT SE Training Update**

**IC Mainline and Ramps**

03-Nov-22 10:48

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024												2025	
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
								Gantt Chart																									
NB BrAbut2010	Structure Excavation	2	0	100%	02-Jun-23A	05-Jun-23A		Structure Excavation																									
NB BrAbut2000	Temp. Shoring w/Tiebacks	10	0	100%	07-Jun-23A	22-Jun-23A		Temp. Shoring w/Tiebacks																									
NB BrAbut2020	Test & Production Pilings	1	0	100%	26-Jun-23A	30-Jun-23A		Test & Production Pilings																									
NB BrAbut2030	MSE Wall South Footing	7	0	100%	05-Jul-23A	14-Jul-23A		MSE Wall South Footing																									
NB BrAbut2040	MSE Wall South Panels	15	25	0%	17-Jul-23A	05-Sep-23	-12	MSE Wall South Panels																									
NB BrAbut2050	Abutment	7	4	42.86%	26-Jul-23A	11-Sep-23	-12	Abutment																									
<b>Stage 2B</b>																																	
<b>IHNB</b>																																	
S2B NB 1000	Erosion Control	2	2	0%	31-Jul-23A	02-Aug-23	-1	Erosion Control																									
S2B NB 1050	Asphaltic Base	5	5	0%	25-Sep-23	29-Sep-23	-1	Asphaltic Base																									
S2B NB 1120	Landscaping, Restoration, Signing	10	10	0%	03-Nov-23	16-Nov-23	-1	Landscaping, Restoration, Signing																									
<b>STA 222 to STA 240</b>																																	
S2B NB 1070	Pavement Removal STA222-240: 9,000 SY	4	4	0%	09-Aug-23	14-Aug-23	-1	Pavement Removal STA222-240: 9,000 SY																									
S2B NB 1130	Common Excavation STA222-240	10	10	0%	15-Aug-23	28-Aug-23	-1	Common Excavation STA222-240																									
S2B NB 1080	Sewer STA222-240	15	15	0%	29-Aug-23	19-Sep-23	-1	Sewer STA222-240																									
S2B NB 1090	Select Crush STA222-240: 12,000 Tn	5	5	0%	13-Sep-23	19-Sep-23	-1	Select Crush STA222-240: 12,000 Tn																									
S2B NB 1100	1.25" Base Course STA222-240: 8,000 Tn	3	3	0%	20-Sep-23	22-Sep-23	-1	1.25" Base Course STA222-240: 8,000 Tn																									
S2B NB 1110	12" Concrete Pavement STA222-240: 12,000 SY	12	12	0%	18-Oct-23	02-Nov-23	-1	12" Concrete Pavement STA222-240: 12,000 SY																									
<b>STA 255 to STA 272</b>																																	
S2B NB 1010	Pavement Removal STA255-272: 8,000 SY	4	4	0%	03-Aug-23	08-Aug-23	-1	Pavement Removal STA255-272: 8,000 SY																									
S2B NB 1140	Common Excavation STA255-272	10	10	0%	09-Aug-23	22-Aug-23	7	Common Excavation STA255-272																									
S2B NB 1020	Sewer STA255-272	10	10	0%	23-Aug-23	06-Sep-23	7	Sewer STA255-272																									
S2B NB 1030	Select Crush STA255-272	1	1	0%	06-Sep-23	06-Sep-23	7	Select Crush STA255-272																									
S2B NB 1040	1.25" Base Course STA255-272: 8,000 Tn	4	4	0%	07-Sep-23	12-Sep-23	7	1.25" Base Course STA255-272: 8,000 Tn																									
S2B NB 1060	12" Concrete Pavement STA255-272: 12,000 SY	12	12	0%	02-Oct-23	17-Oct-23	-1	12" Concrete Pavement STA255-272: 12,000 SY																									
<b>Structures</b>																																	
<b>NB IH over Hwy</b>																																	
<b>Superstructure</b>																																	
NB Super 1000	Set Girders via Overnight Closures	4	4	0%	12-Sep-23	15-Sep-23	-12	Set Girders via Overnight Closures																									
NB Super 1010	Decking & Rebar 1	10	10	0%	18-Sep-23	29-Sep-23	-12	Decking & Rebar 1																									
NB Super 1020	Decking & Rebar 2	10	10	0%	02-Oct-23	13-Oct-23	-12	Decking & Rebar 2																									
NB Super 1030	Deck Pour	1	1	0%	16-Oct-23	16-Oct-23	-12	Deck Pour																									
NB Super 1090	Appr. Slab. Footings/Cure	4	4	0%	17-Oct-23	20-Oct-23	-8	Appr. Slab. Footings/Cure																									
NB Super 1040	Deck Pour Cure Time	14	14	0%	17-Oct-23	03-Nov-23	-12	Deck Pour Cure Time																									
NB Super 1100	Approach Slabs	8	8	0%	23-Oct-23	01-Nov-23	-8	Approach Slabs																									
NB Super 1050	Sidewalk	6	6	0%	27-Oct-23	03-Nov-23	0	Sidewalk																									
NB Super 1110	Approach Slab Wet Cure Time	10	10	0%	02-Nov-23	15-Nov-23	-8	Approach Slab Wet Cure Time																									
NB Super 1060	Parapet	5	5	0%	06-Nov-23	10-Nov-23	-12	Parapet																									
NB Super 1070	Parapet Cure Time	7	7	0%	13-Nov-23	21-Nov-23	-12	Parapet Cure Time																									
NB Super 1080	Stripping	8	8	0%	22-Nov-23	05-Dec-23	-12	Stripping																									
<b>Stage 3</b>																																	
S3 1000	Winter Shutdown: NB/SB IH Lanes Open	81	81	0%	06-Dec-23	29-Mar-24	0	Winter Shutdown: NB/SB IH Lanes Open																									
<b>Stage 4A</b>																																	
<b>IHSB</b>																																	
S4ASB 1000	Traffic Control: NB/SB IH down to 2 lanes each	2	2	0%	01-Apr-24	02-Apr-24	5	Traffic Control: NB/SB IH down to 2 lanes each																									
S4ASB 1010	Temp. B.Wall	3	3	0%	01-Apr-24	03-Apr-24	4	Temp. B.Wall																									
S4ASB 1020	Erosion Control	2	2	0%	04-Apr-24	05-Apr-24	4	Erosion Control																									
S4ASB 1070	Asphaltic Base	5	5	0%	26-Apr-24	02-May-24	4	Asphaltic Base																									
<b>STA 245 to STA 260</b>																																	
S4ASouth 1000	Pavement Removal: ~ 9,000 SY	4	4	0%	08-Apr-24	11-Apr-24	4	Pavement Removal: ~ 9,000 SY																									
S4ASouth 1010	Common Excavation: ~ 12,500 CY	8	8	0%	12-Apr-24	23-Apr-24	4	Common Excavation: ~ 12,500 CY																									
S4ASouth 1020	Sewer	4	4	0%	18-Apr-24	23-Apr-24	4	Sewer																									

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024												2025	
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
S4ASouth 1030	Select Crush: ~3,000 TN	2	2	0%	22-Apr-24	23-Apr-24	4																					█ Select Crush: ~3,000 TN					
S4ASouth 1040	1.25" Base Course: ~4,000 TN	2	2	0%	24-Apr-24	25-Apr-24	4																					█ 1.25" Base Course: ~4,000 TN					
S4ASouth 1050	12" Concrete Pavement ~12,500 SY	8	8	0%	03-May-24	14-May-24	4																					█ 12" Concrete Pavement ~12,500 SY					
<b>STA 260 to STA 280</b>																																	
S4ANorth 1000	Pavement Removal ~9,000 SY	4	4	0%	08-Apr-24	11-Apr-24	5																					█ Pavement Removal ~9,000 SY					
S4ANorth 1010	Common Excavation: ~12,500 CY	7	7	0%	12-Apr-24	22-Apr-24	5																					█ Common Excavation: ~12,500 CY					
S4ANorth 1020	Sewer	4	4	0%	17-Apr-24	22-Apr-24	5																					█ Sewer					
S4ANorth 1030	Select Crush: ~3,000 Tn	2	2	0%	19-Apr-24	22-Apr-24	5																					█ Select Crush: ~3,000 Tn					
S4ANorth 1040	1.25" Base Course ~4,000 Tn	2	2	0%	23-Apr-24	24-Apr-24	5																					█ 1.25" Base Course ~4,000 Tn					
S4ANorth 1050	12" Concrete Pavement ~12,500 SY	8	8	0%	03-May-24	14-May-24	4																					█ 12" Concrete Pavement ~12,500 SY					
<b>NW/SW Ramps</b>																																	
S4ARamps 1000	Close NW,SW Ramps	2	2	0%	01-Apr-24*	02-Apr-24	0																					█ Close NW,SW Ramps					
S4ARamps 1010	Erosion Control	2	2	0%	03-Apr-24	04-Apr-24	0																					█ Erosion Control					
S4ARamps 1020	Sawing	2	2	0%	05-Apr-24	08-Apr-24	0																					█ Sawing					
S4ARamps 1030	Misc. Removals	6	6	0%	09-Apr-24	16-Apr-24	0																					█ Misc. Removals					
S4ARamps 1040	Pavement Marking	4	4	0%	07-May-24	10-May-24	6																					█ Pavement Marking					
S4ARamps 1110	Open NW, SW Ramps for Stage 4B	2	2	0%	21-May-24	22-May-24	0																					█ Open NW, SW Ramps for Stage 4B					
<b>NW Ramp (SB Off Ramp)</b>																																	
NW Ramp 1000	Common Excavation: 2,300 CY	3	3	0%	17-Apr-24	19-Apr-24	3																					█ Common Excavation: 2,300 CY					
NW Ramp 1020	Sewer	3	3	0%	22-Apr-24	24-Apr-24	3																					█ Sewer					
NW Ramp 1010	Select Crush: ~4,500 TN	2	2	0%	25-Apr-24	26-Apr-24	3																					█ Select Crush: ~4,500 TN					
NW Ramp 1030	1.25" Base Course: ~4,000 TN	2	2	0%	29-Apr-24	30-Apr-24	3																					█ 1.25" Base Course: ~4,000 TN					
NW Ramp 1040	10.5" and 12" Concrete Pavement ~3,500 SY	4	4	0%	01-May-24	06-May-24	3																					█ 10.5" and 12" Concrete Pavement ~3,500 SY					
NW Ramp 1050	Electrical/FTMS	4	4	0%	07-May-24	10-May-24	3																					█ Electrical/FTMS					
NW Ramp 1060	Landscaping, Restoration, Signing	3	3	0%	13-May-24	15-May-24	3																					█ Landscaping, Restoration, Signing					
<b>SW Ramp (SB On-Ramp)</b>																																	
SW Ramp 1000	Common Excavation: 2,200 CY	3	3	0%	17-Apr-24	19-Apr-24	0																					█ Common Excavation: 2,200 CY					
SW Ramp 1020	Sewer	3	3	0%	22-Apr-24	24-Apr-24	0																					█ Sewer					
SW Ramp 1010	Select Crush: 4,000 Tn	2	2	0%	25-Apr-24	26-Apr-24	0																					█ Select Crush: 4,000 Tn					
SW Ramp 1030	1.25" Base Course: 4,000 Tn	2	2	0%	29-Apr-24	30-Apr-24	0																					█ 1.25" Base Course: 4,000 Tn					
SW Ramp 1040	10.5" and 12" Concrete Pavement: 3,500 SY	4	4	0%	01-May-24	06-May-24	0																					█ 10.5" and 12" Concrete Pavement: 3,500 SY					
SW Ramp 1070	Electrical/FTMS	4	4	0%	07-May-24	10-May-24	3																					█ Electrical/FTMS					
SW Ramp 1060	Overhead Sign Support 51-27	10	10	0%	07-May-24	20-May-24	0																					█ Overhead Sign Support 51-27					
SW Ramp 1050	Landscaping, Restoration, Signing	3	3	0%	13-May-24	15-May-24	3																					█ Landscaping, Restoration, Signing					
<b>Structures</b>																																	
<b>SB IH over Hwy</b>																																	
SB 1000	Remove Existing Bridge	4	4	0%	04-Apr-24	09-Apr-24	37																					█ Remove Existing Bridge					
<b>North Abutment</b>																																	
SB BrAbut 1070	Structure Excavation	3	3	0%	10-Apr-24	12-Apr-24	45																					█ Structure Excavation					
SB BrAbut 1060	Temp. Shoring w/Tiebacks	10	10	0%	10-Apr-24	23-Apr-24	38																					█ Temp. Shoring w/Tiebacks					
SB BrAbut 1080	Test & Production Piling	6	6	0%	24-Apr-24	01-May-24	38																					█ Test & Production Piling					
SB BrAbut 1090	MSE Wall North Footing	3	3	0%	02-May-24	06-May-24	45																					█ MSE Wall North Footing					
SB BrAbut 1100	MSE Wall North Panels	15	15	0%	07-May-24	28-May-24	45																					█ MSE Wall North Panels					
SB BrAbut 1110	Abutment	7	7	0%	29-May-24	06-Jun-24	45																					█ Abutment					
<b>Pier</b>																																	
SB Br Pier 1060	Temporary Shoring	4	4	0%	03-May-24	08-May-24	37																					█ Temporary Shoring					
SB Br Pier 1070	Structure Excavation	2	2	0%	09-May-24	10-May-24	37																					█ Structure Excavation					
SB Br Pier 1080	Test & Production Piling	7	7	0%	13-May-24	21-May-24	37																					█ Test & Production Piling					
SB Br Pier 1090	Footings	4	4	0%	22-May-24	28-May-24	37																					█ Footings					
SB Br Pier 1100	Stems	7	7	0%	29-May-24	06-Jun-24	37																					█ Stems					
SB Br Pier 1110	Pier Cap & Cure Time	8	8	0%	07-Jun-24	18-Jun-24	37																					█ Pier Cap & Cure Time					
<b>South Abutment</b>																																	
SB BrAbut 2070	Structure Excavation	2	2	0%	10-Apr-24	11-Apr-24	45																					█ Structure Excavation					

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2023												2024												2025	
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
								Gantt Chart Area																									
SB BrAbut2060	Temp. Shoring w/Tiebacks	10	10	0%	10-Apr-24	23-Apr-24	37	Temp. Shoring w/Tiebacks																									
SB BrAbut2080	Test & Production Piliings	7	7	0%	24-Apr-24	02-May-24	37	Test & Production Piliings																									
SB BrAbut2090	MSE Wall South Footing	3	3	0%	03-May-24	07-May-24	44	MSE Wall South Footing																									
SB BrAbut2100	MSE Wall South Panels	15	15	0%	08-May-24	29-May-24	44	MSE Wall South Panels																									
SB BrAbut2110	Abutment	7	7	0%	30-May-24	07-Jun-24	44	Abutment																									
<b>Stage 4B</b>																																	
<b>IHSB</b>																																	
S4B 1120	Asphaltic Base	5	5	0%	23-Aug-24	29-Aug-24	0	Asphaltic Base																									
S4B 1150	Permanent Pavement Marking	10	10	0%	02-Oct-24	15-Oct-24	5	Permanent Pavement Marking																									
S4B 1140	Landscaping, Restoration, Signing	15	15	0%	02-Oct-24	22-Oct-24	0	Landscaping, Restoration, Signing																									
S4B 1160	Remove B.Wall	10	10	0%	23-Oct-24	05-Nov-24	0	Remove B.Wall																									
S4B 1170	Open NB/SB Traffic to all lanes	8	8	0%	06-Nov-24	15-Nov-24	0	Open NB/SB Traffic to all lanes																									
<b>STA 222 to 245</b>																																	
S4B South 1000	Pavement Removal STA222-245: ~12,000 SY	5	5	0%	23-May-24	30-May-24	0	Pavement Removal STA222-245: ~12,000 SY																									
S4B South 1010	Common Excavation STA222-245: 16,000 CY	10	10	0%	07-Jun-24	20-Jun-24	0	Common Excavation STA222-245: 16,000 CY																									
S4B South 1020	Sewer STA222-245	10	10	0%	08-Jul-24	19-Jul-24	0	Sewer STA222-245																									
S4B South 1030	Select Crush STA222-245: ~13,000 Tn	5	5	0%	22-Jul-24	26-Jul-24	19	Select Crush STA222-245: ~13,000 Tn																									
S4B South 1040	1.25" Base Course STA222-245: 11,000 Tn	5	5	0%	29-Jul-24	02-Aug-24	19	1.25" Base Course STA222-245: 11,000 Tn																									
S4B South 1050	12" Concrete Pavement STA222-245: 13,000 SY	10	10	0%	30-Aug-24	13-Sep-24	0	12" Concrete Pavement STA222-245: 13,000 SY																									
<b>STA 280 to STA 302</b>																																	
S4B North 1000	Pavement Removal STA280 to 302: 12,000 SY	5	5	0%	31-May-24	06-Jun-24	0	Pavement Removal STA280 to 302: 12,000 SY																									
S4B North 1010	Common Excavation STA280 to 302: 15,000 CY	10	10	0%	21-Jun-24	05-Jul-24	0	Common Excavation STA280 to 302: 15,000 CY																									
S4B North 1020	Sewer STA280 to 302	15	15	0%	22-Jul-24	09-Aug-24	0	Sewer STA280 to 302																									
S4B North 1030	Select Crush STA280 to 302: 15,000 Tn	5	5	0%	12-Aug-24	16-Aug-24	0	Select Crush STA280 to 302: 15,000 Tn																									
S4B North 1040	1.25" Base Course STA280 to 302: 7,500 Tn	4	4	0%	19-Aug-24	22-Aug-24	0	1.25" Base Course STA280 to 302: 7,500 Tn																									
S4B North 1050	12" Concrete Pavement STA280 to 302: 15,000 SY	12	12	0%	16-Sep-24	01-Oct-24	0	12" Concrete Pavement STA280 to 302: 15,000 SY																									
<b>Structures</b>																																	
<b>NB IH over Hwy</b>																																	
<b>Superstructure</b>																																	
SB Super 1130	Set Girders via Overnight Closures	4	4	0%	19-Jun-24	24-Jun-24	37	Set Girders via Overnight Closures																									
SB Super 1140	Decking & Rebar 1	10	10	0%	25-Jun-24	09-Jul-24	37	Decking & Rebar 1																									
SB Super 1150	Decking & Rebar 2	10	10	0%	10-Jul-24	23-Jul-24	37	Decking & Rebar 2																									
SB Super 1120	Deck Pour	1	1	0%	24-Jul-24	24-Jul-24	37	Deck Pour																									
SB Super 1210	Appr. Slab. Footings/Cure	4	4	0%	25-Jul-24	30-Jul-24	41	Appr. Slab. Footings/Cure																									
SB Super 1160	Deck Pour Cure Time	14	14	0%	25-Jul-24	13-Aug-24	37	Deck Pour Cure Time																									
SB Super 1220	Approach Slabs	8	8	0%	31-Jul-24	09-Aug-24	41	Approach Slabs																									
SB Super 1170	Sidewalk	6	6	0%	06-Aug-24	13-Aug-24	37	Sidewalk																									
SB Super 1230	Approach Slab Wet Cure Time	10	10	0%	12-Aug-24	23-Aug-24	41	Approach Slab Wet Cure Time																									
SB Super 1180	Parapet	5	5	0%	14-Aug-24	20-Aug-24	37	Parapet																									
SB Super 1190	Paparpet Cure Time	7	7	0%	21-Aug-24	29-Aug-24	37	Paparpet Cure Time																									
SB Super 1240	Decorative Railing/Fencing, etc.	10	10	0%	30-Aug-24	13-Sep-24	37	Decorative Railing/Fencing, etc.																									
SB Super 1200	Stripping	8	8	0%	16-Sep-24	25-Sep-24	37	Stripping																									