

HMA Paving Daily Yield Worksheet

Grey cells have formulas in them. Enter information for all other cells.

DATE: 9/21/2023
 PROJECT ID: 6170-00-70
 ROADWAY: STH 21

General Information

Location:

Lift #: 3 Plan Actual Yield (Tons/STA): 20.14
 Lift thickness: 1.75 Plan lift thickness (inches): 1.75 1 12/16
 Total thickness: 5.75 Paving width (ft): 17.5
 confined

HMA Yield

Direction & Start Station Location	Sample End Station Location	Cumulative Tons (from tickets)	Length (STA)	Design Tons (using equation)	Actual Yield (Tons / Sta)	INCHES (Thickness) using 112 #/SY/in	
WB 182+90	182+90	163+88	373.9	19.0	362.44	19.7	1 13/16
	182+90	131+81	929.6	51.1	973.55	18.2	1 11/16
	182+90	105+42	1417.19	77.5	1476.42	18.3	1 11/16
	182+90	80+33	1928.49	102.6	1954.53	18.8	1 12/16
	182+90	51+84	2441.47	131.1	2497.42	18.6	1 11/16
	182+90	17+03	3079.79	165.9	3160.75	18.6	1 11/16
				0.0	0.00		
				0.0	0.00		
				0.0	0.00		
				0.0	0.00		