Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float
7A77th 1010	Saw & Common X (Midstate & Musson)	3	3	0%	24-May-22 A	07-Sep-22	12
7A77th 1020	Breaker Run (ZC)	2	2	0%	24-May-22 A	09-Sep-22	13
7A77th 1180	Charter work at 15KA+44	10	10	0%	01-Sep-22	16-Sep-22	12
7A77th 1190	Breaker Run Top & Underdrain (ZC)	1	1	0%	09-Sep-22	12-Sep-22	13
7A77th 1030	Base Course (ZC)	3	3	0%	12-Sep-22	15-Sep-22	13
7A77th 1070	Curb and Gutter (ZC)	5	5	0%	16-Sep-22	23-Sep-22	12
7A77th 1100	HMA (Stark)	1	1	0%	23-Sep-22	26-Sep-22	12
7A77th 1090	Sidewalk (ZC)	5	5	0%	23-Sep-22	30-Sep-22	22
7A77th 1110	Topsoil (Musson)	1	1	0%	30-Sep-22	03-Oct-22	22
7A77th 1120	Restoration and Signs (Arbor)	2	2	0%	03-Oct-22	05-Oct-22	22
Road A & B							
7A Rd A&B 1200	Storm Sewer, 12 Each (Musson)	10	0	100%	21-Feb-22 A	01-Mar-22 A	
7A Rd A&B 1060	Saw (CTC & Midstate)	1	0	100%	14-Mar-22 A	14-Mar-22 A	
7ARd A&B 1210	Common X, 6700 CY (Musson)	3	0	100%	21-Mar-22 A	23-Mar-22 A	
7ARd A&B 1220	Breaker Run 6000 T & Underdrain (ZC)	3	0	100%	21-Mar-22 A	25-Mar-22 A	
7ARd A&B 1230	Base Course, 4300 T (ZC)	3	0	100%	24-Mar-22 A	25-Mar-22 A	
7A Rd A&B 1130	Excavate for 102 Wall (Musson)	1	0	100%	18-Apr-22 A	18-Apr-22 A	
7ARd A&B 1140	Pour Wall Footing (Arbor)	2	0	100%	19-Apr-22 A	19-Apr-22 A	
7ARd A&B 1150	Build Wall 102 (Arbor)	3	0	100%	20-Apr-22 A	20-Apr-22 A	
7ARd A&B 1260	Curb and Gutter, 2500' (ZC)	5	4	20%	04-May-22 A	08-Sep-22	20
7ARd A&B 1270	Hand Pours, 200 CY (ZC)	5	0	100%	05-May-22 A	20-May-22 A	
7ARd A&B 1160	Pour Wall 102 Cap (Lunda)	3	0	100%	26-May-22 A	31-May-22 A	
7ARd A&B 1170	Install Wall 102 Railing (Lunda)	1	1	0%	01-Sep-22	01-Sep-22	27
7ARd A&B 1050	KWU 2 Sanitary Manhole Reconstructs (Musson)	1	1	0%	01-Sep-22	01-Sep-22	21
7ARd A&B 1280	Sidewalk, 200 CY (ZC)	5	5	0%	08-Sep-22	15-Sep-22	33
7ARd A&B 1290	HMA (Stark)	1	1	0%	09-Sep-22	12-Sep-22	20
7ARd A&B 1300	Topsoil, 5000 SY (Musson)	1	1	0%	15-Sep-22	16-Sep-22	33
7ARd A&B 1310	Restoration and Signs, 5000 SY (Arbor)	2	2	0%	16-Sep-22	20-Sep-22	33
Stage 8							
Stage 8 1000	Traffic Switch to Stage 8 (CTC)	1	1	0%	15-Dec-22	15-Dec-22	-44
Road C to 57th							
7ARd C-57 1020	Common X, 4300 CY (Midstate & Musson)	4	4	0%	15-Dec-22	20-Dec-22	-44
7ARd C-57 1030	Breaker Run and Underdrain, 4720 T (ZC)	3	3	0%	19-Dec-22	21-Dec-22	-44
7ARd C-57 1040	Base Course, 2100 T (ZC)	4	4	0%	20-Dec-22	02-Jan-23	-44
7ARd C-57 1100	Signal Bases in Median	4	4	0%	20-Dec-22	02-Jan-23	-44
7ARd C-57 1050	Electrical Crossings (Pro)	1	1	0%	22-Dec-22	22-Dec-22	-41
7ARd C-57 1090	Curb and Gutter, 4620' (ZC)	5	5	0%	23-Dec-22	06-Jan-23	-41
7ARd C-57 1110	Sidewalk, 290 CY (ZC)	7	7	0%	02-Jan-23	11-Jan-23	-41
57th to East Limits							
Stage 8 1070	Remove Contaminated Soil (Musson/TRC)	1	1	0%	15-Dec-22	15-Dec-22	-43
Stage 8 1020	Fine Grade for Curb and Sidewalk (ZC)	8	8	0%	15-Dec-22	03-Jan-23	-44
Stage 8 1090	Activate 52nd Signals	10	10	0%	16-Dec-22	06-Jan-23	-38
Stage 8 1030	Concrete Curb and Gutter, 5550' (ZC)	6	6	0%	19-Dec-22	03-Jan-23	-44
Stage 8 1080	Turn Lane Handpours (ZC)	8	8	0%	22-Dec-22	10-Jan-23	-40
Stage 8 1040	Median Sidewalk, 240 CY (ZC)	10	10	0%	23-Dec-22	13-Jan-23	-44
Stage 8 1050	Stand Signals and Activate (Pro)	10	10	0%	02-Jan-23	16-Jan-23	-44
Stage 8 1060	Permanent Signing (Arbor)	4	4	0%	10-Jan-23	16-Jan-23	-44
STH 31 Median							
7ASTH 31 1000	Removing Pavement, 900 SY (Musson)	2	2	0%	09-Dec-22	12-Dec-22	-46
7ASTH 31 1010	Common X, 680 CY (Musson)	2	2	0%	13-Dec-22	14-Dec-22	-46
7ASTH 31 1020	Breaker Run and Underdrain, 720 T (ZC)	2	2	0%	15-Dec-22	16-Dec-22	-46
7ASTH 31 1040	Electrical Crossings (Pro)	1	1	0%	19-Dec-22	19-Dec-22	-45
7ASTH 31 1030	Base Course, 300 T (ZC)	2	2	0%	19-Dec-22	20-Dec-22	-46

Remaining Level of Effort | Actual Work | Critical Remaining Work
Actual Level of Effort | Remaining Work | ◆ Milestone

TASK filter: All Activities