

















Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2018												
								Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
I-94 North-South Freeway Program																				
Kenosha County																				
CTH E Interchange																				
CTH E IC - West Frontage Rd / Crossroad Reconstruction																				
Construction																				
Key Project Milestones																				
Intermediate Milestone Activities																				
P-5000C	Issue Construction NTP - West Frontage Rd	21	21	0%	01-Feb-18	01-Mar-18	25	Issue Construction NTP - West Frontage Rd												
P-6100C	Construct West Frontage Road - Stage 1	25	25	0%	02-Mar-18	05-Apr-18	25	Construct West Frontage Road - Stage 1												
P-6000C	Construct West Frontage Road - Total Project	125	125	0%	02-Mar-18	23-Aug-18	25	Construct West Frontage Road - Total Project												
P-6200C	Construct West Frontage Road - Stage 2	25	25	0%	06-Apr-18	10-May-18	25	Construct West Frontage Road - Stage 2												
P-6300C	Construct West Frontage Road - Stage 3	25	25	0%	11-May-18	14-Jun-18	25	Construct West Frontage Road - Stage 3												
P-6400C	Construct West Frontage Road - Stage 4	25	25	0%	15-Jun-18	19-Jul-18	25	Construct West Frontage Road - Stage 4												
P-6500C	Construct West Frontage Road - Stage 5	25	25	0%	20-Jul-18	23-Aug-18	25	Construct West Frontage Road - Stage 5												
Stage 1 Construction																				
Intermediate Milestone Activities																				
ML1-6000C	Start West Frontage Road - Stage 1	0	0	0%	02-Mar-18		25	◆ Start West Frontage Road - Stage 1												
ML1-6900C	Finish West Frontage Road - Stage 1	0	0	0%		05-Apr-18	25	◆ Finish West Frontage Road - Stage 1												
Traffic Control Activities																				
TC1-6010C	(Define Traffic Control Activity)	3	3	0%	02-Mar-18	06-Mar-18	44	□ (Define Traffic Control Activity)												
TC1-6020C	(Define Traffic Control Activity)	3	3	0%	07-Mar-18	09-Mar-18	44	□ (Define Traffic Control Activity)												
Roadwork Reconstruction Activities																				
RW1-6010C	(Define Roadwork Reconstruction Activity)	10	10	0%	02-Mar-18	15-Mar-18	25	□ (Define Roadwork Reconstruction Activity)												
RW1-6020C	(Define Roadwork Reconstruction Activity)	15	15	0%	16-Mar-18	05-Apr-18	25	□ (Define Roadwork Reconstruction Activity)												
Bridge Structure Activities																				
ST1-6010C	(Define Structural Reconstruction Activity)	5	5	0%	02-Mar-18	08-Mar-18	37	□ (Define Structural Reconstruction Activity)												
ST1-6020C	(Define Structural Reconstruction Activity)	8	8	0%	09-Mar-18	20-Mar-18	37	□ (Define Structural Reconstruction Activity)												
Stage 2 Construction																				
Intermediate Milestone Activities																				
ML2-6000C	Start West Frontage Road - Stage 2	0	0	0%	06-Apr-18		25	◆ Start West Frontage Road - Stage 2												
ML2-6900C	Finish West Frontage Road - Stage 2	0	0	0%		10-May-18	25	◆ Finish West Frontage Road - Stage 2												
Traffic Control Activities																				
TC2-6010C	(Define Traffic Control Activity)	3	3	0%	06-Apr-18	10-Apr-18	44	□ (Define Traffic Control Activity)												
TC2-6020C	(Define Traffic Control Activity)	3	3	0%	11-Apr-18	13-Apr-18	44	□ (Define Traffic Control Activity)												
Roadwork Reconstruction Activities																				
RW2-6010C	(Define Roadwork Reconstruction Activity)	10	10	0%	06-Apr-18	19-Apr-18	25	□ (Define Roadwork Reconstruction Activity)												
RW2-6020C	(Define Roadwork Reconstruction Activity)	15	15	0%	20-Apr-18	10-May-18	25	□ (Define Roadwork Reconstruction Activity)												
Bridge Structure Activities																				
ST2-6010C	(Define Structural Reconstruction Activity)	5	5	0%	06-Apr-18	12-Apr-18	37	□ (Define Structural Reconstruction Activity)												
ST2-6020C	(Define Structural Reconstruction Activity)	8	8	0%	13-Apr-18	24-Apr-18	37	□ (Define Structural Reconstruction Activity)												
Stage 3 Construction																				
Intermediate Milestone Activities																				
ML3-6000C	Start West Frontage Road - Stage 3	0	0	0%	11-May-18		25	◆ Start West Frontage Road - Stage 3												
ML3-6900C	Finish West Frontage Road - Stage 3	0	0	0%		14-Jun-18	25	◆ Finish West Frontage Road - Stage 3												
Traffic Control Activities																				
TC3-6010C	(Define Traffic Control Activity)	3	3	0%	11-May-18	15-May-18	44	□ (Define Traffic Control Activity)												
TC3-6020C	(Define Traffic Control Activity)	3	3	0%	16-May-18	18-May-18	44	□ (Define Traffic Control Activity)												
Roadwork Reconstruction Activities																				
RW3-6010C	(Define Roadwork Reconstruction Activity)	10	10	0%	11-May-18	24-May-18	25	□ (Define Roadwork Reconstruction Activity)												
RW3-6020C	(Define Roadwork Reconstruction Activity)	15	15	0%	25-May-18	14-Jun-18	25	□ (Define Roadwork Reconstruction Activity)												
Bridge Structure Activities																				
ST3-6010C	(Define Structural Reconstruction Activity)	5	5	0%	11-May-18	17-May-18	35	□ (Define Structural Reconstruction Activity)												

Activity ID	Activity Name	OD	RD	% Comp	Start	Finish	Total Float	2018												
								Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
TC4-6020B	(Define Traffic Control Activity)	3	3	0%	11-Jul-18	13-Jul-18	24							 (Define Traffic Control Activity)						
Roadwork Reconstruction Activities		30	30	0%	06-Jul-18	16-Aug-18	0							 (Define Roadwork Reconstruction Activity)						
RW4-6010B	(Define Roadwork Reconstruction Activity)	15	15	0%	06-Jul-18	26-Jul-18	0								 (Define Roadwork Reconstruction Activity)					
RW4-6020B	(Define Roadwork Reconstruction Activity)	15	15	0%	27-Jul-18	16-Aug-18	0									 (Define Roadwork Reconstruction Activity)				
Bridge Structure Activities		15	15	0%	06-Jul-18	26-Jul-18	15													
ST4-6010B	(Define Structural Reconstruction Activity)	5	5	0%	06-Jul-18	12-Jul-18	15							 (Define Structural Reconstruction Activity)						
ST4-6020B	(Define Structural Reconstruction Activity)	10	10	0%	13-Jul-18	26-Jul-18	15							 (Define Structural Reconstruction Activity)						
Stage 5 Construction		30	30	0%	17-Aug-18	27-Sep-18	0													
Intermediate Milestone Activities		30	30	0%	17-Aug-18	27-Sep-18	0													
ML5-6000B	Start Mainline - Stage 5	0	0	0%	17-Aug-18		0													
ML5-6900B	Finish Mainline - Stage 5	0	0	0%		27-Sep-18	0													
Traffic Control Activities		6	6	0%	17-Aug-18	24-Aug-18	24													
TC5-6010B	(Define Traffic Control Activity)	3	3	0%	17-Aug-18	21-Aug-18	24							 (Define Traffic Control Activity)						
TC5-6020B	(Define Traffic Control Activity)	3	3	0%	22-Aug-18	24-Aug-18	24							 (Define Traffic Control Activity)						
Roadwork Reconstruction Activities		30	30	0%	17-Aug-18	27-Sep-18	0													
RW5-6010B	(Define Roadwork Reconstruction Activity)	15	15	0%	17-Aug-18	06-Sep-18	0							 (Define Roadwork Reconstruction Activity)						
RW5-6020B	(Define Roadwork Reconstruction Activity)	15	15	0%	07-Sep-18	27-Sep-18	0								 (Define Roadwork Reconstruction Activity)					
Bridge Structure Activities		15	15	0%	17-Aug-18	06-Sep-18	15													
ST5-6010B	(Define Structural Reconstruction Activity)	5	5	0%	17-Aug-18	23-Aug-18	15							 (Define Structural Reconstruction Activity)						
ST5-6020B	(Define Structural Reconstruction Activity)	10	10	0%	24-Aug-18	06-Sep-18	15							 (Define Structural Reconstruction Activity)						

 Remaining Level of Effort
  Actual Work
 Actual Level of Effort
  Remaining Work

Schedule Template

TASK filter: All Activities